

**National Mission for Clean Ganga (NMCG)  
Ministry of Jal Shakti,  
River Development & Ganga Rejuvenation  
Government of India**

**Development and Rehabilitation of Sewage  
Treatment Plants and Associated Infrastructure  
Under Hybrid Annuity Based PPP Mode at  
Prayagraj, Uttar Pradesh**

**(LOA File Number: 50123/447/121, dated 10/11/2018)**

**Monthly Progress Report  
of  
Project Engineer  
June 2022**



**Executing Agency**

GPCU, Uttar Pradesh Jal  
Nigam, Prayagraj, Uttar  
Pradesh  
211008



**Funding Agency**

National Mission for Clean  
Ganga, Ministry of Water  
Resources, New Delhi  
110002



**Project Engineer**

AECOM India Pvt. Ltd.,  
19/F, Bldg. 5-C, DLF Cyber  
City, DLF Phase-III, Gurgaon,  
Haryana-122002



**Concessionaire**

Prayagraj Water Pvt. Ltd.,  
(SPV of ADANI Enterprise Ltd.  
and Organica Technologiak  
ZRT)  
Adani House, 56 Shri Mall,  
Society, Navrangpura,  
Ahmedabad.

## Table of Contents

|        |  |    |
|--------|--|----|
| 1.     | Introduction .....   | 2  |
| 2.     | Hybrid Annuity Model (HAM) .....   | 3  |
| 3.     | Objectives .....   | 3  |
| 4.     | Project at Glance.....   | 5  |
| 5.     | Site Location .....  | 6  |
| 6.     | Project Components .....   | 7  |
| 7.     | Status of project .....  | 10 |
| 7.1    | Package-I Overall progress status .....  | 10 |
| 7.1.1. | Engineering status .....   | 11 |
| 7.1.2. | Engineering status as per construction plan .....                              | 11 |
| 7.1.3  | Procurement & Supply status .....  | 14 |
| 7.1.4  | Procurement & Supply status as per construction plan .....                     | 14 |
| 7.1.5  | Construction, Erection & Commissioning status .....                            | 16 |
| 7.1.6  | Construction, Erection & Commissioning status as per .....                     | 16 |
|        | construction plan .....  | 16 |
| 7.1.7  | Physical construction Activities in June'22 month.....                         | 26 |
| 7.2    | Package-II status .....  | 31 |
| 7.3    | Package-III status .....   | 33 |
| 8.     | Meetings, Discussions and Site Visits:.....                                    | 35 |
| 9.     | Staff deployment .....   | 38 |
| 10.    | Photos of Meetings / Site Visits and Activities .....                          | 39 |
| 11.    | Outward Register .....   | 52 |
| 12.    | Inward Register.....   | 56 |
| 13.    | EHS targets, Achievement & compliance report for the month of June' 2022 ..... | 58 |
| 14.    | Status of statutory permits: .....   | 58 |
| 15.    | Plant & Machinery Status .....   | 62 |
| 16.    | ANNEXURE'S .....   | 63 |

**Annexure-I :** Project engineer inspection report and recommendation for Package-I

**Annexure-II :** KPI reports of Package -II , Project engineer inspection report and recommendation

**Annexure-III:** KPI reports of Package -III , Project engineer inspection report and recommendation

**Annexure-IV:** Project engineer activity as per TOR

**Annexure-V:** Quality control / Quality assurance

## **1. Introduction**

The GoI (Government of India), recognizing that the long-term rejuvenation of the river Ganga will have significant social and economic benefits on the lives of 500 Million people living along its basin, has identified cleaning of the river Ganga as one of its priorities. For this purpose, in May-2015, The Government of India approved the flagship Namami Gange Program for cleaning rejuvenation and protection of river Ganga and its tributaries. In January-2016, The Government of India approved a Hybrid annuity model to implement the STP project under the Namami Gange program on a PPP basis.

Subsequently, the MoWR (Ministry of Water Resources) issued the river Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016 (Ganga 2016 Order) to constitute various authorities to assist the Government of India in achieving its aim of effective abatement of pollution in the river Ganga. The Ganga 2016 order designated NMCG as the nodal agency for implementation of the Ganga 2016 order.

Rapidly increasing population, rising standards of living and exponential growth of industrialization and urbanisation have exposed water resources, in general, and rivers to various forms of degradation. The mighty Ganga is no exception. The deterioration in the water quality impacts the people immediately. Ganga, in some stretches, particularly during lean seasons has become unfit even for bathing. The threat of global climate change, the effect of glacial melt on Ganga flow and the impacts of infrastructural projects in the upper reaches of the river, raise issues that need a comprehensive response.

In the Ganga basin approximately 12,000 million litres per day (MLD) sewage is generated, for which presently there is a treatment capacity of only around 4,000 MLD. Approximately 3000 MLD of sewage is discharged into the mainstream of the river Ganga from the Class I & II towns located along the banks, against which treatment capacity of about 1000 MLD has been created till date.

The Uttar Pradesh Jal Nigam (Jal Nigam) is a statutory body constituted under the Uttar Pradesh Water Supply and Sewerage Act, 1975, and has the power to develop, maintain and regulate water supply and sewerage works in Uttar Pradesh. With a view to implement the Namami Gange programme and the Ganga 2016 Order, the Jal Nigam, in association with the NMCG, has decided to undertake the Project;

- Development and Rehabilitation of Sewage Treatment Plants (STPs) and Associated Infrastructure at Prayagraj under Hybrid Annuity based PPP mode in State of Uttar Pradesh.

While the Jal Nigam will be the principal executing agency and bidding authority for the Project, NMCG will be responsible for making payments to the Concessionaire and Project Engineer.

## **2. Hybrid Annuity Model (HAM)**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs).


Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs, IPS, and MPS) to the Project Executing Agency/Jal Nigam at the end of the Concession Period (15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) appointed M/s. AECOM India Pvt. Ltd., as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

## **3. Objectives**

Objectives to achieve effective Development of Sewage Treatment Plants (STPs) at Jhunsi, Naini and Phaphamau, rehabilitation of existing STPs & associated Infrastructure and operation and maintenance of all assets for 15 years in Prayagraj, Uttar Pradesh, under Hybrid Annuity based PPP mode are proposed under this project.

The objectives that NMCG and the UP Jal Nigam wish to achieve through the Project is mentioned in **Figure 1**;



**Figure 1 : Objectives of NMCG and UP JAL NIGAM**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs). Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs and Associate Infrastructure) to the Project Executing Agency/Jal Nigam/ at the end of the Concession Period (say 15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) appointed M/s. AECOM India Pvt. Ltd., Gurgaon as Project Engineer for this project through tendering process. Letter of Award is issued dated 4<sup>th</sup> February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

#### 4. Project at Glance

The Project components details of each Facility, their grouping in each Package is presented below.

| Sr. No. | Particulars                      | Description   |
|---------|----------------------------------|---|
| 1.0     | Name of Project                  | <b>Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under HAM based PPP mode at Prayagraj, Uttar Pradesh</b>                 |
|         | Client                           | National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN)  |
| 2.0     | Executing Agency                 | Uttar Pradesh Jal Nigam, Ganga Pollution Control Unit, Prayagraj, Uttar Pradesh   |
| 3.0     | Project Engineer                 | AECOM India Pvt. Ltd.   |
| 4.0     | Concessionaire                   | Prayagraj Water Pvt. Ltd. (SPV of ADANI Enterprise Ltd. JV Organica Technologiak ZRT)   |
| 5.0     | Contract Value<br>(Capex + Opex) | INR 908.3 Crore   |
| 6.0     | Effective Date                   | 16 <sup>th</sup> September 2019   |
| 7.0     | Construction<br>Completion Date  | Package-I; 24 months from effective date<br>Package-II; 12 months from effective date<br>Package-III; 6 months from effective date                                  |
| 6.0     | Operation &<br>Maintenance       | Package-I; 15 years from commercial operation date<br>Package-II; 16 years from commercial operation date<br>Package-III; 16.5 years from commercial operation date |

## 5. Site Location



Entire work has been divided/ distributed in the following 3 packages.

- Package-I: Construction of 03 Nos. new STP's with Associated Infrastructure (Naini-II (42 MLD), Jhunsi (16 MLD) & Phaphamau (14 MLD)). Setup rooftop Solar Power Plant of capacity 930kW (110kW at Phaphamau, 800kW at Naini-II and 20kW at Jhunsi).
- Package II: Rehabilitate and Restore 02 Nos. STP's with Associated Infrastructure (Rajapur (60 MLD) & Naini-I (60+20 MLD)).
- Package III: Rehabilitate and Restore 04 Nos. STP's with Associated Infrastructure Numayadahi (50 MLD), Ponghat (10 MLD), Kodra (25 MLD) & Salori (29 MLD).



## 6. Project Components

The Project components details of each Facility, their grouping in each Package is presented below

| Package Number - I      |                                    |   |                                       |                    |
|-------------------------|------------------------------------|---|---------------------------------------|--------------------|
| Nature of work          |                                    | Facilities  |                                       |                    |
| <b>New construction</b> |                                    | Design, develop, finance, construct, operate and maintain, and transfer the Package-I Facilities including three STP facilities with a proposed capacity of 42 MLD at Naini (District G), 14 MLD at Phaphamau (District F), and 16 MLD at Jhunsi along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators |                                       |                    |
| Sr. No.                 | Facility Name                      | Part Of   | Details                               | Capacity (Average) |
| 1                       | Phaphamau Facilities (District -F) | Phaphamau STP Facilities  | Phaphamau STP Plant                   | 14 MLD             |
|                         |                                    |   | Solar Power Plant                     | 110 Kw             |
|                         |                                    | Phaphamau Associated Infrastructure   | Basna Nalla SPS                       | 5.53 MLD           |
|                         |                                    |   | Nalla Tapping and Trunk Sewer         | 2 Nos. Tapping     |
|                         |                                    |   | Shantipuram Main Pumping Station      | 14 MLD             |
| 2                       | Naini Facilities (District - G)    | Naini – II STP Facilities   | Naini –II STP                         | 42 MLD             |
|                         |                                    |   | Solar Power Plant                     | 800 Kw             |
|                         |                                    | Naini -II Associated Infrastructure   | Mawaiya Drain SPS                     | 35.85 MLD          |
|                         |                                    |   | Mawaiya Drain Tapping and Trunk Sewer | 3 Nos. Tapping     |
|                         |                                    |   | Mahewaghat Drain SPS                  | 2.15 MLD           |
|                         |                                    |   | Mahewaghat Drain and Trunk Sewer      | 3 Nos. Of Tapping  |
| 3                       | Jhunsi Facilities                  | Jhunsi STP Facilities   | Jhunsi STP                            | 16 MLD             |
|                         |                                    |   | Solar Power Plant                     | 20 Kw              |
|                         |                                    | Jhunsi Associated Infrastructure  | Shastri Bridge SPS                    | 16 MLD             |
|                         |                                    |   | Nalla Tapping and Trunk Sewer         | 13 Nos. Tapping    |
|                         |                                    |   | Main Pumping Station                  | 16 MLD             |




| Package Number - II   |                                  |   |  |                            |
|-----------------------|----------------------------------|---|--|----------------------------|
| Nature of work        |                                  | Facilities  |  |                            |
| <b>Rehabilitation</b> |                                  | Design (wherever necessary), rehabilitate, restore, finance, operate and transfer two existing STP Facilities, one of capacity 80 MLD at Naini (District A) and other of capacity 60 MLD at Rajapur (District D) along with their Associated Infrastructure as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators. |  |                            |
| Sr. No.               | Facility Name                    | Part Of   | Details                                      | Capacity (Average)         |
| 1                     | Naini -I Facilities (District A) | Naini-I STP Facilities  | Naini -I STP (60 MLD)<br>STP Technology: ASP | 60 MLD                     |
|                       |                                  |   | Naini -I STP (20 MLD)<br>STP Technology: ASP | 20 MLD                     |
|                       |                                  |   | Naini- I Biogas Plant                        | 600 KW                     |
|                       |                                  | Naini-I Associated Infrastructure   | Chachar Nalla SPS                            | 35 MLD with 2 Nos. Tapping |
|                       |                                  |   | Gaughat MPS                                  | 80 MLD                     |
| 2                     | Rajapur Facilities (District D)  | Rajapur STP Facilities  | Rajapur STP<br>STP Technology: UASB          | 60 MLD                     |
|                       |                                  | Rajapur Associated Infrastructure   | Mumfordgunj SPS                              | 55 MLD with 1 Nos. Tapping |
|                       |                                  |   | Rajapur SPS                                  | 25 MLD with 1 Nos. Tapping |

| Package Number - III  |                                       |  |   |                              |
|-----------------------|---------------------------------------|--|---|------------------------------|
| Nature of work        |                                       | Facilities   |   |                              |
| <b>Rehabilitation</b> |                                       | Design (wherever necessary), rehabilitate, restore, finance, operate and transfer four existing STP Facilities, one of capacity 50 MLD at Numayadahi (District B), one of capacity 29 MLD at Salori (District C), one of capacity 25 MLD at Kodra (District E) and another of capacity 10 MLD at Ponghat (District E), along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators. |   |                              |
| Sr. No.               | Facility Name                         | Part Of  | Details   | Capacity (Average)           |
| 1                     | Salori Facilities<br>(District - C)   | Salori STP Facilities  | Salori STP (29 MLD)<br>STP Technology: FAB        | 29 MLD                       |
|                       |                                       | Salori Associated Infrastructure   | Salori MPS  | 29 MLD with 1 Nos. Tapping   |
| 2                     | Numayadahi Facilities<br>(District B) | Numayadahi STP Facilities  | Numayadahi STP<br>STP Technology: Bio tower + ASP | 50 MLD                       |
|                       |                                       | Numayadahi Associated Infrastructure   | Ghaggar Nalla SPS                                 | 50 MLD with 1 Nos. Tapping   |
|                       |                                       |  | Sasur Kadheri SPS                                 | 15 MLD with 1 Nos. Tapping   |
|                       |                                       |  | Lukarganj SPS                                     | 16.5 MLD with 1 Nos. Tapping |
| 3                     | Kodra Facilities<br>(District E)      | Kodra STP Facilities   | Kodra STP<br>STP Technology: Bio tower + ASP      | 25 MLD                       |
|                       |                                       | Kodra Associated Infrastructure  | Kodra MPS   | 25 MLD with 1 Nos. Tapping   |
| 4                     | Ponghat Facilities<br>(District E)    | Ponghat STP Facilities   | Ponghat STP<br>STP Technology: Bio tower + ASP    | 10 MLD                       |
|                       |                                       | Ponghat Associated Infrastructure  | Ponghat MPS                                       | 10 MLD with 1 Nos. Tapping   |

## 7. Status of project

### 7.1 Package-I Overall progress status



- Project Engineer has provided observation on Concessionaire June'22-month MPR vide letter number AIPL/NMCG/PRAYAG/1460 on dated 15.07.2022 Therefore, status may be change after observation incorporated by Concessionaire.

### 7.1.7 Physical construction Activities in June'22 month

| NEW CONSTRUCTION |                                 |                |   |
|------------------|---------------------------------|----------------|---|
| S. No.           | Structure Description           | Structure Qty. | Status  |
| PACKAGE – I      |                                 |                |   |
| PHAPHAMAU STP    |                                 |                |   |
| 1.               | FCR tank                        | 01 No.         | <ul style="list-style-type: none"> <li>RCC work of FCR tank along with hydro testing is completed.</li> <li>"C" profile for FCR module installation completed</li> <li>"I" nut for diffuser grid installation completed.</li> <li>FCR module basket installation work completed.</li> </ul>   |
| 2.               | Staff Quarter                   | 01 Nos         | <ul style="list-style-type: none"> <li>Brick work completed and other finishing work under progress</li> </ul>  |
| 3.               | MPS                             | 01 No.         | <ul style="list-style-type: none"> <li>RCC work of MPS is completed</li> <li>Cleaning work in under progress</li> </ul>   |
| 4.               | Tube Settler                    | 01 No.         | <ul style="list-style-type: none"> <li>RCC work of Tube settler is completed and hydro testing is under progress.</li> <li>CCT Area: Tonner room brick work completed. All other structural casting completed.</li> <li>Support frame installation for tube settler media is in completed.</li> </ul>                                     |
| 5.               | Process Building                | 01 No          | <ul style="list-style-type: none"> <li><b>Part-A</b><br/>Grit Chamber slab (92.10) completed.<br/>3rd lift column complete above plinth beam.<br/>PE Tank completed.<br/>Grit Chamber 3rd lift work in progress.</li> <li><b>Part-B &amp; C</b><br/>Reinforcement and shuttering work under progress of slab at 94.00 m level.</li> </ul> |
| 6.               | Basna Nala SPS                  | 01 No.         | <ul style="list-style-type: none"> <li>8th lift casting is completed, and 9th lift shuttering and steel work is under progress.</li> </ul>  |
| 7.               | Outfall Sewer                   | 2000 mtr.      | <ul style="list-style-type: none"> <li>Out fall sewer pipe laying completed 1870 mtr. Out of 2000 mtr.26 Nos. manhole completed out of total 29 Nos.</li> </ul>   |
| 8.               | Basna Nala SPS to Phaphamau STP | 1123 mtr.      | <ul style="list-style-type: none"> <li>Sewer laying completed 1014 Mtr.</li> </ul>  |

| NAINI – II STP |                  |        |   |
|----------------|------------------|--------|---|
| 9.             | FCR tank         | 01 No. | <ul style="list-style-type: none"> <li>Tank A &amp; B civil work has been completed.</li> <li>Installation of C profile for bio module &amp; diffuser grid frame in FCR tanks is under progress.</li> <li>Installation of Plant rack in FCR tank is 50% completed and remaining under progress.</li> <li>SS Piping for Air distribution of internal FCR tank is under Progress.</li> <li>Grating installation is under progress over FCR tank.</li> </ul>   |
| 10.            | Tube Settler     | 01 No. | <ul style="list-style-type: none"> <li>RCC work of Tube settler is completed and hydro testing is under progress.</li> <li>3 No. tank Media installation is completed out of 8 and remaining work in progress</li> </ul>  |
| 11.            | Staff Quarter    | 01 No. | <ul style="list-style-type: none"> <li>Finishing work under progress</li> </ul>   |
| 12.            | MPS              | 01 No. | <ul style="list-style-type: none"> <li>Brick work is under progress in Panel room portion.</li> <li>Wet well cleaning and finishing work in progress.</li> <li>Cable laying is under progress.</li> <li>02 No. Mechanical screen installation work is under progress.</li> </ul>  |
| 13.            | Process Building | 01 No  | <ul style="list-style-type: none"> <li>Part B &amp; C - top level roof casting is completed.</li> <li>Foundation work for E&amp;M equipment is under progress.</li> <li>Part A- Grit chamber area slab at level 98 is casted.</li> <li>Installation of HT panel along with cabling is 100 % completed. (03 Nos)</li> <li>AHF panel installation completed. (01 out of 01)</li> <li>Cable laying work along and internal lighting work is under progress.</li> <li>Installation of blower is under progress and 8 Nos blower installed out of 8 Nos.</li> <li>01 Nos. Transformer installation in STP is completed.</li> <li>Installation of heat exchanger in blower line is completed.</li> <li>LT panel installation work in under progress.</li> <li>DG set installation work is under progress.</li> <li>02 No. Mechanical screen installation work is under progress.</li> <li>VFD panel installation work is under progress.</li> </ul> |
| 14.            | Mahewaghat SPS   | 01 No. | <ul style="list-style-type: none"> <li>All lift casting along with slab is completed, Column work above slab is under progress.</li> <li>Inlet chamber all lift casting completed.</li> </ul>   |


|                   |   |          |  |
|-------------------|---|----------|--|
|                   |   |          | <ul style="list-style-type: none"> <li>02 no. Mechanical screen installation work is under progress.</li> <li>Wet well cleaning and finishing work started.</li> <li>Panel room construction work under progress.</li> </ul>   |
| 15.               | Mawaiya Nalla SPS                                       | 01 No.   | <ul style="list-style-type: none"> <li>10<sup>th</sup> lift casting is completed, and slab shuttering &amp; reinforcement work is under progress.</li> <li>Inlet chamber work completed.</li> <li>02 no. Mechanical screen installation work is under progress.</li> <li>Panel room construction work under progress.</li> <li>Staff Quarter construction work under progress.</li> </ul>                                  |
| 16.               | Boundary Wall   | 01 No.   | <ul style="list-style-type: none"> <li>Work under progress</li> </ul>  |
| 17.               | DI Pipeline from Mahewaghat to Naini-II (300mm Dia.)    | 700 Rmt. | <ul style="list-style-type: none"> <li>Total 688 mtr. pipeline laying work is completed</li> </ul>   |
| 18.               | DI Pipeline from Mawaiya Nalla to Naini-II (800mm Dia.) | 700 Rmt. | <ul style="list-style-type: none"> <li>Total 687 mtr. pipeline laying work is completed</li> </ul>   |
| 19.               | RCC 600 dia. From Mahewaghat to Naini-II                | 4077 RMT | <ul style="list-style-type: none"> <li>Total 4077 mtr. Completed.</li> </ul>   |
| 20.               | RCC 1400 dia. From Mawaiya to Naini-II                  | 3042 RMT | <ul style="list-style-type: none"> <li>2962 m Laying work completed,</li> </ul>  |
| 21.               | RCC 1600 mm Dia.  | 997 RMT  | <ul style="list-style-type: none"> <li>997 m Laying work completed,</li> </ul>   |
| 22.               | Out fall Sewer  | 730 RMT  | <ul style="list-style-type: none"> <li>685 m laying completed of 1600 Dia RCC pipe</li> </ul>  |
| 23.               | I & D work  | 6 Nos    | <ul style="list-style-type: none"> <li>At 5 Nos I&amp;D work is under progress.</li> </ul>   |
| <b>JHUNSI STP</b> |   |          |  |
| 24.               | FCR tank  | 01 No.   | <ul style="list-style-type: none"> <li>Civil and Hydrotesting work completed.</li> <li>Diffuser Frame erection Work in Progress.</li> <li>Installation of C profile in FCR along with bio module is 60% completed.</li> <li>Installation of diffuser frame is 100% completed.</li> </ul>   |
| 25.               | Process Building  | 01 No    | <ul style="list-style-type: none"> <li>Soil filling work up to tie beam is completed. Plinth beam casting is completed, and grade slab is also casted. Column shuttering work is under progress. (Part A).</li> <li>Slab along with staircase at level 94 meter is casted. 2nd Lift column casting is also done and final top-level slab at level 98 meter is casted. (Part B and Part C RCC work is completed)</li> </ul> |

|     |                    |        |  |
|-----|--------------------|--------|--|
| 26. | Tube Settler       | 01 No. | <ul style="list-style-type: none"> <li>RCC Structure work 100% Completed with Hydrotest.</li> <li>CCT Area: RCC work has been completed along with slab at level 91.2.</li> <li>Hopper and Sludge holding tank portion: RCC work has been completed up to all 8 lifts at level 91.2 meter.</li> <li>Media and launder installation in tube settler is 100% completed.</li> <li>Poppet Valve installation is 100% completed.</li> </ul> |
| 27. | MPS                | 01 No. | <ul style="list-style-type: none"> <li>Wall up to 11th lift is completed. 11th lift along with slab is casted. head room portion work is under progress.</li> </ul>  |
| 28. | Security Cabin     | 01 No. | <ul style="list-style-type: none"> <li>Brick work completed and other finishing work under progress.</li> </ul>  |
| 29. | Staff Quarter      | 01 No. | <ul style="list-style-type: none"> <li>Plaster work completed and other finishing work under progress.</li> </ul>  |
| 30. | Shastri Bridge SPS | 01 No  | <ul style="list-style-type: none"> <li>5th lift casting completed out of 19 lift and 6th lift reinforcement &amp; shuttering work under progress.</li> </ul>   |
| 31. | I & D work         | 13 Nos | <ul style="list-style-type: none"> <li>Work under progress at 13 Site.</li> </ul>  |
| 32. | Gravity main       | 3427 m | <ul style="list-style-type: none"> <li>Pipe laying 2185 meter completed.</li> </ul>  |
| 33. | Raising main       | 3875m  | <ul style="list-style-type: none"> <li>Pipe laying 2169 meter completed.</li> </ul>  |
| 34. | Outfall sewer      | 250 m  | <ul style="list-style-type: none"> <li>Pipe laying 52.5 meter completed.</li> </ul>  |



**PROJECT ENGINEER INSPECTION REPORT AND  
RECOMMENDATION FOR PACKAGE-I IS MENTIONED  
IN  
ANNEXURE - I**

## 7.2 Package-II status



OFFICE OF THE GENERAL MANAGER,  
कार्यालय महाप्रबन्धक,  
GANGA POLLUTION CONTROL UNIT,  
गंगा प्रदूषण नियंत्रण इकाई,  
U.P. JAL NIGAM, PRAYAGRAJ  
उ० प्र० जल निगम, प्रयागराज  
Email: gangapst.official@gmail.com  
Dated: 29/05/2021

Letter no: 2484/PWPL (Adani) / 496

To,  
General Manager-Project  
M/s. Prayagraj Water Private Limited,  
"Adani House", 56, Shrinadi Society,  
Near Ashoknadi Six Road,  
Navrangpura, Ahmedabad 380005  
Gujarat, India.

Subject: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity based PPP Mode at Prayagraj, Uttar Pradesh.

Ref:- Concession Agreement no. 31/GM/2010-19: Issuance of Commercial Operations Date of Package-II.

Ref:- 1. Our office Letter No. 2474/PWPL (Adani)/486 dated 18.09.2021  
2. Our office Letter No. 2483/PWPL (Adani)/495 dated 20.09.2021

Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 4<sup>th</sup> Milestone completion certificate vide Letter No. 2474/PWPL (Adani)/486 dated 18.09.2021 & Rehabilitation Completion Certificate vide Letter No. 2483/PWPL (Adani)/495 dated 20.09.2021 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below:-

| Sl. No. | Description                           | Commercial Operations Date (COD) |
|---------|---------------------------------------|----------------------------------|
| 1       | Rehabilitation works under Package-II | 01.06.2021                       |

End No & date: As above.

Copy to following for information and necessary action

- 1- Executive Director (Projects), NMCG, New Delhi.
- 2- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 3- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam, Prayagraj.
- 4- Mr. Raju Gupta, Sr. Specialist, NMCG, New Delhi.
- 5- Project Manager (I&EM), Ganga Pollution Control Unit, U.P. Jal Nigam, Prayagraj.
- 6- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

(M.C. Srivastava)  
General Manager

General Manager

**Commercial Operations Date was announced on 01.06.2021 vide letter no. 2484/PWPL (Adani)/496**

**KPI REPORT'S OF PACKAGE - II**  
**AND**  
**PROJECT ENGINEER INSPECTION REPORT AND**  
**RECOMMENDATION IS MENTIONED IN**  
**ANNEXURE - II**

Letter No. 2336/PWPL(Poln)/423

Dated: 24.11.2020

M/s. Prayagraj Water Private Limited,  
"Adarsh House", 56, Shreevastu Society,  
Near Mitthakhuri S/S Road,  
Naurangpura, Ahmedabad-380006  
Gujarat, India.

Subject: Concession Agreement no. 31/GM/2014-18; Issuance of Commercial Operations Date of Package-III

With reference to the above mentioned subject, it is to be noted that we have issued the 2<sup>nd</sup> Milestone completion certificate vide Letter No. 2328/PWPI(Adani)/415 dated 31.10.2020 & Rehabilitation Completion Certificate vide Letter No. 2330/PWPI(Adani)/417 dated 31.10.2020 and ID Waiver Letter No. 2331/PWPI(Adani)/418 dated 31.10.2020 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below:-

| Sl. No. | Description                        | COB Commencement Date |
|---------|------------------------------------|-----------------------|
| 1       | Rehabilitation works under Pkg-III | 01.11.2020            |

Yours faithfully

General Manager

From No. 8 and date as above:

Copy to following:

1. E.O.(Projects), NMCG, New Delhi.
2. MD, UP/N Lucknow.
3. Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
4. Chief Engineer (Prayagra) Zone], U.P. Jal Nigam Prayagra).
5. Shri. Madhav Kumar, Sr. Economics and Financial Expert, NMCG, New Delhi.
6. Project Manager (VEBM), GPCU, U.P. Jal Nigam Prayagra).
7. AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

**Commercial Operations Date was announced on 02.11.2020 vide letter no. 2336/PWPL (Adani)/423**

**KPI REPORT'S OF PACKAGE - III**  
**AND**  
**PROJECT ENGINEER INSPECTION REPORT AND**  
**RECOMMENDATION IS MENTIONED IN**  
**ANNEXURE - III**

## 8. Meetings, Discussions and Site Visits:

Regular progress review meetings are being held at UPJN office & sites. Following meetings were held during the month of June' 2022.

| Sr. No. | Site Visit & Meeting with<br>UPJN / NMCG / PWPL | Date     | Attendees            | Description   |
|---------|---|----------|----------------------|---|
| 1.      | Site inspection of<br>Phaphmau STP              | 2-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 2.      | Site inspection of<br>Phaphmau STP              | 2-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 3.      | Site inspection of<br>Kodra STP                 | 2-Jun-22 | Mr. Sudhir<br>Tomar  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 4.      | Site inspection of Naini-<br>II STP             | 3-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 5.      | Site inspection of Naini-<br>II STP             | 3-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 6.      | Site inspection of<br>Ponghat STP               | 3-Jun-22 | Mr. Sudhir<br>Tomar  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 7.      | Site inspection of<br>Rajapur STP               | 3-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 8.      | Site inspection of Naini-<br>II STP             | 4-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 9.      | Site inspection of Naini-<br>II STP             | 4-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 10.     | Site inspection of<br>Kodra STP                 | 6-Jun-22 | Mr. Sudhir<br>Tomar  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 11.     | Site inspection of Naini-<br>II STP             | 7-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 12.     | Site inspection of Naini-<br>II STP             | 7-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 13.     | Site inspection of Salori<br>STP                | 7-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |

| Sr. No. | Site Visit & Meeting with<br>UPJN / NMCG / PWPL | Date      | Attendees         | Description   |
|---------|---|-----------|-------------------|---|
| 14.     | Site inspection of Ponghat STP                  | 7-Jun-22  | Mr. Sudhir Tomar  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 15.     | Site inspection of Naini-I STP                  | 8-Jun-22  | Mr. Gaurav Gupta  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 16.     | Site inspection of Phaphmau STP                 | 8-Jun-22  | Mr. Gaurav Pandey | Inspection, supervision and monitoring of ongoing E&M activities          |
| 17.     | Site inspection of Phaphmau STP                 | 8-Jun-22  | Mr. Amit Ranjan   | Inspection, supervision and monitoring of ongoing Civil activities        |
| 18.     | Site inspection of Jhunsi STP                   | 9-Jun-22  | Mr. Gaurav Pandey | Inspection, supervision and monitoring of ongoing E&M activities          |
| 19.     | Site inspection of Jhunsi STP                   | 9-Jun-22  | Mr. Amit Ranjan   | Inspection, supervision and monitoring of ongoing Civil activities        |
| 20.     | Site inspection of Naini-II STP                 | 10-Jun-22 | Mr. Gaurav Pandey | Inspection, supervision and monitoring of ongoing E&M activities          |
| 21.     | Site inspection of Naini-II STP                 | 10-Jun-22 | Mr. Amit Ranjan   | Inspection, supervision and monitoring of ongoing Civil activities        |
| 22.     | Site inspection of Kodra STP                    | 11-Jun-22 | Mr. Sudhir Tomar  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 23.     | Site inspection of Salori STP                   | 11-Jun-22 | Mr. Gaurav Gupta  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 24.     | Site inspection of Numayadahi STP               | 13-Jun-22 | Mr. Gaurav Gupta  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 25.     | Site inspection of Phaphmau STP                 | 13-Jun-22 | Mr. Gaurav Pandey | Inspection, supervision and monitoring of ongoing E&M activities          |
| 26.     | Site inspection of Phaphmau STP                 | 13-Jun-22 | Mr. Amit Ranjan   | Inspection, supervision and monitoring of ongoing Civil activities        |
| 27.     | Site inspection of Kodra STP                    | 14-Jun-22 | Mr. Sudhir Tomar  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |
| 28.     | Site inspection of Rajapur STP                  | 14-Jun-22 | Mr. Gaurav Gupta  | Inspection, supervision and monitoring of ongoing Operation & Maintenance |



| Sr. No. | Site Visit & Meeting with<br>UPJN / NMCG / PWPL | Date      | Attendees            | Description   |
|---------|---|-----------|----------------------|---|
| 29.     | Site inspection of<br>Jhansi STP                | 14-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 30.     | Site inspection of<br>Jhansi STP                | 14-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 31.     | Site inspection of<br>Ponghat STP               | 15-Jun-22 | Mr. Sudhir<br>Tomar  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 32.     | Site inspection of Naini-<br>I STP              | 15-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 33.     | Site inspection of Naini-<br>II STP             | 15-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 34.     | Site inspection of Naini-<br>II STP             | 15-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 35.     | Site inspection of<br>Phaphmau STP              | 20-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 36.     | Site inspection of<br>Phaphmau STP              | 20-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 37.     | Site inspection of<br>Rajapur STP               | 20-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 38.     | Site inspection of Naini-<br>II STP             | 22-Jun-22 | Mr. Gaurav<br>Pandey | Inspection, supervision and<br>monitoring of ongoing E&M<br>activities          |
| 39.     | Site inspection of Naini-<br>II STP             | 22-Jun-22 | Mr. Amit Ranjan      | Inspection, supervision and<br>monitoring of ongoing Civil<br>activities        |
| 40.     | Site inspection of<br>Ponghat STP               | 22-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 41.     | Site inspection of<br>Kodra STP                 | 22-Jun-22 | Mr. Gaurav<br>Gupta  | Inspection, supervision and<br>monitoring of ongoing<br>Operation & Maintenance |
| 42.     | Meeting with ED<br>Projects (NMCG)              | 29-Jun-22 | Mr. Amit Ranjan      | Review meeting of Physical<br>progress of Package-I                             |

## 10. Photos of Meetings / Site Visits and Activities

### PACKAGE - I

#### PHAPHAMAU FACILITY



#### BasnaNalla SPS: I&D construction work under progress




#### Basna Nalla SPS: Wet Well wall shuttering work under progress

## PHAPHAMAU FACILITY



**FCR (STP): Basket Erection work under progress for FCR module**



**Tube Settler (STP) – Casting work completed**

## PHAPHAMAU FACILITY



**Staff Quarter (STP)– Plastering work completed**




**Process Building (STP) – Construction work under progress**



## PHAPHAMAU FACILITY



**Process Building (STP) – Column casting work under progress**



**MPS – Reinforcement and shuttering work under progress**

## NAINI-II FACILITY



## Mahewaghat SPS – Civil finishing work under progress



## Mahewaghat SPS (Panel Room) – 2<sup>nd</sup> Slab De Shuttering work under progress

**NAINI-II FACILITY**



**Mawaiya SPS – E&M work under progress in Wet well  
Panel room construction work under progress**



**Trenchless pipe work under progress at Arail ghat**



## NAINI-II FACILITY



**Process Building (DG and Panel room) –DG and Panel erection work under progress**



**Process building (PTU) – Screen erection work under progress**

## NAINI-II FACILITY



## FCR – E&M work under progress



## Tube settler – SS launder erection work under progress

## NAINI-II FACILITY



**Naini-II MPS (Panel room)– Brick work under progress**



**2<sup>nd</sup> Staff Quarter (STP) – Construction work started**



## NAINI-II FACILITY



Process building (AAC block)- Construction work under progress

## JHUNSI FACILITY



## Shastri Bridge SPS – Construction Work under Progress



## Jhushi MPS – Panel room shuttering Work under progress

## JHUNSI FACILITY



### Process Building - Shuttering work under progress



### FCR – FCR module basket erection work completed



## JHUNSI FACILITY



**Tube settler – Civil finishing work completed**



**Staff Quarter – Painting work under progress**



## 11. Outward Register

List of key design & documents were reviewed by Project Engineer during this period as below.

| Sr. No. | PE Transmittal/ Ref No | Description   | Outward Date | To (Organization)    | Copies To   |
|---------|------------------------|---|--------------|----------------------|---|
| 1.      | AIPL/NMCG/PRAYAG/1434  | Technical documents of Naini 830 KWP solar plant.   | 2-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 2.      | AIPL/NMCG/PRAYAG/1433  | Regarding flow test of sewer from Basna nalla SPS to shantipuram MPS under Package -I           | 2-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s UPJN, Prayagraj                                |
| 3.      | AIPL/NMCG/PRAYAG/1435  | Submission of revised O & M monthly progress report for the Month of February-2022 Package -III | 2-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 4.      | AIPL/NMCG/PRAYAG/1436  | Observation of revised O & M monthly progress report for the Month of March-2022 Package -III   | 2-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 5.      | AIPL/NMCG/PRAYAG/1437  | Observation of revised O & M monthly progress report for the Month of April-2022 Package -III   | 2-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 6.      | AIPL/NMCG/PRAYAG/1438  | Regarding shastri bridge SPS under Package -I   | 4-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |

| Sr. No. | PE Transmittal/ Ref No | Description   | Outward Date | To (Organization)    | Copies To   |
|---------|------------------------|---|--------------|----------------------|---|
| 7.      | AIPL/NMCG/PRAYAG/ 1439 | Regarding calibration of instrument installed at all facilities under package -II & package -III  | 6-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 8.      | AIPL/NMCG/PRAYAG/ 1440 | Regarding discrepancies in operation of PLC system installed at associated infrastructure under package -II & package -III                          | 7-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 9.      | AIPL/NMCG/PRAYAG/ 1441 | Regarding O&M Payment of Quarter – 6 i.e., Feb-22 to April-22 for Package II facilities for the STP project at prayagraj under HAM based PPP model. | 9-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 10.     | AIPL/NMCG/PRAYAG/ 1442 | Submission of O & M monthly progress report for the Month of May-2022 Package -II   | 8-Jun-22     | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 11.     | AIPL/NMCG/PRAYAG/ 1443 | Regarding O&M Payment of Quarter – 3 i.e., Dec-21 to Feb-22 for Package II facilities for the STP project at prayagraj under HAM based PPP model.   | 15-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 12.     | AIPL/NMCG/PRAYAG/ 1444 | Regarding replacement of rising main of Ghagharnalla  | 15-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj                                |

| Sr. No. | PE Transmittal/ Ref No | Description   | Outward Date | To (Organization)    | Copies To   |
|---------|------------------------|---|--------------|----------------------|---|
|         |                        | damaged due to illegal house construction and Ponghat inlet gravity line.   |              |                      | 3. PM-E&M - UPJN, Prayagraj   |
| 13.     | AIPL/NMCG/PRAYAG/ 1445 | Submission of O & M monthly progress report for the Month of May-2022 package -III  | 16-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 14.     | AIPL/NMCG/PRAYAG/ 1446 | Regarding O&M Payment of Quarter – 6 i.e., Feb-22 to April-22 for package -III facilities for the STP project at prayagraj under HAM based PPP model. | 16-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 15.     | AIPL/NMCG/PRAYAG/ 1447 | Regarding the submission of MPR of May 2022   | 16-Jun-22    | PWPL                 | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 16.     | AIPL/NMCG/PRAYAG/ 1449 | Inspection Report of Package-II facilities June 2022  | 21-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 17.     | AIPL/NMCG/PRAYAG/ 1448 | Submission of civil drawing of jhunsu MPS package I   | 21-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |

| Sr. No. | PE Transmittal/ Ref No | Description  | Outward Date | To (Organization)    | Copies To   |
|---------|------------------------|--|--------------|----------------------|---|
| 18.     | AIPL/NMCG/PRAYAG/ 1450 | Inspection Report of Package-III facilities June 2022  | 22-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 19.     | AIPL/NMCG/PRAYAG/ 1451 | Inspection Report of Jhansi facility, Naini-II facility and phaphamau facility under Package-I | 22-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 20.     | AIPL/NMCG/PRAYAG/ 1452 | Regarding construction of permanent bund at sasurkadheri, Ghagharnalla & Kodra.                | 25-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 21.     | AIPL/NMCG/PRAYAG/ 1453 | Submission of Jhansi Old location Structural drawing mail 02 of 02                             | 29-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |
| 22.     | AIPL/NMCG/PRAYAG/ 1454 | Submission of Technical Documents for Battery & battery charger for Pkg-1                      | 30-Jun-22    | S.E.-2 Circle - UPJN | 1. NMCG, New Delhi<br>2. M/s PWPL, Prayagraj<br>3. PM-E&M - UPJN, Prayagraj |

## 12. Inward Register

List of key design & documents were received by Project Engineer during this period as below.

| Sr. No. | PWPL Transmittal reference number | Description   | Date      | From                            |
|---------|-----------------------------------|---|-----------|---------------------------------|
| 1.      | 705<br>PWPL/(PRAYAGRAJ)/184       | Regarding slow progress of work in Naini-II STP facility under package-I  | 3-Jun-22  | PM-I - UPJN                     |
| 2.      | 707<br>PWPL/(PRAYAGRAJ)/186       | Regarding flow test of trunk sewer from Basna Nalla SPT to Shantipuram MPS under Package-I                      | 3-Jun-22  | PM-I - UPJN                     |
| 3.      | 703<br>PWPL/(PRAYAGRAJ)/183       | Payment certification for O& M work of package -III of quarter 6.   | 3-Jun-22  | PM-I - UPJN                     |
| 4.      | 710<br>PWPL/(PRAYAGRAJ)/188       | Regarding laying of 1400 mm dia sewer line  | 4-Jun-22  | PM-I - UPJN                     |
| 5.      | 713<br>PWPL/(PRAYAGRAJ)/190       | Regarding incident of by passing raw sewage at sasur kadhri sps under numayadahi facilities.                    | 6-Jun-22  | PM-I - UPJN                     |
| 6.      | 714<br>PWPL/(PRAYAGRAJ)/191       | Regarding calibration of instruments installed at all facilities under Package-II & Package-III                 | 6-Jun-22  | PM-I - UPJN                     |
| 7.      | 721<br>PWPL/(PRAYAGRAJ)/192       | Regarding cleaning of solid waste ghaghar nalla.  | 7-Jun-22  | PM-I - UPJN                     |
| 8.      | 726<br>PWPL/(PRAYAGRAJ)/193       | Regarding road cutting permission.  | 8-Jun-22  | PM-I - UPJN                     |
| 9.      | 731<br>PWPL/(PRAYAGRAJ)/197       | Regarding slow work progress of package I   | 9-Jun-22  | PM-I - UPJN                     |
| 10.     | 730<br>PWPL/(PRAYAGRAJ)/196       | Regarding payment certificate for O&M of Package-II Quarter III   | 9-Jun-22  | PM-I - UPJN                     |
| 11.     | 193<br>PWPL/(PRAYAGRAJ)/86        | Regarding O&M Payment 6th Quarter Package-III   | 10-Jun-22 | PM-I - UPJN                     |
| 12.     | 193<br>PWPL/(PRAYAGRAJ)/99        | Regarding the release of the balance amount of quarter-6 of package-III   | 14-Jun-22 | PM-I - UPJN                     |
| 13.     | 751<br>PWPL/(PRAYAGRAJ)/202       | Regarding discrepancies in operation of PLC systems installed at Associated infrastructure under Pkg-II and III | 15-Jun-22 | PM-I - UPJN                     |
| 14.     | PWPL/UPJN/PMCG/063/22             | Submission of structural drawing of basana Nala SPS- Pkg-1  | 15-Jun-22 | Prayagraj water private limited |
| 15.     | PWPL/UPJN/PRAYAGRAJ /SITE /805    | Regarding connection of RCC Pipe for Kharkuni Nalla I&D Work under Naini-II STP Facility.                       | 17-Jun-22 | Prayagraj water private limited |

| Sr. No. | PWPL Transmittal reference number | Description  | Date      | From                            |
|---------|-----------------------------------|--|-----------|---------------------------------|
| 16.     | 194<br>PWPL/(PRAYAGRAJ)/87        | Regarding slow progress of work under Package-I  | 17-Jun-22 | PM-I - UPJN                     |
| 17.     | PWPL/UPJN/PMCG/064/22             | Submission of technical documents for Battery & battery charger for- package-1   | 20-Jun-22 | Prayagraj water private limited |
| 18.     | PWPL/UPJN/PRAYAGRAJ /SITE /806    | Regarding providing of permanent power connection for commissioning & Trial run for Package-I Facility.  | 22-Jun-22 | Prayagraj water private limited |
| 19.     | PWPL/UPJN/PRAYAGRAJ /SITE /806    | Regarding Variation in Solar Power Plant Capacities  | 23-Jun-22 | Prayagraj water private limited |
| 20.     | 772<br>PWPL/(PRAYAGRAJ)/205       | Regarding approval of STP drawing pertaining to tirvenipuram STP of jhansi STP under Package-I   | 23-Jun-22 | PM-I - UPJN                     |
| 21.     | 195<br>PWPL/(PRAYAGRAJ)/88        | Regarding O & M payment of third quarter of package-II   | 23-Jun-22 | PM-I - UPJN                     |
| 22.     | 196<br>PWPL/(PRAYAGRAJ)/89        | Regarding O & M payment of Sixth quarter of package-III  | 23-Jun-22 | PM-I - UPJN                     |
| 23.     | 773<br>PWPL/(PRAYAGRAJ)/206       | Regarding Site Visit of 42 MLD Naini-II STP  | 23-Jun-22 | PM-I - UPJN                     |
| 24.     | 198<br>PWPL/(PRAYAGRAJ)/91        | Development of New STPs and Rehabilitation of Existing STPs and operation & Maintenance for 15 years in Prayagraj under Hybrid Annuity based PPP mode of Release of Rs.9,14,23,456. towards power connection for package-1 facilities in prayagraj STP projects. | 24-Jun-22 | PM-I - UPJN                     |
| 25.     | PWPL/UPJN/PMCG/22                 | Regarding Technical & Financial Proposal to achieve NGT norms  | 24-Jun-22 | Prayagraj water private limited |
| 26.     | 778PWPL/(PRAYAGRAJ)/207           | Regarding maintenance of bypass gate at Gaughat MPS and repairing of common header at Chachar Nala SPS, Prayagraj  | 25-Jun-22 | PM-I - UPJN                     |

### 13. EHS targets, Achievement & compliance report for the month of June' 2022

| Sr. No. | Goals  | Target of the month | Achievement of this Month | Previous Month achievement | Remark |
|---------|--|---------------------|---------------------------|----------------------------|--------|
| 1       | Zero total recordable injuries                       | 100%                | 100%                      | 100%                       |        |
| 2       | All personnel Health and Safety inducted             | 100%                | 100%                      | 100%                       |        |
| 3       | 100% incident reporting and investigation            | 100%                | 100%                      | 100%                       |        |
| 4       | 100% adherence of usage of appropriate PPE's at work | 100%                | 100%                      | 100%                       |        |

### 14. Status of statutory permits:

| Sr. No.                                 | Applicable Permit                              | Authority                            | Quantity | Remarks   |
|---|--|--------------------------------------|----------|---|
| <b>Phaphamau Facility (Package - I)</b> |  |                                      |          |   |
| 1                                       | Power connection (During commissioning Period) | Electricity Board                    | 2 No.    | Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022     |
| 2                                       | Consent to Establish                           | State Pollution Control Board (SPCB) | 1 No.    | Received  |
| 3                                       | Tree cutting                                   | Forest Department                    | 88 No.   | Received NOC From Forest Dept for Cutting 88 Nos. of trees.                       |
| 4                                       | Road cutting & crossing                        | Public Works Department              | NA       | Not Required  |
| 5                                       | Railway Crossing                               | Commissioner Railway Safety          | NA       | Not Required  |
| 6                                       | National Highway cutting & crossing            | National Highway Authority of India  | 1 No.    | Permission Received from NH PWD vide letter no. 70/NH-96/330 dated 12th Jan 2022. |
| 7                                       | Revenue Road cutting & crossing                | Panchayat/Local Authority            | NA       | Not Required  |



| Sr. No.                                | Applicable Permit  | Authority  | Quantity | Remarks   |
|--|--|--|----------|---|
| 8                                      | Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN | ULB/District Administration  | NA       | Not Required  |
| 9                                      | Construction of Weirs/pipeline crossings   | Irrigation department/ULB  | 2 No.    | Under process towards filing the application, Construction of 2 no. of Weir at;<br>1. Basna Nalla Drain Tapping<br>2. Shantipuram Nalla Tapping                                       |
| 10                                     | Approach Road to new Facilities  | Forest Department/ Panchayat/Local Authority/Irrigation Department | NA       | Not Required  |
| 11                                     | Consent to operate for Existing Facilities   | ULB and SPCB   | NA       | NA  |
| <b>Naini-II Facility (Package - I)</b> |  |  |          |   |
| 1                                      | Power connection (During commissioning Period)   | Electricity Board  | 3 No.    | Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022   |
| 2                                      | Consent to Establish   | State Pollution Control Board (SPCB)                               | 1 No.    | Received  |
| 3                                      | Tree cutting   | Forest Department  | -        | Will be applied as and when required, presently not required.   |
| 4                                      | Road cutting & crossing  | Public Works Department  | 1 No.    | Applied on dated 19.10.2020 for STP main line.<br>NOC received from Mahewaghat SPS to Naini-II MPS on 08th Dec'2020 from Provincial Division.<br>NOC received from PDA on 03.02.2021. |
| 5                                      | Railway Crossing   | Commissioner Railway Safety  | 1 No.    | Permission received from Railway vide Letter No. 86-W/KM/821/L-PRYJ-NYN Dated:16.07.2021  |

| Sr. No.                              | Applicable Permit  | Authority  | Quantity | Remarks  |
|--------------------------------------|--|--|----------|--|
| 6                                    | National Highway cutting & crossing  | National Highway Authority of India                                | NA       | NA   |
| 7                                    | Revenue Road cutting & crossing  | Panchayat/Local Authority  | 1 No.    | Total 01 nos. NOC received from PDA on 03.02.2021  |
| 8                                    | Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN | ULB/District Administration  | NA       | Not Required   |
| 9                                    | Construction of Weirs/pipeline crossings   | Irrigation department/ULB  | 6 No.    | Under process towards filing the application, Construction of Weir at 6 nos. Drains.<br>Location: -<br>1. Mawaiya Drain<br>2. Sachcha Baba Aashram Drain Tapping<br>3. Kharkhauni Drain<br>4. Mahewaghat Nalla-1<br>5. Mahewaghat Nalla-2<br>6. Mahewaghat Nalla-3 |
| 10                                   | Approach Road to new Facilities  | Forest Department/ Panchayat/Local Authority/Irrigation Department | NA       | Not Required   |
| 11                                   | Consent to operate for Existing Facilities   | ULB and SPCB   | 1 No.    | NA   |
| <b>Jhunsi Facility (Package - I)</b> |  |  |          |  |
| 1                                    | Power connection (During commissioning Period)   | Electricity Board  | 2 No.    | Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022  |
| 2                                    | Consent to Establish   | State Pollution Control Board (SPCB)                               | 1 No.    | Received   |
| 3                                    | Tree cutting   | Forest Department  | NA       | Not Required   |
| 4                                    | Road cutting & crossing  | Public Works Department  | NA       | NA   |

| Sr. No. | Applicable Permit  | Authority  | Quantity | Remarks   |
|---------|--|--|----------|---|
| 5       | Railway Crossing   | Commissioner Railway Safety  | 1 No.    | Permission received from railway vide letter No W/98-13/2020/71/W- DATED 29/03/2022   |
| 6       | National Highway cutting & crossing  | National Highway   | NA       | NA  |
| 7       | Revenue Road cutting & crossing  | Panchayat/Local Authority  | 1 No.    | Permission received   |
| 8       | Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to UPJN | ULB/District Administration  | NA       | Not Required  |
| 9       | Construction of Weirs/pipeline crossings   | Irrigation department/ULB  | 13 No    | Under process towards filing the application, Construction of Weir at 13 nos. Drains.<br>Locations: -<br>1. Augharwa Nalla<br>2. Bhola Mandir Nalla<br>3. Gangoli Shivala Nalla I<br>4. Gangoli Shivala Nalla II<br>5. Savitri Nagar Nalla<br>6. Dham Nalla<br>7. Sashtri bridge Nalla<br>8. Triveni Marg Nalla I<br>9. Triveni Marg Nalla II<br>10. Ulta Quila Nalla I<br>11. Ulta Quila Nalla II<br>12. Havelia Nalla<br>13. Lakkar Nalla |
| 10      | Approach Road to new Facilities  | Forest Department/ Panchayat/Local Authority/Irrigation Department | NA       | Not Required  |
| 11      | consent to operate for Existing Facilities   | ULB and SPCB   | NA       | NA  |

## 15. Plant & Machinery Status

| Sr. No.            | Machinery                    | Phaphamau<br>14 MLD | Naini II 42<br>MLD | Jhunsi<br>16 MLD | Total      |
|--------------------|------------------------------|---------------------|--------------------|------------------|------------|
| 1.                 | JCB                          | 2                   | 1                  | 4                | 7          |
| 2.                 | Dumper                       |                     | -                  | -                | -          |
| 3.                 | Proclaim                     | 1                   | 1                  | 3                | 5          |
| 4.                 | Ajax                         | 1                   | 3                  | 2                | 6          |
| 5.                 | Hydra                        | 1                   | 1                  | 1                | 3          |
| 6.                 | Roller                       |                     | 1                  | -                | 1          |
| 7.                 | Submersible Pump<br>2HP      | 3                   | 1                  | 9                | 13         |
| 8.                 | Diesel Pump 5 HP             | 1                   | -                  | 2                | 3          |
| 9.                 | 5KV generator                | 5                   | 3                  | 3                | 11         |
| 10.                | Total Station                |                     | 1                  | -                | 1          |
| 11.                | Water tanker                 | 1                   | 1                  | 3                | 5          |
| 12.                | Auto level                   | 1                   | 2                  | 2                | 5          |
| 13.                | Mixing machine               | 1                   | 4                  | 3                | 8          |
| 14.                | Vibrator                     | 5                   | 10                 | 6                | 21         |
| 15.                | Tractor                      | 3                   | 3                  | 3                | 9          |
| 16.                | Concrete Chipping<br>Machine |                     |                    | 2                | 2          |
| 17.                | Welding Machine              | 5                   | 5                  | 4                | 14         |
| 18.                | Grinding Machine             | 4                   | 11                 | 5                | 20         |
| 19.                | Gas cutting set              | 1                   | 1                  | 3                | 5          |
| 20.                | Chain saw machine            |                     |                    | 1                | 1          |
| 21.                | Chain Block                  |                     |                    |                  |            |
| 22.                | RM 800                       |                     |                    |                  |            |
| 23.                | Plywood cutting<br>machine   | 5                   | 9                  | 4                | 18         |
| 24.                | Steel cutting machine        | 6                   | 9                  | 4                | 19         |
| <b>Grand Total</b> |                              | <b>46</b>           | <b>67</b>          | <b>64</b>        | <b>177</b> |

## **16. ANNEXURE'S**

**Annexure- I: PROJECT ENGINEER INSPECTION REPORT  
AND RECOMMENDATION FOR PACKAGE-I**

**Annexure- II: KPI REPORTS OF PACKAGE -II AND PROJECT  
ENGINEER INSPECTION REPORT AND  
RECOMMENDATION**

**Annexure- III: KPI REPORTS OF PACKAGE -III AND PROJECT  
ENGINEER INSPECTION REPORT AND  
RECOMMENDATION**

**Annexure- IV: PROJECT ENGINEER ACTIVITY AS PER TOR**

**Annexure- V: QUALITY CONTROL / QUALITY ASSURANCE**

**ANNEXURE-I**

***PROJECT ENGINEER INSPECTION REPORT AND  
RECOMMENDATION FOR PACKAGE-I***



## Table of Contents

|   |    |
|---|----|
| 1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE.....     | 3  |
| 1.1 Inspection Report .....                         | 3  |
| 1.2 Recommendation's- .....                         | 7  |
| 2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE .....  | 8  |
| 2.1 Inspection Report .....                         | 8  |
| 2.2 Recommendation's .....                          | 13 |
| 3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE ..... | 15 |
| 3.1 Inspection Report .....                         | 15 |
| 3.2 Recommendation's .....                          | 18 |

# 1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE

## 1.1 Inspection Report

|                           |   |
|---------------------------|---|
| <b>Date of site visit</b> | 9 <sup>th</sup> & 14 <sup>th</sup> June 2022  |
| <b>Site Visitor</b>       | 1. Mr. Santosh Kumar, UPJN<br>2. Mr. Tauseef Ahmed, UPJN<br>3. Mr. Satwant Singh, UPJN<br>4. Mr. Amit Ranjan, AECOM<br>5. Mr Gaurav Panday, AECOM<br>6. Mr. Sharad, PWPL. |
| <b>Name of Facility</b>   | 16 MLD Jhunsi STP & Associated Infrastructure, Prayagraj.   |

### A. FCR Tank-

- RCC work at FCR tank is 100 % completed.
- Total 135.80 cubic meter PCC work has done at FCR.
- Approximately 2523.52 cum RCC work has done at FCR tank.
- Erection of all the structural steel member must adhere **clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.**

1.21.2. Coating on structural steel work.  
Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

a. **Primer**  
Two coats of primer shall be applied on the steel structure. First coat of lead free, oil based, high quality, corrosion resistant steel primer such as Zinc Oxide Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or before put off scaffolding. Second coat of primer shall be applied after the erection is completed and before painting commences.

b. **Paint**  
Two coats of epoxy paint shall be applied on all structural steel members. Paint delivered by the fabricator/shipyard shall be ready mixed, in original sealed containers, as graded by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall comply or else following minimum dry film thickness, as recommended by the manufacturer, if thicker:

|                |           |
|----------------|-----------|
| Prime coating  | 1400 gms. |
| Second coating | 3500 gms. |

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

1.21.3. Galvanizing of structural steel  
Galvanizing of structural member shall conform to IS 4759, 209, 2629, 2633 and 6743.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Concessionaire is required to install FCR module along with Air diffuser grid piping & railing at the top of FCR at earliest.
- "C" profile installation completed for FCR module arrangement.
- "I" nut installation completed for diffuser grid frame.
- Diffuser grid frame installation completed in FCR tank.
- Due to safety reason at FCR, Mechanical work is stopped by M/S PWPL safety team for 10 days. It is suggested to Concessionaire resolve the matter and start the work.



- Concessionaire is suggested to expedite the work with additional manpower & Resources as execution of Process Building is lagging far behind construction plan.
- Concessionaire is required to expedite the foundation and flooring work of DG, Transformer, Air blower, Dewatering unit and other E&M equipment foundation at earliest.

#### **D. Tube Settler-**

- Excavation work At Tube settler is completed.
- Boulder Soling work is completed.
- PCC (72 cum) work is completed.
- Reinforcement of Raft is completed.
- RCC work of Raft is completed.
- RCC work of CCT portion & Tube settler area is 100 % completed.
- Total 1442.5 cum RCC work is completed at Tube Settler.
- Hydrotesting of CCT portion & tube settler is completed.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Tube Settler is lagging far behind construction plan.
- Concessionaire is suggested to expedite the gates installation work, construction of screw pump foundation as earliest.
- RCC work of Valve Chamber is under progress.
- Tube settler media, launder and poppet valve installation completed.

#### **E. Security Cabin-**

- Excavation work is completed.
- PCC work is completed.
- Footing work is completed.
- RCC (23.75 cum) work of security cabin is completed.
- Brick Work at tube Settler is completed.
- Plaster work at security cabin is completed.
- Putty of security cabin is completed.
- Concessionaire is required to finish all the Remaining work of security cabin without any further delay.

#### **F. Main Pumping Station-**

- Excavation work At Main Pumping Station is completed.
- Boulder Soling & PCC work is completed.
- RCC of Raft is completed.
- RCC work up to 10th lift wall is completed.
- 11<sup>th</sup> Lift wall with 89.0 Level Slab Completed.
- Slab at level 93.5 is pending.
- Shuttering and staging materials removing from tank in progress.
- It is suggested to provide Pipe & Pipe Barricading with GI sheet around the excavated area to avoid any casualty at site during execution.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as execution of MPS is lagging far behind construction plan

#### **G. Shastri bridge SPS-**

- Excavation work under progress.

- 4<sup>th</sup> lift of wall is completed, and 5<sup>th</sup> Lift of wall shutterin and reinforcement is under progress.
- Provide GI sheet barricading around plot area.
- It is suggested to concessionaire plan for pouring of concrete of wall every 4<sup>th</sup> days.
- It is also observed that there was an objection against construction of Shastri Bridge SPS at proposed site by local inhabitants, It should be noted that this particular facility has already been delayed for more than one year and no further delay will be acceptable. Needful actions to be taken and expedite the work without any further delay and complete the work within the timelines

#### **H. Rising Main from Shastri bridge SPS to Jhunsi MPS:**

- Total 2168-meter (DI 700 mm Día) laying is completed out of 3875 m.
- It is suggested to provide hard Barricades (Pipe & Pipe) around excavated trench & GI sheet at the end of daily work around open Trench to avoid any inconvenience to Local Public.
- Concessionaire is suggested to take approval of Design/Drawing of Thrust Block/Anchor Block/Pedestal for Rising main so that laying of rising main can be done in Continuity without unnecessary gaps.

#### **I. Trunk Main & I & D works**

- Total 372.5 m laying of Trunk Main (700 mm Dia) from Ulta Quila-I to Haveliya Nalla is completed and construction of 5 no's Manhole is under progress.
- Total 505 m laying of Trunk Main (500 mm Dia) from Lakkar Nalla to Haveliya Nalla is completed.
- Total 227 m laying of Trunk Main (300mm Dia) from Gangoli shivalay to Bhola Mandir is completed.
- Total 155 M laying of dia. 200 mm completed.
- Total 957.5 m laying of dia. 800 mm completed
- Total 52 m laying of outfall completed.
- Execution work of I & D structures are under progress at 9 nalla locations.

| <b>SI No</b> | <b>I&amp;D Name</b>       | <b>Work Status</b>  |
|--------------|---------------------------|---------------------|
| 1            | Augharwa Nalla            | Work under progress |
| 2            | Bhola Mandir Nalla        | Work under progress |
| 3            | Gangoli Shivalla Nalla-I  | Work under progress |
| 4            | Gangoli Shivalla Nalla-II | Work under Progress |
| 5            | Savitri Nagar Nalla       | Work under Progress |
| 6            | Dham Nalla                | Work under Progress |
| 7            | Shastri Bridge Nalla      | Work under Progress |
| 8            | Triveni Marg Nalla-I      | Work under progress |
| 9            | Triveni Marg Nalla-II     | Work under progress |
| 10           | Ulta Quila Nalla -I       | Work under progress |
| 11           | Ulta Quila Nalla-II       | Work under progress |
| 12           | Havelia Nalla             | Work under progress |
| 13           | Lakkar Nala               | Work under progress |

**J. Applicable Permits:**

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Jhansi Facility as no hindrance will be accepted in future due to new applicable permit issue.

**K. Other miscellaneous activities-**

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- Concessionaire is required to start the construction of Retaining wall & boundary wall at earliest.

**1.2 Recommendation's-**

- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to provide enough manpower (at least 150 labors) & resources to expedite the work.
- resolve all above-mentioned shortcomings so that in future, work can be executed smoothly.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.
- Concessionaire is suggested to deploy enough manpower during the day and night shifts to expedite the Electrical and mechanical work to avoid further delay where civil construction work is completed.
- It is suggested to Concessionaire fix the Top Level of Manhole at HFL.
- Concessionaire is suggested to provide the balance material at site as earliest to avoid the further delay like VFD panel, APFCR panel, PMCC panel, Transformer, metering panel, Diesel generator, Air blower, Sluice gates, distribution panel, HT cable, Interconnecting piping and etc.
- Concessionaire is suggested to start the HT cable laying and Interconnecting pipeline within Sewage treatment plant.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.



## 2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE

### 2.1 Inspection Report

|                  |   |
|------------------|---|
| Name of Facility | 42 MLD Naini – II STP & Associated Infrastructure, Prayagraj.   |
| Date of visit    | 7 <sup>th</sup> , 10 <sup>th</sup> & 15 <sup>th</sup> June 2022   |
| Site Visitors    | 1. Mr. Santosh Kumar, UPJN.<br>2. Mr. Arvind Yadav, UPJN<br>4. Mr. Amit Ranjan AECOM.<br>5. Mr Gaurav Pandey, AECOM<br>5. Mr. Pushpender, PWPL. |

#### A. FCR unit:

- FCR Civil construction completed - 100 %
- Tank A – Hydrotesting Completed.
- Tank B – Hydrotesting Completed
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface within 10 days otherwise Mile stone certification would not be possible by UPJN and Project Engineer.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- It is suggested to concessionaire proper repairing & grinding shall be done for outer wall wherever required.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

#### 1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

##### a. Primer

Two coats of primer shall be applied on the steel structures. First coat of rust-free, oil-based, high-quality, corrosion resistant steel primers such as Red Oxide/ Zinc-Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting commences.

##### b. Paint

Two coats of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

|                |        |
|----------------|--------|
| First coating  | 100 µm |
| Second coating | 100 µm |

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

**1.31.3 Callousing of structural steel**  
(Refinishing of structural member shall conform to IS 4119, 2001, 2007, 2012 and 4146.)

- At Tank A, "C" profile installation is completed. Diffuser grid frame installation work is completed.
- At Tank B, "C" profile and diffuser grid frame installation is completed in three sections out of nine. Wall Grinding work is under progress for installation of "C" profile.
- Air blower installation work and header pipe erection work completed.
- Diffuser grid piping erection work is in under progress.

**B. Tube-Settler Unit:**

- The RCC work of this unit has been completed but its hydrotesting, internal and external finishing work, joint filling and painting work is still pending.
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface and hydrotesting within 10 days otherwise the completion of this unit is considered as incomplete.
- The slab casting of CCT portion is completed.
- Start the painting work of tank after completion of finishing work. Painting works should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved drawing of Tube Settler tank.
- The 6 nos out of 8 Chamber is completed. It is instructed to expedite the construction of Chambers of this unit otherwise completion of work cannot possible.
- Concessionaire is suggested to expedite the work of frame arrangement for tube settler media.
- Launder support installation work is started in 1 section out of 8 sections.
- Civil finishing work is under progress in 7 sections out of 8 hence no E&M work is started.

**C. Process Building unit:**

- Part A:
  - Excavation & PCC is completed. RCC work of raft is completed.
  - Slab casting completed at Level 92.5
  - At Level + 98.85 slab casting completed.
  - Grit Chamber final lift wall RCC work is completed.
  - Grit channel at 94.25 walkway slab RCC work is completed
  - Foundation and flooring work under progress.
- The RCC work has been completed in PTU. The brick masonry work, wall electrification, plumbing and other misc. works are still pending. The current progress of this unit not as per approved construction plan. Due to delays in civil construction work, there is a delay in starting mechanical and electric work which is affecting the overall progress of the whole project and we are losing our targets. If this practice continues, we will not be able to commission

this project on time.

- Part B:
  1. Ground floor:
    - VFD panel installation work is completed.
    - Harmonic panel installation work completed.
    - HT panel installation work completed.
    - HT cable laying completed from metering panel to HT panel.
    - HT cable laying completed from HT panel to transformer foundation.
    - 6 No. FCR air blower installation work is completed.
    - FCR air blower header erection work is completed
    - Cable trench work in metering room, VFD panel room, HT panel room, DG room, APFCR panel room, PMCC panel room, transformer room under progress.
    - The foundation work of DG foundation, LT Panel, HT Panel completed.
  2. First floor:
    - It is suggested to concessionaire start the foundation and finishing work on first floor.

**D. Boundary Wall:**

- RCC for boundary wall columns, Brick work, plastering work are in progress,
- 80% RCC & Brick work Completed.
- Work is very slow. It is suggested Concessionaire work should be expedite by increasing manpower.

**E. Naini-II MPS and I&D works:**

- RCC work of slab at the level 93.0 is completed. Pump foundation work under progress.
- I&D works Status

| Sl. No | I&D Name             | Work Status            |
|--------|----------------------|------------------------|
| 1      | Mawaiya Nalla        | Work under progress    |
| 2      | Sachha Baba          | Work not started       |
| 3      | Khakhrauni Nalla     | Work is under progress |
| 4      | Mahewaghat-I Nalla   | Work under progress    |
| 5      | Mahewaghat -II Nalla | Work under progress    |
| 6      | Mahewaghat-III Nalla | Work under progress    |

**F. Mahewaghat SPS:**

- Wel well and Inlet channel is completed.
- For battery & panel room tie beam RCC work completed and slab at level 93 shuttering and reinforcement work under progress.
- Boundary wall has not started yet. It is directed to immediately start the work of boundary wall.

- It is suggested to concessionaire, gradation of construction material (Aggregate and sand) must be done before RCC work. At the start of concrete pouring, Slump Cone, Cube moulds & admixture measuring jar must be available at site.
- Steel reinforcement was directly placed on ground surface. steel reinforcement should not be stacked direct on ground, that can be stacked on wooden batten, Steel reinforcement shall ordinarily be stored in such a way as to avoid distortion and to prevent deterioration and corrosion.
- At one side SPS wall was out of plumb, it is suggested to concessionaire kindly take necessary action to rectify.
- Concessionaire has not provided safety barricades as per standard norms, it is suggested that construction site should be properly barricaded with Pipe & Pipe along with GI Sheet to avoid any incident or unauthored access at site.
- During inspection it is observed that only 15 labors were deployed at site.
- Mechanical screen erection work is under progress.

**G. Mawaiya Nalla SPS:**

- Excavation, stone pitching, and PCC is completed.
- 2nd lift wall was completed on 03.12.2021.
- 5th lift wall was completed on 03.01.2022.
- 6th lift wall casting & slab at level +83.95m completed on 05.02.2022. slab at the level 94 shuttering work under progress.
- In Inlet channel 6th lift wall casting completed & RCC work of slab completed.
- Staff quarter tie beam completed.
- During site inspection it is observed that 19 labors were deployed at site.
- During site inspection it is observed that, concessionaire has not provided safety barricades as per standard norms, it is suggested that construction site should be properly barricaded with Pipe & Pipe along with GI Sheet to avoid any incident or unauthored access at site.
- It was observed that steel reinforcement was directly placed on ground surface. steel reinforcement should not be stacked direct on ground, that can be stacked on wooden batten, Steel reinforcement shall ordinarily be stored in such a way as to avoid distortion and to prevent deterioration and corrosion.
- Site instruction register was not available at site, concessionaire is suggested to keep instruction register at site on regular basis.
- Mechanical screen erection work is under progress.

**H. Rising main: (Proposed Length/Laid Length)**

1. 700 mm dia - 3875.00 m/2080.50 m

**Gravity Main - (Proposed Length/Laid Length)**

1. 200 mm dia - 300.00 m/155.00 m
2. 300 mm dia - 887.00 m/177.50 m
3. 500 mm dia - 556.00 m/448.00 m.
4. 700 mm dia - 369.00 m/302.50 m
5. 800 mm dia - 1043.00 m/507.00 m
6. 900 mm dia - 10.00 m/52.50 m

Total - 3165.00 m / 1642.50 m

**Effluent Pipe Line: (Proposed Length/Laid Length)**

1. 900 mm dia 250.00 m/52.50 m

- Air valve installation is not started as on date.
- Hydro-Testing of laid pipes has not been started till date.
- The concessionaire is requested to carry-out all pending works and Hydro-Testing earliest

**I. Trunk Sewer pipeline:**

- RCC 600mm Dia. Pipe started laying from Mahewaghat to Naini-II stretch and total of 3902 Rmt. out of 4077 Rmt. laid till date.
- The trunk Sewer pipeline of RCC 1400mm Dia. Pipe started laying from Mawaiya nalla to Naini-II stretch and total of approx. 2867 Rmt. out of approx. 3050 Rmt.
- 1600 Dia pipe laid 942 m out of 997m at site till date.
- Total 98 nos. Manholes Completed out 108 nos.

**J. Staff Quarter:**

- The individual building, staff quarter is not completed as on date. Electrical, plumbing & finishing work is balance in staff quarter.
- RCC & Plastering work is completed up to 2nd Roof slab.
- It is noticed that the work in Staff quarter started in Feb-March'20 and still work is balance, it is showing the progress of work is very poor.
- The concessionaire is requested to increase the manpower and expedite the work to meet the progress & follow all the safety norms at site.

**K. Other miscellaneous activities:**

- The Progress at site is very slow. Availability of manpower is less at site.
- It is observed that, electric current is not available at Naini II STP site, which is affecting testing of construction material at site. it is suggested to concessionaire resolve the issue at the earliest.
- Laboratory was not found fully equipped at site. It is suggested to concessionaire arrange for testing of construction material & Compression testing machine (CTM) at Naini II STP site.
- Toilets are not operational at site due to unavailability of water and absence of



cleaning, which violate the sanitation guidelines and involves health risk for workers. It suggested to concessionaire resolve this issue earliest and make all toilets operational at site.

- There is regular issue in availability of concrete from batching plant.
- Availability of concrete pump is not adequate.
- Concessionaire is required to provide proper hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- Proper Stacking of Steel should be done at site & cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- It is found that the cement stacked and covered, but it is too close to the wall, also proper height to be provided. It is suggested provided to close all the openings of shed to protect it from rainwater and moistures. SRC Cement stack also checked at RMC Plant and same observations provided for compliance.
- I & D work at Sachcha Baba Nalla has not been started till date . It is also observed that trenchless work was also pending since from 5 months due to unavailability of pipe. It is to bring in your kind notice that generally rainy season starts from Mid of the June, therefore it is highly unlikely to continue the excavation/trenchless work during this period. There is no seriousness by the concessionaire regarding curing of the structure. Finishing work is very poor at Mahewaghat SPS. Kindly instruct the concessionaire to improve workmanship at site.
- Approach road is still pending at Naini -II STP after several verbal & written instructions, no action taken by you till date. It is pertinent to mention that monsoon may arrive in Prayagraj by 17-19 June by this month and without approach road, it is impossible to move any vehicle inside the plant.

## **2.2 Recommendation's**

- The Average labour strength at Naini-II STP site is 138 nos. As the progress of work is far behind the construction schedule, concessionaire is requested to increase the labours (at least 200) and arrange separate labour gangs at different construction units. UPJN SE also instructed to Concessionaire, engage Manpower and separate gang for all unit & Concessionaire Committed to UPJN for increasing manpower.
- It suggested to concessionaire, Exposed surfaces of concrete shall be kept continuously in a damp or wet condition by ponding or by covering with a layer of sacking, canvas, hessian or similar materials and kept constantly wet for at least seven days from the date of concrete
- It is suggested to concessionaire, Expedite the work by deploying additional manpower and machinery & pipes should be made available at site.

- It is suggested to concessionaire make alternate batching plant arrangement. So that work will not be delay due to unavailability of concrete.
- It is already suggested to concessionaire; hindrance register must be maintained at all the facilities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- Work quality should be maintained & proper arrangement should be made for curing of structure.
- Copy of all approved design and drawing should be available at site.
- The concessionaire is suggested to implement all ESHS norms at site.
- The concessionaire is requested to follow 'Schedule-10 Part-B' of the concessionaire agreement and IS-456 and other relevant IS codes for all the site execution activities and works as and when required.
- The concessionaire is suggested to take necessary action to incorporate all the observation otherwise timely completion of milestones will not be possible and any delay will be attributed at the concessionaire's end.
- Concessionaire is suggested to deploy enough manpower during the day and night shifts to expedite the Electrical and mechanical work to avoid further delay where civil construction work is completed.
- Concessionaire is suggested to provide the balance material at site as earliest to avoid the further delay like 2 No. VFD panel, APFCR panel, PMCC panel, SPS Transformer, distribution panel, HT cable, SS piping/fitting, DI pipe/ fitting and etc.
- Concessionaire is suggested to start the HT cable laying and Interconnecting pipeline within Sewage treatment plant.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.

### 3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE

#### 3.1 Inspection Report

|                    |  |
|--------------------|--|
| Date of site visit | 8 <sup>th</sup> & 13 <sup>th</sup> June 2022   |
| Site Visitor       | Mr. Santosh Kumar, UPJN<br>Mr. Tauseef Ahmed, UPJN<br>Mr. Amit Ranjan, AECOM<br>Mr Gaurav Panday, AECOM<br>Mr. Ashish Singhai, PWPL<br>Mr. Rahul Sharma PWPL |
| Name of Facility   | 14 MLD Phaphamau STP & Associated Infrastructure   |

##### A. FCR Tank-

- FCR Civil Construction work completed. Hydrotesting work also completed.
- It is informed to concessionaire proper finishing must be done at all the grouting points.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

##### 1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

##### a. PRIMER

Two coats of primer shall be applied on the steel structures. First coat of lead free, oil based, high-quality, corrosion resistant steel primers such as Red Oxide Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting commences.

##### b. PAINT

Two coat of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating 100 µm

Second coating 100 µm

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

##### 1.21.3 Galvanizing of structural steel

Galvanizing of structural member shall conform to IS-4759, 209, 2629, 3633 and 6743.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Concessionaire is required to finalize the framing arrangement of FCR module along with Air diffuser grid piping & railing at the top of FCR at earliest.



## B. Staff Quarter –

- Staff Quarter structure work is completed. Finishing, electrification and plumbing work is balance.
- It is informed to Concessionaire door & window must be install as per concessionaire agreement & specification.
- Painting & Flooring of staff quarter should be done as per approved Drawing.

| SCHEDULE OF FINISHING |  |
|-----------------------|--|
| ITEM                  | DESCRIPTION  |
| EXTERNAL PLASTER      | 20 MM THICK SMOOTH FINISHED PLASTER ON TWO LIVES ON G-20 1:4   |
| INTERNAL PLASTER      | 12 MM THICK ON G-20 1:4 FOR SINGLE ROOM THICK WALL.<br>12 MM THICK ON G-20 1:4 FOR HALF ROOM THICK WALL. |
| CEILING PLASTER       | 12 MM THICK SMOOTH FINISHED PLASTER ON G-20 1:4  |
| SCHEDULE OF FLOORING  |  |
| ITEM                  | DESCRIPTION  |
| FLOORING              | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| WALLS                 | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| CEILING               | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| DOOR                  | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| WINDOW                | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| CEILING               | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| SCHEDULE OF PAINTING  |  |
| ITEM                  | DESCRIPTION  |
| WALLS                 | 100 X 100 X 12 MM THICK POLISHED FLOORING  |
| CEILING               | 100 X 100 X 12 MM THICK POLISHED FLOORING  |

## C. Process Building-

- Part A: Grit Chamber slab completed .3th lift of wall reinforcement under progress.
- Part B: shuttering work of slab at 94 level is under progress.
- Part C: RCC of Slab in DG aera is completed.
- It is suggested to concessionaire, speed up the work of process building as the work progress is very slow. It is suggested to concessionaire provide shear key at construction joint.
- Concessionaire is required to expedite the foundation and flooring work of DG, Transformer, Air blower, Dewatering unit and other E&M equipment foundation at earliest.
- It is informed to concessionaire all site observation given by UPJN & Project engineer must be closed at the earliest
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Process Building is lagging far behind construction plan.

## D. Tube Settler-

- CCT: Civil work completed
- Hopper area and Sludge holding portion work completed.

- During site visit it is observed that wall finishing work is not proper, it is suggested to concessionaire proper wall finishing should be done.
- Concessionaire is suggested to expedite the work of frame arrangement for tube settler media.
- Concessionaire is suggested to expedite the erection work of launder and weir arrangement for tube settler media.

**E. Security Cabin-**

- Execution work at Security Cabin is not started yet.

**F. Main Pumping Station-**

- Slab completed upto 89.0 level.
- 6 nos column is completed upto 93.00 level & top slab reinforcement work is in progress and Cleaning work in progress
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of MPS is lagging far behind construction plan.

**G. Basna Nalla SPS-**

- Shuttering work of Final lift of wall is under progress.
- Concessionaire is also suggested, entire construction site should be properly barricaded.
- It is informed to concessionaire increase manpower and speed up work progress.

**H. Trunk Sewer & I & D works**

- Total laying of 800 dia. RCC pipe along NH 845 m completed with 11 nos manhole out of 845 m
- Execution work of I & D structures are under progress at 2 nalla locations.

| SI No | I&D Name          | Work Status         |
|-------|-------------------|---------------------|
| 1     | Basna Nalla       | Work under progress |
| 2     | Shantipuram Nalla | Work under progress |

**I. Applicable Permits:**

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Prathama Facility as no hindrance will be accepted in future due to new applicable permit issue.

**J. Other miscellaneous activities-**

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.

### **3.2 Recommendation's**

- It is observed that work progress is very slow which may impact the scheduled-on time completion of this project. Concessionaire is suggested to increase the manpower, material and machinery and expedite the work without any further delay and complete the work within the timelines of Approved Construction Plan.
- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to provide enough manpower (at least 150 labors) & resources to expedite the work.
- resolve all above-mentioned shortcomings so that in future, work can be executed smoothly.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.



## **ANNEXURE-II**

### ***KPI REPORTS OF PACKAGE -II, PROJECT ENGINEER INSPECTION REPORT AND RECOMMENDATION***

## Table of Contents

|  |    |
|--|----|
| 1. NAINI-I STP AND ASSOCIATE INFRASTRUCTURE .....  | 2  |
| 1.1 KPI Report .....                               | 2  |
| 1.2 Inspection Report .....                        | 4  |
| 1.3 Recommendation's .....                         | 10 |
| 2.1 RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE ..... | 11 |
| 2.1 KPI Report.....                                | 11 |
| 2.2 Inspection Report .....                        | 13 |
| 2.3 Recommendation's .....                         | 17 |



## Naini-I STP, 80 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date      | Daily Feed Quantity<br>MLD<br>(Design<br>80 MLD) |        | pH                                    |                                       | BOD (mg/l)                            |                                   | COD (mg/l)                            |                                   | TSS (mg/l)                            |                                   | FECAL COLIFORM              |                                       | THC                            | DEWATERED<br>SLUDGE             |   | REMARKS   |
|-----------|--|--------|---------------------------------------|---------------------------------------|---------------------------------------|-----------------------------------|---------------------------------------|-----------------------------------|---------------------------------------|-----------------------------------|-----------------------------|---------------------------------------|--------------------------------|---------------------------------|---|---|
|           | MLD  | MLD    | Inlet pH<br>(Design<br>6.5 to<br>8.5) | Final pH<br>(Design<br>6.5 to<br>8.5) | Inlet BOD<br>(Design<br><200<br>mg/l) | Final BOD<br>(Design<br><20 mg/l) | Inlet COD<br>(Design<br><500<br>mg/l) | Final COD<br>(Design<br><50 mg/l) | Inlet TSS<br>(Design<br><200<br>mg/l) | Final TSS<br>(Design<br><50 mg/l) | Inlet<br>(Design<br>- only) | Final (Design<br>-1000<br>MPN/100 ml) | Final<br>(Design<br>-0.2 mg/l) | Outlet<br>Concentrations<br>(%) | Final<br>Calculation<br>(20,00,000<br>MPN/mg/l) |   |
| 1-Jun-22  | 118770   | 118.77 | 7.38                                  | 7.55                                  | 129                                   | 18                                | 334                                   | 34                                | 107                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.1                            | 1500000   |   |
| 2-Jun-22  | 118110   | 118.11 | 7.33                                  | 7.36                                  | 130                                   | 20                                | 344                                   | 40                                | 108                                   | 29                                | NA                          | 700                                   | 0.3                            | 25.7                            | 1700000   |   |
| 3-Jun-22  | 119340   | 119.34 | 7.34                                  | 7.44                                  | 133                                   | 22                                | 330                                   | 44                                | 101                                   | 30                                | NA                          | 400                                   | 0.3                            | 25.5                            | 1400000   |   |
| 4-Jun-22  | 118320   | 118.32 | 7.33                                  | 7.41                                  | 129                                   | 20                                | 320                                   | 40                                | 107                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.0                            | 1300000   |   |
| 5-Jun-22  | 117910   | 117.91 | 7.34                                  | 7.36                                  | 130                                   | 18                                | 340                                   | 40                                | 104                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.1                            | 1100000   |   |
| 6-Jun-22  | 118110   | 118.11 | 7.36                                  | 7.35                                  | 128                                   | 17                                | 322                                   | 36                                | 108                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.4                            | 1300000   |   |
| 7-Jun-22  | 119480   | 119.48 | 7.38                                  | 7.38                                  | 138                                   | 18                                | 340                                   | 44                                | 114                                   | 30                                | NA                          | 600                                   | 0.3                            | 25.0                            | 1400000   |   |
| 8-Jun-22  | 118000   | 118.00 | 7.31                                  | 7.35                                  | 133                                   | 20                                | 340                                   | 40                                | 103                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.3                            | 1200000   |   |
| 9-Jun-22  | 118760   | 118.76 | 7.29                                  | 7.38                                  | 128                                   | 20                                | 320                                   | 48                                | 108                                   | 29                                | NA                          | 700                                   | 0.3                            | 25.1                            | 1700000   |   |
| 10-Jun-22 | 118340   | 118.34 | 7.33                                  | 7.29                                  | 128                                   | 21                                | 340                                   | 40                                | 100                                   | 21                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1100000   |   |
| 11-Jun-22 | 118110   | 118.11 | 7.28                                  | 7.29                                  | 128                                   | 20                                | 320                                   | 44                                | 100                                   | 22                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1100000   |   |
| 12-Jun-22 | 118500   | 118.50 | 7.31                                  | 7.38                                  | 128                                   | 20                                | 340                                   | 40                                | 108                                   | 29                                | NA                          | 600                                   | 0.3                            | 25.1                            | 1300000   |   |
| 13-Jun-22 | 117710   | 117.71 | 7.36                                  | 7.35                                  | 128                                   | 18                                | 322                                   | 40                                | 111                                   | 30                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1200000   |   |
| 14-Jun-22 | 118770   | 118.77 | 7.31                                  | 7.39                                  | 129                                   | 21                                | 340                                   | 40                                | 108                                   | 28                                | NA                          | 600                                   | 0.3                            | 24.9                            | 1700000   |   |
| 15-Jun-22 | 118000   | 118.00 | 7.38                                  | 7.36                                  | 133                                   | 22                                | 340                                   | 44                                | 100                                   | 30                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1400000   |   |
| 16-Jun-22 | 118000   | 118.00 | 7.31                                  | 7.38                                  | 128                                   | 18                                | 322                                   | 36                                | 108                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.4                            | 1400000   |   |
| 17-Jun-22 | 118200   | 118.20 | 7.31                                  | 7.30                                  | 133                                   | 20                                | 340                                   | 40                                | 104                                   | 31                                | NA                          | 700                                   | 0.3                            | 25.8                            | 1300000   |   |
| 18-Jun-22 | 118000   | 118.00 | 7.31                                  | 7.37                                  | 130                                   | 21                                | 320                                   | 44                                | 107                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1300000   |   |
| 19-Jun-22 | 118000   | 118.00 | 7.31                                  | 7.38                                  | 128                                   | 18                                | 344                                   | 36                                | 108                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.1                            | 1400000   |   |
| 20-Jun-22 | 118320   | 118.32 | 7.28                                  | 7.36                                  | 128                                   | 20                                | 320                                   | 40                                | 107                                   | 30                                | NA                          | 600                                   | 0.3                            | 24.4                            | 1700000   |   |
| 21-Jun-22 | 118470   | 118.47 | 7.31                                  | 7.37                                  | 133                                   | 22                                | 322                                   | 48                                | 103                                   | 31                                | NA                          | 700                                   | 0.3                            | 25.0                            | 1300000   |   |
| 22-Jun-22 | 118320   | 118.32 | 7.29                                  | 7.35                                  | 130                                   | 20                                | 340                                   | 40                                | 107                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.3                            | 1300000   |   |
| 23-Jun-22 | 118070   | 118.07 | 7.31                                  | 7.38                                  | 128                                   | 20                                | 340                                   | 44                                | 108                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1300000   |   |
| 24-Jun-22 | 118000   | 118.00 | 7.29                                  | 7.37                                  | 129                                   | 20                                | 336                                   | 40                                | 108                                   | 30                                | NA                          | 600                                   | 0.3                            | 25.2                            | 1300000   |   |
| 25-Jun-22 | 118000   | 118.00 | 7.30                                  | 7.36                                  | 128                                   | 20                                | 340                                   | 40                                | 108                                   | 31                                | NA                          | 700                                   | 0.3                            | 25.8                            | 1300000   |   |
| 26-Jun-22 | 118110   | 118.11 | 7.28                                  | 7.30                                  | 128                                   | 20                                | 322                                   | 40                                | 108                                   | 30                                | NA                          | 700                                   | 0.3                            | 25.4                            | 1700000   |   |
| 27-Jun-22 | 118000   | 118.00 | 7.43                                  | 7.38                                  | 133                                   | 20                                | 340                                   | 44                                | 108                                   | 29                                | NA                          | 600                                   | 0.3                            | 25.9                            | 1300000   | Flow coverage increased to less as shut down of Chlorination pumping station was shutdown on 24th June 2022 for rectification of leakage in treated line. |
| 28-Jun-22 | 81300  | 81.30  | 7.29                                  | 7.33                                  | 128                                   | 20                                | 320                                   | 36                                | 108                                   | 31                                | NA                          | 600                                   | 0.3                            | 25.8                            | 1400000   | Flow coverage increased to normal as Chlorination pumping station was resumed on 24th June 2022 after completion of maintenance work.                     |
| 29-Jun-22 | 80100  | 80.10  | 7.31                                  | 7.36                                  | 128                                   | 20                                | 340                                   | 40                                | 103                                   | 30                                | NA                          | 700                                   | 0.3                            | 25.1                            | 1300000   | Flow coverage increased to normal as Chlorination pumping station was resumed on 24th June 2022 after completion of maintenance work.                     |
| 30-Jun-22 | 118760   | 118.76 | 7.29                                  | 7.34                                  | 128                                   | 18                                | 320                                   | 36                                | 103                                   | 28                                | NA                          | 600                                   | 0.3                            | 25.3                            | 1100000   | Flow coverage increased to normal as Chlorination pumping station was resumed on 24th June 2022 after completion of maintenance work.                     |
| Average   | 117140.42  | 117.14 | 7.31                                  | 7.37                                  | 128.30                                | 20.04                             | 338.08                                | 41.41                             | 106.21                                | 30.02                             | NA                          | 600.00                                | 0.34                           | 25.22                           | 1300000.00                                      |   |

Source: Logbook of Laboratory at Sewage Treatment Plant

## 1.2 Inspection Report

|                                 |  |
|---------------------------------|--|
| <b>Month of Site Inspection</b> | June 2022  |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar, PM-I, UPJN<br>2. Mr. Arvind Yadav, AE, UPJN<br>3. Mr. Rahul Paswan, JE, UPJN.<br>4. Mr. Gaurav Gupta, AECOM.<br>5. Mr. Sudhir Tomar, AECOM.<br>6. Mr. Rahul Chaudhary, PWPL. |
| <b>Place(s) of Inspection</b>   | <ul style="list-style-type: none"> <li>80 MLD STP at Naini-i, Prayagraj</li> <li>80 MLD MPS at Gaughat, Prayagraj</li> <li>35 MLD SPS at Chacharnalla, Prayagraj</li> </ul>                        |

Visit was done on 26<sup>th</sup> May 2022, 8<sup>th</sup> June 2022, 15<sup>th</sup> June 2022 and following observations were made:

- Status of Availability:**

| S. No. | Facility Name    | Actual Flow Pumped /Received at Facility (MLD) |
|--------|------------------|--|
| 1      | Naini-I STP      | 100.94 to 127.91                               |
| 2      | Gaughat MPS      | 115.54 to 125.99                               |
| 3      | Chacharnalla SPS | 30.46 to 51.54                                 |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value            |
|--------|---------------------------|---------------------|----------------------------|
| 1      | BOD – Effluent            | < 30 mg/l           | 17 to 23 mg/l              |
| 2      | TSS – Effluent            | < 50 mg/l           | 28 to 34 mg/l              |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.33 to 7.44               |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 700 MPN/100 ml      |
| 5      | Consistency – Sludge      | > 20 %              | 24.90 to 25.80 %           |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:**

| S. No. | Facility Name                     | Actual Energy Consumption (KWH/MLD) |
|--------|-----------------------------------|-------------------------------------|
| 1      | Naini I STP                       | 48.37 to 76.29                      |
| 2      | Naini I Associated Infrastructure | 70.14 to 81.52                      |

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Online Analyzer at Inlet is not working. Concessionaire to please check & rectify the problem.
2. Communication of data from PLC system of SPS/MPS to SCADA system of STP is not started yet due to which report generation regarding raw sewage pumped, level of sump and running hour of equipment is not possible through SCADA. This is creating hindrances in effective monitoring of the Associated Infrastructure, but signals are breaking hence data is not received continuously. Also, it is found that signals received from some equipment/instruments installed at PLC/SCADA control system of Associated Infrastructure are not accurate and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
3. In Naini-I STP, main MCC panel doesn't have provision for taking power from secondary sources like DG, Solar power generation system and Biogas power generation system simultaneously. It is observed that Biogas engine is operated in daytime due to which power generated from solar system is wasted during daytime. Therefore, it is suggested to operate Biogas engine in nighttime so that solar power generation system can be operated at full efficiency and full power generated from the same can be used to run equipment. This will increase the power generation from renewable resources and decrease the power requirement from grid which will ultimately lower the electricity bill of the facility.
4. Gas engine is working. Currently, Biogas engine is operated for 9 hours only during the day but as per clause no. 1.1. of Part-G in Schedule-10, the facilities shall run 24 hours every day. Hence, Concessionaire is requested to do the needful.
5. All three mechanical screens of 60 MLD part are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
6. In mechanical screens of 60 MLD, positioning of bars is misplaced due to which plastic waste is passing through the screens and same can be seen floating in further process units. Concessionaire is required to rectify the problem at the earliest.
7. All two mechanical screens of 60 MLD part are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
8. For 60 MLD, all grit removal units are working. Grit removal from grit separator of unit no. 2 is not efficient, Concessionaire to please rectify the problem.
9. For 20 MLD, all grit removal units are working.
10. All Primary Settling Tanks are working. Scum removal system is not working efficiently as large amount of scum can be seen floating on the surface. Scum is fully filled in the box & it is not going properly to collection chamber. Rectification of problem is required.
11. In all PSTs, it is observed that lumps of sludge are coming to the top in some parts due to which outlet quality of PSTs is deteriorating. This can be rectified by ensuring proper withdrawal of sludge. Concessionaire to please ensure the same.
12. It is observed that supernatant coming from digesters is very thick and this

supernatant is mixed into main process through filtrate pumps. Now, this supernatant is coming from digesters containing dead mass completely which in turn decreases efficiency of the process and increases load on PSTs. Hence, it is suggested to either improve the quality of supernatant from digester or avoid mixing of this supernatant into main process so that efficiency of treatment can be increased.

13. Telescopic valves of Primary Settling Tanks are not working.
14. Installation of actuators is pending for drain valves of Primary Settling Tanks.
15. All nine surface aerators are working. It is recommended to install DO analyzer in this tank also for better monitoring.
16. For Aeration tank of 60 MLD, it is observed that DO is maintained around 1.0 mg/l only which means that aeration process is not performed efficiently in the aeration tanks. Also, the appearance of sewage in the same is blackish in color which must be brownish in appearance in ideal conditions. Effect of the same can be seen in effluent quality also as the clarity of the same is not up to the mark. Hence, Concessionaire is required to rectify the problem so that effluent quality can be improved.
17. Aeration tank of 20 MLD is in operation. Commissioning of DO analyzer is not completed yet.
18. Interlink of DO analyzer with Aeration blowers is not done yet for running blower in auto mode as per DO levels in Aeration Tank.
19. All Aeration blowers are working.
20. All Final Settling Tanks are working.
21. It is suggested to install torque switches in all clarifiers for having better protection against excessive load on scrapper.
22. Installation of actuators is pending for drain valves of Final Settling Tanks.
23. Cleaning of Chlorine Contact Tank is required as due to flood, mud and silt is deposited in the tank which is in-turn deteriorating the quality of effluent. Concessionaire to please rectify the problem at the earliest.
24. In RSPH unit of 60 MLD, 2 out of 4 pumps are working, two pumps are under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest.
25. In RSPH unit of 20 MLD, 1 out of 2 pumps are working, one pump is under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest.
26. Both chlorinators are in working condition. One booster pump is working, and one is in maintenance, hence no pump is in stand-by. One out of two vacuum injectors are not in working condition and hence none is in stand-by.
27. Commissioning of Leak absorption system is completed. Checklist for the same must be prepared and recorded properly every month.
28. Process analyzers at outlet is working. KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in



'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.

29. Chlorine analyzer at outlet is not working.
30. Outlet flowmeter is not working. This is a long-term pending issue hence Concessionaire to please rectify the problem at the earliest. Also, RCC chamber for the flowmeter is not constructed.
31. Both thickeners are in working condition. Installation of actuators for drain valves is pending. Installation of flowmeter in one out of two lines from blending tank to thickener is pending.
32. Effluent quality must be improved.
33. All thickened sludge transfer pumps are working. It is suggested to install exhaust blowers in thickened sludge pump house for releasing the gases generated inside the room for safety purposes.
34. In TEPH, all pumps are OK for operation for Dandi and Naini Area.
35. For TEPH panel, modification of room is in progress for fulfilling the electrical norms due to installation of new double front panel in old room.
36. Both DGs are in operation. Installation work of chimney for DGs as per CPCB norms is pending.
37. Sludge dewatering unit is in operation. Installation of various instruments is pending.
38. Currently, two sludge drying beds are empty. Concessionaire is suggested to keep at least 10 sludge drying beds empty for ensuring proper withdrawal of sludge from the system in all conditions.
39. All filtrate pumps are working.
40. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. This problem must be rectified.
41. There is major difference in recorded values of flow from inlet flowmeter at Naini-I STP and outlet flowmeters of Gaughat MPS, please rectify the problem.
42. Both dewatering feed pumps are working.
43. All Digesters are working.
44. Heat exchangers, sludge recirculation pumps for all digesters are working.
45. In compressor room, all six compressors are working.
46. Both Gas holders are working.
47. Gas flare is working.
48. H<sub>2</sub>S scrubber unit is working. Analyzers fitted at inlet & outlet unit are working.
49. Installation of service water pumps is pending. It is observed that ground water is used as service water in whole STP which is a violation of environmental norms. Hence, to stop this installation of service water pumps and laying of required pipeline must be completed at the earliest.
50. Rehabilitation works for storm water pump house are pending.
51. As already decided, repairing/construction of retaining wall must be completed at the earliest for neutralizing the effect of floods. Since the monsoon season will start from July therefore work for the same must be completed at the earliest so

- that the situation which was faced last year due to floods can be avoided.
52. Rehabilitation works for tube well are pending.
  53. As already discussed, printed logbooks must be present at site for daily records. Same is started but not applied for all records. Concessionaire to please do the needful at the earliest.
  54. Landscaping work of the plant must be improved.
  55. Housekeeping of the plant must be improved.
  56. Construction/repairing of roads is not completed yet, Concessionaire to please complete the work at the earliest. Construction of storm water drains is in progress.
  57. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not implemented till date. Concessionaire to please check & do the needful.
  58. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not completed yet, Concessionaire to please do the needful.
  59. As already discussed, painting of all units from inside and outside is not started yet. Concessionaire to please do the needful. Proper consent for the color coding must be taken from the UPJN.
  60. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN.
  61. For Gaughat MPS, following observations were made during visit:
    - a) Replacement of NRV in header line of HNC pumps in Gaughat MPS is required for reducing the effect of water hammering on the pumps. Concessionaire to please do the needful.
    - b) All HNC pumps are working.
    - c) All submersible pumps are working.
    - d) Both mechanical screens of HNC pumps are working. Currently sensor of one screen which provides overload protection is broken, it must be replaced at the earliest as excessive wear and tear can be caused in screen due to overload. Commissioning of differential level sensors is pending.
    - e) One out of two mechanical screens for submersible pumps are working, one is in maintenance. Commissioning of differential level sensors is pending.
    - f) DG set of 1000 KVA and DG sets of submersible pumps are working. Repairing work of 11 KV DG synchronization panel is pending. Repairing work of 500 KVA/11KV DG set is pending. Concessionaire to please complete all pending works.
    - g) It is suggested to install manual screen in receiving chamber of SPS for reducing load on mechanical screens.
    - h) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
    - i) In PLC panels, indication for ON/OFF of mechanical screens, belt/screw conveyor is not coming.

62. For Chacharnalla SPS, following observations were made during visit:

- a) Currently all VNC pumps are working.
- b) Leakage from one joint of header line of small VNC pumps can be seen, Concessionaire to please rectify the problem.
- c) One out of two mechanical screens are working. One mechanical screen and belt conveyor are under maintenance.
- d) Both DG sets are OK for operation.
- e) Old DG set is working.
- f) Installation of pressure transmitter on header line of VNC pumps is pending.
- g) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
- h) In PLC panels, indication for ON/OFF of mechanical screens, belt conveyor is not coming.

63. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
- c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **1.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



## Rajapur STP. 60 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date      | Daily Feed Quantity MLD (Design: 60 MLD) |       | pH                            |                               | BOD (mg/l)                    |                              | COD (mg/l)                    |                              | TSS (mg/l)                    |                              | FECAL COLIFORM     |                                  | FRC                      | DEWATERED SLUDGE            |                                     | REMARKS |
|-----------|--|-------|-------------------------------|-------------------------------|-------------------------------|------------------------------|-------------------------------|------------------------------|-------------------------------|------------------------------|--------------------|----------------------------------|--------------------------|-----------------------------|-------------------------------------|---------|
|           | RD                                       | MLD   | Inlet pH (Design: 6.5 to 8.0) | Final pH (Design: 6.5 to 8.0) | Inlet BOD (Design: <250 mg/l) | Final BOD (Design: <30 mg/l) | Inlet COD (Design: <500 mg/l) | Final COD (Design: <50 mg/l) | Inlet TSS (Design: <100 mg/l) | Final TSS (Design: <50 mg/l) | Inlet (Design: NA) | Final (Design: <1000 MPN/100 ml) | Final (Design: 0.2 mg/l) | Outlet Concentration (>20%) | Final Coliforms (20,00,000 MPN/gTS) |         |
| 1-Jun-22  | 79.52                                    | 79.55 | 7.38                          | 7.58                          | 125                           | 15                           | 332                           | 56                           | 286                           | 25                           | NA                 | 500                              | 0.2                      | 21.85                       | 1700000                             |         |
| 2-Jun-22  | 80.35                                    | 80.36 | 7.41                          | 7.53                          | 135                           | 18                           | 342                           | 44                           | 287                           | 27                           | NA                 | 600                              | 0.2                      | 22.73                       | 1600000                             |         |
| 3-Jun-22  | 80.90                                    | 80.91 | 7.37                          | 7.55                          | 130                           | 16                           | 336                           | 40                           | 285                           | 24                           | NA                 | 400                              | 0.3                      | 21.48                       | 1300000                             |         |
| 4-Jun-22  | 81.20                                    | 81.27 | 7.43                          | 7.72                          | 125                           | 17                           | 343                           | 46                           | 303                           | 28                           | NA                 | 600                              | 0.2                      | 22.25                       | 1700000                             |         |
| 5-Jun-22  | 81.75                                    | 81.77 | 7.35                          | 7.57                          | 130                           | 18                           | 348                           | 44                           | 298                           | 26                           | NA                 | 500                              | 0.2                      | 21.95                       | 1600000                             |         |
| 6-Jun-22  | 82.42                                    | 82.54 | 7.44                          | 7.69                          | 140                           | 18                           | 336                           | 40                           | 309                           | 28                           | NA                 | 600                              | 0.3                      | 22.25                       | 1500000                             |         |
| 7-Jun-22  | 81.50                                    | 81.55 | 7.42                          | 7.71                          | 145                           | 19                           | 317                           | 44                           | 299                           | 26                           | NA                 | 500                              | 0.2                      | 21.56                       | 1300000                             |         |
| 8-Jun-22  | 81.80                                    | 81.86 | 7.45                          | 7.58                          | 130                           | 17                           | 348                           | 40                           | 289                           | 24                           | NA                 | 600                              | 0.2                      | 21.49                       | 1600000                             |         |
| 9-Jun-22  | 83.00                                    | 83.24 | 7.38                          | 7.59                          | 135                           | 16                           | 328                           | 36                           | 312                           | 25                           | NA                 | 600                              | 0.3                      | 22.17                       | 1700000                             |         |
| 10-Jun-22 | 83.05                                    | 83.22 | 7.41                          | 7.65                          | 140                           | 18                           | 335                           | 40                           | 295                           | 27                           | NA                 | 500                              | 0.2                      | 22.61                       | 1600000                             |         |
| 11-Jun-22 | 83.05                                    | 83.08 | 7.43                          | 7.57                          | 135                           | 19                           | 302                           | 44                           | 305                           | 28                           | NA                 | 400                              | 0.2                      | 21.79                       | 1300000                             |         |
| 12-Jun-22 | 76.60                                    | 76.46 | 7.59                          | 7.71                          | 125                           | 15                           | 314                           | 36                           | 287                           | 23                           | NA                 | 500                              | 0.3                      | 22.25                       | 1700000                             |         |
| 13-Jun-22 | 70.30                                    | 70.33 | 7.44                          | 7.65                          | 130                           | 17                           | 320                           | 40                           | 295                           | 25                           | NA                 | 600                              | 0.2                      | 21.78                       | 1600000                             |         |
| 14-Jun-22 | 72.80                                    | 72.48 | 7.37                          | 7.58                          | 125                           | 18                           | 328                           | 44                           | 286                           | 24                           | NA                 | 600                              | 0.2                      | 22.65                       | 1700000                             |         |
| 15-Jun-22 | 82.40                                    | 82.34 | 7.40                          | 7.72                          | 140                           | 18                           | 336                           | 40                           | 288                           | 27                           | NA                 | 500                              | 0.2                      | 21.36                       | 1300000                             |         |
| 16-Jun-22 | 85.00                                    | 85.08 | 7.45                          | 7.67                          | 135                           | 19                           | 348                           | 46                           | 308                           | 28                           | NA                 | 600                              | 0.2                      | 23.05                       | 1700000                             |         |
| 17-Jun-22 | 85.00                                    | 85.09 | 7.43                          | 7.65                          | 140                           | 18                           | 344                           | 40                           | 312                           | 26                           | NA                 | 500                              | 0.2                      | 22.67                       | 1600000                             |         |
| 18-Jun-22 | 85.00                                    | 85.50 | 7.42                          | 7.58                          | 140                           | 19                           | 348                           | 44                           | 289                           | 28                           | NA                 | 400                              | 0.2                      | 21.59                       | 1700000                             |         |
| 19-Jun-22 | 83.00                                    | 83.00 | 7.58                          | 7.63                          | 130                           | 16                           | 328                           | 36                           | 305                           | 27                           | NA                 | 600                              | 0.3                      | 23.07                       | 1600000                             |         |
| 20-Jun-22 | 83.30                                    | 83.32 | 7.45                          | 7.70                          | 135                           | 18                           | 340                           | 44                           | 315                           | 25                           | NA                 | 600                              | 0.2                      | 22.69                       | 1300000                             |         |
| 21-Jun-22 | 81.80                                    | 81.88 | 7.41                          | 7.66                          | 145                           | 17                           | 348                           | 40                           | 307                           | 27                           | NA                 | 600                              | 0.3                      | 21.74                       | 1700000                             |         |
| 22-Jun-22 | 83.80                                    | 83.86 | 7.37                          | 7.57                          | 140                           | 18                           | 330                           | 44                           | 285                           | 26                           | NA                 | 400                              | 0.2                      | 22.33                       | 1600000                             |         |
| 23-Jun-22 | 87.40                                    | 87.74 | 7.58                          | 7.68                          | 135                           | 17                           | 332                           | 36                           | 287                           | 26                           | NA                 | 500                              | 0.2                      | 22.46                       | 1700000                             |         |
| 24-Jun-22 | 85.10                                    | 85.11 | 7.41                          | 7.71                          | 130                           | 16                           | 318                           | 40                           | 285                           | 24                           | NA                 | 600                              | 0.3                      | 21.78                       | 1600000                             |         |
| 25-Jun-22 | 81.90                                    | 81.54 | 7.39                          | 7.55                          | 125                           | 16                           | 324                           | 44                           | 299                           | 26                           | NA                 | 400                              | 0.2                      | 21.17                       | 1300000                             |         |
| 26-Jun-22 | 80.80                                    | 80.95 | 7.45                          | 7.72                          | 140                           | 19                           | 344                           | 46                           | 309                           | 28                           | NA                 | 600                              | 0.2                      | 22.85                       | 1700000                             |         |
| 27-Jun-22 | 80.50                                    | 80.45 | 7.38                          | 7.59                          | 135                           | 17                           | 336                           | 44                           | 315                           | 27                           | NA                 | 500                              | 0.2                      | 21.59                       | 1600000                             |         |
| 28-Jun-22 | 86.80                                    | 86.68 | 7.40                          | 7.57                          | 130                           | 15                           | 328                           | 40                           | 289                           | 24                           | NA                 | 600                              | 0.3                      | 21.73                       | 1300000                             |         |
| 29-Jun-22 | 83.70                                    | 83.17 | 7.58                          | 7.68                          | 140                           | 18                           | 332                           | 44                           | 285                           | 26                           | NA                 | 400                              | 0.2                      | 22.57                       | 1600000                             |         |
| 30-Jun-22 | 80.80                                    | 80.88 | 7.42                          | 7.70                          | 130                           | 15                           | 348                           | 46                           | 305                           | 28                           | NA                 | 600                              | 0.3                      | 22.16                       | 1700000                             |         |
| Average   | 84.28.30                                 | 84.63 | 7.48                          | 7.67                          | 134.33                        | 17.17                        | 336.40                        | 41.57                        | 292.68                        | 26.13                        | NA                 | 513.33                           | 0.23                     | 22.18                       | 1688888.89                          |         |

Source: Logbook of Laboratory at Sewage Treatment Plant

## 2.2 Inspection Report

|                                 |   |
|---------------------------------|---|
| <b>Month of Site Inspection</b> | June 2022   |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar, PM-I, UPJN.<br>2. Mr. Arvind Yadav, AE, UPJN.<br>3. Mr. Manish Srivastava, JE, UPJN<br>4. Mr. Gaurav Gupta, AECOM.<br>5. Mr. Sudhir Tomar, AECOM.<br>6. Mr. Girijesh, PWPL. |
| <b>Place(s) of Inspection</b>   | <ul style="list-style-type: none"> <li>60 MLD STP at Rajapur, Prayagraj</li> <li>25 MLD SPS at Rajapur, Prayagraj</li> <li>55 MLD MPS at Mumfodganj Prayagraj</li> </ul>                          |

Visit was done on 3<sup>rd</sup> June 2022, 14<sup>th</sup> June 2022 and following observations were made:

- Status of Availability:**

| S. No. | Facility Name  | Actual Flow Pumped /Received at Facility (MLD) |
|--------|----------------|--|
| 1      | Rajapur STP    | 70.33 to 95.90                                 |
| 2      | Rajapur SPS    | 11.08 to 20.07                                 |
| 3      | Mumfodganj MPS | 58.55 to 75.83                                 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value            |
|--------|---------------------------|---------------------|----------------------------|
| 1      | BOD – Effluent            | < 20 mg/l           | 15 to 19 mg/l              |
| 2      | TSS – Effluent            | < 30 mg/l           | 23 to 29 mg/l              |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.58 to 7.72               |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 600 MPN/100 ml      |
| 5      | Consistency – Sludge      | > 20 %              | 21.26 to 23.07%            |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1300000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Register for Laboratory of STP.

- Status of Energy Consumption:**

| S. No. | Facility Name                     | Actual Energy Consumption (KWH/MLD) |
|--------|-----------------------------------|-------------------------------------|
| 1      | Rajapur STP                       | 11.70 to 22.36                      |
| 2      | Rajapur Associated Infrastructure | 50.00 to 60.81                      |

Note: 1) Source for above data is Register for Power Consumption Record of STP.



- **Status of various units & records at site:**

1. Online Analyzer at Inlet is not giving correct values of parameters which can be due to incorrect sample reaching the analyzer or due to some problem in analyzer. Concessionaire to please check and rectify the problem.
2. Communication of data from PLC system of SPS/MPS to SCADA system of STP is not started yet due to which report generation regarding raw sewage pumped, level of sump and running hour of equipment is not possible through SCADA. This is creating hindrances in effective monitoring of the Associated Infrastructure, but signals are breaking hence data is not received continuously. Also, it is found that signals received from some equipment/instruments installed at PLC/SCADA control system of Associated Infrastructure are not accurate and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
3. Grit removal unit no. 2 is working. Grit removal unit no. 1 is under maintenance as its rake classifier is under maintenance.
4. Both Mechanical Fine screens at PTU are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
5. UASB no. 1 is working satisfactorily. UASB no. 2 is not working satisfactorily as several distribution cells of UASB were found choked. Cleaning work is in progress.
6. Leakage is found in several joints of HDP pipes of UASB reactors. It is observed that problem of leakage from HDP inlet pipes is very frequent. For minimizing this problem, it was suggested to give proper supports under the pipes. Concessionaire to please do the needful.
7. During rehabilitation period, it was suggested to complete the cleaning of UASB reactors for increasing the efficiency of treatment process but the same was not done. Hence, Concessionaire is suggested to plan for the same.
8. 14 surface aerators are in working condition. Surface aerator no. 3 is under maintenance.
9. In meter room, no permanent arrangement is being made for safe approach to the electrical panel at increased height which is very dangerous and violates all safety norms. Concessionaire is required to look into the matter & do the needful at the earliest.
10. One DG set is working. Overhauling of other DG set is in progress.
11. It is suggested to increase the height of chimney of DG sets as per CPCB norms.
12. Three sludge transfer pumps are working. Sludge transfer pump no. 4 is under maintenance.
13. Sludge dewatering unit is working. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
14. For chlorination system, temporary arrangement is provided for using effluent water at the inlet of booster pumps. Concessionaire is suggested to make this arrangement permanent.
15. Chlorine analyzer at outlet of STP is not working.

16. At flood pumping station, one pump is under maintenance. Problem for the same must be rectified at the earliest as monsoon season will start in first week of July.
17. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
18. Process analyzers at outlet is working. KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
19. Flowmeter at outlet is working. Calibration of flowmeter is completed by site team, Concessionaire is required to get the calibration of flowmeter verified by OEM and submit calibration certificates.
20. Calibration of flowmeter in outlet line of effluent pumps is pending. Concessionaire to please do the needful and submit calibration reports.
21. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. This problem must be rectified.
22. Gas holder and gas flare are not in operation. Concessionaire is requested to complete the maintenance works and take both into operation.
23. All main roads of plant are broken. Construction/repairing of roads is not started yet, Concessionaire to please start the work at the earliest.
24. As already discussed, printed logbooks must be present at site for daily records. Same is started but not applied for all records. Concessionaire to please do the needful at the earliest.
25. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN.
27. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
28. At Rajapur SPS following observations were made:
  - a) Temporary Bund at tapping pint is damaged due to the rain. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis.

- b) Mechanical coarse Screens at SPS is working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
- c) Operation of mechanical screen at SPS is not possible from SCADA.
- d) 4 submersible pumps are in working condition. Submersible pumps no. 4 & 5 are under maintenance. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.

29. At Mumfodganj MPS following observations were made:

- a) Both Mechanical coarse screens at MPS are not working properly as screens are not lifting waste material properly. Concessionaire to please rectify the problem. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
- b) At Mumfodganj MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
- c) Dismantling joint must be provided along with flowmeter for ease in maintenance.
- d) NRV must be provided in common header to reduce the effect of water hammering.
- e) Site house Keeping & landscaping must be improved. Concessionaire is suggested to keep the Old material Properly.
- f) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.

30. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
- c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

## 2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of UASBs also for checking the efficiency of UASBs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-III**

***KPI REPORTS OF PACKAGE -III, PROJECT ENGINEER  
INSPECTION REPORT AND RECOMMENDATION***

## Table of Contents

|   |    |
|---|----|
| 1. NUMAYADAHI STP AND ASSOCIATE INFRASTRUCTURE..... | 2  |
| 1.1 KPI Report .....                                | 2  |
| 1.2 Inspection Report .....                         | 4  |
| 1.3 Recommendation's .....                          | 8  |
| 2. SALORI STP AND ASSOCIATE INFRASTRUCTURE.....     | 10 |
| 2.1 KPI Report .....                                | 10 |
| 2.2 Inspection Report .....                         | 12 |
| 2.3 Recommendation's .....                          | 15 |
| 3. KODRA STP AND ASSOCIATE INFRASTRUCTURE .....     | 16 |
| 3.1 KPI Report .....                                | 16 |
| 3.2 Inspection Report .....                         | 18 |
| 3.3 Recommendation's .....                          | 21 |
| 4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE .....   | 22 |
| 4.1 KPI Report .....                                | 22 |
| 4.2 Inspection Report .....                         | 24 |
| 4.3 Recommendation's .....                          | 27 |





## Numayadahi STP, 50 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date      | Daily Feed Quantity MLD (Design: 50 MLD) |       | pH                            |                                | BOD (mg/l)                    |                               | COD (mg/l)                    |                                | TSS (mg/l)                    |                               | FECAL COLIFORM     |                                  | FEC                       | DEWATERED SLUDGE           |                           | REMARKS  |
|-----------|--|-------|-------------------------------|--------------------------------|-------------------------------|-------------------------------|-------------------------------|--------------------------------|-------------------------------|-------------------------------|--------------------|----------------------------------|---------------------------|----------------------------|---------------------------|--|
|           | AM                                       | MLD   | Inlet pH (Design: 6.5 to 8.5) | Outlet pH (Design: 6.5 to 8.5) | Inlet BOD (Design: <250 mg/l) | Outlet BOD (Design: <54 mg/l) | Inlet COD (Design: <500 mg/l) | Outlet COD (Design: <100 mg/l) | Inlet TSS (Design: <400 mg/l) | Outlet TSS (Design: <30 mg/l) | Inlet (Design: NA) | Outlet (Design: <100 MPN/100 ml) | Final (Design: <0.5 mg/l) | Outlet (Design: <0.5 mg/l) | Final (Design: <0.5 mg/l) |  |
| 1-Jun-22  | 11350                                    | 11.35 | 7.16                          | 7.68                           | 145                           | 18                            | 440                           | 40                             | 292                           | 24                            | NA                 | 580                              | 0.3                       | 22.24                      | 1500000                   |  |
| 2-Jun-22  | 32730                                    | 32.73 | 7.28                          | 7.82                           | 140                           | 14                            | 315                           | 30                             | 258                           | 28                            | NA                 | 580                              | 0.3                       | 23.12                      | 1500000                   |  |
| 3-Jun-22  | 10970                                    | 10.97 | 7.22                          | 7.78                           | 135                           | 17                            | 312                           | 40                             | 238                           | 24                            | NA                 | 580                              | 0.3                       | 24.06                      | 1500000                   |  |
| 4-Jun-22  | 10800                                    | 10.80 | 7.15                          | 7.68                           | 145                           | 17                            | 320                           | 30                             | 254                           | 26                            | NA                 | 680                              | 0.3                       | 23.83                      | 1500000                   | Flow sewage treatment is less due to problem in bypass valve at Sakur Bypass pumping station.                          |
| 5-Jun-22  | 42000                                    | 42.00 | 7.34                          | 7.84                           | 130                           | 14                            | 348                           | 44                             | 280                           | 28                            | NA                 | 380                              | 0.3                       | 25.18                      | 1800000                   | Flow sewage treatment is less as water supply was stopped for 10 - 16 hours in Kanai area.                             |
| 6-Jun-22  | 13440                                    | 13.44 | 7.24                          | 7.76                           | 135                           | 18                            | 420                           | 40                             | 278                           | 26                            | NA                 | 480                              | 0.3                       | 25.39                      | 1500000                   |  |
| 7-Jun-22  | 50120                                    | 50.12 | 7.24                          | 7.74                           | 140                           | 14                            | 328                           | 35                             | 241                           | 21                            | NA                 | 780                              | 0.2                       | 24.28                      | 1500000                   |  |
| 8-Jun-22  | 12170                                    | 12.17 | 7.18                          | 7.18                           | 140                           | 19                            | 440                           | 44                             | 254                           | 28                            | NA                 | 580                              | 0.3                       | 21.83                      | 1500000                   |  |
| 9-Jun-22  | 13060                                    | 13.06 | 7.22                          | 7.48                           | 150                           | 18                            | 344                           | 40                             | 255                           | 28                            | NA                 | 680                              | 0.3                       | 24.57                      | 1500000                   |  |
| 10-Jun-22 | 14710                                    | 14.71 | 7.31                          | 7.57                           | 140                           | 17                            | 360                           | 36                             | 244                           | 24                            | NA                 | 400                              | 0.2                       | 24.33                      | 1500000                   |  |
| 11-Jun-22 | 12540                                    | 12.54 | 7.35                          | 7.46                           | 135                           | 19                            | 335                           | 40                             | 256                           | 25                            | NA                 | 580                              | 0.3                       | 21.85                      | 1800000                   |  |
| 12-Jun-22 | 41980                                    | 41.98 | 7.15                          | 7.68                           | 140                           | 15                            | 295                           | 40                             | 264                           | 28                            | NA                 | 580                              | 0.3                       | 22.50                      | 1500000                   |  |
| 13-Jun-22 | 14130                                    | 14.13 | 7.21                          | 7.72                           | 130                           | 16                            | 348                           | 44                             | 246                           | 24                            | NA                 | 600                              | 0.2                       | 25.52                      | 1500000                   |  |
| 14-Jun-22 | 12000                                    | 12.00 | 7.20                          | 7.28                           | 140                           | 17                            | 328                           | 36                             | 248                           | 25                            | NA                 | 400                              | 0.3                       | 25.55                      | 1800000                   |  |
| 15-Jun-22 | 14090                                    | 14.09 | 7.18                          | 7.67                           | 135                           | 18                            | 310                           | 40                             | 268                           | 28                            | NA                 | 680                              | 0.2                       | 24.96                      | 1500000                   |  |
| 16-Jun-22 | 14880                                    | 14.88 | 7.23                          | 7.71                           | 135                           | 15                            | 328                           | 40                             | 264                           | 26                            | NA                 | 780                              | 0.2                       | 25.18                      | 1800000                   |  |
| 17-Jun-22 | 15080                                    | 15.08 | 7.18                          | 7.64                           | 130                           | 17                            | 335                           | 40                             | 268                           | 24                            | NA                 | 580                              | 0.3                       | 21.83                      | 1500000                   |  |
| 18-Jun-22 | 10230                                    | 10.23 | 7.23                          | 7.73                           | 135                           | 14                            | 344                           | 44                             | 248                           | 28                            | NA                 | 680                              | 0.3                       | 24.3                       | 1500000                   |  |
| 19-Jun-22 | 10020                                    | 10.02 | 7.26                          | 7.81                           | 130                           | 15                            | 332                           | 36                             | 254                           | 30                            | NA                 | 480                              | 0.3                       | 21.86                      | 1500000                   |  |
| 20-Jun-22 | 40510                                    | 40.51 | 7.18                          | 7.68                           | 145                           | 17                            | 328                           | 40                             | 286                           | 24                            | NA                 | 580                              | 0.3                       | 21.86                      | 1800000                   | Flow sewage treatment is less due to problem in inlet valve of Chughameta pumping station in between 3 AM to 10:30 PM. |
| 21-Jun-22 | 41540                                    | 41.54 | 7.24                          | 7.36                           | 150                           | 18                            | 332                           | 44                             | 288                           | 28                            | NA                 | 580                              | 0.3                       | 21.36                      | 1500000                   |  |
| 22-Jun-22 | 12610                                    | 12.61 | 7.27                          | 7.68                           | 130                           | 14                            | 332                           | 35                             | 254                           | 24                            | NA                 | 480                              | 0.3                       | 21.18                      | 1800000                   |  |
| 23-Jun-22 | 10800                                    | 10.80 | 7.16                          | 7.67                           | 145                           | 17                            | 320                           | 40                             | 270                           | 28                            | NA                 | 480                              | 0.2                       | 24.08                      | 1500000                   |  |
| 24-Jun-22 | 41180                                    | 41.18 | 7.23                          | 7.74                           | 145                           | 15                            | 300                           | 42                             | 256                           | 24                            | NA                 | 580                              | 0.3                       | 21.32                      | 1500000                   |  |
| 25-Jun-22 | 14410                                    | 14.41 | 7.19                          | 7.67                           | 140                           | 18                            | 344                           | 44                             | 243                           | 27                            | NA                 | 580                              | 0.2                       | 22.41                      | 1800000                   |  |
| 26-Jun-22 | 12540                                    | 12.54 | 7.21                          | 7.62                           | 130                           | 18                            | 328                           | 35                             | 239                           | 25                            | NA                 | 580                              | 0.3                       | 24.25                      | 1500000                   |  |
| 27-Jun-22 | 10520                                    | 10.52 | 7.25                          | 7.38                           | 145                           | 18                            | 335                           | 40                             | 264                           | 28                            | NA                 | 700                              | 0.3                       | 21.55                      | 1500000                   |  |
| 28-Jun-22 | 10060                                    | 10.06 | 7.18                          | 7.63                           | 135                           | 15                            | 340                           | 44                             | 261                           | 25                            | NA                 | 480                              | 0.3                       | 23.47                      | 1500000                   |  |
| 29-Jun-22 | 12940                                    | 12.94 | 7.23                          | 7.73                           | 140                           | 17                            | 320                           | 35                             | 245                           | 24                            | NA                 | 600                              | 0.3                       | 24.24                      | 1500000                   |  |
| 30-Jun-22 | 10510                                    | 10.51 | 7.21                          | 7.67                           | 150                           | 14                            | 338                           | 40                             | 257                           | 28                            | NA                 | 500                              | 0.2                       | 24.93                      | 1500000                   |  |
| Average   | 24618.33                                 | 24.62 | 7.21                          | 7.66                           | 138.08                        | 15.33                         | 328.87                        | 38.00                          | 260.39                        | 26.27                         | NA                 | 574.87                           | 0.30                      | 23.20                      | 1800000.00                |  |

Source: Logbook of Laboratory at Sewage Treatment Plant

## 1.2 Inspection Report

|                                 |  |
|---------------------------------|--|
| <b>Month of Site Inspection</b> | June 2022  |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar, PM-I, UPJN.<br>2. Mr. Tauseef Ahmed, AE, UPJN.<br>3. Mr. Satwant, JE, UPJN.<br>4. Mr. Gaurav Gupta, AECOM.<br>5. Mr. Vijay Dwivedi, PWPL.<br>6. Mr. Jitender, PWPL.  |
| <b>Place(s) of Inspection</b>   | <ul style="list-style-type: none"> <li>50 MLD STP at Numayadahi, Prayagraj</li> <li>50 MLD MPS at Ghagharnalla, Prayagraj</li> <li>15 MLD SPS at Sasur Kadheri, Prayagraj</li> <li>16.5 MLD SPS at Lukerganj, Prayagraj</li> </ul> |

Visit was done on 25<sup>th</sup> May 2022, 17<sup>th</sup> June 2022 and following observations were made:

- Status of Availability:**

| S. No. | Facility Name     | Actual Flow Pumped /Received at Facility (MLD) |
|--------|-------------------|--|
| 1      | Numayadahi STP    | 42.09 to 63.06                                 |
| 2      | Ghagharnalla MPS  | 43.46 to 64.48                                 |
| 3      | Sasur Kadheri SPS | 21.27 to 37.72                                 |
| 4      | Lukerganj SPS     | 4.20 to 5.84                                   |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value            |
|--------|---------------------------|---------------------|----------------------------|
| 1      | BOD – Effluent            | < 20 mg/l           | 13 to 19 mg/l              |
| 2      | TSS – Effluent            | < 30 mg/l           | 24 to 30 mg/l              |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.26 to 7.82               |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 900 MPN/100 ml      |
| 5      | Consistency – Sludge      | > 20 %              | 21.55 to 24.97 %           |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1300000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:**

| S. No. | Facility Name                        | Actual Energy Consumption (KWH/MLD) |
|--------|--------------------------------------|-------------------------------------|
| 1      | Numayadahi STP                       | 21.38 to 67.55                      |
| 2      | Numayadahi Associated Infrastructure | 79.06 to 101.26                     |

Note: 1) Source for above data is Site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. It is observed that power cut at Numayadahi STP is very frequent and normally 3-4 times power cut takes place every day. This is having adverse effect on the operation of facilities and can lower down the efficiency of facility. Also, frequent power cuts can cause excessive wear & tear of equipment. It is also pertinent to mention here that power cuts lasts more than 24 hours and that too very frequently. Now, to run the facility at full capacity both DG sets are required to be operated but running both DG sets for 24 hours continuously is not advisable as they can go into breakdown which will leave us in very difficult situation as the facility will have no source of alternate power supply. Hence, UPJN is requested to please look into the matter and do the needful.
2. Online Analyzer at Inlet is not giving correct values of parameters which can be due to incorrect sample reaching the analyzer or due to some problem in analyzer. Concessionaire to please check & rectify the problem.
3. Communication of data from PLC system of SPS/MPS to SCADA system of STP is not started yet due to which report generation regarding raw sewage pumped, level of sump and running hour of equipment is not possible through SCADA. This is creating hindrances in effective monitoring of the Associated Infrastructure, but signals are breaking hence data is not received continuously. Also, it is found that signals received from some equipment/instruments installed at PLC/SCADA control system of Associated Infrastructure are not accurate and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
4. Both grit removal units were in operation.
5. Both Mechanical Screens are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
6. All Biotowers were in operation. Replacement of net is required for all biotowers.
7. Though overhauling of mechanical screens is completed in rehabilitation period but still considerable amount of plastic waste is reaching the biotowers hence the gap must be checked around mechanical screens or otherwise this plastic waste can choke up the media which will ultimately lower the efficiency of Biotowers.
8. All Aeration tanks are working.
9. In aeration tank no. 1 & 2, air is coming out vigorously from 1-2 points due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks must be completed.
10. Three Aeration blowers are in working condition & two blowers were found running. Aeration blower no.3 is under maintenance. Ammeters of blower no. 3 & 4 are not working, please rectify the problem.
11. Running hours of blowers were checked in SCADA system and were found to be approx. 25 hours. As per current amount and characteristics of sewage received at STP two blowers must be operated in peak hours without fail hence total running hours of blowers must remain around 35-40 hours at least for better treatment of sewage. Concessionaire to please ensure the same.
12. DO analyzer at the outlet of Aeration tank no. 2 is not working properly, please check & rectify the problem.
13. Pressure transmitted & temperature transmitter are not installed yet on header line

of Aeration blowers.

14. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 6-7 trolleys per day.
15. All Sludge Recirculation Pumps are in working condition.
16. Both Secondary clarifiers were found in operation.
17. Both booster pumps & both chlorinators are in working condition & chlorine dosing was found to be running Residual chlorine was checked & found to be around 0.2 – 0.3 mg/l.
18. Rehabilitation of Leak absorption system is completed. Testing of system for working in auto mode was checked and it was found that air blower & caustic pump start running at 3 ppm, but it must be set around 1 ppm for providing better safety measures. Concessionaire is requested to do the needful.
19. Process analyzers at outlet is working. KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
20. Chlorine analyzer for the effluent is not giving correct values.
21. Minor Seepages from Biotowers & some other units can be seen, and this must be rectified.
22. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not implemented till date. Concessionaire to please check & do the needful.
23. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
24. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
25. All CCTV cameras are working. It is suggested to change the position of CCTV camera at outlet so that it can show the free fall area of CCT.
26. Recording of flow from flowmeters at inlet & outlet is not accurate in SCADA system and the same is not matching site record also, Concessionaire to please check & rectify the problem.
27. For Ghagharnalla MPS, following issues are required to be resolved:
  - a) It is observed that overflow occurs sometimes during peak time due to deposition of sludge in the path of nalla towards tapping point even after running MPS at full capacity. Hence, UPJN is requested to please look into the matter and do the needful.

- b) Repairing of wall of pump house towards sump is required so that no sewage can go inside the pump house in any situation.
- c) Currently, all HNC pumps (5 new + 1 old) are in working condition. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
- d) NRVs for two pumps are leaking due to which flow is going back in the pumps that are not operating and hence the condition may arise in which pumps will not give full flow if the discharge will also start leaking. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
- e) There is minor leakage of sewage from the retaining wall at the tapping point of MPS, this must be rectified as raw swage is going directly into the river.
- f) Both Mechanical screens are working.
- g) Both DG sets are working.
- h) During the shutdown taken in the month of May-21, NRV was taken out from the main header line for maintenance purpose but it is not reinstalled till date. Concessionaire to please do the needful so that effect of back hammering on the pumps can be reduced.
- i) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.

28. For Sasur Kadheri SPS, following issues are required to be resolved:

- a) At the time of visit, it was found that raw sewage was overflowing from the retaining wall while three pumps were found running which were giving as flow of around 28 MLD. Generally, pumping from this SPS is around 25-30 MLD which is around 170 – 200% of the total capacity of SPS i.e., 15 MLD. Due to the amount of overloading on the SPS, overflow of the sewage from retaining wall cannot be stopped. Hence, UPJN is requested to please look into the matter and do the needful.
- b) Raw sewage is leaking from the sides of retaining wall at the tapping point of SPS, this must be rectified.
- c) Currently all submersible pumps in the SPS are OK for operations. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
- d) Both Mechanical screens are working.
- e) Both DG sets are OK for operation.
- f) It is observed that power cut at SPS is very frequent. It is pertinent to mention here that power cuts lasts more than 24 hours and that too very frequently. Now, to run the facility at full capacity both DG sets are required to be operated but running both DG sets for 24 hours continuously is not advisable as they can go into breakdown which will leave us in very difficult situation as the facility will have no source of alternate power supply which in turn will create situation of sewage overflow from tapping points of the facility. Also, frequent power cuts can cause excessive wear & tear of equipment. Hence, UPJN is requested to please look into the matter and do the needful.

g) Painting for all units in SPS is in progress.

29. At Lukerganj SPS,

- a) All 6 pumps are OK for operation. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
- b) One mechanical screen is working and one is in .
- c) Painting for units is in progress
- d) Both DG sets are working.

30. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
- c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **1.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.

- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.





## Salori STP, 29 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date      | Daily Feed Quantity<br>MLD<br>(Design<br>29 MLD) |       | pH                         |  | BOD (mg/l)                            |                                   | COD (mg/l)                             |                                    | TSS (mg/l)                            |                                   | FECAL<br>COLIFORM       |   | FEC                            | DEWATERED SLUDGE       |  | REMARKS |
|-----------|--|-------|----------------------------|--|---------------------------------------|-----------------------------------|--|------------------------------------|---------------------------------------|-----------------------------------|-------------------------|---|--------------------------------|------------------------|--|---------|
|           | ML   | MLD   | Inlet pH<br>(Design<br>+0) | Final pH<br>(Design<br>+0.5 to<br>8.5) | Inlet BOD<br>(Design<br>+250<br>mg/l) | Final BOD<br>(Design<br>+00 mg/l) | Inlet COD<br>(Design<br>+1000<br>mg/l) | Final COD<br>(Design<br>+100 mg/l) | Inlet TSS<br>(Design<br>+100<br>mg/l) | Final TSS<br>(Design<br>+10 mg/l) | Inlet<br>(Design<br>NA) | Final<br>(Design<br>+1000<br>MPN/100<br>ml) | Final<br>(Design<br>+0.2 mg/l) | Outlet<br>Conc. (mg/l) | Outlet<br>Conc. (20,00,000<br>MPN/100ml) |         |
| 1-Jun-22  | 35100  | 35.10 | 7.34                       | 7.47                                   | 162                                   | 21                                | 394                                    | 36                                 | 110                                   | 22                                | NA                      | 500   | 0.2                            | 21.2                   | 1400000                                  |         |
| 2-Jun-22  | 36710  | 36.71 | 7.46                       | 7.51                                   | 119                                   | 38                                | 348                                    | 40                                 | 226                                   | 36                                | NA                      | 500   | 0.2                            | 21.4                   | 1000000                                  |         |
| 3-Jun-22  | 38610  | 38.61 | 7.37                       | 7.53                                   | 240                                   | 24                                | 332                                    | 44                                 | 203                                   | 41                                | NA                      | 700   | 0.2                            | 21.6                   | 1100000                                  |         |
| 4-Jun-22  | 39140  | 39.14 | 7.42                       | 7.64                                   | 240                                   | 28                                | 290                                    | 40                                 | 213                                   | 28                                | NA                      | 500   | 0.2                            | 21.2                   | 1100000                                  |         |
| 5-Jun-22  | 40010  | 40.01 | 7.50                       | 7.50                                   | 174                                   | 23                                | 394                                    | 36                                 | 110                                   | 35                                | NA                      | 500   | 0.2                            | 21.3                   | 1100000                                  |         |
| 6-Jun-22  | 42040  | 42.04 | 7.53                       | 7.62                                   | 195                                   | 32                                | 358                                    | 44                                 | 298                                   | 48                                | NA                      | 700   | 0.2                            | 22.7                   | 1500000                                  |         |
| 7-Jun-22  | 45110  | 45.11 | 7.56                       | 7.60                                   | 167                                   | 38                                | 354                                    | 48                                 | 273                                   | 46                                | NA                      | 600   | 0.2                            | 23.5                   | 1400000                                  |         |
| 8-Jun-22  | 41500  | 41.50 | 7.49                       | 7.58                                   | 245                                   | 29                                | 356                                    | 38                                 | 204                                   | 39                                | NA                      | 600   | 0.2                            | 22.1                   | 1400000                                  |         |
| 9-Jun-22  | 36720  | 36.72 | 7.38                       | 7.40                                   | 159                                   | 34                                | 348                                    | 40                                 | 294                                   | 41                                | NA                      | 500   | 0.2                            | 23.9                   | 1300000                                  |         |
| 10-Jun-22 | 35000  | 35.00 | 7.50                       | 7.60                                   | 160                                   | 23                                | 356                                    | 36                                 | 171                                   | 38                                | NA                      | 600   | 0.2                            | 24.2                   | 1300000                                  |         |
| 11-Jun-22 | 35100  | 35.10 | 7.48                       | 7.52                                   | 157                                   | 27                                | 364                                    | 44                                 | 118                                   | 32                                | NA                      | 600   | 0.2                            | 21.6                   | 1400000                                  |         |
| 12-Jun-22 | 41780  | 41.78 | 7.49                       | 7.58                                   | 170                                   | 38                                | 360                                    | 48                                 | 234                                   | 46                                | NA                      | 500   | 0.2                            | 24.8                   | 1300000                                  |         |
| 13-Jun-22 | 40700  | 40.70 | 7.30                       | 7.35                                   | 153                                   | 26                                | 396                                    | 40                                 | 213                                   | 40                                | NA                      | 600   | 0.2                            | 21.5                   | 1300000                                  |         |
| 14-Jun-22 | 40070  | 40.07 | 7.24                       | 7.40                                   | 138                                   | 27                                | 364                                    | 40                                 | 211                                   | 38                                | NA                      | 500   | 0.2                            | 21.2                   | 1200000                                  |         |
| 15-Jun-22 | 40090  | 40.09 | 7.31                       | 7.62                                   | 153                                   | 23                                | 332                                    | 44                                 | 206                                   | 41                                | NA                      | 500   | 0.2                            | 22.9                   | 1400000                                  |         |
| 16-Jun-22 | 35380  | 35.38 | 7.25                       | 7.64                                   | 156                                   | 23                                | 354                                    | 36                                 | 236                                   | 34                                | NA                      | 400   | 0.2                            | 22.4                   | 1200000                                  |         |
| 17-Jun-22 | 38520  | 38.52 | 7.37                       | 7.59                                   | 171                                   | 24                                | 380                                    | 40                                 | 296                                   | 29                                | NA                      | 500   | 0.2                            | 23.4                   | 1100000                                  |         |
| 18-Jun-22 | 40050  | 40.05 | 7.30                       | 7.56                                   | 165                                   | 26                                | 368                                    | 36                                 | 304                                   | 22                                | NA                      | 600   | 0.2                            | 23.1                   | 1400000                                  |         |
| 19-Jun-22 | 34230  | 34.23 | 7.34                       | 7.61                                   | 159                                   | 23                                | 344                                    | 32                                 | 114                                   | 27                                | NA                      | 700   | 0.2                            | 23.8                   | 1300000                                  |         |
| 20-Jun-22 | 40160  | 40.16 | 7.47                       | 7.61                                   | 159                                   | 23                                | 350                                    | 44                                 | 201                                   | 40                                | NA                      | 500   | 0.2                            | 24.3                   | 1700000                                  |         |
| 21-Jun-22 | 39010  | 39.01 | 7.37                       | 7.28                                   | 244                                   | 22                                | 348                                    | 40                                 | 207                                   | 39                                | NA                      | 600   | 0.2                            | 23.9                   | 1200000                                  |         |
| 22-Jun-22 | 35600  | 35.60 | 7.28                       | 7.42                                   | 157                                   | 24                                | 340                                    | 36                                 | 284                                   | 42                                | NA                      | 600   | 0.2                            | 26.3                   | 1100000                                  |         |
| 23-Jun-22 | 37930  | 37.93 | 7.30                       | 7.38                                   | 239                                   | 27                                | 312                                    | 40                                 | 178                                   | 36                                | NA                      | 600   | 0.2                            | 24.8                   | 1700000                                  |         |
| 24-Jun-22 | 34130  | 34.13 | 7.31                       | 7.35                                   | 161                                   | 26                                | 344                                    | 32                                 | 238                                   | 35                                | NA                      | 400   | 0.2                            | 23.9                   | 1400000                                  |         |
| 25-Jun-22 | 40040  | 40.04 | 7.28                       | 7.55                                   | 170                                   | 27                                | 354                                    | 44                                 | 210                                   | 38                                | NA                      | 500   | 0.2                            | 24.2                   | 1100000                                  |         |
| 26-Jun-22 | 42140  | 42.14 | 7.50                       | 7.71                                   | 153                                   | 29                                | 357                                    | 48                                 | 206                                   | 44                                | NA                      | 700   | 0.2                            | 23.5                   | 1200000                                  |         |
| 27-Jun-22 | 44032  | 44.03 | 7.21                       | 7.31                                   | 240                                   | 32                                | 356                                    | 32                                 | 209                                   | 48                                | NA                      | 700   | 0.2                            | 22.7                   | 2400000                                  |         |
| 28-Jun-22 | 44080  | 44.08 | 7.41                       | 7.54                                   | 151                                   | 34                                | 354                                    | 36                                 | 212                                   | 39                                | NA                      | 600   | 0.2                            | 21.6                   | 1100000                                  |         |
| 29-Jun-22 | 41180  | 41.18 | 7.32                       | 7.53                                   | 152                                   | 31                                | 360                                    | 32                                 | 110                                   | 48                                | NA                      | 500   | 0.2                            | 22.4                   | 1200000                                  |         |
| 30-Jun-22 | 40160  | 40.16 | 7.46                       | 7.60                                   | 159                                   | 30                                | 332                                    | 48                                 | 214                                   | 46                                | NA                      | 600   | 0.2                            | 24.1                   | 1700000                                  |         |
| Average   | 38440.26   | 38.44 | 7.34                       | 7.54                                   | 168.26                                | 27.27                             | 358.27                                 | 42.12                              | 208.27                                | 42.00                             | NA                      | 598.47                                      | 0.24                           | 22.47                  | 1418000.00                               |         |

Source: Logbook of Laboratory at Sewage Treatment Plant

## 2.2 Inspection Report

|                                 |  |
|---------------------------------|--|
| <b>Month of Site Inspection</b> | June 2022  |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar, PM-I, UPJN.<br>2. Mr. Tauseef, AE, UPJN.<br>3. Mr. Gaurav Gupta, AECOM.<br>4. Mr. Sudhir Tomar, AECOM.<br>5. Mr. Vaibhav, PWPL<br>6. Mr. Pradeep, PWPL |
| <b>Place(s) of Inspection</b>   | <ul style="list-style-type: none"> <li>29 MLD STP at Salori, Prayagraj.</li> <li>29 MLD MPS at Salori, Prayagraj.</li> </ul>   |

Visit was done on 24<sup>th</sup> May 2021, 10<sup>th</sup> June 2022 and following observations were made:

- Status of Availability:**

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1      | Salori STP    | 33.61 to 42.06                                 |
| 2      | Salori MPS    | 33.61 to 42.06                                 |

Note: 1) Source for above data is site record for flow of STP & MPS.

- Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value            |
|--------|---------------------------|---------------------|----------------------------|
| 1      | BOD – Effluent            | < 30 mg/l           | 24 to 32 mg/l              |
| 2      | TSS – Effluent            | < 50 mg/l           | 32 to 49 mg/l              |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.40 to 7.68               |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 800 MPN/100 ml      |
| 5      | Consistency – Sludge      | > 20 %              | 21.30 to 24.60 %           |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is site record for Laboratory of STP.

- Status of Energy Consumption:**

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|---------------|-------------------------------------|
| 1      | Salori STP    | 59.96 to 113.88                     |
| 2      | Salori MPS    | 48.35 to 74.07                      |

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Process analyzers at inlet is working but it is showing major variation in values of parameters as per LAB reports, please check & rectify the problem.
2. Process analyzers at outlet is working. KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest. Chlorine analyzer at outlet is removed, Concessionaire is requested to provide reason for that.
3. All Grit Removal Units are working.
4. Both Mechanical Screens are working but mechanical screen no.2 is not lifting screenings efficiently. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode. Concessionaire is required to rectify the problem.
5. Both FAB units are working.
6. DO analyzers for both FAB units are not showing correct values, please rectify the problem.
7. All Aeration blowers are working.
8. Clarisettler no. 1 is working. Clarisettler no. 2 is in shutdown for rectification work of outlet launders and cleaning purpose. In Clarisettler no. 1, levelling of outlet launders must be checked as supernatant is not coming equally in all outlet launders & this can affect the quality of effluent. Concessionaire to please look into the matter & rectify the problem at the earliest.
9. In clarisettlers it is observed that when agitators are operated, sludge starts coming to the top due to which quality deteriorates. Hence, it is suggested to do necessary modifications in agitators so that the problem can be rectified.
10. Quality of effluent is not good. Concessionaire is requested to ensure proper withdrawal of sludge so that quality of effluent can be improved during peak hours also.
11. For Sludge dewatering unit, installation of instruments (flowmeter for poly dosing line, etc.) is pending, Concessionaire to please do the needful.
12. Both Sludge transfer pumps for Clarisettler are working.
13. Both Filtrate pumps are working.
14. Both chlorinators and chlorine booster pumps are working.
15. Leak absorption system was checked in auto mode but it was not working. Concessionaire is required to rectify the problem. Also, as instructed earlier also, checklist for the same must be prepared and recorded properly every month.
16. Thickener unit is working.

17. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
18. At Salori MPS, 5 pumps are OK for operation and 1 pump is in maintenance hence only one pump is in stand-by. Since the programming for running pumps in auto mode is completed, it is suggested to operate them in auto mode for optimum performance.
19. At Salori MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
20. At Salori MPS, coarse screens before sump are working but lot of waste is passing due to gap between screens and RCC structure due to which pumps are getting choked and lot of wear and tear is happening in the pumps. Hence, UPJN is requested to instruct M/s Passavant to rectify the problem.
21. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
22. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
23. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This must be implemented from day 1 of O&M period but the same is not completed till date, Concessionaire to please do the needful.
24. Installation & commissioning of Public Address System is not completed yet.
25. Installation of FeCl<sub>3</sub> dosing system is completed but it is not made operational yet. Concessionaire to please complete the work at the earliest so that the quality of effluent can be improved further.
26. Housekeeping in dewatering area must be improved, lot of sludge can be seen scattered in this area.
27. All CCTV cameras are working
28. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.

- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

## **2.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.





## Kodra STP, 25 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| (Date)    | Daily Feed Quantity MLD (Design 25 MLD) |       | pH                   |                              | BOD (mg/l)                   |                             | COD (mg/l)                   |                             | TSS (mg/l)                   |                             | FECAL COLIFORM    |                                 | FHC                      | DEWATERED SLUDGE            |                                   | REMARKS |
|-----------|---|-------|----------------------|------------------------------|------------------------------|-----------------------------|------------------------------|-----------------------------|------------------------------|-----------------------------|-------------------|---------------------------------|--------------------------|-----------------------------|-----------------------------------|---------|
|           | MLD                                     | MLD   | Inlet pH (Design <8) | Final pH (Design 8.0 to 8.5) | Inlet BOD (Design <250 mg/l) | Final BOD (Design <20 mg/l) | Inlet COD (Design <500 mg/l) | Final COD (Design <40 mg/l) | Inlet TSS (Design <500 mg/l) | Final TSS (Design <40 mg/l) | Inlet (Design NA) | Final (Design <1000 MPN/100 ml) | Final (Design <0.2 mg/l) | Outlet Concentration (4.2%) | Final Coliform (20,00,000 MPN/1%) |         |
| 1-Jun-22  | 26878                                   | 26.87 | 7.21                 | 7.53                         | 140                          | 12                          | 308                          | 40                          | 283                          | 17                          | NA                | 684                             | 0.3                      | 23.48                       | 1300000                           |         |
| 2-Jun-22  | 27208                                   | 27.21 | 7.17                 | 7.86                         | 135                          | 11                          | 318                          | 36                          | 274                          | 18                          | NA                | 701                             | 0.2                      | 22.71                       | 1400000                           |         |
| 3-Jun-22  | 26560                                   | 26.56 | 7.25                 | 7.58                         | 143                          | 13                          | 311                          | 40                          | 283                          | 19                          | NA                | 500                             | 0.3                      | 23.07                       | 1300000                           |         |
| 4-Jun-22  | 26150                                   | 26.15 | 7.20                 | 7.53                         | 140                          | 12                          | 320                          | 36                          | 279                          | 12                          | NA                | 602                             | 0.2                      | 22.55                       | 1500000                           |         |
| 5-Jun-22  | 27860                                   | 27.86 | 7.28                 | 7.63                         | 146                          | 13                          | 306                          | 33                          | 271                          | 15                          | NA                | 400                             | 0.3                      | 22.30                       | 1600000                           |         |
| 6-Jun-22  | 26810                                   | 26.81 | 7.18                 | 7.50                         | 135                          | 12                          | 312                          | 26                          | 255                          | 18                          | NA                | 700                             | 0.2                      | 23.45                       | 1400000                           |         |
| 7-Jun-22  | 26360                                   | 26.36 | 7.24                 | 7.66                         | 140                          | 14                          | 324                          | 40                          | 282                          | 17                          | NA                | 500                             | 0.2                      | 22.84                       | 1300000                           |         |
| 8-Jun-22  | 26808                                   | 26.81 | 7.13                 | 7.33                         | 143                          | 13                          | 316                          | 36                          | 274                          | 19                          | NA                | 400                             | 0.3                      | 22.18                       | 1300000                           |         |
| 9-Jun-22  | 27188                                   | 27.19 | 7.19                 | 7.63                         | 140                          | 11                          | 308                          | 40                          | 279                          | 18                          | NA                | 500                             | 0.2                      | 24.08                       | 1400000                           |         |
| 10-Jun-22 | 27930                                   | 27.93 | 7.26                 | 7.38                         | 145                          | 12                          | 325                          | 36                          | 283                          | 20                          | NA                | 700                             | 0.3                      | 22.64                       | 1300000                           |         |
| 11-Jun-22 | 27700                                   | 27.70 | 7.17                 | 7.65                         | 130                          | 11                          | 312                          | 32                          | 282                          | 17                          | NA                | 400                             | 0.2                      | 23.20                       | 1600000                           |         |
| 12-Jun-22 | 27410                                   | 27.41 | 7.22                 | 7.54                         | 145                          | 13                          | 324                          | 40                          | 275                          | 15                          | NA                | 500                             | 0.3                      | 22.58                       | 1200000                           |         |
| 13-Jun-22 | 28080                                   | 28.08 | 7.29                 | 7.63                         | 140                          | 12                          | 316                          | 44                          | 259                          | 18                          | NA                | 700                             | 0.2                      | 23.55                       | 1600000                           |         |
| 14-Jun-22 | 27308                                   | 27.31 | 7.18                 | 7.57                         | 133                          | 11                          | 308                          | 36                          | 272                          | 20                          | NA                | 600                             | 0.3                      | 22.71                       | 1300000                           |         |
| 15-Jun-22 | 26390                                   | 26.39 | 7.26                 | 7.69                         | 145                          | 13                          | 323                          | 40                          | 258                          | 17                          | NA                | 500                             | 0.2                      | 22.11                       | 1600000                           |         |
| 16-Jun-22 | 27028                                   | 27.03 | 7.21                 | 7.62                         | 140                          | 12                          | 312                          | 36                          | 280                          | 19                          | NA                | 500                             | 0.2                      | 23.78                       | 1600000                           |         |
| 17-Jun-22 | 26808                                   | 26.81 | 7.51                 | 7.73                         | 140                          | 14                          | 324                          | 37                          | 276                          | 18                          | NA                | 300                             | 0.3                      | 22.61                       | 1600000                           |         |
| 18-Jun-22 | 26828                                   | 26.83 | 7.27                 | 7.66                         | 140                          | 11                          | 316                          | 40                          | 281                          | 20                          | NA                | 400                             | 0.2                      | 23.04                       | 1200000                           |         |
| 19-Jun-22 | 26980                                   | 26.98 | 7.19                 | 7.56                         | 156                          | 14                          | 320                          | 36                          | 264                          | 17                          | NA                | 600                             | 0.3                      | 23.43                       | 1300000                           |         |
| 20-Jun-22 | 28390                                   | 28.39 | 7.24                 | 7.63                         | 146                          | 12                          | 306                          | 40                          | 281                          | 19                          | NA                | 500                             | 0.2                      | 23.86                       | 1300000                           |         |
| 21-Jun-22 | 26578                                   | 26.58 | 7.32                 | 7.66                         | 140                          | 11                          | 316                          | 32                          | 274                          | 21                          | NA                | 700                             | 0.2                      | 23.16                       | 1600000                           |         |
| 22-Jun-22 | 26260                                   | 26.26 | 7.21                 | 7.33                         | 143                          | 13                          | 324                          | 36                          | 279                          | 18                          | NA                | 500                             | 0.3                      | 22.48                       | 1600000                           |         |
| 23-Jun-22 | 26928                                   | 26.93 | 7.17                 | 7.58                         | 135                          | 12                          | 312                          | 40                          | 283                          | 20                          | NA                | 600                             | 0.2                      | 22.72                       | 1200000                           |         |
| 24-Jun-22 | 27180                                   | 27.18 | 7.27                 | 7.63                         | 146                          | 13                          | 308                          | 36                          | 275                          | 19                          | NA                | 600                             | 0.3                      | 22.48                       | 1600000                           |         |
| 25-Jun-22 | 28028                                   | 28.03 | 7.22                 | 7.66                         | 140                          | 14                          | 314                          | 40                          | 258                          | 17                          | NA                | 700                             | 0.2                      | 23.22                       | 1300000                           |         |
| 26-Jun-22 | 26750                                   | 26.75 | 7.54                 | 7.67                         | 135                          | 11                          | 324                          | 44                          | 268                          | 20                          | NA                | 500                             | 0.3                      | 22.63                       | 1200000                           |         |
| 27-Jun-22 | 26810                                   | 26.81 | 7.26                 | 7.38                         | 145                          | 12                          | 312                          | 36                          | 280                          | 18                          | NA                | 400                             | 0.3                      | 22.75                       | 1600000                           |         |
| 28-Jun-22 | 26870                                   | 26.87 | 7.19                 | 7.53                         | 153                          | 14                          | 325                          | 40                          | 271                          | 19                          | NA                | 700                             | 0.2                      | 23.65                       | 1400000                           |         |
| 29-Jun-22 | 26460                                   | 26.46 | 7.29                 | 7.64                         | 140                          | 13                          | 306                          | 32                          | 274                          | 17                          | NA                | 500                             | 0.3                      | 24.16                       | 1200000                           |         |
| 30-Jun-22 | 21150                                   | 21.15 | 7.24                 | 7.25                         | 155                          | 16                          | 316                          | 36                          | 257                          | 20                          | NA                | 600                             | 0.2                      | 22.79                       | 1500000                           |         |
| Average   | 27264.67                                | 27.26 | 7.23                 | 7.58                         | 143.17                       | 12.43                       | 314.67                       | 37.33                       | 271.30                       | 18.46                       | NA                | 563.33                          | 0.28                     | 23.19                       | 1388888.88                        |         |

Source: Logbook of Laboratory at Sewage Treatment Plant

### 3.2 Inspection Report

|                                 |   |
|---------------------------------|---|
| <b>Month of Site Inspection</b> | June 2022   |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar PM-I, UPJN.<br>2. Mr. Tauseef Ahamed, AE UPJN.<br>3. Mr. Narendra, JE UPJN.<br>4. Mr. Gaurav Gupta, AECOM.<br>5. Mr. Sudhir Tomar, AECOM.<br>6. Mr. Rajan, PWPL. |
| <b>Place(s) of Inspection</b>   | • 25 MLD STP at Kodra, Prayagraj<br>• 25 MLD MPS at Kodra, Prayagraj  |

Visit was done on 2<sup>nd</sup> June 2022 & 22<sup>nd</sup> June 2022 and following observations were made:

- Status of Availability:**

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1      | Kodra STP     | 25.85 to 28.56                                 |
| 2      | Kodra MPS     | 25.85 to 28.56                                 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value            |
|--------|---------------------------|---------------------|----------------------------|
| 1      | BOD – Effluent            | < 20 mg/l           | 11 to 14 mg/l              |
| 2      | TSS – Effluent            | < 30 mg/l           | 16 to 20 mg/l              |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.46 to 7.72               |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 700 MPN/100 ml      |
| 5      | Consistency – Sludge      | > 20 %              | 22.55 to 24.09%            |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1200000 to 1600000 MPN/gTS |

Note: 1) Source for above data is Register for Laboratory of STP.

- Status of Energy Consumption:**

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|---------------|-------------------------------------|
| 1      | Kodra STP     | 80.18 to 100.65                     |
| 2      | Kodra MPS     | 94.95 to 101.54                     |

Note: 1) Source for above data is Register for Power Consumption Record of STP.



- **Status of various units & records at site:**

1. Process analyzers at inlet is working but it is showing major variation in values of parameters as per LAB reports, please check & rectify the problem.
2. Both grit removal units are working.
3. Both Mechanical Fine Screens at PTU are working.
4. All Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
5. Replacement of net is required for all biotowers.
6. All Aeration tanks are working.
7. In aeration tank no. 1 & 2, air is coming out vigorously from 1-2 points due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks must be completed.
8. Both Dissolved oxygen Analyzer are not working at aeration tank.
9. All Aeration blowers are working.
10. All Centrifuges are in working condition.
11. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
12. All Sludge Recirculation Pumps are working.
13. Both Centrifuge Feed Pumps are working.
14. Both Secondary Clarifiers are working.
15. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be around 0.2 to 0.3 mg/l.
16. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
17. Process analyzers at outlet is not working due to problem in sensor, problem must be rectified at the earliest. Earlier, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest. Flowmeter at outlet was working and it was showing flow of 1230.45 m<sup>3</sup>/hr i.e. 29.530 MLD at 11.30 AM.
18. Both Mechanical coarse Screens at MPS are working.
19. At Kodra MPS, 5 pumps are OK for operation. Pump no. 3 is under maintenance. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept auto so that pump can start & stop on the basis of level in the sump.

20. At Kodra MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition. Site house Keeping must be improved.
21. Landscaping of site is very bad; it needs to be made better.
22. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
23. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
24. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
25. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
26. Installation of Public Address System is done but its commissioning is not completed yet.
27. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
28. Cleaning of outlet launders for secondary clarifier must be done as too much algae is deposited.
29. Raw sewage is leaking from the retaining wall at the tapping point of MPS, this must be rectified. Also, strengthening of the wall must be done so that it does not broke during rains and floods.
30. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.
  - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **3.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



## Ponghat STP, 10 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date      | Daily Feed Quantity<br>MLD<br>(Design: 10 MLD) |        | pH                        |                           | BOD (mg/l)                       |                                 | COD (mg/l)                       |                                 | TSS (mg/l)                       |                                 | FECAL<br>COLIFORM     |                                     | FRC                        | DEWATERED<br>SOLIDS            |  | REMARKS |
|-----------|--|--------|---------------------------|---------------------------|----------------------------------|---------------------------------|----------------------------------|---------------------------------|----------------------------------|---------------------------------|-----------------------|-------------------------------------|----------------------------|--------------------------------|--|---------|
|           | MLD  | MLD    | Inlet pH<br>(Design: 6.5) | Final pH<br>(Design: 8.5) | Inlet BOD<br>(Design: <200 mg/l) | Final BOD<br>(Design: <20 mg/l) | Inlet COD<br>(Design: 1000 mg/l) | Final COD<br>(Design: <50 mg/l) | Inlet TSS<br>(Design: <500 mg/l) | Final TSS<br>(Design: <50 mg/l) | Inlet<br>(Design: NA) | Final<br>(Design: <1000 MPN/100 ml) | Final<br>(Design: <2 mg/l) | Gravel<br>Concentration<br>(%) | Final Coarse<br>(25,00,000 MPN/100 ml) |         |
| 1-Jan-22  | 12540  | 12.54  | 7.15                      | 7.44                      | 100                              | 26                              | 304                              | 40                              | 289                              | 22                              | NA                    | 700                                 | 0.2                        | 22.52                          | 1400000                                |         |
| 2-Jan-22  | 12510  | 12.51  | 7.22                      | 7.58                      | 108                              | 23                              | 320                              | 36                              | 213                              | 20                              | NA                    | 600                                 | 0.2                        | 22.28                          | 1200000                                |         |
| 3-Jan-22  | 12090  | 12.09  | 7.21                      | 7.67                      | 120                              | 17                              | 312                              | 44                              | 270                              | 23                              | NA                    | 500                                 | 0.2                        | 22.70                          | 1000000                                |         |
| 4-Jan-22  | 12520  | 12.52  | 7.26                      | 7.53                      | 142                              | 23                              | 324                              | 40                              | 281                              | 21                              | NA                    | 700                                 | 0.2                        | 21.96                          | 1300000                                |         |
| 5-Jan-22  | 14090  | 14.09  | 7.18                      | 7.41                      | 146                              | 14                              | 316                              | 36                              | 248                              | 24                              | NA                    | 400                                 | 0.2                        | 22.34                          | 1700000                                |         |
| 6-Jan-22  | 13280  | 13.28  | 7.25                      | 7.56                      | 190                              | 25                              | 305                              | 40                              | 270                              | 22                              | NA                    | 500                                 | 0.2                        | 20.61                          | 1500000                                |         |
| 7-Jan-22  | 10600  | 10.60  | 7.24                      | 7.67                      | 130                              | 26                              | 308                              | 44                              | 213                              | 25                              | NA                    | 600                                 | 0.2                        | 21.46                          | 1000000                                |         |
| 8-Jan-22  | 13460  | 13.46  | 7.21                      | 7.69                      | 144                              | 14                              | 320                              | 36                              | 240                              | 21                              | NA                    | 700                                 | 0.2                        | 22.25                          | 1300000                                |         |
| 9-Jan-22  | 13180  | 13.18  | 7.28                      | 7.66                      | 158                              | 15                              | 304                              | 40                              | 216                              | 23                              | NA                    | 500                                 | 0.2                        | 21.57                          | 1400000                                |         |
| 10-Jan-22 | 13180  | 13.18  | 7.17                      | 7.57                      | 145                              | 13                              | 312                              | 36                              | 271                              | 23                              | NA                    | 600                                 | 0.2                        | 22.08                          | 1200000                                |         |
| 11-Jan-22 | 14110  | 14.11  | 7.24                      | 7.68                      | 136                              | 14                              | 317                              | 52                              | 280                              | 20                              | NA                    | 400                                 | 0.2                        | 21.74                          | 1700000                                |         |
| 12-Jan-22 | 13010  | 13.01  | 7.18                      | 7.51                      | 140                              | 11                              | 316                              | 36                              | 277                              | 23                              | NA                    | 500                                 | 0.2                        | 22.46                          | 1500000                                |         |
| 13-Jan-22 | 13080  | 13.08  | 7.23                      | 7.48                      | 135                              | 23                              | 300                              | 40                              | 266                              | 21                              | NA                    | 600                                 | 0.2                        | 23.18                          | 1000000                                |         |
| 14-Jan-22 | 14340  | 14.34  | 7.15                      | 7.43                      | 144                              | 14                              | 320                              | 36                              | 218                              | 24                              | NA                    | 400                                 | 0.2                        | 21.94                          | 1200000                                |         |
| 15-Jan-22 | 13130  | 13.13  | 7.27                      | 7.55                      | 138                              | 26                              | 306                              | 40                              | 270                              | 22                              | NA                    | 700                                 | 0.2                        | 22.53                          | 1500000                                |         |
| 16-Jan-22 | 13000  | 13.00  | 7.19                      | 7.49                      | 146                              | 23                              | 316                              | 36                              | 263                              | 20                              | NA                    | 600                                 | 0.2                        | 23.24                          | 1300000                                |         |
| 17-Jan-22 | 14910  | 14.91  | 7.24                      | 7.59                      | 150                              | 17                              | 317                              | 40                              | 275                              | 26                              | NA                    | 500                                 | 0.2                        | 22.88                          | 1200000                                |         |
| 18-Jan-22 | 13470  | 13.47  | 7.18                      | 7.63                      | 143                              | 14                              | 304                              | 36                              | 240                              | 21                              | NA                    | 600                                 | 0.2                        | 21.78                          | 1400000                                |         |
| 19-Jan-22 | 15300  | 15.30  | 7.28                      | 7.58                      | 122                              | 24                              | 324                              | 44                              | 281                              | 24                              | NA                    | 700                                 | 0.2                        | 22.17                          | 1000000                                |         |
| 20-Jan-22 | 13940  | 13.94  | 7.22                      | 7.41                      | 145                              | 21                              | 308                              | 40                              | 276                              | 27                              | NA                    | 600                                 | 0.2                        | 21.88                          | 1300000                                |         |
| 21-Jan-22 | 13460  | 13.46  | 7.21                      | 7.69                      | 158                              | 17                              | 317                              | 44                              | 281                              | 23                              | NA                    | 500                                 | 0.2                        | 22.54                          | 1200000                                |         |
| 22-Jan-22 | 13370  | 13.37  | 7.26                      | 7.46                      | 152                              | 23                              | 334                              | 40                              | 280                              | 25                              | NA                    | 600                                 | 0.2                        | 23.21                          | 1400000                                |         |
| 23-Jan-22 | 13180  | 13.18  | 7.21                      | 7.54                      | 140                              | 14                              | 304                              | 36                              | 221                              | 23                              | NA                    | 400                                 | 0.2                        | 21.96                          | 1700000                                |         |
| 24-Jan-22 | 12800  | 12.80  | 7.23                      | 7.62                      | 146                              | 25                              | 316                              | 40                              | 285                              | 21                              | NA                    | 500                                 | 0.2                        | 22.48                          | 1000000                                |         |
| 25-Jan-22 | 12130  | 12.13  | 7.25                      | 7.58                      | 130                              | 14                              | 300                              | 36                              | 265                              | 22                              | NA                    | 600                                 | 0.2                        | 23.40                          | 1300000                                |         |
| 26-Jan-22 | 13700  | 13.70  | 7.16                      | 7.69                      | 143                              | 21                              | 317                              | 40                              | 272                              | 24                              | NA                    | 700                                 | 0.2                        | 22.77                          | 1200000                                |         |
| 27-Jan-22 | 14800  | 14.80  | 7.17                      | 7.63                      | 140                              | 14                              | 320                              | 44                              | 288                              | 26                              | NA                    | 600                                 | 0.2                        | 21.98                          | 1700000                                |         |
| 28-Jan-22 | 13900  | 13.90  | 7.29                      | 7.50                      | 186                              | 26                              | 306                              | 40                              | 219                              | 23                              | NA                    | 500                                 | 0.2                        | 23.13                          | 1000000                                |         |
| 29-Jan-22 | 13790  | 13.79  | 7.23                      | 7.71                      | 136                              | 14                              | 300                              | 36                              | 283                              | 21                              | NA                    | 400                                 | 0.2                        | 22.56                          | 1000000                                |         |
| 30-Jan-22 | 15100  | 15.10  | 7.21                      | 7.65                      | 146                              | 21                              | 317                              | 40                              | 274                              | 25                              | NA                    | 600                                 | 0.2                        | 21.84                          | 1300000                                |         |
| Average   | 13396.33                                       | 13.396 | 7.24                      | 7.56                      | 143.26                           | 14.33                           | 313.23                           | 38.80                           | 272.33                           | 23.53                           | NA                    | 588.80                              | 0.24                       | 22.17                          | 1433333.33                             |         |

Source: Logbook of Laboratory at Sewage Treatment Plant

## 4.2 Inspection Report

|                                 |  |
|---------------------------------|--|
| <b>Month of Site Inspection</b> | June 2022  |
| <b>Site Inspectors</b>          | 1. Mr. Santosh Kumar PM-I, UPJN.<br>2. Mr. Tauseef Ahamed, AE UPJN.<br>3. Mr. Narendra, JE UPJN.<br>4. Mr. Gaurav Gupta, AECOM.<br>5. Mr. Sudhir Tomar, AECOM.<br>6. Mr. Anjani, PWPL. |
| <b>Place(s) of Inspection</b>   | • 10 MLD STP at Ponghat, Prayagraj<br>• 10 MLD MPS at Ponghat, Prayagraj   |

Visit was done on 3<sup>rd</sup> June 2022, 22<sup>nd</sup> June 2022 and following observations were made:

- **Status of Availability:**

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1      | Ponghat STP   | 12.61 to 15.32                                 |
| 2      | Ponghat MPS   | 12.61 to 15.32                                 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

| S. No. | Parameter Name            | Design Value        | Parameter Value    |
|--------|---------------------------|---------------------|--------------------|
| 1      | BOD – Effluent            | < 20 mg/l           | 13 to 17           |
| 2      | TSS – Effluent            | < 30 mg/l           | 20 to 25           |
| 3      | pH – Effluent             | 6.5 – 9.0           | 7.41 to 7.68       |
| 4      | Fecal coliform – Effluent | <= 1000 MPN/100 ml  | 400 to 700         |
| 5      | Consistency – Sludge      | > 20 %              | 20.61 to 23.24     |
| 6      | Fecal Coliform – Sludge   | < 20,00,000 MPN/gTS | 1200000 to 1700000 |

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|---------------|-------------------------------------|
| 1      | Ponght STP    | 80.29 to 133.74                     |
| 2      | Ponght MPS    | 78.07 to 86.96                      |

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Process analyzers at inlet is working but it is showing major variation in values of parameters as per LAB reports, please check & rectify the problem.
2. Both Mechanical Coarse screen at MPS is working.
3. Both Grit Removal Units are working.
4. Both Mechanical Fine Screens at PTU are working.
5. Bio tower no. 1 is not working satisfactorily as its mechanism is not moving. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
6. Replacement of net is required for both biotowers.
7. All Aeration tanks are working. In Aeration tank no. 2, air is coming out vigorously from 1 point due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks must be completed.
8. In Aeration tanks, the appearance of sewage in the is blackish in color which must be brownish in appearance in ideal conditions. Effect of the same can be seen in effluent quality also as the clarity of the same is not up to the mark. Hence, Concessionaire is required to rectify the problem so that effluent quality can be improved.
9. Both DO Analyzers at aeration tanks are not working.
10. All Aeration Air Blowers are working.
11. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 4–5 trolleys per day.
12. Quality of effluent is not good. Concessionaire is requested to ensure proper withdrawal of sludge so that quality of effluent can be improved during peak hours also.
13. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
14. Both Sludge Recirculation Pumps are working.
15. Both Secondary Clarifiers are working. In Secondary clarifier no. 1, it is found that dead sludge is coming to the top of water surface in some parts. Concessionaire is suggested to rectify the problem.
16. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be 0.2 to 0.3 mg/l.
17. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
18. Process analyzers is working and calibration for the same is in progress. Earlier, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that value of parameters remains almost same throughout the day and are not varying as per changes in sewage flow received at STPs during peak/lean period of day as change in quality of effluent during peak/lean period of day is visible through naked eye. Also, variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent

Monitoring Systems (OCEMS)' by Central Pollution Control Board. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.

19. Recording of flow from flowmeters at inlet & outlet is not accurate in SCADA system and the same is not matching site record also, Concessionaire to please check & rectify the problem.
20. At Ponghat MPS, all 6 pumps are OK for operation. Presser transmitter is not installed at pump discharge common header.
21. At Salori MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
22. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
23. Site house Keeping & landscaping must be improved.
24. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
25. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
26. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
27. Installation of Public Address System is done but its commissioning is not completed yet.
28. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
29. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.
  - h) Safety & Health Records. Incident reports must also be submitted along with action plan.



- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **4.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-IV**

***PROJECT ENGINEER ACTIVITY AS PER TOR***

| Activities carried out as per TOR |   |   |                              |   |
|-----------------------------------|---|---|------------------------------|---|
| Clouse as per TOR                 | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |   |
|                                   |   | Undertaken till previous months                                     | Undertaken during this month | Expected for next month                                     |
| 4.1 (i)                           | Review, analysis and qualifying assessment of field investigations carried out and reported by the Concessionaire in respect of topographical surveys, hydraulic & hydrologic data verification, sub-surface investigation including laboratory testing and reports of geologists wherever applicable, investigation of construction material including lab testing.  | Yes   | Yes                          | Review of construction material including lab testing.      |
| 4.1(ii)                           | Review, analysis and qualifying assessment of Design Memorandums, specifications and construction drawings prepared and submitted by the concessionaire.  | Yes   | Yes                          | Review of construction drawing                              |
| 4.1(iii)                          | Conduct Kick Off meetings   | Yes   | NA                           | NA  |
| 4.1(iv)                           | Review and Monitor the submissions of the Concessionaire such as:<br>a. Work Schedule<br>b. Detailed Survey report<br>c. Basic Engineering<br>d. Detailed design and Drawings for<br>i. Civil Works<br>1. Geo-tech reports<br>2. Lab testing reports<br>3. Third Party Inspection report<br>ii. Mechanical and Electrical Works<br>iii. Automation and Instrumentation works<br>iv. Any other allied works<br>e.QA/QC plans | Yes   | Yes                          | Review of remaining drawing design of Civil/Mech/Electrical |

| Activities carried out as per TOR |   |   |                                  |   |
|-----------------------------------|---|---|----------------------------------|---|
| Clouse as per TOR                 | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                  |   |
|                                   |   | Undertaken till previous months                                     | Undertaken during this month     | Expected for next month                                     |
|                                   | f. Environment Health and Safety Plan, material safety data and hazardous chemicals if any.   |   |                                  |   |
| 4.1(v)                            | Review of the Drawings and Documents as set forth in Paragraph 4 and 5;   | Yes   | Yes                              | Review of remaining drawing design of Civil/Mech/Electrical |
| 4.1(vi)                           | Identification of Construction Milestones & Project progress monitoring and issue of Milestone Construction Certificates, Construction Completion Certificate, monitoring Trail run, recommendations for issuance of COD certificate by Jal Nigam etc.. | Review and Monitoring of project                                    | Review and Monitoring of project | Review and Monitoring of project                            |
| 4.1(vii)                          | To Assist NMCG for getting Statutory permissions  | NA  | NA                               | NA  |
| 4.1(viii)                         | Ensure compliance with Statutory provisions under various applicable laws   | Yes   | Yes                              | Yes   |
| 4.1(ix)                           | Review, inspection, supervision and monitoring of Construction Works as set forth in Paragraph 6; conducting Tests on completion of construction and issuing Completion/ Provisional Certificate as set forth in Paragraph 6                            | Yes   | Yes                              | Yes   |
|                                   | Review, inspection and monitoring of O&M as set forth in Paragraph 6;   | Yes   | Yes                              | Yes   |
|                                   | determining, as required under the Concession Agreement, the costs of any works or  | NA  | NA                               | NA  |

| Activities carried out as per TOR |  |   |                              |                         |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR                 | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |                         |
|                                   |  | Undertaken till previous months                                     | Undertaken during this month | Expected for next month |
|                                   | services and/or their reasonableness;  |   |                              |                         |
|                                   | determining, as required under the Concession Agreement, the period or any extension thereof, for performing any duty or obligation  | Yes   | Yes                          | Yes                     |
|                                   | Determining the Events of default and guidance on consequent Termination notices and Payment as detailed in clauses 16.1 to 16.5 of the Concession Agreement   | NA  | NA                           | NA                      |
|                                   | Determine deficiencies in the commissioning & trial runs; prepare the final acceptance document for acceptance of commissioning & trial runs. Prepare & Issue Commercial Operation certificate through Uttar Pradesh Jal Nigam | Yes   | NA                           | NA                      |
|                                   | Any other matter which is not specified in ((vi),(vii), or (viii) above and which creates an obligation or liability on the Employer /NMCG beyond the provisions of the Concession Agreement.                                  | Yes   | Yes                          | Yes                     |
| 4.1(x)                            | Ensuring Interim Availability of the existing Facilities during construction period and certifying Scheduled Outages during Scheduled Maintenance.   | Yes   | NA                           | NA                      |
| 4.1(xi)                           | The Project Engineer shall submit regular periodic reports, as specified in the Concession Agreement to Uttar Pradesh Jal Nigam and  | YES   | YES                          | YES                     |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | NMCG, in respect of its duties and functions under the Concession Agreement.  |   |                                    |                            |
| 4.1(xii)                          | The Project Engineer shall aid and advise the Employer on any proposal for variation under Article 20 of the Concession Agreement.  | Yes   | Yes                                | Yes                        |
| 4.1(xiii)                         | Assisting the Parties in resolution of Disputes as set forth in Paragraph 9;  | Yes   | Yes                                | Yes                        |
| 4.1(xiv)                          | Assisting the employer in the fulfilment of Hand back requirements as detailed in clause 20.3 of the Concession Agreement; and  | NA  | NA                                 | NA                         |
| 4.1(xv)                           | Undertaking all other duties and functions in accordance with this agreement. Project Engineer shall utilize best of analytical tools /computational models for review/analysis of structural/hydraulics wherever essential.                    | Yes   | Yes                                | Yes                        |
| 4.2                               | The Project Engineer shall discharge its duties in an efficient manner, consistent with the highest standards of professionalism and Good Industry Practice.  | Yes   | Yes                                | Yes                        |
| 4.3                               | The Project Engineer must function in a manner to assist and equip the employer to ascertain that the Concessionaire shall operate and maintain the Facilities in a manner that:<br><br>(i) Is in compliance with the Technical Specifications, | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | <p>Applicable Laws, Applicable Permits and Good Industry Practice;</p> <p>Results in the Facilities achieving the KPIs as detailed in schedule 9 of the Concession Agreement and certify within 7 days the KPI adherence Report as per clause 9.12 of the Concession Agreement;</p> <p>(ii) Ensures that the Allahabad Facilities are capable of treating Sewage up to the Design Capacity on a daily basis;</p> <p>(iii) Ensures efficient treatment of Sewage and handling and disposal of STPs By- Products and the Treated Effluent</p> <p>(iv) STPs are safe and reliable, subject to normal wear and tear of the Facilities and the Associated Infrastructure;</p> <p>(v) Is in compliance with the technology license agreement executed by the Concessionaire for the technology, processes, know-how and systems used or incorporated into the Facilities and/or the Associated Infrastructure;</p> <p>(vi) Maintains the safety and security of personnel, material and property at the Site, in accordance with the approved EHS Plan, Applicable</p> |   |                                    |                            |



| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | Laws and Applicable Permits;<br>and<br>(vii) Ensures that all waste materials and hazardous substances are stored and/or disposed in accordance with the EHS Plan, Applicable Laws and Applicable Permits.   |   |                                    |                            |
| 4.4                               | Overall, The Project Engineer shall assist the Uttar Pradesh Jal Nigam in supervising the construction, rehabilitation, operation and maintenance of the Facilities and shall work closely with the Uttar Pradesh Jal Nigam and NMCG to monitor compliance with the KPIs. The detailed scope of work of the Project Engineer during various stages of the project, to be read in conjunction with the provisions of the Concession Agreement, is outlined in Paragraphs 4-12 of the TOR. | Yes   | Yes                                | Yes                        |
| 5.1                               | During the Development Period, the Project Engineer shall undertake a detailed review of the basic engineering Designs, furnished by the Concessionaire along with supporting data, including the geo-technical and hydrological investigations, characteristics of materials from borrow areas and quarry sites, topographical surveys and Sewage Flow Analysis. The Project Engineer shall complete such review and  | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | send its comments/observations to the Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of such Drawings. In particular, such comments shall specify the conformity or otherwise of such Drawings with the Scope of the Project and Specifications and Standards.  |   |                                    |                            |
| 5.2                               | The Project Engineer shall review and assist the Uttar Pradesh Jal Nigam in approval of the submissions by the concessionaire relating to the "design and, Construction Plan, rehabilitation Plan of existing facilities" so as to confirm to the scope as per Schedule 1 of the Concession Agreement.  | Yes   | Yes                                | Yes                        |
| 5.3                               | The basic engineering drawings for the construction and rehabilitation in the above case shall mean the designs and documents to be submitted by the Concessionaire and approved by the Uttar Pradesh Jal Nigam as a Condition Precedent and shall include but not limited to<br><br>(a) Conduct Kick off meeting, Scrutiny of contractor's submittals<br>(b) Process description, process calculations and hydraulic calculations; | Yes   | Yes                                | NA                         |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | (c) List of design codes and standards;<br>(d) Master drawing schedule;<br>(e) Drainage design;<br>(f) STP Facilities layout;<br>(g) Process flow diagram;<br>(h) Hydraulic flow diagram;<br>(i) Mass balance diagram;<br>(j) Process and instrumentation diagram;<br>(k) Single line diagram;<br>(l) Electrical load list; and<br>(m) Structure design and drawings<br>(n) Pump Characteristics and<br>(o) General arrangement diagrams of all units of Facilities and;<br>(p) Any other information, design, drawings, etc needed for effective development/rehabilitation and operation of Facilities.. |   |                                    |                            |
| 5.4                               | The Project Engineer shall review any modified Drawings or supporting Documents sent to it by the Concessionaire and furnish its comments within 10 (ten) days of receiving such Drawings or Documents.  | Yes   | Yes                                | Yes                        |
| 5.5                               | The Project Engineer shall review the detailed design, construction methodology, quality assurance procedures and the procurement, engineering and construction time schedule sent to it by the  | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | Concessionaire and furnish its comments within 10 (ten) days of receipt thereof.   |   |                                    |                            |
| 5.6                               | Upon reference by the NMCG/Uttar Pradesh Jal Nigam, the Project Engineer shall review and; comment on the EPC Contract or any other contract for construction, operation and maintenance of the Project, and furnish its comments within 10 (ten) days from receipt of such reference from the NMCG/Uttar Pradesh Jal Nigam  | NA  | NA                                 | NA                         |
| 6.1                               | In respect of the Designs Drawing and Documents received by the Project Engineer for its review and comments during the Construction Period, the provisions of Paragraph 4 shall also apply, mutatis mutandis.   | Yes   | Yes                                | Yes                        |
| 6.2                               | The Project Engineer shall review, and assist the Uttar Pradesh Jal Nigam in reviewing the submissions by the concessionaire, the Construction plan as defined in clause 8.3, 8.4 and 8.5 of the Concession Agreement including Phase 1 and Phase II Design & Drawings, as well as the 'As Built' drawings on completion and EHS plans as defined in clause 8.6 of the Concession Agreement. | Yes   | Yes                                | Yes                        |
| 6.3                               | The Project Engineer shall assist the Uttar Pradesh Jal Nigam submit their comments  | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | on effectiveness or otherwise of the Work plan submitted for meeting the specified payment milestones and completion of the work on or before the scheduled construction completion date.  |   |                                    |                            |
| 6.4                               | The Project Engineer shall review, in particular, the submissions by the Concessionaire as per Schedule 1 of the Concession Agreement and assist Uttar Pradesh Jal Nigam in assessing the effectiveness them.  | Yes   | Yes                                | Yes                        |
| 6.5                               | The Project Engineer shall review the monthly progress report furnished by the Concessionaire and send its comments thereon to the / Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report.   | Yes   | Yes                                | Yes                        |
| 6.6                               | The Project Engineer shall inspect the Construction Works and the Project as and when necessary and submit a report of such inspection (the "Inspection Report"), preferably after receipt of the monthly progress report from the Concessionaire, but before the 20th (twentieth) day of each month in any case. The report shall contain, an overview of the status, progress, quality and safety of construction, including the | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | work methodology adopted, the materials used and their sources, and conformity of Construction Works with the Scope of the Project and the Specifications and Standards. In a separate section of the Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in the construction of the Project. The Project Engineer shall send a copy of its Inspection Report to the / Uttar Pradesh Jal Nigam and the Concessionaire within 3 (three) days of the inspection. |   |                                    |                            |
| 6.7                               | However serious lapses, defects and/or deficiencies shall be reported to the Uttar Pradesh Jal Nigam/NMCG immediately without waiting for the monthly progress submissions as mentioned in the previous paragraph.  | Yes   | Yes                                | Yes                        |
| 6.8                               | For determining that the Construction Works conform to Specifications and Standards, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests on a sample basis, to be specified by the Project Engineer in accordance with approved norms/Good Industry Practice for quality assurance. The Project Engineer shall issue necessary  | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | directions to the Concessionaire for ensuring that the tests are conducted in a fair and efficient manner and shall monitor and review the results thereof.  |   |                                    |                            |
| 6.9                               | The timing of tests referred to in Paragraph 6.8, and the criteria for acceptance/ rejection of their results shall be determined by the Project Engineer in accordance with the norms /rules and Good Industry Practice. The tests shall be undertaken on a random sample basis and shall be in addition to, and independent of, the tests that may be carried out by the Concessionaire for its own quality assurance in accordance with Good Industry Practice. | Yes   | Yes                                | Yes                        |
| 6.10                              | In the event that the Concessionaire carries out any remedial works for removal or rectification of any defects or deficiencies, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests to determine that such remedial works have brought the Construction Works into conformity with the Specifications and Standards, and the provisions of this Paragraph 5 shall apply to such tests.                          | Yes   | Yes                                | Yes                        |



| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
| 6.11                              | In the event that the Concessionaire fails to achieve any of the Project Milestones, the Project Engineer shall undertake a review of the progress of construction and identify potential delays, if any. If the Project Engineer identifies that completion of the Project is not feasible within the time specified in the Concession Agreement, it shall require the Concessionaire to indicate within 15 (fifteen) days the steps proposed to be taken to expedite progress, and the period within which COD shall be achieved. Upon receipt of a report from the Concessionaire, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire forthwith. | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |   |   |                              |                         |
|-----------------------------------|---|---|------------------------------|-------------------------|
| Clouse as per TOR                 | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |                         |
|                                   |   | Undertaken till previous months                                     | Undertaken during this month | Expected for next month |
| 6.12                              | If at any time during the Construction Period, the Project Engineer determines that the Concessionaire has not made adequate arrangements for the safety of workers and common public in the zone of construction or that any work is being carried out in a manner that threatens the safety of the workers and the common public, it shall make a recommendation to the NMCG/ Uttar Pradesh Jal Nigam forthwith, identifying the whole or part of the Construction Works that should be suspended for ensuring safety in respect thereof. | NA  | NA                           | NA                      |
| 6.13                              | In the event that the Concessionaire carries out any remedial measures to secure the safety of suspended works and common public, it may, by notice in writing, require the Project Engineer to inspect such works, and within 3 (three) days of receiving such notice, the Project Engineer shall inspect the suspended works and make a report to the NMCG/ Uttar Pradesh Jal Nigam forthwith, recommending whether or not such suspension may be revoked by the NMCG/ Uttar Pradesh Jal Nigam.   | NA  | NA                           | NA                      |
| 6.14                              | If suspension of Construction Works is for reasons not  | NA  | NA                           | NA                      |

| Activities carried out as per TOR |  |   |                              |                         |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR                 | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |                         |
|                                   |  | Undertaken till previous months                                     | Undertaken during this month | Expected for next month |
|                                   | attributable to the Concessionaire, the Project Engineer shall determine the extension of dates set forth in the project completion schedule, to which the Concessionaire is reasonably entitled, and shall notify the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire of the same.               |   |                              |                         |
| 6.15                              | Upon reference from the NMCG/ Uttar Pradesh Jal Nigam, the Project Engineer shall make a fair and reasonable assessment of the costs of providing information, works and services and certify the reasonableness of such costs for payment by the NMCG/ Uttar Pradesh Jal Nigam to the Concessionaire. | NA  | NA                           | NA                      |
| 6.16                              | The Project Engineer shall aid and advise the Concessionaire in preparing the Operation & Maintenance Manual.  | NA  | NA                           | NA                      |
| 6.17                              | Upon reference from the NMCG/ Uttar Pradesh Jal Nigam the Project Engineer shall undertake the assessment of cost of civil works, as per applicable schedule of rates, for the reduction of Scope of work if any as per Article 21.  | Yes   | Yes                          | Yes                     |
| 6.18                              | The Project Engineer shall review the construction progress as per payment milestones proposed by the concessionaire and provide   | Yes   | Yes                          | Yes                     |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | necessary recommendation/s to Uttar Pradesh Jal Nigam for issuance of 'Milestone Construction Certificates'.  |   |                                    |                            |
| 6.19                              | The Project Engineer shall support the employer in ensuring that the provisions specified in Clause 8, of the Concession Agreement including those for liquidated damages and Bonus, are being complied with.                         | Yes   | Yes                                | Yes                        |
| 6.20                              | On completion of construction and at behest of Employer, the Project Engineer may review the work done as per 'as built' drawings and identify defects and suggest changes as per clause 8.14(a) of the Concession Agreement.         | Yes   | NA                                 | NA                         |
| 6.21                              | Similarly, the Project Engineer may inspect the trial process and may point out the defects and cause changes or retrial of the process as per clause 8.15(d) of the Concession Agreement   | NA  | NA                                 | NA                         |
| 6.22                              | Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STPs and associated infrastructure within 30 days from the Effective Date of the Concession Agreement. | Yes   | NA                                 | NA                         |
| 6.23                              | Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the   | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date  |   |                                    |                            |
| 6.24                              | Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STP and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.                                    | Yes   | NA                                 | NA                         |
| 6.25                              | Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date. | Yes   | Yes                                | Yes                        |
| 7.1                               | In respect of the Designs, Drawings, and Documents received by the Project Engineer for its review and comments during the Operation Period, the provisions of Paragraph 4 shall apply, mutatis mutandis.   | Yes   | Yes                                | Yes                        |
| 7.2                               | The Project Engineer shall review the O&M Manual (Clause 9.2) and the Scheduled Maintenance Programme submitted by the concessionaire and provides its recommendations on the same, including suggestions   | NA  | NA                                 | NA                         |

| Activities carried out as per TOR |   |   |                              |                         |
|-----------------------------------|---|---|------------------------------|-------------------------|
| Clouse as per TOR                 | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |                         |
|                                   |   | Undertaken till previous months                                     | Undertaken during this month | Expected for next month |
|                                   | for change, if any. The O&M Manual shall cover:<br>a) O&M Procedures;<br>b) O&M Plan;<br>c) Provision of Spare Parts;<br>d) Sampling and Testing Methodologies;<br>e) Storage and control of Inventory;<br>f) Arrangements for data security and Integrity;<br>g) Procedures for recording and disposal of complaints;<br>h) Operational Contingencies Plans;<br>i) Human Resources Plans;<br>j) EHS Plans;<br>k) Emergency procedures;<br>l) Management of Assets Plans. And<br>m) Annual Scheduled Maintenance Programme. |   |                              |                         |
| 7.3                               | The Project Engineer shall review the annual Maintenance Program furnished by the Concessionaire and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of the Maintenance Program.  | NA  | NA                           | NA                      |
| 7.4                               | The Project Engineer shall review the reports generated from online monitoring systems to assess adherence to KPIs and submit the monthly   | Yes   | Yes                          | Yes                     |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | KPI Adherence Report to Uttar Pradesh Jal Nigam  |   |                                    |                            |
| 7.5                               | The Project Engineer shall verify the daily reports submitted by the concessionaire regarding the volume of sewage and its quality re influent standards and monitor and record the same on regular basis;   | Yes   | Yes                                | Yes                        |
| 7.6                               | The Project Engineer shall monitor, review and advise the Uttar Pradesh Jal Nigam on the reports submitted by the concessionaire as per clause 9.8(b)(iii) (A) to (G) of the Concession Agreement.   | Yes   | Yes                                | Yes                        |
| 7.7                               | The Project Engineer shall regularly verify the report submitted by the concessionaire on the tests conducted at the Inlet Point, the Outlet Point or at any other point at the Facilities for the Digested Sludge. Separately, the Project Engineer shall also have the right to take random samples of the incoming Sewage, the Digested Sludge and the Treated Effluent at any time during the O&M Period to test compliance with the Influent Standards and the Discharge Standards. | Yes   | Yes                                | Yes                        |
| 7.8                               | The Project Engineer shall review the monthly status report furnished by the Concessionaire (as required under clause 9.8(b)(iii)(E) the Concession Agreement) and   | Yes   | Yes                                | Yes                        |



| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report   |   |                                    |                            |
| 7.9                               | The Project Engineer shall inspect the Project once every month, preferably after receipt of the monthly status report from the Concessionaire, but before the 20th (twentieth) day of each month in any case, and make out an O&M Inspection Report setting forth an overview of the status, quality and safety of O&M including its conformity with the Maintenance Requirements and Safety Requirements. In a separate section of the O&M Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in O&M of the Project. The Project Engineer shall send a copy of its O&M Inspection Report to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of the inspection. | Yes   | Yes                                | Yes                        |
| 7.10                              | The Project Engineer may inspect the project more than once in a month, if any lapses, defects or deficiencies require such inspections.  | Yes   | Yes                                | Yes                        |
| 7.11                              | The Project Engineer shall in its O&M Inspection Report   | Yes   | Yes                                | Yes                        |

| Activities carried out as per TOR |  |   |                              |                         |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR                 | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                              |                         |
|                                   |  | Undertaken till previous months                                     | Undertaken during this month | Expected for next month |
|                                   | specify the tests, if any, that the Concessionaire shall carry out, or cause to be carried out, for the purpose of determining that the project is in conformity with the Maintenance Requirements. It shall monitor and review the results of such tests and the remedial measures, if any, taken by the Concessionaire in this behalf. |   |                              |                         |
| 7.12                              | The Project Engineer shall determine if any delay has occurred in completion of repair or remedial works in accordance with the Concession Agreement, and shall also determine the Damages, if any, payable by the Concessionaire to the NMCG/ Uttar Pradesh Jal Nigam for such delay.   | Yes   | Yes                          | Yes                     |
| 7.13                              | The Project Engineer shall monitor and review the curing of defects and deficiencies by the Concessionaire.  | Yes   | Yes                          | Yes                     |
| 7.14                              | In the event that the Concessionaire notifies the Project Engineer of any modifications that it proposes to make to the project, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 15 (fifteen) days of receiving the proposal.                        | Yes   | NA                           | NA                      |

| Activities carried out as per TOR |  |   |                                    |                            |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope  | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |  | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
| 7.15                              | The Project Engineer shall undertake sewage flow sampling, as and when required by the NMCG/ Uttar Pradesh Jal Nigam, under and in accordance with the provisions of this agreement.   | Yes   | Yes                                | Yes                        |
| 7.16                              | The Project Engineer shall review and report to the employer on all the reports (Daily, Monthly, Quarterly and Annual), including monthly Environmental Monitoring Reports as detailed in Schedule 10(Part G) of the Concession Agreement.   | Yes   | Yes                                | Yes                        |
| 7.17                              | The Project Engineer shall provide necessary training/capacity building to the operators/technicians of the STP, as and when required, so as to address the gap in skill sets of the manpower deployed by the Concessionaire.  | Yes   | Yes                                | Yes                        |
| 7.18                              | The Project Engineer will provide necessary assistance to NMCG and UP Jal Nigam for the understanding various projects undertaken through other Central Government/State Government schemes /Urban Local Bodies and advice NMCG/UP Jal Nigam accordingly so that the overall objective preventing flow of untreated sewage into the river Yamuna is accomplished. The support by the proposed PE | NA  | NA                                 | NA                         |

| Activities carried out as per TOR |   |   |                                    |                            |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse<br>as per<br>TOR           | Scope   | Period from 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                                    |                            |
|                                   |   | Undertaken till<br>previous<br>months                               | Undertaken<br>during this<br>month | Expected for next<br>month |
|                                   | <p>will include, but not limited to the following:</p> <p>7.18.1 Preparation of a road map/policy note for completion of sewage related work at the City Level taking into consideration various schemes implemented through NMCG/Central/State Government funding and/or through Urban Local Body funding;</p> <p>7.18.2 Assist in developing dovetailing partnerships with other schemes in the sewage sector like AMRUT, SMART City Mission and Swachh Bharat Mission to develop Synergistic plans.</p> <p>7.18.3 Assist in identification of suitable new technologies for improving sewage infrastructure, economizing investment and for sustainable development and operation of the project;</p> <p>7.18.4 Collecting information on regular monitoring and of implementation of various projects by the project implementing agencies/Urban Local Bodies and to produce status report;</p> |   |                                    |                            |
| 7.19                              | Assist in identification of bottlenecks in implementation of projects and suggesting remedial actions.  | Yes   | Yes                                | Yes                        |

**ANNEXURE-V**

***QUALITY CONTROL / QUALITY ASSURANCE***

| S.NO | Description            | Instrument     | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                      |                     |                     | Remarks   |
|------|------------------------|----------------|---|----------------------|---------------------|---------------------|---|
|      |                        |                | As per IS no of test required                                     | No of test conducted | No of test accepted | No of test rejected |   |
| 1    | Aggregate Impact Value | IS 2386-Part 4 | ONE TEST/300 CUM  | 1                    | 1                   | 0                   | Aggregate Impact value test conduct at Naini-II and found satisfactory  |
| 2    | Aggregate Impact Value | IS 2386-Part 4 | ONE TEST/300 CUM  | 2                    | 2                   | 0                   | Aggregate Impact value test conduct at Phaphamau and found satisfactory |
| 3    | Aggregate Impact Value | IS 2386-Part 4 | ONE TEST/300 CUM  | 3                    | 3                   | 0                   | Aggregate Impact value test conduct at Jhunsi and found satisfactory    |
| 4    | Sand gradation         | IS 2386-Part 1 | ONE TEST/300 CUM  | 1                    | 1                   | 0                   | Sand Gradation Test conduct at Naini-II and found satisfactory          |
| 5    | Sand gradation         | IS 2386-Part 1 | ONE TEST/300 CUM  | 2                    | 2                   | 0                   | Sand Gradation Test conduct at Phaphamau, and found satisfactory        |

| S.NO | Description    | Instrument     | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022  |                      |                     |                     | Remarks  |
|------|----------------|----------------|--|----------------------|---------------------|---------------------|--|
|      |                |                | As per IS no of test required  | No of test conducted | No of test accepted | No of test rejected |  |
| 6    | Sand gradation | IS 2386-Part 1 | ONE TEST/300 CUM   | 3                    | 3                   | 0                   | Sand Gradation Test conduct at Jhunsi and found satisfactory   |
| 7    | Cube test      | IS 516-2001    | Quantity of concrete (m3)<br>Number of samples<br>1-5 1<br>6-15 2<br>16-30 3<br>31-50 4<br>51 and above 4<br>plus one additional sample for each additional 50 m3 or part thereof. | 50                   | 50                  | 0                   | Staff Quarter (Mawaiya nala) (Mahewaghat ) Naini-II, Process Building, Sashtri bridge ( Jhunsi Stp) . Phaphamau (Basna nalla SPS & Process Building), Cube test is acceptable for 7 Days |
| 8    | Cube test      | IS 516-2001    | Quantity of concrete (m3)<br>Number of samples<br>1-5 1  | 70                   | 70                  | 0                   | Staff Quarter (Mawaiya nala) (Mahewaghat ) Naini-II, Process Building Sashtri Bridg  |



| S.NO | Description                     | Instrument           | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022            |                      |                     |                     | Remarks   |
|------|---------------------------------|----------------------|--|----------------------|---------------------|---------------------|---|
|      |                                 |                      | As per IS no of test required  | No of test conducted | No of test accepted | No of test rejected |   |
|      |                                 |                      | 6-15 2<br>16-30 3<br>31-50 4<br>51 and above 4<br>plus one additional sample |                      |                     |                     | , ( Jhunsī Stp)<br>. Phaphamau (Basanalla SPS & Process Building),<br>Cube test is acceptable for 28 Days |
| 9    | Silt Content in Sand            | IS 2386: 1963-Part 2 | 50 M3 – 1 TEST   | 1                    | 1                   | 0                   | Silt Content Test conduct at Naini-II, and found satisfactory   |
| 10   | Silt Content in Sand            | IS 2386: 1963-Part 2 | 50 M3 – 1 TEST   | 2                    | 2                   | 0                   | Silt Content Test conduct at Phaphamau and found satisfactory   |
| 11   | Silt Content in Sand            | IS 2386: 1963-Part 2 | 50 M3 – 1 TEST   | 3                    | 3                   | 0                   | Silt Content Test conduct at Jhunsī, and found satisfactory   |
| 12   | Sieve analysis (Aggregate 10mm) | IS 2386              | ONE TEST/300 M3  | 1                    | 1                   | 0                   | Sieve Test Activity conduct at Naini-II, site as per quality of material found acceptable                 |

| S.NO | Description                     | Instrument | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022 |                      |                     |                     | Remarks   |
|------|---------------------------------|------------|---|----------------------|---------------------|---------------------|---|
|      |                                 |            | As per IS no of test required                                     | No of test conducted | No of test accepted | No of test rejected |   |
| 13   | Sieve analysis (Aggregate 10mm) | IS 2386    | ONE TEST/300 M3   | 2                    | 2                   | 0                   | Sieve Test Activity conduct at Phaphamau site as per quality of material found acceptable |
| 14   | Sieve analysis (Aggregate 10mm) | IS 2386    | ONE TEST/300 M3   | 3                    | 3                   | 0                   | Sieve Test Activity conduct at Jhunsi, site as per quality of material found acceptable   |
| 15   | Sieve analysis (Aggregate 20mm) | IS 2386    | ONE TEST/300 M3   | 1                    | 1                   | 0                   | Sieve Test Activity conduct at Naini-II site as per quality of material found acceptable  |
| 16   | Sieve analysis (Aggregate 20mm) | IS 2386    | ONE TEST/300 M3   | 2                    | 2                   | 0                   | Sieve Test Activity conduct at Phaphamau site as per quality of material found acceptable |

| S.NO | Description                     | Instrument     | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022   |                      |                     |                     | Remarks  |
|------|---------------------------------|----------------|---|----------------------|---------------------|---------------------|--|
|      |                                 |                | As per IS no of test required   | No of test conducted | No of test accepted | No of test rejected |  |
| 17   | Sieve analysis (Aggregate 20mm) | IS 2386        | ONE TEST/300 M3   | 3                    | 3                   | 0                   | Sieve Test Activity conduct at Jhunsi, site as per quality of material found acceptable    |
| 18   | Brick Test                      | IS 1077 & 3495 | 1 SAMPLE/ 50000 BRICKS  | 1                    | 1                   | 0                   | As per site brick test activity conduct at Naini- II and result found acceptable as per IS |
| 19   | Cube test                       | IS 516-2001    | Quantity of concrete (m3)<br>Number of samples<br>1-5 1<br>6-15 2<br>16-30 3<br>31-50 4<br>51 and above 4<br>plus one additional sample | 06                   | 06                  | 0                   | As per cube test report Phaphamau road manhole acceptable for 7 days                       |
| 20   | Cube test                       | IS 516-2001    | Quantity of concrete  | 08                   | 08                  | 0                   | As per cube test report Phaphamau  |

| S.NO | Description          | Instrument | Duration: 1 <sup>st</sup> June 2022 to 30 <sup>th</sup> June 2022  |                      |                     |                     | Remarks  |
|------|----------------------|------------|--|----------------------|---------------------|---------------------|--|
|      |                      |            | As per IS no of test required  | No of test conducted | No of test accepted | No of test rejected |  |
|      |                      |            | (m3)<br>Number of samples<br>1-5 1<br>6-15 2<br>16-30 3<br>31-50 4<br>51 and above 4<br>plus one additional sample |                      |                     |                     | road manhole acceptable for 28 days            |
| 21   | SRC CEMENT           | IS 4031    | 1 TEST PER LOT   | 1                    | 1                   | 0                   | Chetak (Third party batch report Submitted)    |
| 22   | OPC CEMENT 43 GRADES | IS 4031    | 1 TEST PER LOT   | 1                    | 1                   | 0                   | Ultratech (Third party batch report Submitted) |