

**National Mission for Clean Ganga (NMCG)  
Ministry of Jal Shakti,  
River Development & Ganga Rejuvenation  
Government of India**

**Development and Rehabilitation of Sewage  
Treatment Plants and Associated Infrastructure  
Under Hybrid Annuity Based PPP Mode at  
Prayagraj, Uttar Pradesh**

**(LOA File Number: 50123/447/121, dated 10/11/2018)**

**Monthly Progress Report  
of  
Project Engineer  
May 2022**



**Executing Agency**

GPCU, Uttar Pradesh Jal  
Nigam, Prayagraj, Uttar  
Pradesh  
211008



**Funding Agency**

National Mission for Clean  
Ganga, Ministry of Water  
Resources, New Delhi  
110002



**Project Engineer**

AECOM India Pvt. Ltd.,  
19/F, Bldg. 5-C, DLF Cyber  
City, DLF Phase-III, Gurgaon,  
Haryana-122002



**Concessionaire**

Prayagraj Water Pvt. Ltd.,  
(SPV of ADANI Enterprise Ltd.  
and Organica Technologiak  
ZRT)  
Adani House, 56 Shri Mall,  
Society, Navrangpura,  
Ahmedabad.

## Table of Contents

1.	Introduction .....	2
2.	Hybrid Annuity Model (HAM) .....	3
3.	Objectives .....	3
4.	Project at Glance.....	5
5.	Site Location .....	6
6.	Project Components .....	7
7.	Status of project .....	10
7.1	Package-I Overall progress status .....	10
7.1.1.	Engineering status .....	11
7.1.2.	Engineering status as per construction plan .....	11
7.1.3	Procurement & Supply status .....	14
7.1.4	Procurement & Supply status as per construction plan .....	14
7.1.5	Construction, Erection & Commissioning status .....	16
7.1.6	Construction, Erection & Commissioning status as per .....	16
	construction plan .....	16
7.1.7	Physical construction Activities in May'22 month .....	26
7.2	Package-II status .....	30
7.3	Package-III status .....	32
8.	Meetings, Discussions and Site Visits:.....	34
9.	Staff deployment .....	37
10.	Photos of Meetings / Site Visits and Activities .....	38
11.	Outward Register .....	50
12.	Inward Register.....	52
13.	EHS targets, Achievement & compliance report for the month of May' 2022.....	55
14.	Status of statutory permits: .....	55
15.	Plant & Machinery Status .....	60
16.	ANNEXURE'S .....	61

**Annexure-I :** Project engineer inspection report and recommendation for Package-I

**Annexure-II :** KPI reports of Package -II , Project engineer inspection report and recommendation

**Annexure-III:** KPI reports of Package -III , Project engineer inspection report and recommendation

**Annexure-IV:** Project engineer activity as per TOR

**Annexure-V:** Quality control / Quality assurance

## **1. Introduction**

The GoI (Government of India), recognizing that the long-term rejuvenation of the river Ganga will have significant social and economic benefits on the lives of 500 Million people living along its basin, has identified cleaning of the river Ganga as one of its priorities. For this purpose, in May-2015, The Government of India approved the flagship Namami Gange Program for cleaning rejuvenation and protection of river Ganga and its tributaries. In January-2016, The Government of India approved a Hybrid annuity model to implement the STP project under the Namami Gange program on a PPP basis.

Subsequently, the MoWR (Ministry of Water Resources) issued the river Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016 (Ganga 2016 Order) to constitute various authorities to assist the Government of India in achieving its aim of effective abatement of pollution in the river Ganga. The Ganga 2016 order designated NMCG as the nodal agency for implementation of the Ganga 2016 order.

Rapidly increasing population, rising standards of living and exponential growth of industrialization and urbanisation have exposed water resources, in general, and rivers to various forms of degradation. The mighty Ganga is no exception. The deterioration in the water quality impacts the people immediately. Ganga, in some stretches, particularly during lean seasons has become unfit even for bathing. The threat of global climate change, the effect of glacial melt on Ganga flow and the impacts of infrastructural projects in the upper reaches of the river, raise issues that need a comprehensive response.

In the Ganga basin approximately 12,000 million litres per day (MLD) sewage is generated, for which presently there is a treatment capacity of only around 4,000 MLD. Approximately 3000 MLD of sewage is discharged into the mainstream of the river Ganga from the Class I & II towns located along the banks, against which treatment capacity of about 1000 MLD has been created till date.

The Uttar Pradesh Jal Nigam (Jal Nigam) is a statutory body constituted under the Uttar Pradesh Water Supply and Sewerage Act, 1975, and has the power to develop, maintain and regulate water supply and sewerage works in Uttar Pradesh. With a view to implement the Namami Gange programme and the Ganga 2016 Order, the Jal Nigam, in association with the NMCG, has decided to undertake the Project;

- Development and Rehabilitation of Sewage Treatment Plants (STPs) and Associated Infrastructure at Prayagraj under Hybrid Annuity based PPP mode in State of Uttar Pradesh.

While the Jal Nigam will be the principal executing agency and bidding authority for the Project, NMCG will be responsible for making payments to the Concessionaire and Project Engineer.

## **2. Hybrid Annuity Model (HAM)**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs).


Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs, IPS, and MPS) to the Project Executing Agency/Jal Nigam at the end of the Concession Period (15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) appointed M/s. AECOM India Pvt. Ltd., as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

## **3. Objectives**

Objectives to achieve effective Development of Sewage Treatment Plants (STPs) at Jhunsi, Naini and Phaphamau, rehabilitation of existing STPs & associated Infrastructure and operation and maintenance of all assets for 15 years in Prayagraj, Uttar Pradesh, under Hybrid Annuity based PPP mode are proposed under this project.

The objectives that NMCG and the UP Jal Nigam wish to achieve through the Project is mentioned in **Figure 1**;



**Figure 1 : Objectives of NMCG and UP JAL NIGAM**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs). Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs and Associate Infrastructure) to the Project Executing Agency/Jal Nigam/ at the end of the Concession Period (say 15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) appointed M/s. AECOM India Pvt. Ltd., Gurgaon as Project Engineer for this project through tendering process. Letter of Award is issued dated 4<sup>th</sup> February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

#### 4. Project at Glance

The Project components details of each Facility, their grouping in each Package is presented below.

Sr. No.	Particulars	Description
1.0	Name of Project	<b>Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under HAM based PPP mode at Prayagraj, Uttar Pradesh</b>
	Client	National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN)
2.0	Executing Agency	Uttar Pradesh Jal Nigam, Ganga Pollution Control Unit, Prayagraj, Uttar Pradesh
3.0	Project Engineer	AECOM India Pvt. Ltd.
4.0	Concessionaire	Prayagraj Water Pvt. Ltd. (SPV of ADANI Enterprise Ltd. JV Organica Technologiak ZRT)
5.0	Contract Value (Capex + Opex)	INR 908.3 Crore
6.0	Effective Date	16 <sup>th</sup> September 2019
7.0	Construction Completion Date	Package-I; 24 months from effective date Package-II; 12 months from effective date Package-III; 6 months from effective date
6.0	Operation & Maintenance	Package-I; 15 years from commercial operation date Package-II; 16 years from commercial operation date Package-III; 16.5 years from commercial operation date

## 5. Site Location



Entire work has been divided/ distributed in the following 3 packages.

- Package-I: Construction of 03 Nos. new STP's with Associated Infrastructure (Naini-II (42 MLD), Jhunsi (16 MLD) & Phaphamau (14 MLD)). Setup rooftop Solar Power Plant of capacity 930kW (110kW at Phaphamau, 800kW at Naini-II and 20kW at Jhunsi).
- Package II: Rehabilitate and Restore 02 Nos. STP's with Associated Infrastructure (Rajapur (60 MLD) & Naini-I (60+20 MLD)).
- Package III: Rehabilitate and Restore 04 Nos. STP's with Associated Infrastructure Numayadahi (50 MLD), Ponghat (10 MLD), Kodra (25 MLD) & Salori (29 MLD).



## 6. Project Components

The Project components details of each Facility, their grouping in each Package is presented below

Package Number - I				
Nature of work		Facilities		
<b>New construction</b>		Design, develop, finance, construct, operate and maintain, and transfer the Package-I Facilities including three STP facilities with a proposed capacity of 42 MLD at Naini (District G), 14 MLD at Phaphamau (District F), and 16 MLD at Jhunsi along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Phaphamau Facilities (District -F)	Phaphamau STP Facilities	Phaphamau STP Plant	14 MLD
			Solar Power Plant	110 Kw
		Phaphamau Associated Infrastructure	Basna Nalla SPS	5.53 MLD
			Nalla Tapping and Trunk Sewer	2 Nos. Tapping
			Shantipuram Main Pumping Station	14 MLD
2	Naini Facilities (District - G)	Naini – II STP Facilities	Naini –II STP	42 MLD
			Solar Power Plant	800 Kw
		Naini -II Associated Infrastructure	Mawaiya Drain SPS	35.85 MLD
			Mawaiya Drain Tapping and Trunk Sewer	3 Nos. Tapping
			Mahewaghat Drain SPS	2.15 MLD
			Mahewaghat Drain and Trunk Sewer	3 Nos. Of Tapping
			Main Pumping Station	43.5 MLD
3	Jhunsi Facilities	Jhunsi STP Facilities	Jhunsi STP	16 MLD
			Solar Power Plant	20 Kw
		Jhunsi Associated Infrastructure	Shastri Bridge SPS	16 MLD
			Nalla Tapping and Trunk Sewer	13 Nos. Tapping
			Main Pumping Station	16 MLD




Package Number - II				
Nature of work		Facilities		
<b>Rehabilitation</b>		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer two existing STP Facilities, one of capacity 80 MLD at Naini (District A) and other of capacity 60 MLD at Rajapur (District D) along with their Associated Infrastructure as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Naini -I Facilities (District A)	Naini-I STP Facilities	Naini -I STP (60 MLD) STP Technology: ASP	60 MLD
			Naini -I STP (20 MLD) STP Technology: ASP	20 MLD
			Naini- I Biogas Plant	600 KW
		Naini-I Associated Infrastructure	Chachar Nalla SPS	35 MLD with 2 Nos. Tapping
			Gaughat MPS	80 MLD
2	Rajapur Facilities (District D)	Rajapur STP Facilities	Rajapur STP STP Technology: UASB	60 MLD
		Rajapur Associated Infrastructure	Mumfordgunj SPS	55 MLD with 1 Nos. Tapping
			Rajapur SPS	25 MLD with 1 Nos. Tapping

Package Number - III				
Nature of work		Facilities		
<b>Rehabilitation</b>		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer four existing STP Facilities, one of capacity 50 MLD at Numayadahi (District B), one of capacity 29 MLD at Salori (District C), one of capacity 25 MLD at Kodra (District E) and another of capacity 10 MLD at Ponghat (District E), along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Salori Facilities (District - C)	Salori STP Facilities	Salori STP (29 MLD) STP Technology: FAB	29 MLD
		Salori Associated Infrastructure	Salori MPS	29 MLD with 1 Nos. Tapping
2	Numayadahi Facilities (District B)	Numayadahi STP Facilities	Numayadahi STP STP Technology: Bio tower + ASP	50 MLD
		Numayadahi Associated Infrastructure	Ghaggar Nalla SPS	50 MLD with 1 Nos. Tapping
			Sasur Kadheri SPS	15 MLD with 1 Nos. Tapping
			Lukarganj SPS	16.5 MLD with 1 Nos. Tapping
3	Kodra Facilities (District E)	Kodra STP Facilities	Kodra STP STP Technology: Bio tower + ASP	25 MLD
		Kodra Associated Infrastructure	Kodra MPS	25 MLD with 1 Nos. Tapping
4	Ponghat Facilities (District E)	Ponghat STP Facilities	Ponghat STP STP Technology: Bio tower + ASP	10 MLD
		Ponghat Associated Infrastructure	Ponghat MPS	10 MLD with 1 Nos. Tapping

## 7. Status of project

### 7.1 Package-I Overall progress status



- Project Engineer has provided observation on Concessionaire May'22-month MPR vide letter number AIPL/NMCG/PRAYAG/1447 on dated 16.06.2022 Therefore, status may be change after observation incorporated by Concessionaire.

### 7.1.7 Physical construction Activities in May'22 month

NEW CONSTRUCTION			
S. No.	Structure Description	Structure Qty.	Status
PACKAGE – I			
PHAPHAMAU STP			
1.	FCR tank	01 No.	<ul style="list-style-type: none"> <li>RCC work of FCR tank along with hydro testing is 100% completed.</li> <li>"C" profile for FCR module installation completed</li> <li>"I" nut for diffuser grid installation completed</li> </ul>
2.	Staff Quarter	01 Nos	<ul style="list-style-type: none"> <li>Brick work completed and other finishing work under progress</li> </ul>
3.	MPS	01 No.	<ul style="list-style-type: none"> <li>RCC work of MPS is completed</li> </ul>
4.	Tube Settler	01 No.	<ul style="list-style-type: none"> <li>RCC work of Tube settler is completed and hydro testing is under progress.</li> <li>Support frame installation for tube settler media is in progress.</li> </ul>
5.	Process Building	01 No	<ul style="list-style-type: none"> <li>Part A (Grit chamber aera and blower)- All column up to plinth beam completed.</li> <li>Part B :50% plinth beam completed and 50% column up to 1st lift also casted.</li> <li>Part C (DG foundation aera)- Slab in DG aera is casted.</li> </ul>
6.	Basna Nala SPS	01 No.	<ul style="list-style-type: none"> <li>8<sup>th</sup> lift casting is completed and 9<sup>th</sup> lift shuttering and steel work is under progress</li> </ul>
7.	Outfall Sewer	2000 mtr.	<ul style="list-style-type: none"> <li>Out fall sewer pipe laying completed 1732.5 mtr. Out of 2000 mtr.20 Nos. manhole completed out of total 29 Nos.</li> </ul>
8.	Basna Nala SPS to Phaphamau STP	1123 mtr.	<ul style="list-style-type: none"> <li>Sewer laying completed 1014 Mtr.</li> </ul>
NAINI – II STP			
9.	FCR tank	01 No.	<ul style="list-style-type: none"> <li>Tank A &amp; B civil work has been completed.</li> <li>Installation of C profile for bio module &amp; diffuser grid frame in FCR tanks is under progress.</li> <li>Installation of Plant rack in FCR tank is 50% completed and remaining under progress.</li> </ul>


			<ul style="list-style-type: none"> <li>SS Piping for Air distribution of internal FCR tank is under Progress</li> </ul>
10.	Tube Settler	01 No.	<ul style="list-style-type: none"> <li>RCC work of Tube settler is completed and hydro testing is under progress.</li> <li>Media installation is in under progress.</li> </ul>
11.	Staff Quarter	01 No.	<ul style="list-style-type: none"> <li>Finishing work under progress</li> </ul>
12.	MPS	01 No.	<ul style="list-style-type: none"> <li>Final lift wall with Slab Completed and Head room portion work is under progress</li> </ul>
13.	Process Building	01 No	<ul style="list-style-type: none"> <li>Part B &amp; C - top level roof casting is completed. Foundation work for E&amp;M equipment is under progress.</li> <li>Part A- Grit chamber area slab at level 98 is casted.</li> <li>Installation of HT panel along with cabling is 100 % completed. (03 Nos)</li> <li>AHF panel installation completed. (01 out of 01)</li> <li>Cable laying work along and internal lighting work is under progress.</li> <li>Installation of blower is under progress and 6 Nos blower installed out of 8 Nos.</li> <li>01 Nos. Transformer installation in STP is completed.</li> <li>Installation of heat exchanger in blower line is completed.</li> </ul>
14.	Mahewaghat SPS	01 No.	<ul style="list-style-type: none"> <li>All lift casting along with slab is completed, Column work above slab is under progress.</li> <li>Inlet chamber all lift casting completed</li> </ul>
15.	Mawaiya Nalla SPS	01 No.	<ul style="list-style-type: none"> <li>10<sup>th</sup> lift casting is completed, and slab shuttering &amp; reinforcement work is under progress.</li> <li>Inlet chamber work completed.</li> </ul>
16.	Boundary Wall	01 No.	<ul style="list-style-type: none"> <li>Work under progress</li> </ul>
17.	DI Pipeline from Mahewaghat to Naini-II (300mm Dia.)	700 Rmt.	<ul style="list-style-type: none"> <li>Total 688 mtr pipeline laying work is completed</li> </ul>
18.	DI Pipeline from Mawaiya Nalla to Naini-II (800mm Dia.)	700 Rmt.	<ul style="list-style-type: none"> <li>Total 687 mtr pipeline laying work is completed</li> </ul>
19.	RCC 600 dia. From Mahewaghat to Naini-II	4077 RMT	<ul style="list-style-type: none"> <li>Total 3902 mtr Completed till date.</li> </ul>
20.	RCC 1400 dia. From Mawaiya to Naini-II	3042 RMT	<ul style="list-style-type: none"> <li>2853 m Laying work completed,</li> </ul>
21.	RCC 1600 mm Dia.	997 RMT	<ul style="list-style-type: none"> <li>943 m Laying work completed,</li> </ul>

22.	Out fall Sewer	730 RMT	<ul style="list-style-type: none"> <li>557 m laying completed of 1600 Dia RCC pipe</li> </ul>
23.	I & D work	6 Nos	<ul style="list-style-type: none"> <li>At 5 Nos I&amp;D work is under progress.</li> </ul>
<b>JHUNSI STP</b>			
24.	FCR tank	01 No.	<ul style="list-style-type: none"> <li>Civil and Hydrotesting work completed.</li> <li>Diffuser Frame erection Work in Progress.</li> </ul>
25.	Process Building	01 No	<ul style="list-style-type: none"> <li>Soil filling work up to tie beam is completed. Plinth beam casting is completed, and grade slab is also casted. Column shuttering work is under progress. (Part A).</li> <li>Slab along with staircase at level 94 meter is casted. 2nd Lift column casting is also done and final top level slab at level 98 meter is casted. (Part B)</li> <li>Part C RCC work is completed</li> </ul>
26.	Tube Settler	01 No.	<ul style="list-style-type: none"> <li>RCC Structure work 100% Completed with Hydrotest. Tonner room Brick completed.</li> </ul>
27.	MPS	01 No.	<ul style="list-style-type: none"> <li>Final lift wall with 89.0 Level Slab Completed and Head room portion work is under progress.</li> </ul>
28.	Security Cabin	01 No.	<ul style="list-style-type: none"> <li>Putty work is completed</li> </ul>
29.	Staff Quarter	01 No.	<ul style="list-style-type: none"> <li>Putty work is completed</li> </ul>
30.	Shastri Bridge SPS	01 No	<ul style="list-style-type: none"> <li>Excavation work is completed.</li> </ul>
31.	I & D work	13 Nos	<ul style="list-style-type: none"> <li>Work under progress at 13 Site.</li> </ul>
32.	Gravity main	3165m	<ul style="list-style-type: none"> <li>Pipe laid 1879.500 m out of 3155 m</li> </ul>
33.	Raising main	3875m	<ul style="list-style-type: none"> <li>Pipe laid 2251.50 m out of 3875 m</li> </ul>
34.	Outfall sewer	250 m	<ul style="list-style-type: none"> <li>52.5 m of 900 dia RCC pipe laid</li> </ul>

**PROJECT ENGINEER INSPECTION REPORT AND  
RECOMMENDATION FOR PACKAGE-I IS MENTIONED  
IN  
ANNEXURE - I**



## 7.2 Package-II status



**OFFICE OF THE GENERAL MANAGER,**  
कार्यालय महाप्रबन्धक,  
**GANGA POLLUTION CONTROL UNIT,**  
गंगा प्रदूषण नियंत्रण इकाई,  
**U.P. JAL NIGAM, PRAYAGRAJ**  
उ० प्र० जल निगम, प्रयागराज  
Email: gangapst.official@gmail.com  
Dated: 29/ 05 / 2021

Letter no: 2484/PWPL (Adani) / 496

To,  
General Manager-Project  
M/s. Prayagraj Water Private Limited,  
"Adani House", 56, Shrinadi Society,  
Near Ashoknadi Six Road,  
Navrangpura, Ahmedabad 380005  
Gujarat, India.

Subject: **Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.**

Ref:- **Concession Agreement no. 31/GM/2019-19: Issuance of Commercial Operations Date of Package-II.**

Ref:- 1. Our office Letter No. 2474/PWPL (Adani)/486 dated 18.09.2021  
2. Our office Letter No. 2483/PWPL (Adani)/495 dated 20.09.2021

Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 4<sup>th</sup> Milestone completion certificate vide Letter No. 2474/PWPL (Adani)/486 dated 18.09.2021 & Rehabilitation Completion Certificate vide Letter No. 2483/PWPL (Adani)/495 dated 20.09.2021 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below:-


Sl. No.	Description	Commercial Operations Date (COD)
1	Rehabilitation works under Package-II	01.06.2021

End No & date: As above.

Copy to following for information and necessary action

- 1- Executive Director (Projects), NMCG, New Delhi.
- 2- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 3- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam, Prayagraj.
- 4- Mr. Raju Gupta, Sr. Specialist, NMCG, New Delhi.
- 5- Project Manager (I&SM), Ganga Pollution Control Unit, U.P. Jal Nigam, Prayagraj.
- 6- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

(M.C. Srivastava)  
General Manager

  
General Manager

**Commercial Operations Date was announced on 01.06.2021 vide letter no. 2484/PWPL (Adani)/496**

**KPI REPORT'S OF PACKAGE - II**

**AND**

**PROJECT ENGINEER INSPECTION REPORT AND  
RECOMMENDATION IS MENTIONED IN**

**ANNEXURE - II**

### 7.3 Package-III status



OFFICE OF THE GENERAL MANAGER,  
कार्यालय महाप्रबन्धक,  
GANGA POLLUTION CONTROL UNIT,  
गंगा प्रदूषण नियंत्रण इकाई,  
U.P. JAL NIGAM, PRAYAGRAJ  
उ० प्र० जल निगम प्रयागराज,  
दूरभाष - 0532-2554225, 2554001, 0532-2554006

Letter No. 2336/PWPL(Adani)/423 Dated: 02.11 /2020

To,

M/s. Prayagraj Water Private Limited,  
"Adani House", 55, Shrimati Society,  
Near Mitthakhali Six Road,  
Navrangpura, Ahmedabad-380006  
Gujarat, India.

Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.

Subject: Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-III.


Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 2<sup>nd</sup> Milestone completion certificate vide Letter No. 2328/PWPL(Adani)/415 dated 31.10.2020 & Rehabilitation Completion Certificate vide Letter No. 2330/PWPL(Adani)/417 dated 31.10.2020 and LD Waiver Letter No. 2331/PWPL(Adani)/418 dated 31.10.2020 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-

Sl. No.	Description	COD Commencement Date
1	Rehabilitation works under Pkg-III	01.11.2020

Yours faithfully

  
 General Manager

Encl. No. & and date as above:

Copy to following:

- 1- E.O.(Projects), NMCG, New Delhi.
- 2- MD, UP/N Lucknow.
- 3- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 4- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam Prayagraj.
- 5- Shri. Madhav Kumar, Sr. Economics and Financial Expert, NMCG, New Delhi.
- 6- Project Manager (I/EBM), GPCU, U.P. Jal Nigam Prayagraj.
- 7- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

**Commercial Operations Date was announced on 02.11.2020 vide letter no. 2336/PWPL (Adani)/423**

**KPI REPORT'S OF PACKAGE - III**  
**AND**  
**PROJECT ENGINEER INSPECTION REPORT AND**  
**RECOMMENDATION IS MENTIONED IN**  
**ANNEXURE - III**

## 8. Meetings, Discussions and Site Visits:

Regular progress review meetings are being held at UPJN office & sites. Following meetings were held during the month of May' 2022.

Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
1.	Site inspection of Naini-II STP	2-May-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
2.	Site inspection of Naini-II STP	2-May-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
3.	Site inspection of Phaphmau STP	3-May-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
4.	Site inspection of Phaphmau STP	3-May-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
5.	Site inspection of Ponghat STP	3-May-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
6.	Site inspection of Naini-II STP	4-May-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
7.	Site inspection of Naini-II STP	4-May-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
8.	Site inspection of Kodra STP	4-May-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
9.	Site inspection of Rajapur STP	5-May-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
10.	Meeting with secretary (GOI)	5-May-22	Mr. Amit Ranjan	Review meeting of Physical progress of Package-I
11.	Site inspection of Jhunsi STP	7-May-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
12.	Site inspection of Jhunsi STP	7-May-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
13.	Site inspection of Salori STP	7-May-22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance

Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
14.	Site inspection of Numayadahi STP	9-May-22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance
15.	Site inspection of Ponghat STP	10-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
16.	Site inspection of Naini-I STP	10-May- 22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance
17.	Site inspection of Kodra STP	11-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
18.	Site inspection of Salori STP	11-May- 22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance
19.	Site inspection of Rajapur STP	12-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
20.	Site inspection of Numayadahi STP	13-May- 22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance
21.	Site inspection of Jhunsi STP	16-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
22.	Site inspection of Jhunsi STP	16-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
23.	Site inspection of Kodra STP	16-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
24.	Site inspection of Naini-II STP	17-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
25.	Site inspection of Naini-I STP	17-May- 22	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing Operation & Maintenance
26.	Site inspection of Ponghat STP	17-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
27.	Site inspection of Phaphmau STP	18-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
28.	Site inspection of Phaphmau STP	18-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities



Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
29.	Site inspection of Naini-II STP	19-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
30.	Site inspection of Naini-II STP	19-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
31.	Site inspection of Rajapur STP	19-May- 22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
32.	Meeting with secretary (GOI)	19-May- 22	Mr. Amit Ranjan	Review meeting of Physical progress of Package-I
33.	Site inspection of Phaphmau STP	20-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
34.	Site inspection of Phaphmau STP	20-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
35.	Site inspection of Naini-II STP	25-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
36.	Site inspection of Naini-II STP	25-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
37.	Site inspection of Jhunsi STP	26-May- 22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
38.	Site inspection of Jhunsi STP	26-May- 22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities



## 10. Photos of Meetings / Site Visits and Activities

### PACKAGE - I

#### PHAPHAMAU FACILITY



#### BasnaNalla SPS: I&D construction work under progress




#### Basna Nalla SPS: Wet Well 8th Lift Casting Work Completed

**PHAPHAMAU FACILITY**



**FCR (STP): Diffuser grid frame Erection work under progress**



**Tube Settler (STP) – Poppet valve erection work under progress**

## PHAPHAMAU FACILITY



**Staff Quarter (STP)– Plastering work under progress**



**Process Building (STP) – Slab casting work under progress**



## PHAPHAMAU FACILITY



### Process Building (STP) – Slab casting work under progress



### DG Room – Slab curing work under progress

## NAINI-II FACILITY



## Mahewaghat SPS – Wet well finishing work under progress



## Mahewaghat SPS (Panel Room) – 2<sup>nd</sup> Slab Shuttering work under progress

## NAINI-II FACILITY



## Mawaiya SPS – Column casting work under progress



## Mawaiya SPS (I&D) – Construction work under progress



**NAINI-II FACILITY**



**FCR (STP) – Air Blower erection work under progress**



**Tube settler (STP) – Support base frame erection work under progress**



## NAINI-II FACILITY



### Naini-II MPS – Final lift Shuttering work under progress



### Staff Quarter (STP) – Door fixing and window installation work under progress

**NAINI-II FACILITY**



**Process building (STP)- Construction work under progress**

## JHUNSI FACILITY



### Shastri Bridge SPS – 2<sup>nd</sup> Lift wall Shuttering Work under Progress



### Jhushi MPS – Final slab shuttering Work under progress



## JHUNSI FACILITY



### Process Building - Shuttering work under progress



### FCR – FCR module basket erection work under progress

## JHUNSI FACILITY



**Tube settler – Poppet valve and Launder erection work under progress**



**Staff Quarter – Finishing work under progress**

## 11. Outward Register

List of key design & documents were reviewed by Project Engineer during this period as below.

Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)	Copies To
1.	AIPL/NMCG/PRAYAG /1422	Regarding completion of milestone VI of package-I the project under HAM based PPP	2-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
2.	AIPL/NMCG/PRAYAG /1423	Observation on revised O & M monthly progress report for the Month of december-2021 Package II	4-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
3.	AIPL/NMCG/PRAYAG /1424	Observation on revised O & M monthly progress report for the Month of january -2021 Package II (R1)	4-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
4.	AIPL/NMCG/PRAYAG /1425	Observation on revised O & M monthly progress report for the Month of february -2021 Package II (R1)	4-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
5.	Via mail	Observation on G A drawing of shastri bridge SPS	6-May-22	PWPL	1. NMCG, New Delhi 2. M/s UPJN, Prayagraj
6.	AIPL/NMCG/PRAYAG /1426	Regarding the Observation on MPR of April 2022	12-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
7.	AIPL/NMCG/PRAYAG /1427	Observation on O & M monthly progress report for the Month of April-2022 Package -III	13-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
8.	AIPL/NMCG/PRAYAG /1428	Observation on O & M monthly progress report for the Month	17-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj

Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)	Copies To
		of April-2022 Package -III			3. PM-E&M - UPJN, Prayagraj
9.	AIPL/NMCG/PRAYAG /1429	Observation on slow progress of work under packag -I	17-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
10.	AIPL/NMCG/PRAYAG /1430	Inspection Reports of Package III facilities	20-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
11.	AIPL/NMCG/PRAYAG /1431	Inspection Reports of Package II facilities	20-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj
12.	AIPL/NMCG/PRAYAG /1432	Inspection Reports of Jhunsi facility, Naini-II facility and Phaphamau facility under Package-I	21-May-22	S.E.-2 Circle - UPJN	1. NMCG, New Delhi 2. M/s PWPL, Prayagraj 3. PM-E&M - UPJN, Prayagraj



## 12. Inward Register

List of key design & documents were received by Project Engineer during this period as below.

Sr. No.	PWPL Transmittal reference number	Description	Date	From
1.	599 (UPJN) /05	(Package -I Meeting Karyavit ) 02/05/2022	2-May-22	PM-I - UPJN
2.	179/PWPL (PRAYAG)/79	Regarding clarisettler No.I & II lander rectification work to be carried out at salori STP.	2-May-22	PM-I - UPJN
3.	PWPL/UPJN/PRAYAGRA J/O&M/416	Regarding clarisettler no.-I & II Lander rectification work to be carried out at salori STP	2-May-22	Prayagraj water private limited
4.	597/PWPL(PRAYAGRAJ)/ 143	Regarding reimbursment of O&M charges and power charges of package-II for the period of feb- 2021 to May 2021	3-May-22	PM-I - UPJN
5.	PWPL/UPJN/PRAYAGRA J/O&M/417	Submission of calibrationr certificate of flow meter installed in package-III & II.	4-May-22	Prayagraj water private limited
6.	PWPL/UPJN/PRAYAGRA J/O&M/418	Regarding the release of the amount of ouater- III of package -II	4-May-22	Prayagraj water private limited
7.	PWPL/UPJN/PRAYAGRA J/O&M/419	Frequent power supply cut at numayadahi STP and Sasurkhaderi puming station.	6-May-22	Prayagraj water private limited
8.	PWPL/UPJN/PRAYAGRA J/SITE /792	Invoice submission of 06th milestone and balance diffrential invoice of 04th and 05th milestone of Package-I.	6-May-22	Prayagraj water private limited
9.	PWPL/UPJN/PRAYAGRA J/SITE /792	Invoice submission of 6th milestone and balance differential invoice of 04th and 05th milstone of package I	6-May-22	Prayagraj water private limited
10.	616/PWPL (PRAYAG) /149	Regarding damage of Mahewa Rewa Raod near SHUATS University during laying of JIO Fiber.	7-May-22	PM-I - UPJN
11.	PWPL/UPJN/PRAYAGRA J/SITE /793	Regarding the submission of MPR of April 2022	7-May-22	Prayagraj water private limited
12.	608/PWPL(PRAYAGRAJ)/ 148	Regarding construction of permanent bund at sasurkhaderi kodra and ghaghar	7-May-22	PM-I - UPJN

Sr. No.	PWPL Transmittal reference number	Description	Date	From
13.	PWPL/UPJN/PRAYAGRAJ/O&M/420	Submission of O&M Monthly progress report for the month April,2022 of package-III	9-May-22	Prayagraj water private limited
14.	183/PWPL (PRAYAG) /82	Regarding Issuance of demand draft of Rs.4,46,28,395/(Rupees Four core forty six lakhs twenty eight thousand three hundred ninety five only ) from Escrow Account towards fee of power connective at 42 MLD Naini -II STP facility.	9-May-22	PM-I - UPJN
15.	PWPL/UPJN/PRAYAGRAJ/SITE /793	Regarding the submission of MPR of April 2022	9-May-22	PM-I - UPJN
16.	PWPL/UPJN/PRAYAGRAJ/SITE /794	Regarding Inspection call note for transformer of naini -II STP under package -I	10-May-22	Prayagraj water private limited
17.	PWPL/UPJN/PRAYAGRAJ/O&M/421	Submission of O&M Monthly progress report for the month April,2021 of package-III	11-May-22	Prayagraj water private limited
18.	PWPL/UPJN/PRAYAGRAJ/SITE /795	Regarding completion of sewer line at NH-96 under package -I	12-May-22	Prayagraj water private limited
19.	621PWPL/(PRAYAGRAJ)/153	Regarding Extensions of time for difuser changing /Rectification at MBBR-2nd stream of 29 MLD STP ,Salori Prayagraj	12-May-22	PM-I - UPJN
20.	622PWPL/(PRAYAGRAJ)/154	Regarding NOC permission for laying of Sewer pipeline along NH-96(330) from Km. 145.00 to Km.145.845 and Km. 145.900 to Km. 146.200 in Prayagraj - Faizabad Marg	12-May-22	PM-I - UPJN
21.	PWPL/UPJN/PRAYAGRAJ/O&M/422	Submission of O&M of 42 MLD sewage treatment plant at Naini - II facility	14-May-22	Prayagraj water private limited
22.	PWPL/UPJN/PRAYAGRAJ/SITE /796	Regarding shifting of staff quarters for Basana Nalla SPS under package I	16-May-22	Prayagraj water private limited
23.	628/PWPL(PRAYAGRAJ)/156	Regarding deployment of manpower for monitoring of development of work under package I	17-May-22	PM-I - UPJN

Sr. No.	PWPL Transmittal reference number	Description	Date	From
24.	632PWPL/(PRAYAGRAJ)/157	Regarding Hydrotesting of sewer line laid on national highway-96	17-May-22	PM-I - UPJN
25.	634PWPL/(PRAYAGRAJ)/158	Regarding slow progress of work 14 MLD phaphamau STP under Package-I	18-May-22	PM-I - UPJN
26.	640 PWPL/(PRAYAGRAJ)/160	Regarding progress of work in 16 MLD Jhunsi STP under package I	18-May-22	PM-I - UPJN
27.	PWPL/UPJN/PRAYAGRAJ/SITE /796	Regarding power shutdown for laying of balance pipeline work near phaphamau STP compus under package I	21-May-22	Prayagraj water private limited
28.	640 PWPL/(PRAYAGRAJ)/160	Regarding very slow progress of process building in 14 MLD phaphamau STP under package I	21-May-22	PM-I - UPJN
29.	651 PWPL/(PRAYAGRAJ)/164	Regarding very slow progress of Shastri bridge 16 MLD Jhunsi STP under package I	21-May-22	PM-I - UPJN
30.	652 PWPL/(PRAYAGRAJ)/165	Regarding submission of proposal for package STP in Trivenipuram Area for Jhunsi STP under package I	21-May-22	PM-I - UPJN
31.	PWPL/UPJN/PMCG/062/22	Submission of jhunsi old location structural drawing.	21-May-22	Prayagraj water private limited
32.	652 PWPL/(PRAYAGRAJ)/165	Regarding documentary video of all tapped drains of prayagraj.	23-May-22	PM-I - UPJN
33.	656 PWPL/(PRAYAGRAJ)/168	Regarding Site Inspection of Naini-I STP	23-May-22	PM-I - UPJN
34.	PWPL/UPJN/PRAYAGRAJ/SITE /798	Regarding submission of proposal for package STP in Trivenipuram Area for Jhunsi STP under package I	24-May-22	Prayagraj water private limited
35.	PWPL/UPJN/PRAYAGRAJ/SITE /798	Regarding slow work progrss of naini STP jhunsi STP and phaphamau STP assoiated infrastructure under package I	24-May-22	Prayagraj water private limited

### 13. EHS targets, Achievement & compliance report for the month of May' 2022

Sr. No.	Goals	Target of the month	Achievement of this Month	Previous Month achievement	Remark
1	Zero total recordable injuries	100%	100%	100%	
2	All personnel Health and Safety inducted	100%	100%	100%	
3	100% incident reporting and investigation	100%	100%	100%	
4	100% adherence of usage of appropriate PPE's at work	100%	100%	100%	

### 14. Status of statutory permits:

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
<b>Phaphamau Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Under Progress
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	88 No.	Received NOC From Forest Dept for Cutting 88 Nos. of trees.
4	Road cutting & crossing	Public Works Department	NA	Not Required
5	Railway Crossing	Commissioner Railway Safety	NA	Not Required
6	National Highway cutting & crossing	National Highway Authority of India	1 No.	1. License fee & BG amount of 6.67 Cr. & 3.26 Lacs respectively deposited by UPJN to NH authority on 9th Jul'21. 2. Revised estimate charges against road restoration & maintenance charges of Rs 9.32 Cr received by UPJN from NH vide Letter-1115/NH-96/330 dated 5th Aug'21.

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
				<p>3. Letter sent to ED-Project for release of fund vide letter No.2044/PWPL(Adani)/414 Dated 11th Aug'21.</p> <p>4. Letter written to ED- by UPJN regarding payment of license fee. (2576/PWPL(Adani)/508.</p> <p>5. Permission Received from NH PWD vide letter no. 70/NH-96/330 dated 12<sup>th</sup> Jan 2022.</p>
7	Revenue Road cutting & crossing	Panchayat/Local Authority	NA	Not Required
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	2 No.	Under process towards filing the application, Construction of 2 no. of Weir at; 1. Basna Nalla Drain Tapping 2. Shantipuram Nalla Tapping
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	Consent to operate for Existing Facilities	ULB and SPCB	1 No.	Will be processed during commissioning stage.
<b>Naini-II Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	3 No.	Under process towards filing the application. Will be applied before commissioning stage. Location: - 1. At Naini-II STP 2. At Mahewaghat SPS 3. At Mawaiya SPS
2	Consent to Establish	State Pollution	1 No.	Received

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
		Control Board (SPCB)		
3	Tree cutting	Forest Department	-	Under process towards filing the application. Finalized for laying of trunk sewer line route alignment is under progress.
4	Road cutting & crossing	Public Works Department	1 No.	NOC received from Mahewaghat SPS to Naini-II MPS on 08th Dec'2020.
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from railway vide letter No 86-W/KM/821/L-PRYJ-NYN DATED 16 <sup>th</sup> July 2021'
6	National Highway cutting & crossing	National Highway Authority of India	NA	NA
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Under process towards filing the application to concern authority.
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	6 No.	Under process towards filing the application, Construction of Weir at 6 nos. Drains. Location: - 1. Mawaiya Drain 2. Sachcha Baba Aashram Drain Tapping 3. Kharkhauni Drain 4. Mahewaghat Nalla-1 5. Mahewaghat Nalla-2 6. Mahewaghat Nalla-3
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
11	Consent to operate for Existing Facilities	ULB and SPCB	1 No.	Will be processed during commissioning stage
<b>Jhansi Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Under process towards filing the application. Will be applied before commissioning stage. Location: - 1. Jhansi STP 2. Shastri Bridge SPS
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	NA	Not Required
4	Road cutting & crossing	Public Works Department	1 No.	Under process towards filing the application to concern authority. Location: - Trivenipuram ADA Colony colony to Shastri Bridge SPS
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from railway vide letter No W/98-13/2020/71/W- DATED 29/03/2022
w	National Highway cutting & crossing	National Highway	1 No.	Under process towards filing the application to concern authority. Location: - Underpass Shastri Bridge
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Under process towards filing the application to concern authority. Location: - Shastri Bridge SPS to Jhansi MPS
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to UPJN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	13 No	Under process towards filing the application, Construction of Weir at 13 nos. Drains. Locations: - 1. Augharwa Nalla 2. Bhola Mandir Nalla 3. Gangoli Shivala Nalla I 4. Gangoli Shivala Nalla II



Sr. No.	Applicable Permit	Authority	Quantity	Remarks
				5. Savitri Nagar Nalla 6. Dham Nalla 7. Sashtri bridge Nalla 8. Triveni Marg Nalla I 9. Triveni Marg Nalla II 10. Ulta Quila Nalla I 11. Ulta Quila Nalla II 12. Havelia Nalla 13. Lakkar Nalla
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	consent to operate for Existing Facilities	ULB and SPCB	1 No	Will be processed during commissioning stage

## 15. Plant & Machinery Status

Sl. No.	Machinery	Phaphamau 14 MLD STP	Naini II 42 MLD STP	Jhunsi 16 MLD STP	Total
1.	JCB	3	1	3	7
2.	Dumper	-	-	-	-
3.	Proclaim	1	1	3	5
4.	Ajax	1	2	-	3
5.	Hydra	-	-	-	-
6.	Roller	-	1	-	1
7.	Submersible Pump 2HP	2	-	4	6
8.	Diesel Pump 5 HP	1	-	2	3
9.	5KV generator	3	2	2	7
10.	Total Station	-	-	-	-
11.	Water tanker	1	-	-	1
12.	Auto level	1	-	-	1
13.	Mixing machine	1	2	1	4
14.	Vibrator	3	5		8
15.	Tractor	3	2	2	7
16.	Concrete Chipping Machine	-	-	-	-
17.	Welding Machine	1	5	-	6
18.	Grinding Machine	-	10	-	10
19.	Gas cutting set	-	-	-	-
20.	Chain saw machine	-	-	-	-
21.	Chain Block	-	-	-	-
22.	RM 800	-	-	-	-
23.	Plywood cutting machine	4	8	-	12
24.	Steel cutting machine	5	9	4	18
Grand Total		30	48	21	99

## **16. ANNEXURE'S**

**Annexure- I: PROJECT ENGINEER INSPECTION REPORT  
AND RECOMMENDATION FOR PACKAGE-I**

**Annexure- II: KPI REPORTS OF PACKAGE -II AND PROJECT  
ENGINEER INSPECTION REPORT AND  
RECOMMENDATION**

**Annexure- III: KPI REPORTS OF PACKAGE -III AND PROJECT  
ENGINEER INSPECTION REPORT AND  
RECOMMENDATION**

**Annexure- IV: PROJECT ENGINEER ACTIVITY AS PER TOR**

**Annexure- V: QUALITY CONTROL / QUALITY ASSURANCE**

**ANNEXURE-I**

***PROJECT ENGINEER INSPECTION REPORT AND  
RECOMMENDATION FOR PACKAGE-I***

## Table of Contents

1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE.....	3
1.1 Inspection Report .....	3
1.2 Recommendation's- .....	7
2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE .....	8
2.1 Inspection Report .....	8
2.2 Recommendation's .....	13
3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE .....	15
3.1 Inspection Report .....	15
3.2 Recommendation's .....	18

# 1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE

## 1.1 Inspection Report

<b>Date of site visit</b>	7 <sup>th</sup> & 16 <sup>th</sup> May 2022
<b>Site Visitor</b>	1. Mr. Santosh Kumar, UPJN 2. Mr. Tauseef Ahmed, UPJN 3. Mr. Satwant Singh, UPJN 4. Mr. Amit Ranjan, AECOM 5. Mr Gaurav Panday, AECOM 6. Mr. Sharad, PWPL.
<b>Name of Facility</b>	16 MLD Jhunsi STP & Associated Infrastructure, Prayagraj.

### A. FCR Tank-

- RCC work at FCR tank is 100 % completed.
- Total 135.80 cubic meter PCC work has done at FCR.
- Approximately 2523.52 cum RCC work has done at FCR tank.
- Erection of all the structural steel member must adhere **clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.**

**1.21.2. Painting on structural steel work:**  
 Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

**a. Primer:**  
 Two coats of primer shall be applied on the steel structure. First coat of best free, oil-based, high-quality, corrosion resistant steel primers such as Red Oxide Zinc Chromate as specified shall be applied before any members of steel structure are placed in position or before any of work begins. Second coat of primer shall be applied after the erection is completed and before painting commences.

**b. Paint:**  
 Two coats of epoxy paint shall be applied on all structural steel members. Paint delivered by the fabricator/shipyard shall be ready mixed, in original sealed containers, as guided by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall conform to the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

Primer coating	100 gms.
Finish coating	300 gms.

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

**1.21.3 Galvanizing of structural steel**  
 Galvanizing of structural member shall conform to IS 4759, 209, 2629, 3633 and 6743.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Concessionaire is required to install FCR module along with Air diffuser grid piping & railing at the top of FCR at earliest.





## B. Staff Quarter –

- RCC work of Staff Quarter is completed. Total 129.62 cubic meter RCC is done at staff Quarter.
- Brick work, Plumbing & Lighting work is completed.
- At Staff quarter Plaster work of inside & outside wall is completed & putty work is under progress.
- Painting & Flooring of staff quarter should be done as per approved Drawing.

SCHEDULE OF FINISHING	
DESCRIPTION	
EXTERNAL PLASTER	ALL NEW THICK EXTERNAL FINISHING PLASTER IN TWO LAYER IN 1:4 M/T
INTERNAL PLASTER	TO NEW THICK IN 1:4 M/T FINISH. EXISTING BRICK THICK WALL TO NEW THICK IN 1:4 M/T FINISH. HALF BRICK THICK WALL TO NEW THICK EXTERNAL PLASTER IN 1:4 M/T
SCHEDULE OF FLOORING	
ROOM	DESCRIPTION
STAFF QUARTER, BATH, TOILET	100% NEW STONE/SLAB FLOORING
STAFF QUARTER	100% NEW STONE/SLAB FLOORING
STAFF QUARTER	100% NEW STONE/SLAB FLOORING
STAFF QUARTER	100% NEW STONE/SLAB FLOORING
STAFF QUARTER	100% NEW STONE/SLAB FLOORING
STAFF QUARTER	100% NEW STONE/SLAB FLOORING
SCHEDULE OF PAINTING	
ROOM	DESCRIPTION
STAFF QUARTER	TO NEW THICK IN 1:4 M/T FINISH. EXISTING BRICK THICK WALL TO NEW THICK IN 1:4 M/T FINISH. HALF BRICK THICK WALL TO NEW THICK EXTERNAL PLASTER IN 1:4 M/T
STAFF QUARTER	TO NEW THICK IN 1:4 M/T FINISH. EXISTING BRICK THICK WALL TO NEW THICK IN 1:4 M/T FINISH. HALF BRICK THICK WALL TO NEW THICK EXTERNAL PLASTER IN 1:4 M/T

## C. Process Building-

- Excavation at Process building is completed.
- Boulder Soling work is completed.
- PCC of Process Building is completed.
- Bottom Raft of Process Building is completed.
- RCC work of Tie Beam is completed.
- Column above Tie Beam is completed.
- Soil filling above Tie Beam up to plinth beam is completed.
- RCC work of Plinth Beam is 100% completed.
- Column above plinth beam is 100% completed.
- RCC work of Slab at 98 m level is completed.
- Grit Chamber 2nd lift reinforcement in Progress.
- Inlet Slab at 92.1staggering and shuttering work completed
- Cable trench work in Progress.
- Blower foundation with Grade slab work in progress.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Process Building is lagging far behind construction plan.

- Concessionaire is required to expedite the foundation and flooring work of DG, Transformer, Air blower, Dewatering unit and other E&M equipment foundation at earliest.

#### **D. Tube Settler-**

- Excavation work At Tube settler is completed.
- Boulder Soling work is completed.
- PCC (72 cum) work is completed.
- Reinforcement of Raft is completed.
- RCC work of Raft is completed.
- RCC work of CCT portion & Tube settler area is 100 % completed.
- Total 1442.5 cum RCC work is completed at Tube Settler.
- Hydrotesting of CCT portion & tube settler is completed.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Tube Settler is lagging far behind construction plan.
- Concessionaire is suggested to expedite the gates installation work , construction of screw pump foundation as earliest..

#### **E. Security Cabin-**

- Excavation work is completed.
- PCC work is completed.
- Footing work is completed.
- RCC (23.75 cum) work of security cabin is completed.
- Brick Work at tube Settler is completed.
- Plaster work at security cabin is completed.
- Putty of security cabin is completed.
- Concessionaire is required to finish all the Remaining work of security cabin without any further delay.

#### **F. Main Pumping Station-**

- Excavation work At Main Pumping Station is completed.
- Boulder Soling & PCC work is completed.
- RCC of Raft is completed.
- RCC work up to 10th lift wall is completed.
- 11<sup>th</sup> Lift wall with 89.0 Level Slab Completed.
- Slab at level 93.5 is pending.
- Shuttering and staging materials removing from tank in progress.
- It is suggested to provide Pipe & Pipe Barricading with GI sheet around the excavated area to avoid any casualty at site during execution.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of MPS is lagging far behind construction plan

#### **G. Shastri bridge SPS-**

- Excavation work under progress.
- Provide GI sheet barricading around plot area.
- Dewatering work is started on 4th March 2022 and excavation work has been started on 1st April 2022. Raft work is completed. Work is very slow.
- It is suggested to concessionaire plan for pouring of concrete of wall every day 5 days.

- It is also observed that there was an objection against construction of Shastri Bridge SPS at proposed site by local inhabitants, It should be noted that this particular facility has already been delayed for more than one year and no further delay will be acceptable. Needful actions to be taken and expedite the work without any further delay and complete the work within the timelines

#### **H. Rising Main from Shastri bridge SPS to Jhunsī MPS:**

- Total 2072-meter (DI 700 mm Dia) laying is completed out of 3875 m.
- It is suggested to provide hard Barricades (Pipe & Pipe) around excavated trench & GI sheet at the end of daily work around open Trench to avoid any inconvenience to Local Public.
- Concessionaire is suggested to take approval of Design/Drawing of Thrust Block/Anchor Block/Pedestal for Rising main so that laying of rising main can be done in Continuity without unnecessary gaps.

#### **I. Trunk Main & I & D works**

- Total 302 m laying of Trunk Main (700 mm Dia) from Ulta Quila-I to Haveliya Nalla is completed and construction of 6 no's Manhole is under progress.
- Total 406 m laying of Trunk Main (500 mm Dia) from Lakkar Nalla to Haveliya Nalla is completed.
- Total 177 m laying of Trunk Main (300mm Dia) from Gangoli shivalay to Bhola Mandir is completed.
- Total 155 M laying of dia 200 mm completed.
- Total 457 m laying of dia 800 mm completed
- Total 52 m laying of outfall completed.
- Execution work of I & D structures are under progress at 9 nalla locations.

<b>SI No</b>	<b>I&amp;D Name</b>	<b>Work Status</b>
1	Augarwa Nalla	Work under progress
2	Bhola Mandir Nalla	Work under progress
3	Gangoli Shivalla Nalla-I	Work under progress
4	Gangoli Shivalla Nalla-II	Work under Progress
5	Savitri Nagar Nalla	Work under Progress
6	Dham Nalla	Work under Progress
7	Shastri Bridge Nalla	Work under Progress
8	Triveni Marg Nalla-I	Work Not Started
9	Triveni Marg Nalla-II	Work under progress
10	Ulta Quila Nalla -I	Work under progress
11	Ulta Quila Nalla-II	Work under progress
12	Havelia Nalla	Work under progress
13	Lakkar Nala	Work under progress

#### **J. Applicable Permits:**

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Jhunsī Facility as no hindrance will be accepted in future due to new applicable permit issue.

#### **K. Other miscellaneous activities-**

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- Concessionaire is required to start the construction of Retaining wall & boundary wall at earliest.

### **1.2 Recommendation's-**

- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to provide enough manpower (at least 150 labors) & resources to expedite the work.
- resolve all above-mentioned shortcomings so that in future, work can be executed smoothly.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.
- Concessionaire is suggested to deploy enough manpower during the day and night shifts to expedite the Electrical and mechanical work to avoid further delay where civil construction work is completed.
- Concessionaire is suggested to provide the balance material at site as earliest to avoid the further delay like VFD panel, APFCR panel, PMCC panel, Transformer, metering panel, Diesel generator, Air blower, Sluice gates, distribution panel, HT cable, Interconnecting piping and etc.
- Concessionaire is suggested to start the HT cable laying and Interconnecting pipeline within Sewage treatment plant.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.

## 2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE

### 2.1 Inspection Report

Name of Facility	42 MLD Naini – II STP & Associated Infrastructure, Prayagraj.
Date of visit	2 <sup>nd</sup> , 4 <sup>th</sup> , 17 <sup>th</sup> & 19 <sup>th</sup> May 2022
Site Visitors	1. Mr. Santosh Kumar, UPJN. 2. Mr. Arvind Yadav, UPJN 4. Mr. Amit Ranjan AECOM. 5. Mr Gaurav Pandey, AECOM 5. Mr. Pushpender, PWPL.

#### A. FCR unit:

- FCR Civil construction completed - 100 %
- Tank A – Hydrotesting Completed.
- Tank B – Hydrotesting Completed
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface within 10 days otherwise Milestone certification would not be possible by UPJN and Project Engineer.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- It is suggested to concessionaire proper repairing & grinding shall be done for outer wall wherever required.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

#### 1.21.2. Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

##### a. Primer

Two coats of primer shall be applied on the steel structures. First coat of touch-free, oil-based, high-quality, corrosion resistant steel primers such as Red Oxide Zinc-Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting intermediate.

##### b. Paint

Two coats of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating : 100 µm

Second coating : 100 µm

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.



- At Tank A, "C" profile installation is completed. Diffuser grid frame installation work is completed.
- At Tank B, "C" profile and diffuser grid frame installation is completed in three sections out of nine. Wall Grinding work is under progress for installation of "C" profile

**B. Tube-Settler Unit:**

- The RCC work of this unit has been completed but its hydrotesting, internal and external finishing work, joint filling and painting work is still pending.
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface and hydrotesting within 10 days otherwise the completion of this unit is considered as incomplete.
- The slab casting of CCT portion is completed. it is necessary to expedite the work by deploying separate labour resources for timely completion.
- Start the painting work of tank after completion of finishing work. Painting works should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved drawing of Tube Settler tank.
- The 4 nos out of 8 chamber is completed. It is instructed to expedite the construction of Chambers of this unit otherwise completion of work cannot possible.
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Tube Settler is lagging far behind construction plan.
- Concessionaire is suggested to expedite the work of frame arrangement for tube settler media.
- Launder support installation work is started in 1 section out of 8 sections.
- Civil finishing work is under progress in 7 sections out of 8 hence no E&M work is started.

**C. Process Building unit:**

- Part A:
  - Excavation & PCC is completed. RCC work of raft is completed.
  - Slab casting completed at Level 92.5
  - At Level + 98.85 slab casting completed.
  - Grit Chamber final lift wall RCC work is completed.
  - Grit channel at 94.25 walkway slab RCC work is completed
  - Foundation and flooring work under progress.
  - The RCC work has been completed in PTU. The brick masonry work, wall electrification, plumbing and other misc. works are still pending. The current

progress of this unit not as per approved construction plan. Due to delays in civil construction work, there is a delay in starting mechanical and electric work which is affecting the overall progress of the whole project and we are losing our targets. If this practice continues, we will not be able to commission this project on time.

- Part B:
  1. Ground floor:
    - VFD panel installation work is started 6 No. out of 8.
    - Harmonic panel installation work completed. (Erection Pending)
    - HT panel installation work completed. (Erection Pending)
    - HT cable laying completed from metering panel to HT panel.
    - HT cable laying completed from HT panel to transformer foundation.
    - FCR air blower installation work is under progress 4 No. out of 6.
    - FCR air blower header erection work is under progress.
    - Cable trench work in metering room, VFD panel room, HT panel room, DG room, APFCR panel room, PMCC panel room, transformer room under progress.
    - The foundation work of DG foundation, LT Panel, HT Panel completed.
  2. First floor:
    - It is suggested to concessionaire start the foundation and finishing work on first floor as per approved design / drawing.

**D. Boundary Wall:**

- RCC for boundary wall columns, Brick work, plastering work are in progress,
- 80% RCC & Brick work Completed.
- Work is very slow. It is suggested Concessionaire work should be expedite by increasing manpower.

**E. Naini-II MPS and I&D works:**

- RCC of Wall is completed up to top level i.e. 89.0 level. RCC work of slab at the level 89.0 is completed. Stair work under progress. Work progress of MPS is very slow.
- I&D works Status

Sl. No	I&D Name	Work Status
1	Mawaiya Nalla	Work under progress
2	Sachha Baba	Work not started
3	Khakhrauni Nalla	Work is under progress
4	Mahewaghat-I Nalla	Work stopped
5	Mahewaghat -II Nalla	Work under progress
6	Mahewaghat-III Nalla	Work under progress

**F. Mahewaghat SPS:**

- Inlet channel Raft is completed, 6th out of 6th lift wall completed and slab reinforcement and shuttering work is under progress.
- RCC work of slab is completed
- For battery & panel room tie beam RCC work completed and slab at level 89 shuttering work under progress
- The work of staff quarter and boundary wall has not started yet. It is directed to immediately start the work of boundary wall and SQ.
- It is suggested to concessionaire, gradation of construction material (Aggregate and sand) must be done before RCC work. At the start of concrete pouring, Slump Cone, Cube moulds & admixture measuring jar must be available at site.
- Steel reinforcement was directly placed on ground surface. steel reinforcement should not be stacked direct on ground, that can be stacked on wooden batten, Steel reinforcement shall ordinarily be stored in such a way as to avoid distortion and to prevent deterioration and corrosion.
- At one side SPS wall was out of plumb, it is suggested to concessionaire kindly take necessary action to rectify.
- Concessionaire has not provided safety barricades as per standard norms, it is suggested that construction site should be properly barricaded with Pipe & Pipe along with GI Sheet to avoid any incident or unauthored access at site.
- During inspection it is observed that only 15 labors were deployed at site.

**G. Mawaiya Nalla SPS:**

- Excavation, stone pitching, and PCC is completed.
- 2nd lift wall was completed on 03.12.2021.
- 5th lift wall was completed on 03.01.2022.
- 6th lift wall casting & slab at level +83.95m completed on 05.02.2022. RCC of 11 lift wall is completed up to level 89 and RCC of slab is completed.
- In Inlet channel 6th lift wall casting completed & RCC work of slab completed.
- Staff quarter tie beam reinforcement and shuttering work under progress
- During site inspection it is observed that 30 labors were deployed at site.
- During site inspection it is observed that, concessionaire has not provided safety barricades as per standard norms, it is suggested that construction site should be properly barricaded with Pipe & Pipe along with GI Sheet to avoid any incident or unauthored access at site.
- It was observed that steel reinforcement was directly placed on ground surface. steel reinforcement should not be stacked direct on ground, that can be stacked on wooden batten, Steel reinforcement shall ordinarily be stored in such a way as to avoid distortion and to prevent deterioration and corrosion.
- Site instruction register was not available at site, concessionaire is suggested

to keep instruction register at site on regular basis.

**H. Raising Main Mahewaghat SPS & Mawaiya SPS to Naini-II MPS:**

- Raising main of DI 300 mm dia. From Mahewaghat to Naini-II MPS started on 13.01.2021 and total approx. 687.5 rmt. out of 700 Rmt. laying done at site.
- Raising main of DI 800 mm dia. From Mawaiya nalla to Naini-II MPS started on 20.01.2021 and total approx. 683.5 rmt. out of 700 rmt. laying completed.
- Air valve installation is not started as on date.
- Hydro-Testing of laid pipes has not been started till date. Due to this, the road restoration work is also affecting.
- The concessionaire is requested to carry-out all pending works and Hydro-Testing earliest

**I. Trunk Sewer pipeline:**

- RCC 600mm Dia. Pipe started laying form Mahewaghat to Naini-II stretch and total of 3902 Rmt. out of 4077 Rmt. laid till date.
- At Mahewaghat Gravity main near Naini old bridge for trenchless pipelaying, casing pipe pushing work was completed in first week of Oct'21 and work is under progress.
- The trunk Sewer pipeline of RCC 1400mm Dia. Pipe started laying form Mawaiya nalla to Naini-II stretch and total of approx. 2867 Rmt. out of approx. 3050 Rmt.
- 1600 Dia pipe laid 942 m out of 997m at site till date.
- Total 98 nos. Manholes Completed out 108 nos.

**J. Staff Quarter:**

- The individual building, staff quarter is not completed as on date. Electrical, plumbing & finishing work is balance in staff quarter.
- RCC & Plastering work is completed up to 2nd Roof slab.
- It is noticed that the work in Staff quarter started in Feb-March'20 and still work is balance, it is showing the progress of work is very poor.
- The concessionaire is requested to increase the manpower and expedite the work to meet the progress & follow all the safety norms at site.

**K. Other miscellaneous activities:**

- The Progress at site is very slow. Availability of manpower is less at site.
- It is observed that, electric current is not available at Naini II STP site, which is affecting testing of construction material at site. it is suggested to concessionaire resolve the issue at the earliest.
- Laboratory was not found fully equipped at site. It is suggested to concessionaire arrange for testing of construction material & Compression testing machine (CTM) at Naini II STP site.
- Toilets are not operational at site due to unavailability of water and absence of

cleaning, which violate the sanitation guidelines and involves health risk for workers. It suggested to concessionaire resolve this issue earliest and make all toilets operational at site.

- There is regular issue in availability of concrete from batching plant.
- Availability of concrete pump is not adequate.
- Concessionaire is required to provide proper hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- Proper Stacking of Steel should be done at site & cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- It is found that the cement stacked and covered, but it is too close to the wall, also proper height to be provided. It is suggested provided to close all the openings of shed to protect it from rainwater and moistures. SRC Cement stack also checked at RMC Plant and same observations provided for compliance.
- I & D work at Sachcha Baba Nalla has not been started till date . It is also observed that trenchless work is also pending since from 5 months due to unavailability of pipe. It is to bring in your kind notice that generally rainy season starts from Mid of the June, therefore it is highly unlikely to continue the excavation/trenchless work during this period. There is no seriousness by the concessionaire regarding curing of the structure. Finishing work is very poor at Mahewaghat SPS. Kindly instruct the concessionaire to improve workmanship at site.

## **2.2 Recommendation's**

- The Average labour strength at Naini-II STP site is 138 nos. As the progress of work is far behind the construction schedule, concessionaire is requested to increase the labours (at least 200) and arrange separate labour gangs at different construction units. UPJN SE also instructed to Concessionaire, engage Manpower and separate gang for all unit & Concessionaire Committed to UPJN for increasing manpower.
- It suggested to concessionaire, Exposed surfaces of concrete shall be kept continuously in a damp or wet condition by ponding or by covering with a layer of sacking, canvas, hessian or similar materials and kept constantly wet for at least seven days from the date of concrete
- It is suggested to concessionaire, Expedite the work by deploying additional manpower and machinery & pipes should be made available at site.
- It is suggested to concessionaire make alternate batching plant arrangement. So that work will not be delay due to unavailability of concrete.
- It is already suggested to concessionaire; hindrance register must be maintained at all the facilities.



- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- Work quality should be maintained & proper arrangement should be made for curing of structure.
- Copy of all approved design and drawing should be available at site.
- The concessionaire is suggested to implement all ESHS norms at site.
- The concessionaire is requested to follow 'Schedule-10 Part-B' of the concessionaire agreement and IS-456 and other relevant IS codes for all the site execution activities and works as and when required.
- The concessionaire is suggested to take necessary action to incorporate all the observation otherwise timely completion of milestones will not be possible and any delay will be attributed at the concessionaire's end.
- Concessionaire is suggested to deploy enough manpower during the day and night shifts to expedite the Electrical and mechanical work to avoid further delay where civil construction work is completed.
- Concessionaire is suggested to provide the balance material at site as earliest to avoid the further delay like 2 No. VFD panel, APFCR panel, PMCC panel, Transformer, metering panel, Diesel generator, distribution panel, HT cable, Interconnecting piping and etc.
- Concessionaire is suggested to start the HT cable laying and Interconnecting pipeline within Sewage treatment plant.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.

### 3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE

#### 3.1 Inspection Report

Date of site visit	3 <sup>rd</sup> , 18 <sup>th</sup> & 20 <sup>th</sup> May 2022
Site Visitor	Mr. Santosh Kumar, UPJN Mr. Tauseef Ahmed, UPJN Mr. Amit Ranjan, AECOM Mr Gaurav Panday, AECOM Mr. Ashish Singhai, PWPL Mr. Rahul Sharma PWPL
Name of Facility	14 MLD Phaphamau STP & Associated Infrastructure

#### A. FCR Tank-

- FCR Civil Construction work completed. Hydrotesting work also completed.
- It is informed to concessionaire proper finishing must be done at all the grouting points.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

##### 1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

##### a. PRIMER

Two coats of primer shall be applied on the steel structure. First coat of lead free, oil based, high-quality, corrosion resistant steel primers such as Red Oxide Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting connections.

##### b. PAINT

Two coat of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall conform to the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating 100 µm

Second coating 100 µm

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

##### 1.21.3 Galvanizing of structural steel

Galvanizing of structural member shall conform to IS 4759, 209, 2629, 3633 and 6743.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Concessionaire is required to finalize the framing arrangement of FCR module along with Air diffuser grid piping & railing at the top of FCR at earliest.



## B. Staff Quarter –

- Staff Quarter structure work is completed. Finishing, electrification and plumbing work is balance.
- It is informed to Concessionaire door & window must be install as per concessionaire agreement & specification.
- Painting & Flooring of staff quarter should be done as per approved Drawing.

SCHEDULE OF FINISHING	
Sl. No.	DESCRIPTION
1	EXTERNAL PLASTER 20 MM THICK SMOOTH FINISHED PLASTER ON TWO LIVES ON C-25 1:4
2	INTERNAL PLASTER 12 MM THICK ON CM 1:4 FOR SINGLE ROOM THICK WALL, 12 MM THICK ON CM 1:4 FOR HALF ROOM THICK WALL.
3	CEILING PLASTER 12 MM THICK CEILING PLASTER ON CM 1:4
SCHEDULE OF FLOORING	
Sl. No.	DESCRIPTION
1	100% RICH MIX. MORTAR
2	100% RICH MIX. MORTAR
3	100% RICH MIX. MORTAR
4	100% RICH MIX. MORTAR
5	100% RICH MIX. MORTAR
6	100% RICH MIX. MORTAR
7	100% RICH MIX. MORTAR
8	100% RICH MIX. MORTAR
9	100% RICH MIX. MORTAR
10	100% RICH MIX. MORTAR
SCHEDULE OF PAINTING	
Sl. No.	DESCRIPTION
1	100% RICH MIX. MORTAR
2	100% RICH MIX. MORTAR
3	100% RICH MIX. MORTAR
4	100% RICH MIX. MORTAR
5	100% RICH MIX. MORTAR
6	100% RICH MIX. MORTAR
7	100% RICH MIX. MORTAR
8	100% RICH MIX. MORTAR
9	100% RICH MIX. MORTAR
10	100% RICH MIX. MORTAR

## C. Process Building-

- Part A: Grit Chamber slab completed .1st lift column complete above plinth beam. Wall of PE Tank completed upto 2nd lift.
- Part B: RCC of 4th nos column upto 4th lift .RCC of 8 nos column completed upto 3rd lift and RCC of 11 nos column completed upto 2nd lift.
- Part C: RCC of 6 no column completed upto 94 level.
- It is suggested to concessionaire, speed up the work of process building as the work progress is very slow. It is suggested to concessionaire provide shear key at construction joint.
- Concessionaire is required to expedite the foundation and flooring work of DG, Transformer, Air blower, Dewatering unit and other E&M equipment foundation at earliest.
- It is informed to concessionaire all site observation given by UPJN & Project engineer must be closed at the earliest

- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of Process Building is lagging far behind construction plan.

#### **D. Tube Settler-**

- CCT: Civil work completed
- Hopper area and Sludge holding portion work completed.
- During site visit it is observed that wall finishing work is not proper, it is suggested to concessionaire proper wall finishing should be done.
- Concessionaire is suggested to expedite the work of frame arrangement for tube settler media.
- Concessionaire is suggested to expedite the erection work of launder and weir arrangement for tube settler media.

#### **E. Security Cabin-**

- Execution work at Security Cabin is not started yet.

#### **F. Main Pumping Station-**

- Slab completed upto 89.0 level.
- 6 nos column is completed upto 93.00 level & top slab reinforcement work is in progress and Cleaning work in progress
- Concessionaire is suggested to expedite the work with additional manpower & Resources as Execution of MPS is lagging far behind construction plan.

#### **G. Basna Nalla SPS-**

- Raft is completed of 8<sup>th</sup> lift wall is completed and steel and shuttering of 9<sup>th</sup> lift wall is under progress.
- Concessionaire is also suggested, entire construction site should be properly barricaded.
- It is informed to concessionaire increase manpower and speed up work progress.

#### **H. Trunk Sewer & I & D works**

- Total laying of 800 dia. RCC pipe along NH 845 m completed with 11 nos manhole out of 845 m
- Execution work of I & D structures are under progress at 2 nalla locations.

SI No	I&D Name	Work Status
1	Basna Nalla	Work under progress
2	Shantipuram Nalla	Work under progress

#### **I. Applicable Permits:**

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Prathama

Facility as no hindrance will be accepted in future due to new applicable permit issue.

**J. Other miscellaneous activities-**

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.

### **3.2 Recommendation's**

- It is observed that work progress is very slow which may impact the scheduled-on time completion of this project. Concessionaire is suggested to increase the manpower, material and machinery and expedite the work without any further delay and complete the work within the timelines of Approved Construction Plan.
- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to provide enough manpower (at least 150 labors) & resources to expedite the work.
- resolve all above-mentioned shortcomings so that in future, work can be executed smoothly.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.

**ANNEXURE-II**

***KPI REPORTS OF PACKAGE -II, PROJECT  
ENGINEER INSPECTION REPORT AND  
RECOMMENDATION***



## Table of Contents

1.	NAINI-I STP AND ASSOCIATE INFRASTRUCTURE .....	2
1.1	KPI Report .....	2
1.2	Inspection Report .....	4
1.3	Recommendations .....	9
2.1	RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE .....	10
2.1	KPI Report .....	10
2.2	Inspection Report .....	12
2.3	Recommendation's .....	15



# Naini-I STP, 80 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design: 80 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	IN	OUT	INLET pH (Design: 7.0)	Final pH (Design: 8.5 to 9.0)	Inlet BOD (Design: 4250 mg/l)	Final BOD (Design: 120 mg/l)	Inlet COD (Design: 8400 mg/l)	Final COD (Design: 120 mg/l)	Inlet TSS (Design: 1000 mg/l)	Final TSS (Design: 150 mg/l)	Inlet (Design: 5A)	Final (Design: 4500 MPN/100 ml)	Final (Design: 0.2 mg/l)	Outlet Concentr. value (+20%)	Final Concentr. (20.36 mg MPN/100)	
1 May-22	115000	115000	7.28	7.96	131	30	320	40	100	35	NA	300	0.2	26.1	1400000	
2 May-22	115000	115000	7.23	7.61	129	22	340	44	105	21	NA	300	0.2	25.7	1700000	
3 May-22	118000	118000	7.30	7.30	130	24	340	40	107	20	NA	300	0.2	25.8	1500000	
4 May-22	111000	111000	7.28	7.27	120	30	320	40	100	34	NA	400	0.2	21.8	1200000	Sample of Sludge was taken from Sludge drying tank hence sludge consistency cannot be observed as accurate
5 May-22	111200	111200	7.29	7.29	121	22	330	44	102	22	NA	300	0.2	26.2	1400000	
6 May-22	113100	113100	7.28	7.30	130	21	340	40	106	20	NA	300	0.2	25.3	1700000	
7 May-22	115100	115100	7.22	7.38	119	18	300	40	102	22	NA	600	0.2	28.0	1200000	
8 May-22	118000	118000	7.28	7.25	129	10	370	36	100	10	NA	300	0.2	26.7	1700000	
9 May-22	118000	118000	7.23	7.28	133	20	330	44	100	23	NA	400	0.2	25.3	1300000	
10 May-22	117500	117500	7.28	7.44	130	22	344	40	100	17	NA	300	0.2	25.1	1400000	
11 May-22	118000	118000	7.44	7.40	120	28	310	40	100	20	NA	300	0.2	25.8	1300000	
12 May-22	118000	118000	7.23	7.41	130	19	340	40	100	22	NA	300	0.2	24.7	1200000	
13 May-22	118000	118000	7.28	7.20	141	23	346	44	102	20	NA	300	0.2	24.0	1700000	
14 May-22	117000	117000	7.21	7.70	125	20	330	40	107	21	NA	400	0.2	25.1	1400000	
15 May-22	118000	118000	7.22	7.20	121	20	320	20	102	20	NA	300	0.2	25.3	1300000	
16 May-22	117200	117200	7.28	7.20	120	23	344	44	100	20	NA	300	0.2	25.7	1200000	
17 May-22	115000	115000	7.41	7.45	129	21	332	40	102	11	NA	400	0.2	24.9	1700000	
18 May-22	118000	118000	7.24	7.20	130	24	350	40	100	20	NA	400	0.2	25.1	1400000	
19 May-22	117600	117600	7.28	7.26	129	10	320	20	101	29	NA	300	0.2	25.8	1200000	
20 May-22	118000	118000	7.23	7.44	121	20	320	40	100	22	NA	400	0.2	25.3	1200000	
21 May-22	80070	80070	7.28	7.30	130	22	340	44	100	10	NA	400	0.2	25.0	1700000	
22 May-22	80420	80420	7.30	7.31	121	10	344	36	100	22	NA	300	0.2	21.8	1400000	
23 May-22	118100	118100	7.28	7.23	119	21	348	40	100	22	NA	300	0.2	25.1	1200000	
24 May-22	118100	118100	7.23	7.20	121	10	320	36	100	21	NA	400	0.2	25.8	1700000	
25 May-22	101100	101100	7.24	7.24	120	17	320	44	100	21	NA	300	0.2	25.0	1200000	
26 May-22	111300	111300	7.21	7.20	121	21	320	40	101	21	NA	300	0.2	25.4	1200000	
27 May-22	117000	117000	7.23	7.20	120	20	344	40	100	24	NA	300	0.2	24.0	1400000	
28 May-22	112000	112000	7.28	7.24	120	10	330	44	101	21	NA	300	0.2	25.3	1200000	
29 May-22	112000	112000	7.28	7.20	120	21	340	40	100	20	NA	300	0.2	25.8	1700000	
30 May-22	119400	119400	7.23	7.20	121	20	320	44	100	22	NA	300	0.2	25.7	1200000	
31 May-22	112400	112400	7.22	7.23	120	10	344	40	112	20	NA	400	0.2	25.8	1700000	
Average:	108150.72	108150.72	7.25	7.29	124.25	20.40	328.40	41.81	101.60	22.42	NA	354.54	0.25	25.34	1400451.61	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 1.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar, PM-I, UPJN</li> <li>2. Mr. Arvind Yadav, AE, UPJN</li> <li>3. Mr. Rahul Paswan, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Tomar, AECOM.</li> <li>6. Mr. Rahul Chaudhary, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 80 MLD STP at Naini-i, Prayagraj</li> <li>• 80 MLD MPS at Gaughat, Prayagraj</li> <li>• 35 MLD SPS at Chacharnalla, Prayagraj</li> </ul>

Visit was done on 10<sup>th</sup> May 2022, 17<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Naini-I STP	111.21 to 125.88
2	Gaughat MPS	111.44 to 126.59
3	Chacharnalla SPS	33.63 to 46.33

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	18 to 24 mg/l
2	TSS – Effluent	< 50 mg/l	29 to 36 mg/l
3	pH – Effluent	6.5 – 9.0	7.34 to 7.76
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	24.70 to 26.10 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Naini I STP	40.28 to 58.87
2	Naini I Associated Infrastructure	70.02 to 77.30

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Online Analyzer at Inlet is not giving correct values of parameters. Concessionaire to please check & rectify the problem.
2. Communication of data from PLC system of SPS/MPS to SCADA system of STP is started but signals are breaking hence data is not received continuously, hence SCADA reports related to associated infrastructure cannot be generated. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
3. In Naini-I STP, main MCC panel doesn't have provision for taking power from secondary sources like DG, Solar power generation system and Biogas power generation system simultaneously. It is observed that Biogas engine is operated in daytime due to which power generated from solar system is wasted during daytime. Therefore, it is suggested to operate Biogas engine in nighttime so that solar power generation system can be operated at full efficiency and full power generated from the same can be used to run equipment. This will increase the power generation from renewable resources and decrease the power requirement from grid which will ultimately lower the electricity bill of the facility.
4. Gas engine is working. Currently, Biogas engine is operated for 9 hours only during the day but as per clause no. 1.1. of Part-G in Schedule-10, the facilities shall run 24 hours every day. Hence, Concessionaire is requested to do the needful.
5. All three mechanical screens of 60 MLD part are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
6. All two mechanical screens of 60 MLD part are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
7. For 60 MLD, all grit removal units are working. Grit removal from grit separator of unit no. 2 is not efficient, Concessionaire to please rectify the problem.
8. For 20 MLD, all grit removal units are working.
9. All Primary Settling Tanks are working. Scum removal system is not working efficiently as large amount of scum can be seen floating on the surface. Scum is fully filled in the box & it is not going properly to collection chamber. Rectification of problem is required.
10. In all PSTs, it is observed that lumps of sludge are coming to the top in some parts due to which outlet quality of PSTs is deteriorating. This can be rectified by ensuring proper withdrawal of sludge. Concessionaire to please ensure the same.
11. It is observed that supernatant coming from digesters is very thick and this supernatant is mixed into main process through filtrate pumps. Now, this supernatant coming from digesters contains dead mass completely which in turn decreases efficiency of the process and increases load on PSTs. Hence, it is suggested to either improve the quality of supernatant from digester or avoid mixing of this supernatant into main process so that efficiency of treatment can be increased.
12. Telescopic valves of Primary Settling Tanks are not working.
13. Installation of actuators is pending for drain valves of Primary Settling Tanks.
14. All nine surface aerators are working. It is recommended to install DO analyzer in this tank also for better monitoring.
15. For Aeration tank of 60 MLD, it is observed that DO is maintained around 1-1.5 mg/l only which means that aeration process is not performed efficiently in the aeration tanks. Also, the appearance of sewage in the same is blackish in color which must be brownish in appearance in ideal condition. Effect of the same can be seen in effluent quality also as the clarity of the same is not up to the mark. Hence, Concessionaire is required to do the needful for the same so that effluent quality can be improved.
16. Aeration tank of 20 MLD is in operation. Commissioning of DO analyzer is not completed yet.
17. Interlink of DO analyzer with Aeration blowers is not done yet for running blower in auto

- mode as per DO levels in Aeration Tank.
18. All Aeration blowers are working.
  19. All Final Settling Tanks are working.
  20. It is suggested to install torque switches in all clarifiers for having better protection against excessive load on scrapper.
  21. Installation of actuators is pending for drain valves of Final Settling Tanks.
  22. Cleaning of Chlorine Contact Tank is required as due to flood, mud and silt is deposited in the tank which is in-turn deteriorating the quality of effluent. Concessionaire to please rectify the problem at the earliest.
  23. In RSPH unit of 60 MLD, 2 out of 4 pumps are working, two pumps are under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest.
  24. In RSPH unit of 20 MLD, 1 out of 2 pumps are working, one pump is under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest.
  25. Both chlorinator and both booster pumps are in working condition. One out of two vacuum injectors are not working and hence none is in stand-by.
  26. Commissioning of Leak absorption system is completed. Checklist for the same must be prepared and recorded properly every month.
  27. Process analyzers at outlet is working. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check & do the needful.
  28. Chlorine analyzer at outlet is not working.
  29. Outlet flowmeter is not working. This is a long-term pending issue hence Concessionaire to please rectify the problem at the earliest. Also, RCC chamber for the flowmeter is not constructed.
  30. Both thickeners are in working condition. Installation of actuators for drain valves is pending. Installation of flowmeter in one out of two lines from blending tank to thickener is pending.
  31. Effluent quality must be improved.
  32. All thickened sludge transfer pumps are working. It is suggested to install exhaust blowers in thickened sludge pump house for releasing the gases generated inside the room for safety purposes.
  33. In TEPH, all pumps are OK for operation for Dandi and Naini Area.
  34. For TEPH panel, modification of room is in progress for fulfilling the electrical norms due to installation of new double front panel in old room.
  35. Both DGs are in operation. Installation work of chimney for DGs as per CPCB norms is pending.
  36. Sludge dewatering unit is in operation. Installation of various instruments is pending.
  37. Currently, only one sludge drying bed is empty and one is running. Concessionaire is requested to keep at least 10 sludge drying beds empty for ensuring proper withdrawal of sludge from the system in all conditions.
  38. All filtrate pumps are working.
  39. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. This problem must be rectified.
  40. Both dewatering feed pumps are working.
  41. All Digesters are working.
  42. Heat exchangers, sludge recirculation pumps for all digesters are working.
  43. In compressor room, all six compressors are working.
  44. Both Gas holders are working.

45. Gas flare is working.
46. H<sub>2</sub>S scrubber unit is working. Analyzers fitted at inlet & outlet unit are working.
47. Installation of service water pumps is pending. It is observed that ground water is used as service water in whole STP which is a violation of environmental norms. Hence, to stop this installation of service water pumps and laying of required pipeline must be completed at the earliest.
48. Rehabilitation works for storm water pump house are pending.
49. As already decided, repairing/construction of retaining wall must be completed at the earliest for neutralizing the effect of floods. Since the monsoon season will start from June therefore work for the same must be completed at the earliest so that the situation which was faced last year due to floods can be avoided.
50. Rehabilitation works for tube well are pending.
51. As already discussed, printed logbooks must be present at site for daily records. Concessionaire to please do the needful at the earliest.
52. Landscaping work of the plant must be improved.
53. Housekeeping of the plant must be improved.
54. Construction/repairing of roads is in progress, Concessionaire to please complete the work at the earliest.
55. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not implemented till date. Concessionaire to please check & do the needful.
56. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not completed yet, Concessionaire to please do the needful.
57. Installation of Public Address System is done but its commissioning is not completed yet.
58. As already discussed, painting of all units from inside and outside is not started yet. Concessionaire to please do the needful. Proper consent for the color coding must be taken from the UPJN.
59. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN.
60. For Gaughat MPS, following observations were made during visit:
  - a) Replacement of NRV in header line of HNC pumps in Gaughat MPS is required for reducing the effect of water hammering on the pumps. Concessionaire to please do the needful.
  - b) All HNC pumps are working.
  - c) Two out of three submersible pumps are working. One pump is under maintenance.
  - d) Both mechanical screens of HNC pumps are working. Currently sensor of one screen which provides overload protection is broken, it must be replaced at the earliest as excessive wear and tear can be caused in screen due to overload. Commissioning of differential level sensors is pending.
  - e) Both mechanical screens for submersible pumps are working. Installation of second screen is in progress. Commissioning of differential level sensors is pending.
  - f) DG set of 1000 KVA and DG sets of submersible pumps are working. Repairing work of 11 KV DG synchronization panel is pending. Repairing work of 500 KVA/11KV DG set is pending. Concessionaire to please complete all pending works.
  - g) It is suggested to install manual screen in receiving chamber of SPS for reducing load on mechanical screens.



- h) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
- i) In PLC panels, indication for ON/OFF of mechanical screens, belt/screw conveyor is not coming.

61. For Chacharnalla SPS, following observations were made during visit:

- a) Currently all VNC pumps are working.
- b) One out of two mechanical screens are working. One mechanical screen and belt conveyor are under maintenance.
- c) Both DG sets are OK for operation.
- d) Old DG set is not working due to non-availability of electrical panel. Concessionaire to please do the needful so that old DG can be kept ready for operation in emergency conditions.
- e) Installation of pressure transmitter on header line of VNC pumps is pending.
- f) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
- g) In PLC panels, indication for ON/OFF of mechanical screens, belt conveyor is not coming.

62. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
- c) Testing of TN, NH4-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
- f) Quarterly report as per Part-G in Schedule-10 of CA.
- g) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- h) Procedure for recording & disposal of complaints.
- i) Safety & Health Records. Incident reports must also be submitted along with action plan.
- j) Breakdown & failure reports within 12 hours of such breakdown/failure.
- k) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- l) Calibration reports for all instruments & meters installed at site.
- m) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **1.3 Recommendations**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FABs for checking the efficiency of FABs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.
- All the old material removed from the dismantling works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



## Rajapur STP, 60 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design: 60 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	ME	MLD	Inlet pH (Design: 6.5 to 8.5)	Feed pH (Design: 6.5 to 8.5)	Inlet BOD (Design: <250 mg/l)	Feed BOD (Design: <250 mg/l)	Inlet COD (Design: <400 mg/l)	Feed COD (Design: <400 mg/l)	Inlet TSS (Design: <300 mg/l)	Feed TSS (Design: <300 mg/l)	Inlet (Design: NA)	Feed (Design: <1000 MPN/100 ml)		Outlet Concentration (>20%)	Feed Concentration (20-90,000 MPN/100 ml)	
1-May-22	11440	17.44	7.42	7.65	120	12	310	32	275	22	NA	600	0.2	22.17	1400000	1) Murchhiganga STP is shutdown for diverting the rising water from Murchhiganga STP to Rajapur STP due to ongoing construction of Expressway. 2) Retaining wall of tapping point for Rajapur STP is broken hence raw water is going directly into the river.
2-May-22	20990	30.99	7.39	7.69	123	13	320	40	253	26	NA	400	0.2	22.82	1400000	
3-May-22	17500	27.50	7.45	7.74	130	13	310	50	276	23	NA	600	0.3	21.99	1400000	
4-May-22	18110	28.11	7.37	7.67	120	12	325	50	288	25	NA	600	0.2	22.73	1200000	
5-May-22	18500	28.50	7.44	7.73	125	13	320	40	275	27	NA	600	0.2	21.95	1300000	
6-May-22	13300	21.30	7.35	7.72	130	14	315	32	261	22	NA	500	0.2	22.17	1300000	
7-May-22	12710	19.71	7.38	7.69	120	13	310	30	272	25	NA	600	0.2	22.98	1400000	1) On 05.05.2022, Murchhiganga STP was started at 09:00 PM after completion of works. 2) Retaining wall of tapping point for Rajapur STP is broken twice raw water is going directly into the river.
8-May-22	18110	28.11	7.43	7.67	120	12	312	42	262	21	NA	400	0.3	22.09	1300000	
9-May-22	40000	60.00	7.40	7.71	125	14	344	56	278	34	NA	600	0.2	22.79	1400000	
10-May-22	75210	75.21	7.39	7.68	125	13	344	44	251	28	NA	600	0.2	22.32	1700000	
11-May-22	85290	85.29	7.39	7.73	180	18	388	58	315	29	NA	500	0.2	22.94	1700000	
12-May-22	81040	81.04	7.35	7.67	130	17	340	44	300	27	NA	600	0.3	23.17	1400000	
13-May-22	84830	84.83	7.42	7.71	140	18	344	48	312	28	NA	600	0.2	22.73	1700000	Retaining wall of tapping point for Rajapur STP is broken hence raw water is going directly into the river.
14-May-22	76270	76.27	7.37	7.69	130	17	330	44	258	25	NA	600	0.2	23.05	1400000	
15-May-22	77680	77.68	7.43	7.72	123	18	340	40	311	23	NA	500	0.2	23.12	1700000	
16-May-22	85040	85.04	7.35	7.60	140	17	332	40	305	26	NA	600	0.2	21.31	1700000	
17-May-22	81190	81.19	7.42	7.71	183	13	328	50	294	28	NA	500	0.3	22.87	1400000	
18-May-22	81710	81.71	7.4	7.67	140	18	336	44	310	29	NA	600	0.2	21.85	1300000	
19-May-22	72020	72.02	7.41	7.72	130	18	337	40	258	27	NA	600	0.2	21.87	1700000	
20-May-22	82950	82.95	7.38	7.7	180	19	344	48	315	29	NA	500	0.2	21.35	1700000	
21-May-22	79560	79.56	7.35	7.69	135	18	328	38	251	25	NA	600	0.2	22.25	1400000	
22-May-22	77940	77.94	7.43	7.73	130	17	324	40	283	23	NA	600	0.3	22.71	1300000	
23-May-22	70070	70.07	7.36	7.65	125	18	370	40	279	24	NA	500	0.2	21.87	1400000	
24-May-22	81220	81.22	7.44	7.68	140	18	344	44	314	28	NA	600	0.2	21.07	1300000	
25-May-22	84140	84.14	7.4	7.66	135	18	340	40	307	26	NA	600	0.3	22.18	1700000	
26-May-22	75230	75.23	7.44	7.71	130	13	320	30	282	27	NA	600	0.2	21.75	1400000	
27-May-22	80910	80.91	7.35	7.68	125	18	348	38	300	25	NA	600	0.2	22.07	1700000	
28-May-22	75420	75.42	7.39	7.71	130	17	332	40	250	25	NA	600	0.2	23.15	1400000	
29-May-22	84430	84.43	7.47	7.69	140	18	344	44	278	28	NA	500	0.3	22.15	1300000	
30-May-22	80540	80.54	7.45	7.65	125	19	316	40	311	26	NA	600	0.2	21.59	1400000	
31-May-22	78250	78.25	7.38	7.67	130	14	338	44	289	24	NA	600	0.2	22.35	1300000	
Average	82445.81	82.45	7.40	7.69	130.88	18.39	321.10	48.10	282.81	25.87	NA	482.89	0.22	22.27	1481812.80	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 2.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar, PM-I, UPJN.</li> <li>2. Mr. Arvind Yadav, AE, UPJN.</li> <li>3. Mr. Manish Srivastava, JE, UPJN</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Tomar, AECOM.</li> <li>6. Mr. Girijesh, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 60 MLD STP at Rajapur, Prayagraj</li> <li>• 25 MLD SPS at Rajapur, Prayagraj</li> <li>• 55 MLD MPS at Mumfodganj Prayagraj</li> </ul>

Visit was done on 5<sup>th</sup> May 2022, 12<sup>th</sup> May 2022 & 19<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Rajapur STP	17.44 to 85.64
2	Rajapur SPS	7.18 to 27.50
3	Mumfodganj MPS	65.57 to 70.55

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	12 to 18 mg/l
2	TSS – Effluent	< 30 mg/l	21 to 29 mg/l
3	pH – Effluent	6.5 – 9.0	7.65 to 7.73
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 600 MPN/100 ml
5	Consistency – Sludge	> 20 %	21.21 to 23.17%
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Rajapur STP	4.65 to 46.02
2	Rajapur Infrastructure Associated	41.81 to 66.03

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Flowmeter at inlet was working and it was showing flow of 4678.56 m<sup>3</sup>/hr i.e., 112.285 MLD at 10.55 AM.
2. Online Analyzer at Inlet is not giving correct values of parameters which can be due to incorrect sample reaching the analyzer or due to some problem in analyzer. Concessionaire to please check and rectify the problem.
3. Communication of data from PLC system of SPS/MPS to SCADA system of STP is started but signals are breaking hence data is not received continuously, hence SCADA reports related to associated infrastructure cannot be generated. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
4. Both grit removal units are working.
5. Both Mechanical Fine screens at PTU are not working properly as screens are not lifting waste material properly. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
6. During visit it was found that several distribution cells of both UASB reactors are choked. Cleaning work is in progress.
7. During rehabilitation period, it was suggested to complete the cleaning of UASB reactors for increasing the efficiency of treatment process but the same was not done. Hence, Concessionaire is suggested to plan for the same.
8. It is observed that problem of leakage from HDP inlet pipes is very frequent. For minimizing this problem, it was suggested to give proper supports under the pipes. Concessionaire to please do the needful.
9. All surface aerators are working.
10. In meter room, no permanent arrangement is being made for safe approach to the electrical panel at increased height which is very dangerous and violates all safety norms. Concessionaire is required to look into the matter & do the needful at the earliest.
11. Both DG sets are working.
12. It is suggested to increase the height of chimney of DG sets as per CPCB norms.
13. All sludge transfer pumps are working.
14. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
15. For chlorination system, it was found that booster pumps were getting water from potable water system of plant which is completely against CPCB norms. Concessionaire to please look into the matter and make arrangement for using treated water in booster line.
16. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
17. Process analyzers at outlet is working. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check & do the needful.
18. Flowmeter at outlet was working and it was showing flow of 4548.69 m<sup>3</sup>/hr i.e., 109.16 MLD at 11.30 AM. Calibration flowmeter is completed by site team, Concessionaire is required to get the calibration of flowmeter verified by OEM and submit calibration certificates.
19. Calibration of flowmeter in outlet line of effluent pumps is pending. Concessionaire to please do the needful and submit calibration reports.
20. In SCADA, operations of some equipment of water line are not possible from system. Arrangement for the same must be done for complete supervision and control from SCADA system.

21. In SCADA, required changes in the report must be done as discussed.
22. Gas holder and gas flare are not in operation. Concessionaire is requested to complete the maintenance works and take both into operation.
23. Landscaping of the plant is started. Concessionaire is suggested to increase the manpower for landscaping work.
24. Housekeeping of the plant must be improved.
25. All main roads of plant are broken. Construction/repairing of roads is not started yet. Concessionaire to please start the work at the earliest.
26. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
27. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
28. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
29. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet. Concessionaire to please do the needful.
30. Installation of Public Address System is done but its commissioning is not completed yet.
31. At Rajapur SPS following observations were made:
  - a) Temporary Bund at tapping point is damaged due to the rain. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis.
  - b) Mechanical coarse Screens at SPS is working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
  - c) All 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
32. At Mumfodganj MPS following observations were made:
  - a) Both Mechanical coarse screens at MPS are not working properly as screens are not lifting waste material properly. Concessionaire to please rectify the problem. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
  - b) At Mumfodganj MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
  - c) Dismantling joint must be provided along with flowmeter for ease in maintenance.
  - d) NRV must be provided in common header to reduce the effect of water hammering.
  - e) Site house Keeping & landscaping must be improved. Concessionaire is suggested to keep the Old material Properly.
  - f) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
33. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:



- n) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- o) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
- p) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- q) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- r) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
- s) Quarterly report as per Part-G in Schedule-10 of CA.
- t) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- u) Procedure for recording & disposal of complaints.
- v) Safety & Health Records. Incident reports must also be submitted along with action plan.
- w) Breakdown & failure reports within 12 hours of such breakdown/failure.
- x) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- y) Calibration reports for all instruments & meters installed at site.
- z) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

## 2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FABs for checking the efficiency of FABs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.
- All the old material removed from the dismantling works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-III**

***KPI REPORTS OF PACKAGE -III, PROJECT ENGINEER  
INSPECTION REPORT AND RECOMMENDATION***

## Table of Contents

1. NUMAYADAH STP AND ASSOCIATE INFRASTRUCTURE.....	2
1.1 KPI Report.....	2
1.2 Inspection Report.....	3
1.3 Recommendation's .....	7
2. SALORI STP AND ASSOCIATE INFRASTRUCTURE.....	8
2.1 KPI Report.....	8
2.2 Inspection Report .....	9
2.3 Recommendation's.....	12
3. KODRA STP AND ASSOCIATE INFRASTRUCTURE .....	13
3.1 KPI Report.....	13
3.2 Inspection Report.....	14
3.3 Recommendation's .....	16
4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE.....	17
4.1 KPI Report.....	17
4.2 Inspection Report.....	18
4.3 Recommendation's .....	20

## 1.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar, PM-I, UPJN.</li> <li>2. Mr. Tauseef Ahmed, AE, UPJN.</li> <li>3. Mr. Satwant, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Tomar, AECOM.</li> <li>6. Mr. Vijay Dwivedi, PWPL.</li> <li>7. Mr. Jitender, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 50 MLD STP at Numayadahi, Prayagraj</li> <li>• 50 MLD MPS at Ghagharnalla, Prayagraj</li> <li>• 15 MLD SPS at Sasur Kadheri, Prayagraj</li> <li>• 16.5 MLD SPS at Lukarganj, Prayagraj</li> </ul>

Visit was done on 28<sup>th</sup> April 2022, 9<sup>th</sup> May 2022, 13<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Numayadahi STP	56.29 to 68.68
2	Ghagharnalla MPS	57.79 to 70.19
3	Sasur Kadheri SPS	29.68 to 36.00
4	Lukarganj SPS	4.80 to 5.90

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	14 to 18 mg/l
2	TSS – Effluent	< 30 mg/l	22 to 28 mg/l
3	pH – Effluent	6.5 – 9.0	7.52 to 7.84
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	21.55 to 25.00 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1300000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Numayadahi STP	28.24 to 65.08
2	Numayadahi Associated Infrastructure	91.95 to 112.34

Note: 1) Source for above data is Site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. It is observed that power cut at Numayadahi STP is very frequent and normally 2-3 times power cut takes place every day. This is having adverse effect on the operation of facilities and can lower down the efficiency of facility. Also, frequent power cuts can cause excessive wear & tear of equipment. Hence, UPJN is requested to please look into the matter and do the needful.
2. Online Analyzer at Inlet is not giving correct values of parameters which can be due to incorrect sample reaching the analyzer or due to some problem in analyzer. At the time of current visit, sample pump was not found running, Concessionaire to please check & rectify the problem.
3. Data transmission from online analyzers to servers of SPCB/CPCB is not started till date. Concessionaire to please do the needful.
4. Communication of data from PLC system of SPS/MPS to SCADA system of STP is started but signals are breaking hence data is not received continuously, hence SCADA reports related to associated infrastructure cannot be generated. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
5. Both grit removal units were in operation.
6. Both Mechanical Screens are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode.
7. Currently, ground water is being used as service water for mechanical screens which is violation of environmental norms. Please make provisions for using effluent as service water for mechanical screens and similarly for whole plant.
8. All Biotowers were in operation.
9. Though overhauling of mechanical screens is completed in rehabilitation period but still considerable amount of plastic waste is reaching the biotowers hence the gap must be checked around mechanical screens or otherwise this plastic waste can choke up the media which will ultimately lower the efficiency of Biotowers.
10. All Aeration tanks are working.
11. All Aeration blowers are in working condition & two blowers were found running. Ammeters of blower no. 3 & 4 are not working, please rectify the problem.
12. DO analyzer at the outlet of Aeration tank no. 2 is not working properly, please check & rectify the problem.
13. Pressure transmitted & temperature transmitter on header line of Aeration blowers is not installed yet.
14. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 4 – 6 trolleys per day.
15. All Sludge Recirculation Pumps are in working condition.
16. Both Secondary clarifiers were found in operation. In both Secondary clarifiers, it is found that dead sludge is coming to the top of water surface in some parts. For rectifying the same, it is suggested that to lower down the MLSS to 2500 – 2700 mg/l which is currently around 3500 mg/l for decreasing the load on secondary clarifiers. This can be done by removing sludge from the system in the form of excess sludge through dewatering building.
17. Both booster pumps & both chlorinators are in working condition & chlorine dosing was found to be running Residual chlorine was checked & found to be around 0.2 – 0.3 mg/l.
18. Rehabilitation of Leak absorption system is completed. Testing of system for working in auto modewas checked and it was found that air blower & caustic pump start running at 3 ppm, but it must be set around 1 ppm for providing better safety measures.

- Concessionaire is requested to do the needful.
19. Filling of caustic solution was completed in neutralization tank and it was instructed to maintain it around 20%.
  20. Process analyzers at outlet is working. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check & do the needful.
  21. Chlorine analyzer for the effluent is not giving correct values.
  22. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
  23. Minor Seepages from Biotowers & some other units can be seen, and this must be rectified.
  24. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not implemented till date. Concessionaire to please check & do the needful.
  25. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
  26. Installation of Public Address System is done but its commissioning is not completed yet.
  27. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
  28. All CCTV cameras are working. It is suggested to change the position of CCTV camera at outlet so that it can show the free fall area of CCT.
  29. Recording of flow from flowmeters outlet is not accurate in SCADA system, Concessionaire to please check & rectify the problem.
  30. For Ghagharnalla MPS, following issues are required to be resolved:
    - a) It is observed that overflow occurs sometimes during peak time due to deposition of sludge in the path of nalla towards tapping point even after running MPS at full capacity. Hence, UPJN is requested to please look into the matter and do the needful.
    - b) Repairing of wall of pump house towards sump is required so that no sewage can go inside the pump house in any situation.
    - c) Currently, all HNC pumps (5 new + 1 old) are in working condition. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
    - d) NRVs for two pumps are leaking due to which flow is going back in the pumps that are not operating and hence the condition may arise in which pumps will not give full flow if the discharge will also start leaking. This is a long-term pending issue and hence Concessionaire is required to rectify the problem at the earliest.
    - e) There is minor leakage of sewage from the retaining wall at the tapping point of MPS, this must be rectified as raw swage is going directly into the river.
    - f) Both Mechanical screens are working.
    - g) Both DG sets are working.
    - h) During the shutdown taken in the month of May-21, NRV was taken out from the main header line for maintenance purpose but it is not reinstalled till date. Concessionaire to please do the needful so that effect of back hammering on the pumps can be reduced.
    - i) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.

31. For Sasur Kadheri SPS, following issues are required to be resolved:



- a) It is informed by operational staff that local people during nighttime open bypass valve for irrigation purpose of their farming lands but due to this raw sewage goes into the river also. Even after being told several times for not doing the same, these people don't understand and even start fighting if told forcefully. Hence, UPJN/Concessionaire are requested to look into the matter because mixing of raw sewage in river is big lapse in following CPCB norms.
  - b) Raw sewage is leaking from the sides of retaining wall at the tapping point of SPS, this must be rectified.
  - c) Currently all submersible pumps in the SPS are OK for operations. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
  - d) Both Mechanical screens are working.
  - e) Both DG sets are OK for operation.
  - f) It is observed that power cut at SPS is very frequent. This can have adverse effect on the operation of facilities and can lower down the efficiency of facility. Also, frequent power cuts can cause excessive wear & tear of equipment. Hence, UPJN is requested to please look into the matter and do the needful.
  - g) Painting for all units in SPS is in progress.
32. At Lukerganj SPS,
- a) All 6 pumps are OK for operation. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
  - b) One mechanical screen is working and one is in .
  - c) Painting for units is in progress
  - d) Both DG sets are working.
33. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH4-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
  - f) Quarterly report as per Part-G in Schedule-10 of CA.
  - g) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - h) Procedure for recording & disposal of complaints.
  - i) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - j) Breakdown & failure reports must be submitted within 12 hours of such breakdown/failure.
  - k) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - l) Calibration reports for all instruments & meters installed at site.
  - m) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **1.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Regular testing of samples must be done from outlet of Bio towers for checking the efficiency of Bio towers.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.

## 2.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar, PM-I, UPJN.</li> <li>2. Mr. Tauseef, AE, UPJN.</li> <li>3. Mr. Gaurav Gupta, AECOM.</li> <li>4. Mr. Sudhir Tomar, AECOM.</li> <li>5. Mr. Vaibhav, PWPL</li> <li>6. Mr. Pradeep, PWPL</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 29 MLD STP at Salori, Prayagraj.</li> <li>• 29 MLD MPS at Salori, Prayagraj.</li> </ul>

Visit was done on 21<sup>st</sup> April 2021, 7<sup>th</sup> May 2021, 11<sup>th</sup> May 2021, 18<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Salori STP	14.80 to 35.44
2	Salori MPS	14.80 to 35.44

Note: 1) Source for above data is site record for flow of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	23 to 28 mg/l
2	TSS – Effluent	< 50 mg/l	31 to 48 mg/l
3	pH – Effluent	6.5 – 9.0	7.47 to 8.40
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	23.10 to 26.60 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1100000 to 1700000 MPN/gTS

Note: 1) Source for above data is site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Salori STP	70.83 to 122.62
2	Salori MPS	42.11 to 55.05

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Process analyzers at inlet is working but it is showing major variation in values of parameters as per SCADA reports, please check & rectify the problem.
2. Process analyzers at outlet is working. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check & do the needful.
3. Chlorine analyzer at outlet is removed, Concessionaire is requested to provide reason for that.
4. All Grit Removal Units are working.
5. Both Mechanical Screens are working but mechanical screen no.2 is not lifting screenings efficiently. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode. Concessionaire is required to rectify the problem.
6. FAB no. 1 is working. FAB no. 2 is in shutdown for rectification work of diffusers. DO analyzer for FAB no. 2 is not working.
7. Pump for sensor cleaning of DO analyzers must be made operational for efficient working of DO analyzers.
8. All Aeration blowers are working.
9. Clarisettler no. 1 is working. Clarisettler no. 2 is in shutdown for rectification work of outlet launders and cleaning purpose.
10. In clarisettlers it is observed that when agitators are operated, sludge starts coming to the top due to which quality deteriorates. Hence, it is suggested to do necessary modifications in agitators so that the problem can be rectified.
11. Quality of effluent is not good. Arrangement for alternate treatment through bioremediation is in place due to shutdown of FAB no. 2 and Clarisettler no. 2.
12. For Sludge dewatering unit, installation of instruments (flowmeter for poly dosing line, etc.) is pending, Concessionaire to please do the needful.
13. Both Sludge transfer pumps for Clarisettler are working.
14. Both Filtrate pumps are working.
15. Both chlorinators and chlorine booster pumps are working.
16. Leak absorption system was checked in auto mode but it was not working. Concessionaire is required to rectify the problem. Also, as instructed earlier also, checklist for the same must be prepared and recorded properly every month.
17. Thickener unit is working.
18. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
19. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
20. At Salori MPS, 5 pumps are OK for operation and 1 pump is in maintenance hence only one pump is in stand-by. Since the programming for running pumps in auto mode is completed, it is suggested to operate them in auto mode for optimum performance.
21. At Salori MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
22. At Salori MPS, coarse screens before sump are working but lot of waste is passing due to gap between screens and RCC structure due to which pumps are getting choked and lot of wear and tear is happening in the pumps. Hence, UPJN is requested to instruct M/s Passavant to rectify the problem.
23. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession

Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.



24. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
25. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This must be implemented from day 1 of O&M period but the same is not completed till date, Concessionaire to please do the needful.
26. Installation & commissioning of Public Address System is not completed yet.
27. Installation of FeCl<sub>3</sub> dosing system is completed but it is not made operational yet. Concessionaire to please complete the work at the earliest so that the quality of effluent can be improved further.
28. Housekeeping in dewatering area must be improved, lot of sludge can be seen scattered in this area.
29. All CCTV cameras are working
30. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - n) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - o) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - p) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - q) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - r) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
  - s) Quarterly report as per Part-G in Schedule-10 of CA.
  - t) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - u) Procedure for recording & disposal of complaints.
  - v) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - w) Breakdown & failure reports within 12 hours of such breakdown/failure.
  - x) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - y) Calibration reports for all instruments & meters installed at site.
  - z) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

## 2.3 Recommendation's

- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FABs for checking the efficiency of FABs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.
- All the old material removed from the dismantling works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

### 3. KODRA STP AND ASSOCIATE INFRASTRUCTURE

#### 3.1 KPI Report

<div>  <div> <b>Kodra STP, 25 MLD STP at Prayagraj</b>  <b>INLET FLOW &amp; QUALITY REPORT</b> </div>  </div>																
Date	Daily Feed Quantity MLD (Design: 25 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	MLD	MLD	Inlet pH (Design: 6.5 to 8.5)	Feed pH (Design: 6.5 to 8.5)	Inlet BOD (Design: <100 mg/l)	Feed BOD (Design: <100 mg/l)	Inlet COD (Design: <1000 mg/l)	Feed COD (Design: <1000 mg/l)	Inlet TSS (Design: <100 mg/l)	Feed TSS (Design: <100 mg/l)	Inlet (Design: NA)	Feed (Design: <1000 MPN/100 ml)	Feed (Design: <1 mg/l)	Daily Compost (kg/day)	Feed Compost (25 MLD, MPN/100 ml)	
1-May-22	27000	27000	7.34	7.38	128	14	314	40	375	30	NA	400	0.1	21.45	1000000	
2-May-22	28000	28000	7.35	7.38	120	10	308	30	380	18	NA	380	0.1	21.88	1000000	
3-May-22	27400	27400	7.23	7.33	103	12	311	40	361	11	NA	380	0.1	21.18	1000000	
4-May-22	27000	27000	7.37	7.44	126	10	304	42	375	18	NA	380	0.1	21.45	1000000	
5-May-22	27100	27100	7.28	7.39	140	10	310	30	370	17	NA	380	0.1	21.30	1000000	
6-May-22	28000	28000	7.18	7.38	120	10	300	40	380	18	NA	380	0.1	21.85	1000000	
7-May-22	27000	27000	7.31	7.42	120	14	300	34	381	11	NA	380	0.1	21.31	1000000	
8-May-22	28400	28400	7.31	7.36	101	10	317	10	371	18	NA	380	0.1	21.34	1000000	
9-May-22	27600	27600	7.21	7.37	120	18	308	40	368	18	NA	400	0.1	21.33	1000000	
10-May-22	27100	27100	7.34	7.38	140	18	314	44	361	11	NA	400	0.1	21.8	1000000	
11-May-22	27000	27000	7.34	7.36	130	14	314	40	314	18	NA	380	0.1	21.8	1000000	
12-May-22	28000	28000	7.27	7.38	140	18	311	34	360	11	NA	380	0.1	21.34	1000000	
13-May-22	27800	27800	7.2	7.38	150	18	320	40	378	18	NA	400	0.1	21.71	1000000	
14-May-22	28300	28300	7.31	7.38	140	14	308	36	365	18	NA	400	0.1	21.35	1000000	
15-May-22	27300	27300	7.35	7.38	120	10	312	44	350	17	NA	380	0.1	21.40	1000000	
16-May-22	28100	28100	7.37	7.38	130	12	311	40	368	18	NA	380	0.1	21.8	1000000	
17-May-22	28100	28100	7.35	7.37	120	10	311	38	375	18	NA	380	0.1	21.19	1000000	
18-May-22	27000	27000	7.39	7.38	120	10	308	40	364	18	NA	400	0.1	21.39	1000000	
19-May-22	27100	27100	7.34	7.44	101	14	313	40	368	18	NA	400	0.1	21.35	1000000	
20-May-22	27000	27000	7.3	7.38	140	10	310	44	376	11	NA	380	0.1	21.46	1000000	
21-May-22	28000	28000	7.31	7.37	140	18	318	36	364	17	NA	380	0.1	21.37	1000000	
22-May-22	28100	28100	7.17	7.44	130	18	310	32	358	18	NA	400	0.1	21.35	1000000	
23-May-22	28000	28000	7.39	7.38	150	14	320	36	370	17	NA	380	0.1	21.39	1000000	
24-May-22	28000	28000	7.14	7.48	140	10	320	40	367	18	NA	400	0.1	21.36	1000000	
25-May-22	28000	28000	7.15	7.48	120	18	308	30	375	18	NA	400	0.1	21.35	1000000	
26-May-22	27800	27800	7.11	7.46	135	12	318	40	368	17	NA	380	0.1	21.38	1000000	
27-May-22	28000	28000	7.21	7.53	145	18	320	36	371	18	NA	380	0.1	21.35	1000000	
28-May-22	27100	27100	7.18	7.37	130	12	320	44	365	17	NA	400	0.1	21.38	1000000	
29-May-22	27800	27800	7.24	7.38	140	14	311	40	378	18	NA	400	0.1	21.40	1000000	
30-May-22	27400	27400	7.19	7.34	140	11	314	44	366	18	NA	380	0.1	21.39	1000000	
31-May-22	27000	27000	7.27	7.42	120	12	314	36	358	18	NA	380	0.1	21.37	1000000	
Average	27960.38	27971	7.30	7.38	141.28	12.84	310.10	38.37	368.10	18.42	NA	380.38	0.13	21.34	1064118.12	

Source: Logbook of Laboratory at Sewage Treatment Plant



### 3.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar PM-I, UPJN.</li> <li>2. Mr. Tauseef Ahamed, AE UPJN.</li> <li>3. Mr. Narendra, JE UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Tomar, AECOM.</li> <li>6. Mr. Jagdish, PWPL.</li> <li>7. Mr. Rajan, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 25 MLD STP at Kodra, Prayagraj</li> <li>• 25 MLD MPS at Kodra, Prayagraj</li> </ul>

Visit of Kodra STP & MPS was done on 4<sup>th</sup> May 2022, 11<sup>th</sup> May 2022 & 16<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Kodra STP	26.12 to 28.41
2	Kodra MPS	26.12 to 28.41

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	12 to 16 mg/l
2	TSS – Effluent	< 50 mg/l	17 to 21 mg/l
3	pH – Effluent	6.5 – 9.0	7.41 to 7.69
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.19 to 23.71%
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1600000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Kodra STP	77.51 to 99.33
2	Kodra MPS	97.09 to 102.08

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Flowmeter at inlet was working and it was showing flow of 1258.20 m<sup>3</sup>/hr i.e., 30.196 MLD at 11.00 AM.
2. Data transmission to servers of SPCB/CPCB is not started till date. Concessionaire to please do the needful.
3. Online Analyzer at Inlet is not working satisfactorily.
4. Both grit removal units are working.
5. Both Mechanical Fine Screens at PTU are working.
6. All Biotowers are working. Small amount of plastic waste is reaching the biotowers.
7. All Aeration tanks are working.
8. Both Dissolved oxygen Analyzer are not working at aeration tank.
9. All Aeration blowers are working.
10. All Centrifuges are in working condition.
11. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
12. All Sludge Recirculation Pumps are working.
13. Both Centrifuge Feed Pumps are working.
14. Both Secondary Clarifiers are working. Secondary Clarifier launder cleaning is required.
15. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be around 0.2 to 0.3 mg/l.
16. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
17. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check and do needful.
18. Flowmeter at outlet was working and it was showing flow of 1230.45 m<sup>3</sup>/hr i.e. 29.530 MLD at 11.30 AM.
19. In SCADA, operations of some equipment is not possible. Work is in progress.
20. Both Mechanical coarse Screens at MPS are working.
21. At Kodra MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept auto so that pump can start & stop on the basis of level in the sump.
22. Site house Keeping & landscaping must be improved.
23. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
24. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
25. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
26. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
27. Installation of Public Address System is done but its commissioning is not completed yet.
28. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
29. Cleaning of outlet launders for secondary clarifier must be done as too much algae is deposited.



30. Raw sewage is leaking from the retaining wall at the tapping point of MPS, this must be rectified. Also, strengthening of the wall must be done so that it does not broke during rains and floods.
31. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
  - f) Quarterly report as per Part-G in Schedule-10 of CA.
  - g) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - h) Procedure for recording & disposal of complaints.
  - i) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - j) Breakdown & failure reports within 12 hours of such breakdown/failure.
  - k) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - l) Calibration reports for all instruments & meters installed at site.
  - m) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **3.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FABs for checking the efficiency of FABs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.
- All the old material removed from the dismantling works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

## 4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE

### 4.1 KPI Report

<div>  <div> <b>Ponghat STP, 10 MLD STP at Prayagraj</b>  <b>INLET FLOW &amp; QUALITY REPORT</b> </div>  </div>																
Date	Daily Feed Quantity MLD (Design-10 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		TLCAL COLIFORM		FEC	DUWATERED SLUDGE		REMARKS
	MLD	MLD	Inlet pH (Average)	Flow pH (Average @ 6 hrs)	Inlet BOD (Design-100 mg/l)	Flow BOD (Design-100 mg/l)	Inlet COD (Design-1000 mg/l)	Flow COD (Design-1000 mg/l)	Inlet TSS (Design-100 mg/l)	Flow TSS (Design-100 mg/l)	Inlet (Average NF)	Flow (Design-11000 MPN/100 ml)	Flow (Average 10 mg/l)	Dewatered Concentration (DSM)	Feed Coliform (24 hrs 200 MPN/100 TR)	
1-May-22	14738	14.77	7.38	7.41	154	15	818	33	181	11	NA	830	0.1	11.14	1400000	
2-May-22	13845	13.84	7.35	7.38	133	14	808	35	173	11	NA	700	0.1	11.18	1700000	
3-May-22	14533	14.53	7.34	7.33	144	16	814	40	186	13	NA	700	0.1	11.11	1400000	
4-May-22	15100	15.10	7.18	7.18	103	17	811	44	171	13	NA	800	0.1	11.45	1800000	
5-May-22	13333	13.33	7.31	7.31	140	13	804	40	181	11	NA	800	0.1	11.11	1400000	
6-May-22	14333	14.33	7.36	7.35	145	18	807	46	180	11	NA	800	0.1	11.91	1400000	
7-May-22	14200	14.20	7.25	7.41	145	18	818	50	184	11	NA	800	0.1	11.11	1800000	
8-May-22	14700	14.70	7.16	7.45	140	17	814	50	184	10	NA	800	0.1	11.11	1700000	
9-May-22	14610	14.61	7.33	7.31	101	16	814	44	170	11	NA	400	0.1	11.45	1400000	
10-May-22	13333	13.33	7.25	7.34	149	13	811	40	189	13	NA	800	0.1	11.86	1200000	
11-May-22	13340	13.34	7.15	7.41	135	14	811	30	178	10	NA	700	0.1	11.14	1600000	
12-May-22	14560	14.56	7.17	7.46	140	18	808	40	184	11	NA	800	0.1	11.14	1400000	
13-May-22	13333	13.33	7.36	7.35	109	13	820	44	184	13	NA	800	0.1	11.17	1800000	
14-May-22	13800	13.80	7.22	7.35	133	18	804	48	189	13	NA	400	0.1	11.18	1800000	
15-May-22	13780	13.78	7.34	7.44	144	17	814	40	174	11	NA	800	0.1	11.14	1400000	
16-May-22	14140	14.14	7.17	7.40	147	14	800	46	174	11	NA	800	0.1	10.11	1700000	
17-May-22	13900	13.90	7.24	7.55	144	18	811	44	187	15	NA	500	0.1	11.18	1300000	
18-May-22	13200	13.20	7.10	7.43	140	16	814	36	174	11	NA	700	0.1	11.14	1400000	
19-May-22	13110	13.11	7.26	7.31	153	17	808	40	173	10	NA	800	0.1	11.14	1300000	
20-May-22	13420	13.42	7.15	7.31	140	15	816	38	184	11	NA	800	0.1	11.11	1200000	
21-May-22	14240	14.24	7.24	7.44	144	18	810	41	181	11	NA	700	0.1	11.14	1400000	
22-May-22	13940	13.94	7.19	7.41	108	19	801	50	184	13	NA	800	0.1	11.17	1400000	
23-May-22	11100	11.10	7.21	7.43	133	13	811	36	171	11	NA	800	0.1	11.18	1400000	
24-May-22	11780	11.78	7.31	7.44	140	14	810	40	184	11	NA	800	0.1	11.14	1300000	
25-May-22	11970	11.97	7.21	7.44	141	13	800	44	174	11	NA	800	0.1	11.14	1300000	
26-May-22	11200	11.20	7.10	7.17	120	14	816	31	170	11	NA	700	0.1	11.10	1400000	
27-May-22	11040	11.04	7.34	7.31	130	15	804	30	165	11	NA	800	0.1	11.07	1600000	
28-May-22	11300	11.30	7.25	7.30	141	14	814	30	181	11	NA	700	0.1	11.11	1700000	
29-May-22	13820	13.82	7.20	7.35	120	18	808	40	171	11	NA	800	0.1	11.17	1400000	
30-May-22	13110	13.11	7.36	7.44	144	13	818	36	180	11	NA	800	0.1	11.14	1300000	
31-May-22	13400	13.40	7.36	7.35	136	14	814	31	180	11	NA	800	0.1	11.14	1400000	
Average	13187.74	13.19	7.28	7.39	141.38	18.38	814.84	38.11	188.19	12.10	NA	811.11	0.11	11.18	1400000.00	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 4.2 Inspection Report

<b>Month of Site Inspection</b>	May 2022
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Santosh Kumar PM-I, UPJN.</li> <li>2. Mr. Tauseef Ahamed, AE UPJN.</li> <li>3. Mr. Narendra, JE UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Tomar, AECOM.</li> <li>6. Mr. Jagdish, PWPL.</li> <li>7. Mr. Anjani, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 10 MLD STP at Ponghat, Prayagraj</li> <li>• 10 MLD MPS at Ponghat, Prayagraj</li> </ul>

Visit of Ponghat STP & MPS was done on 3<sup>rd</sup> May 2022, 10<sup>th</sup> May 2022 & 17<sup>th</sup> May 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Ponghat STP	12.03 to 15.50
2	Ponghat MPS	12.03 to 15.50

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	14 to 18
2	TSS – Effluent	< 50 mg/l	20 to 26
3	pH – Effluent	6.5 – 9.0	7.41 to 7.75
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700
5	Consistency – Sludge	> 20 %	20.71 to 23.35
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Ponght STP	60.25 to 127.95
2	Ponght MPS	78.91 to 88.63

Note: 1) Source for above data is Register for Power Consumption Record of STP.



- **Status of various units & records at site:**

1. Flowmeter at inlet was working and it was showing flow of 870.58 m<sup>3</sup>/hr i.e., 20.89 MLD at 11.20 AM.
2. Online Analyzer at Inlet was not working satisfactorily.
3. Data transmission to servers of SPCB/CPCB is not started till date. Concessionaire to please do the needful.
4. Both Mechanical Coarse screen at MPS are working.
5. Both Grit Removal Units are working.
6. Both Mechanical Fine Screens at PTU are working.
7. Biotower no. 1 is not working satisfactorily as its mechanism is not moving. Small amount of plastic waste is reaching the biotowers which must be stopped as it can choke up the media.
8. All Aeration tanks are working.
9. Both DO Analyzers at aeration tanks are not working.
10. All Aeration Air Blowers are working.
11. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 6 – 7 trolleys per day.
12. Outlet water quality is not good. Concessionaire to please do the needful.
13. MPS pump operation is not according to level of the sump.
14. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
15. Both Sludge Recirculation Pumps are working.
16. Both Secondary Clarifiers are working. Weir notch levelling is not satisfactory.
17. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be 0.2 to 0.3 mg/l.
18. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
19. Installation of new analyzer is completed but verification of calibration in presence of UPJN/Project Engineer is pending. Concessionaire to please check and do needful.
20. Flowmeter at outlet was working and it was showing flow of 850.37 m<sup>3</sup>/hr i.e., 20.408 MLD at 11.50 AM.
21. In SCADA, operations of some equipment is not possible in auto mode due to lack of provision in old electrical panels. Arrangement for the same must be done.
22. In SCADA, flow reports do not contain cumulative readings yet. Concessionaire to please do the needful.
23. At Ponghat MPS, all 6 pumps are OK for operation. Presser transmitter is not installed at pump discharge common header.
24. As already discussed, printed logbooks must be present at site for daily records. Use of printed logbooks is started but it is still not implemented for all records yet. Concessionaire to please do the needful at the earliest.
25. Site house Keeping & landscaping are required. Concessionaire is suggested to keep the old material Properly.
26. Testing of all parameters given in Table – 2 in Clause no. 1.3.1 in Part-G of Concession Agreement is to be done on daily basis but it is not done till date. Concessionaire to please check & do the needful.
27. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.

28. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
29. Installation of Public Address System is done but its commissioning is not completed yet.
30. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
31. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - b) Graphs based on data obtained from online monitoring system in accordance with clause no. 3.1 of schedule-6 in Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Records as per point no. (a)(iii) of Clause no. 9.8 of the Concession Agreement.
  - f) Quarterly report as per Part-G in Schedule-10 of CA.
  - g) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - h) Procedure for recording & disposal of complaints.
  - i) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - j) Breakdown & failure reports within 12 hours of such breakdown/failure.
  - k) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - l) Calibration reports for all instruments & meters installed at site.
  - m) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### 4.3 Recommendation's

- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FABs for checking the efficiency of FABs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- It is also instructed to fulfill all safety requirements while doing all kinds of work and proper PPEs must be used.



- All the old material removed from the dismantling works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-IV**

***PROJECT ENGINEER ACTIVITY AS PER TOR***

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
4.1 (i)	Review, analysis and qualifying assessment of field investigations carried out and reported by the Concessionaire in respect of topographical surveys, hydraulic & hydrologic data verification, sub-surface investigation including laboratory testing and reports of geologists wherever applicable, investigation of construction material including lab testing.	Yes	Yes	Review of construction material including lab testing.
4.1(ii)	Review, analysis and qualifying assessment of Design Memorandums, specifications and construction drawings prepared and submitted by the concessionaire.	Yes	Yes	Review of construction drawing
4.1(iii)	Conduct Kick Off meetings	Yes	NA	NA
4.1(iv)	Review and Monitor the submissions of the Concessionaire such as: a. Work Schedule b. Detailed Survey report c. Basic Engineering d. Detailed design and Drawings for i. Civil Works 1. Geo-tech reports 2. Lab testing reports 3. Third Party Inspection report ii. Mechanical and Electrical Works iii. Automation and Instrumentation works iv. Any other allied works e.QA/QC plans	Yes	Yes	Review of remaining drawing design of Civil/Mech/Electrical

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	f. Environment Health and Safety Plan, material safety data and hazardous chemicals if any.			
4.1(v)	Review of the Drawings and Documents as set forth in Paragraph 4 and 5;	Yes	Yes	Review of remaining drawing design of Civil/Mech/Electrical
4.1(vi)	Identification of Construction Milestones & Project progress monitoring and issue of Milestone Construction Certificates, Construction Completion Certificate, monitoring Trail run, recommendations for issuance of COD certificate by Jal Nigam etc..	Review and Monitoring of project	Review and Monitoring of project	Review and Monitoring of project
4.1(vii)	To Assist NMCG for getting Statutory permissions	NA	NA	NA
4.1(viii)	Ensure compliance with Statutory provisions under various applicable laws	Yes	Yes	Yes
4.1(ix)	Review, inspection, supervision and monitoring of Construction Works as set forth in Paragraph 6; conducting Tests on completion of construction and issuing Completion/ Provisional Certificate as set forth in Paragraph 6	Yes	Yes	Yes
	Review, inspection and monitoring of O&M as set forth in Paragraph 6;	Yes	Yes	Yes
	determining, as required under the Concession Agreement, the costs of any works or	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	services and/or their reasonableness;			
	determining, as required under the Concession Agreement, the period or any extension thereof, for performing any duty or obligation	Yes	Yes	Yes
	Determining the Events of default and guidance on consequent Termination notices and Payment as detailed in clauses 16.1 to 16.5 of the Concession Agreement	NA	NA	NA
	Determine deficiencies in the commissioning & trial runs; prepare the final acceptance document for acceptance of commissioning & trial runs. Prepare & Issue Commercial Operation certificate through Uttar Pradesh Jal Nigam	Yes	NA	NA
	Any other matter which is not specified in ((vi),(vii), or (viii) above and which creates an obligation or liability on the Employer /NMCG beyond the provisions of the Concession Agreement.	Yes	Yes	Yes
4.1(x)	Ensuring Interim Availability of the existing Facilities during construction period and certifying Scheduled Outages during Scheduled Maintenance.	Yes	NA	NA
4.1(xi)	The Project Engineer shall submit regular periodic reports, as specified in the Concession Agreement to Uttar Pradesh Jal Nigam and	YES	YES	YES

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	NMCG, in respect of its duties and functions under the Concession Agreement.			
4.1(xii)	The Project Engineer shall aid and advise the Employer on any proposal for variation under Article 20 of the Concession Agreement.	Yes	Yes	Yes
4.1(xiii)	Assisting the Parties in resolution of Disputes as set forth in Paragraph 9;	Yes	Yes	Yes
4.1(xiv)	Assisting the employer in the fulfilment of Hand back requirements as detailed in clause 20.3 of the Concession Agreement; and	NA	NA	NA
4.1(xv)	Undertaking all other duties and functions in accordance with this agreement. Project Engineer shall utilize best of analytical tools /computational models for review/analysis of structural/hydraulics wherever essential.	Yes	Yes	Yes
4.2	The Project Engineer shall discharge its duties in an efficient manner, consistent with the highest standards of professionalism and Good Industry Practice.	Yes	Yes	Yes
4.3	The Project Engineer must function in a manner to assist and equip the employer to ascertain that the Concessionaire shall operate and maintain the Facilities in a manner that:  (i) Is in compliance with the Technical Specifications,	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	<p>Applicable Laws, Applicable Permits and Good Industry Practice;</p> <p>Results in the Facilities achieving the KPIs as detailed in schedule 9 of the Concession Agreement and certify within 7 days the KPI adherence Report as per clause 9.12 of the Concession Agreement;</p> <p>(ii) Ensures that the Allahabad Facilities are capable of treating Sewage up to the Design Capacity on a daily basis;</p> <p>(iii) Ensures efficient treatment of Sewage and handling and disposal of STPs By- Products and the Treated Effluent</p> <p>(iv) STPs are safe and reliable, subject to normal wear and tear of the Facilities and the Associated Infrastructure;</p> <p>(v) Is in compliance with the technology license agreement executed by the Concessionaire for the technology, processes, know-how and systems used or incorporated into the Facilities and/or the Associated Infrastructure;</p> <p>(vi) Maintains the safety and security of personnel, material and property at the Site, in accordance with the approved EHS Plan, Applicable</p>			



Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Laws and Applicable Permits; and (vii) Ensures that all waste materials and hazardous substances are stored and/or disposed in accordance with the EHS Plan, Applicable Laws and Applicable Permits.			
4.4	Overall, The Project Engineer shall assist the Uttar Pradesh Jal Nigam in supervising the construction, rehabilitation, operation and maintenance of the Facilities and shall work closely with the Uttar Pradesh Jal Nigam and NMCG to monitor compliance with the KPIs. The detailed scope of work of the Project Engineer during various stages of the project, to be read in conjunction with the provisions of the Concession Agreement, is outlined in Paragraphs 4-12 of the TOR.	Yes	Yes	Yes
5.1	During the Development Period, the Project Engineer shall undertake a detailed review of the basic engineering Designs, furnished by the Concessionaire along with supporting data, including the geo-technical and hydrological investigations, characteristics of materials from borrow areas and quarry sites, topographical surveys and Sewage Flow Analysis. The Project Engineer shall complete such review and	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	send its comments/observations to the Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of such Drawings. In particular, such comments shall specify the conformity or otherwise of such Drawings with the Scope of the Project and Specifications and Standards.			
5.2	The Project Engineer shall review and assist the Uttar Pradesh Jal Nigam in approval of the submissions by the concessionaire relating to the "design and, Construction Plan, rehabilitation Plan of existing facilities" so as to confirm to the scope as per Schedule 1 of the Concession Agreement.	Yes	Yes	Yes
5.3	The basic engineering drawings for the construction and rehabilitation in the above case shall mean the designs and documents to be submitted by the Concessionaire and approved by the Uttar Pradesh Jal Nigam as a Condition Precedent and shall include but not limited to  (a) Conduct Kick off meeting, Scrutiny of contractor's submittals (b) Process description, process calculations and hydraulic calculations;	Yes	Yes	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	(c) List of design codes and standards; (d) Master drawing schedule; (e) Drainage design; (f) STP Facilities layout; (g) Process flow diagram; (h) Hydraulic flow diagram; (i) Mass balance diagram; (j) Process and instrumentation diagram; (k) Single line diagram; (l) Electrical load list; and (m) Structure design and drawings (n) Pump Characteristics and (o) General arrangement diagrams of all units of Facilities and; (p) Any other information, design, drawings, etc needed for effective development/rehabilitation and operation of Facilities..			
5.4	The Project Engineer shall review any modified Drawings or supporting Documents sent to it by the Concessionaire and furnish its comments within 10 (ten) days of receiving such Drawings or Documents.	Yes	Yes	Yes
5.5	The Project Engineer shall review the detailed design, construction methodology, quality assurance procedures and the procurement, engineering and construction time schedule sent to it by the	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Concessionaire and furnish its comments within 10 (ten) days of receipt thereof.			
5.6	Upon reference by the NMCG/Uttar Pradesh Jal Nigam, the Project Engineer shall review and; comment on the EPC Contract or any other contract for construction, operation and maintenance of the Project, and furnish its comments within 10 (ten) days from receipt of such reference from the NMCG/Uttar Pradesh Jal Nigam	NA	NA	NA
6.1	In respect of the Designs Drawing and Documents received by the Project Engineer for its review and comments during the Construction Period, the provisions of Paragraph 4 shall also apply, mutatis mutandis.	Yes	Yes	Yes
6.2	The Project Engineer shall review, and assist the Uttar Pradesh Jal Nigam in reviewing the submissions by the concessionaire, the Construction plan as defined in clause 8.3, 8.4 and 8.5 of the Concession Agreement including Phase 1 and Phase II Design & Drawings, as well as the 'As Built' drawings on completion and EHS plans as defined in clause 8.6 of the Concession Agreement.	Yes	Yes	Yes
6.3	The Project Engineer shall assist the Uttar Pradesh Jal Nigam submit their comments	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	on effectiveness or otherwise of the Work plan submitted for meeting the specified payment milestones and completion of the work on or before the scheduled construction completion date.			
6.4	The Project Engineer shall review, in particular, the submissions by the Concessionaire as per Schedule 1 of the Concession Agreement and assist Uttar Pradesh Jal Nigam in assessing the effectiveness them.	Yes	Yes	Yes
6.5	The Project Engineer shall review the monthly progress report furnished by the Concessionaire and send its comments thereon to the / Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report.	Yes	Yes	Yes
6.6	The Project Engineer shall inspect the Construction Works and the Project as and when necessary and submit a report of such inspection (the "Inspection Report"), preferably after receipt of the monthly progress report from the Concessionaire, but before the 20th (twentieth) day of each month in any case. The report shall contain, an overview of the status, progress, quality and safety of construction, including the	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	work methodology adopted, the materials used and their sources, and conformity of Construction Works with the Scope of the Project and the Specifications and Standards. In a separate section of the Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in the construction of the Project. The Project Engineer shall send a copy of its Inspection Report to the / Uttar Pradesh Jal Nigam and the Concessionaire within 3 (three) days of the inspection.			
6.7	However serious lapses, defects and/or deficiencies shall be reported to the Uttar Pradesh Jal Nigam/NMCG immediately without waiting for the monthly progress submissions as mentioned in the previous paragraph.	Yes	Yes	Yes
6.8	For determining that the Construction Works conform to Specifications and Standards, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests on a sample basis, to be specified by the Project Engineer in accordance with approved norms/Good Industry Practice for quality assurance. The Project Engineer shall issue necessary	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	directions to the Concessionaire for ensuring that the tests are conducted in a fair and efficient manner and shall monitor and review the results thereof.			
6.9	The timing of tests referred to in Paragraph 6.8, and the criteria for acceptance/ rejection of their results shall be determined by the Project Engineer in accordance with the norms /rules and Good Industry Practice. The tests shall be undertaken on a random sample basis and shall be in addition to, and independent of, the tests that may be carried out by the Concessionaire for its own quality assurance in accordance with Good Industry Practice.	Yes	Yes	Yes
6.10	In the event that the Concessionaire carries out any remedial works for removal or rectification of any defects or deficiencies, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests to determine that such remedial works have brought the Construction Works into conformity with the Specifications and Standards, and the provisions of this Paragraph 5 shall apply to such tests.	Yes	Yes	Yes



Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.11	In the event that the Concessionaire fails to achieve any of the Project Milestones, the Project Engineer shall undertake a review of the progress of construction and identify potential delays, if any. If the Project Engineer identifies that completion of the Project is not feasible within the time specified in the Concession Agreement, it shall require the Concessionaire to indicate within 15 (fifteen) days the steps proposed to be taken to expedite progress, and the period within which COD shall be achieved. Upon receipt of a report from the Concessionaire, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire forthwith.	Review of Construction plan submitted by Concessionaire in line with time extension granted by NMCG	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.12	If at any time during the Construction Period, the Project Engineer determines that the Concessionaire has not made adequate arrangements for the safety of workers and common public in the zone of construction or that any work is being carried out in a manner that threatens the safety of the workers and the common public, it shall make a recommendation to the NMCG/ Uttar Pradesh Jal Nigam forthwith, identifying the whole or part of the Construction Works that should be suspended for ensuring safety in respect thereof.	NA	NA	NA
6.13	In the event that the Concessionaire carries out any remedial measures to secure the safety of suspended works and common public, it may, by notice in writing, require the Project Engineer to inspect such works, and within 3 (three) days of receiving such notice, the Project Engineer shall inspect the suspended works and make a report to the NMCG/ Uttar Pradesh Jal Nigam forthwith, recommending whether or not such suspension may be revoked by the NMCG/ Uttar Pradesh Jal Nigam.	NA	NA	NA
6.14	If suspension of Construction Works is for reasons not	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	attributable to the Concessionaire, the Project Engineer shall determine the extension of dates set forth in the project completion schedule, to which the Concessionaire is reasonably entitled, and shall notify the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire of the same.			
6.15	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam, the Project Engineer shall make a fair and reasonable assessment of the costs of providing information, works and services and certify the reasonableness of such costs for payment by the NMCG/ Uttar Pradesh Jal Nigam to the Concessionaire.	NA	NA	NA
6.16	The Project Engineer shall aid and advise the Concessionaire in preparing the Operation & Maintenance Manual.	Yes	NA	NA
6.17	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam the Project Engineer shall undertake the assessment of cost of civil works, as per applicable schedule of rates, for the reduction of Scope of work if any as per Article 21.	Yes	Yes	NA
6.18	The Project Engineer shall review the construction progress as per payment milestones proposed by the concessionaire and provide	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	necessary recommendation/s to Uttar Pradesh Jal Nigam for issuance of 'Milestone Construction Certificates'.			
6.19	The Project Engineer shall support the employer in ensuring that the provisions specified in Clause 8, of the Concession Agreement including those for liquidated damages and Bonus, are being complied with.	Yes	Yes	Yes
6.20	On completion of construction and at behest of Employer, the Project Engineer may review the work done as per 'as built' drawings and identify defects and suggest changes as per clause 8.14(a) of the Concession Agreement.	Yes	NA	NA
6.21	Similarly, the Project Engineer may inspect the trial process and may point out the defects and cause changes or retrial of the process as per clause 8.15(d) of the Concession Agreement	NA	NA	NA
6.22	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STPs and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.	Yes	NA	NA
6.23	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date			
6.24	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STP and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.	Yes	NA	NA
6.25	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date.	Yes	Yes	Yes
7.1	In respect of the Designs, Drawings, and Documents received by the Project Engineer for its review and comments during the Operation Period, the provisions of Paragraph 4 shall apply, mutatis mutandis.	Yes	NA	NA
7.2	The Project Engineer shall review the O&M Manual (Clause 9.2) and the Scheduled Maintenance Programme submitted by the concessionaire and provides its recommendations on the same, including suggestions	Yes	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	for change, if any. The O&M Manual shall cover: a) O&M Procedures; b) O&M Plan; c) Provision of Spare Parts; d) Sampling and Testing Methodologies; e) Storage and control of Inventory; f) Arrangements for data security and Integrity; g) Procedures for recording and disposal of complaints; h) Operational Contingencies Plans; i) Human Resources Plans; j) EHS Plans; k) Emergency procedures; l) Management of Assets Plans. And m) Annual Scheduled Maintenance Programme.			
7.3	The Project Engineer shall review the annual Maintenance Program furnished by the Concessionaire and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of the Maintenance Program.	Yes	Yes	Yes
7.4	The Project Engineer shall review the reports generated from online monitoring systems to assess adherence to KPIs and submit the monthly	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	KPI Adherence Report to Uttar Pradesh Jal Nigam			
7.5	The Project Engineer shall verify the daily reports submitted by the concessionaire regarding the volume of sewage and its quality re influent standards and monitor and record the same on regular basis;	Yes	Yes	Yes
7.6	The Project Engineer shall monitor, review and advise the Uttar Pradesh Jal Nigam on the reports submitted by the concessionaire as per clause 9.8(b)(iii) (A) to (G) of the Concession Agreement.	Yes	Yes	Yes
7.7	The Project Engineer shall regularly verify the report submitted by the concessionaire on the tests conducted at the Inlet Point, the Outlet Point or at any other point at the Facilities for the Digested Sludge. Separately, the Project Engineer shall also have the right to take random samples of the incoming Sewage, the Digested Sludge and the Treated Effluent at any time during the O&M Period to test compliance with the Influent Standards and the Discharge Standards.	Yes	Yes	Yes
7.8	The Project Engineer shall review the monthly status report furnished by the Concessionaire (as required under clause 9.8(b)(iii)(E) the Concession Agreement) and	Yes	Yes	Yes



Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report			
7.9	The Project Engineer shall inspect the Project once every month, preferably after receipt of the monthly status report from the Concessionaire, but before the 20th (twentieth) day of each month in any case, and make out an O&M Inspection Report setting forth an overview of the status, quality and safety of O&M including its conformity with the Maintenance Requirements and Safety Requirements. In a separate section of the O&M Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in O&M of the Project. The Project Engineer shall send a copy of its O&M Inspection Report to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of the inspection.	Yes	Yes	Yes
7.10	The Project Engineer may inspect the project more than once in a month, if any lapses, defects or deficiencies require such inspections.	Yes	Yes	Yes
7.11	The Project Engineer shall in its O&M Inspection Report	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	specify the tests, if any, that the Concessionaire shall carry out, or cause to be carried out, for the purpose of determining that the project is in conformity with the Maintenance Requirements. It shall monitor and review the results of such tests and the remedial measures, if any, taken by the Concessionaire in this behalf.			
7.12	The Project Engineer shall determine if any delay has occurred in completion of repair or remedial works in accordance with the Concession Agreement, and shall also determine the Damages, if any, payable by the Concessionaire to the NMCG/ Uttar Pradesh Jal Nigam for such delay.	Yes	NA	NA
7.13	The Project Engineer shall monitor and review the curing of defects and deficiencies by the Concessionaire.	Yes	Yes	Yes
7.14	In the event that the Concessionaire notifies the Project Engineer of any modifications that it proposes to make to the project, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 15 (fifteen) days of receiving the proposal.	Yes	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
7.15	The Project Engineer shall undertake sewage flow sampling, as and when required by the NMCG/ Uttar Pradesh Jal Nigam, under and in accordance with the provisions of this agreement.	Yes	Yes	Yes
7.16	The Project Engineer shall review and report to the employer on all the reports (Daily, Monthly, Quarterly and Annual), including monthly Environmental Monitoring Reports as detailed in Schedule 10(Part G) of the Concession Agreement.	Yes	Yes	Yes
7.17	The Project Engineer shall provide necessary training/capacity building to the operators/technicians of the STP, as and when required, so as to address the gap in skill sets of the manpower deployed by the Concessionaire.	Yes	Yes	Yes
7.18	The Project Engineer will provide necessary assistance to NMCG and UP Jal Nigam for the understanding various projects undertaken through other Central Government/State Government schemes /Urban Local Bodies and advice NMCG/UP Jal Nigam accordingly so that the overall objective preventing flow of untreated sewage into the river Yamuna is accomplished. The support by the proposed PE	Yes	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	<p>will include, but not limited to the following:</p> <p>7.18.1 Preparation of a road map/policy note for completion of sewage related work at the City Level taking into consideration various schemes implemented through NMCG/Central/State Government funding and/or through Urban Local Body funding;</p> <p>7.18.2 Assist in developing dovetailing partnerships with other schemes in the sewage sector like AMRUT, SMART City Mission and Swachh Bharat Mission to develop Synergistic plans.</p> <p>7.18.3 Assist in identification of suitable new technologies for improving sewage infrastructure, economizing investment and for sustainable development and operation of the project;</p> <p>7.18.4 Collecting information on regular monitoring and of implementation of various projects by the project implementing agencies/Urban Local Bodies and to produce status report;</p>			
7.19	Assist in identification of bottlenecks in implementation of projects and suggesting remedial actions.	Yes	Yes	Yes



**ANNEXURE-V**

***QUALITY CONTROL / QUALITY ASSURANCE***

Sl no	Description	IS Code	Duration: 1 <sup>st</sup> May 2022 to 31 <sup>st</sup> May 2022				Remarks
			As per is number of tests required	No of test conducted	No of test accepted	No of test rejected	
1	Aggregate Impact Value	IS 2386-Part 4	ONE TEST/300 CUM	2	2	0	Aggregate Impact value test conduct in Naini-II and found satisfactory
2	Aggregate Impact Value	IS 2386-Part 4	ONE TEST/300 CUM	2	2	0	Aggregate Impact value test conduct in Phaphamau and found satisfactory
3	Aggregate Impact Value	IS 2386-Part 4	ONE TEST/300 CUM	2	2	0	Aggregate Impact value test conduct in Jhunsi and found satisfactory
4	Sand gradation	IS 2386-Part 1	ONE TEST/300CUM	2	2	0	Sand Gradation Test conduct in Naini-II and found satisfactory
5	Sand gradation	IS 2386-Part 1	ONE TEST/300CUM	2	2	0	Sand Gradation Test conduct in Phaphamau and found satisfactory
6	Sand gradation	IS 2386-Part 1	ONE TEST/300CUM	2	2	0	Sand Gradation Test conduct in Jhunsi and found satisfactory
7	Cube test	IS 516-2001	Quantity of concrete (m3) Number of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one additional sample for each additional 50 m3 or part thereof.	90	90	0	Staff Quarter (Mawaiya nala) Process Building, Jhunsi STP Naini-II. Phaphamau, Cube test is acceptable for 7 Days
8	Cube test	IS 516-2001	Quantity of concrete (m3) Number of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one	110	110	0	Staff Quarter (Mawaiya nala), Process Building of Jhunsi STP, Naini-II STP and Phaphamau STP Cube test is acceptable for 28 Days.

			additional sample				
9	Silt Content in Sand	IS 2386: 1963-Part 2	50 M3 – 1 TEST	2	2	0	Silt Content Test conduct in Naini-II and found satisfactory
10	Silt Content in Sand	IS 2386: 1963-Part 2	50 M3 – 1 TEST	2	2	0	Silt Content Test conduct in Phaphamau and found satisfactory
11	Silt Content in Sand	IS 2386: 1963-Part 2	50 M3 – 1 TEST	2	2	0	Silt Content Test conduct in, Jhunsi and found satisfactory
12	Sieve analysis (Aggregate 10mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Naini-II site and quality of material found acceptable
13	Sieve analysis (Aggregate 10mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Phaphamau site and quality of material found acceptable
14	Sieve analysis (Aggregate 10mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Phaphamau site and quality of material found acceptable
15	Sieve analysis (Aggregate 20mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Naini-II site and quality of material found acceptable
16	Sieve analysis (Aggregate 20mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Phaphamau site and quality of material found acceptable
17	Sieve analysis (Aggregate 20mm )	IS 2386	ONE TEST/300 M3	2	2	0	Sieve analysis conducted in Phaphamau site and quality of material found acceptable
18	Brick Test	IS 1077 & 3495	1 SAMPLE/5 0000 BRICKS	1	1	0	Test is conducted at Naini- II and result found acceptable.
19	Cube test	IS 516-2001	Quantity of concrete (m3)Number of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one additional sample	19	19	0	As per cube test report, Phaphamau road manhole acceptable for 7 days
20	Cube test	IS 516-2001	Quantity of concrete	15	15	0	As per cube test report Phaphamau road



			(m3)Number of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one additional sample				manhole acceptable for 28 days
21	SRC CEMENT	IS 4031	1 TEST PER LOT	1	1	0	Chetak (Third party batch report Submitted)
22	OPC CEMENT 43 GRADES	IS 4031	1 TEST PER LOT	1	1	0	Ultratech (Third party batch report Submitted)