

**National Mission for Clean Ganga (NMCG)  
Ministry of Jal Shakti,  
River Development & Ganga Rejuvenation  
Government of India**

**Development and Rehabilitation of Sewage  
Treatment Plants and Associated Infrastructure  
Under Hybrid Annuity Based PPP Mode at  
Prayagraj, Uttar Pradesh**

**(LOA File Number: 50123/447/121, dated 10/11/2018)**

**Monthly Progress Report  
of  
Project Engineer  
May 2023**



**Executing Agency**

GPCU, Uttar Pradesh Jal  
Nigam, Prayagraj, Uttar  
Pradesh  
211008



**Funding Agency**

National Mission for Clean  
Ganga, Ministry of Water  
Resources, New Delhi  
110002



**Project Engineer**

AECOM India Pvt. Ltd.,  
19/F, Bldg. 5-C, DLF Cyber  
City, DLF Phase-III, Gurgaon,  
Haryana-122002



**Concessionaire**

Prayagraj Water Pvt. Ltd.,  
(SPV of ADANI Enterprise Ltd.  
and Organica Technologiak  
ZRT)  
Adani House, 56 Shri Mall,  
Society, Navrangpura,  
Ahmedabad.

## Table of Contents

1.	Introduction .....	2
2.	Hybrid Annuity Model (HAM) .....	3
3.	Objectives .....	3
4.	Project at Glance.....	5
5.	Site Location .....	6
6.	Project Components .....	7
7.	Status of project .....	10
7.1	Package-I Overall progress status .....	10
7.1.1.	Engineering status .....	11
7.1.2.	Engineering status as per construction plan .....	11
7.1.3	Procurement & Supply status .....	14
7.1.4	Procurement & Supply status as per construction plan .....	14
7.1.5	Construction, Erection & Commissioning status .....	16
7.1.6	Construction, Erection & Commissioning status as per .....	16
	construction plan .....	16
7.1.7	Physical construction Activities in May'23 month .....	26
7.2	Package-II status .....	27
7.3	Package-III status .....	29
8.	Meetings, Discussions and Site Visits:.....	31
9.	Staff deployment .....	32
10.	Photos of Meetings / Site Visits and Activities .....	33
11.	Outward Register .....	39
12.	Inward Register.....	41
13.	EHS targets, Achievement & compliance report for the month of May 2023.....	43
14.	Status of statutory permits: .....	43
15.	Plant & Machinery Status .....	47
16.	ANNEXURE'S .....	48

**Annexure-I :** KPI reports of Package -I , Action taken report and recommendation

**Annexure-II :** KPI reports of Package -II , Action taken report and recommendation

**Annexure-III:** KPI reports of Package -III , Action taken report and ecommendation

**Annexure-IV:** Project engineer activity as per TOR

**Annexure-V:** Quality control / Quality assurance

## 1. Introduction

The GoI (Government of India), recognizing that the long-term rejuvenation of the river Ganga will have significant social and economic benefits on the lives of 500 Million people living along its basin, has identified cleaning of the river Ganga as one of its priorities. For this purpose, in May-2015, The Government of India approved the flagship Namami Gange Program for cleaning rejuvenation and protection of river Ganga and its tributaries. In January-2016, The Government of India approved a Hybrid annuity model to implement the STP project under the Namami Gange program on a PPP basis.

Subsequently, the MoWR (Ministry of Water Resources) issued the river Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016 (Ganga 2016 Order) to constitute various authorities to assist the Government of India in achieving its aim of effective abatement of pollution in the river Ganga. The Ganga 2016 order designated NMCG as the nodal agency for implementation of the Ganga 2016 order.

Rapidly increasing population, rising standards of living and exponential growth of industrialization and urbanisation have exposed water resources, in general, and rivers to various forms of degradation. The mighty Ganga is no exception. The deterioration in the water quality impacts the people immediately. Ganga, in some stretches, particularly during lean seasons has become unfit even for bathing. The threat of global climate change, the effect of glacial melt on Ganga flow and the impacts of infrastructural projects in the upper reaches of the river, raise issues that need a comprehensive response.

In the Ganga basin approximately 12,000 million litres per day (MLD) sewage is generated, for which presently there is a treatment capacity of only around 4,000 MLD. Approximately 3000 MLD of sewage is discharged into the mainstream of the river Ganga from the Class I & II towns located along the banks, against which treatment capacity of about 1000 MLD has been created till date.

The Uttar Pradesh Jal Nigam (Jal Nigam) is a statutory body constituted under the Uttar Pradesh Water Supply and Sewerage Act, 1975, and has the power to develop, maintain and regulate water supply and sewerage works in Uttar Pradesh. With a view to implement the Namami Gange programme and the Ganga 2016 Order, the Jal Nigam, in association with the NMCG, has decided to undertake the Project;

- Development and Rehabilitation of Sewage Treatment Plants (STPs) and Associated Infrastructure at Prayagraj under Hybrid Annuity based PPP mode in State of Uttar Pradesh.

While the Jal Nigam will be the principal executing agency and bidding authority for the Project, NMCG will be responsible for making payments to the Concessionaire and Project Engineer.

## **2. Hybrid Annuity Model (HAM)**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs).


Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs, IPS, and MPS) to the Project Executing Agency/Jal Nigam at the end of the Concession Period (15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) appointed M/s. AECOM India Pvt. Ltd., as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

## **3. Objectives**

Objectives to achieve effective Development of Sewage Treatment Plants (STPs) at Jhunsi, Naini and Phaphamau, rehabilitation of existing STPs & associated Infrastructure and operation and maintenance of all assets for 15 years in Prayagraj, Uttar Pradesh, under Hybrid Annuity based PPP mode are proposed under this project.

The objectives that NMCG and the UP Jal Nigam wish to achieve through the Project is mentioned in **Figure 1**;



**Figure 1 : Objectives of NMCG and UP JAL NIGAM**

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs). Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs and Associate Infrastructure) to the Project Executing Agency/Jal Nigam/ at the end of the Concession Period (say 15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) appointed M/s. AECOM India Pvt. Ltd., Gurgaon as Project Engineer for this project through tendering process. Letter of Award is issued dated 4<sup>th</sup> February 2019 and agreement signed between the parties on 5<sup>th</sup> April 2019.

## 4. Project at Glance

The Project components details of each Facility, their grouping in each Package is presented below.

Sr. No.	Particulars	Description
1.0	Name of Project	<b>Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under HAM based PPP mode at Prayagraj, Uttar Pradesh</b>
	Client	National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN)
2.0	Executing Agency	Uttar Pradesh Jal Nigam, Ganga Pollution Control Unit, Prayagraj, Uttar Pradesh
3.0	Project Engineer	AECOM India Pvt. Ltd.
4.0	Concessionaire	Prayagraj Water Pvt. Ltd. (SPV of ADANI Enterprise Ltd. JV Organica Technologiak ZRT)
5.0	Contract Value (Capex + Opex)	INR 908.3 Crore
6.0	Effective Date	16 <sup>th</sup> September 2019
7.0	Construction Completion Date	Package-I; 24 months from effective date Package-II; 12 months from effective date Package-III; 6 months from effective date
6.0	Operation & Maintenance	Package-I; 15 years from commercial operation date Package-II; 16 years from commercial operation date Package-III; 16.5 years from commercial operation date



## 5. Site Location



Entire work has been divided/ distributed in the following 3 packages.

- Package-I: Construction of 03 Nos. new STP's with Associated Infrastructure (Naini-II (42 MLD), Jhuni (16 MLD) & Phaphamau (14 MLD)). Setup rooftop Solar Power Plant of capacity 930kW (110kW at Phaphamau, 800kW at Naini-II and 20kW at Jhuni).
- Package II: Rehabilitate and Restore 02 Nos. STP's with Associated Infrastructure (Rajapur (60 MLD) & Naini-I (60+20 MLD)).
- Package III: Rehabilitate and Restore 04 Nos. STP's with Associated Infrastructure Numayadahi (50 MLD), Ponghat (10 MLD), Kodra (25 MLD) & Salori (29 MLD).

## 6. Project Components

The Project components details of each Facility, their grouping in each Package is presented below

Package Number - I				
Nature of work		Facilities		
<b>New construction</b>		Design, develop, finance, construct, operate and maintain, and transfer the Package-I Facilities including three STP facilities with a proposed capacity of 42 MLD at Naini (District G), 14 MLD at Phaphamau (District F), and 16 MLD at Jhunsi along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Phaphamau Facilities (District -F)	Phaphamau STP Facilities	Phaphamau STP Plant	14 MLD
			Solar Power Plant	110 Kw
		Phaphamau Associated Infrastructure	Basna Nalla SPS	5.53 MLD
			Nalla Tapping and Trunk Sewer	2 Nos. Tapping
			Shantipuram Main Pumping Station	14 MLD
2	Naini Facilities (District - G)	Naini – II STP Facilities	Naini –II STP	42 MLD
			Solar Power Plant	800 Kw
		Naini -II Associated Infrastructure	Mawaiya Drain SPS	35.85 MLD
			Mawaiya Drain Tapping and Trunk Sewer	3 Nos. Tapping
			Mahewaghat Drain SPS	2.15 MLD
			Mahewaghat Drain and Trunk Sewer	3 Nos. Of Tapping
3	Jhunsi Facilities	Jhunsi STP Facilities	Jhunsi STP	16 MLD
			Solar Power Plant	20 Kw
		Jhunsi Associated Infrastructure	Shastri Bridge SPS	16 MLD
			Nalla Tapping and Trunk Sewer	13 Nos. Tapping
			Main Pumping Station	16 MLD




Package Number - II				
Nature of work		Facilities		
<b>Rehabilitation</b>		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer two existing STP Facilities, one of capacity 80 MLD at Naini (District A) and other of capacity 60 MLD at Rajapur (District D) along with their Associated Infrastructure as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Naini -I Facilities (District A)	Naini-I STP Facilities	Naini -I STP (60 MLD) STP Technology: ASP	60 MLD
			Naini -I STP (20 MLD) STP Technology: ASP	20 MLD
			Naini- I Biogas Plant	600 KW
		Naini-I Associated Infrastructure	Chachar Nalla SPS	35 MLD with 2 Nos. Tapping
			Gaughat MPS	80 MLD
2	Rajapur Facilities (District D)	Rajapur STP Facilities	Rajapur STP STP Technology: UASB	60 MLD
		Rajapur Associated Infrastructure	Mumfordgunj SPS	55 MLD with 1 Nos. Tapping
			Rajapur SPS	25 MLD with 1 Nos. Tapping

Package Number - III				
Nature of work		Facilities		
<b>Rehabilitation</b>		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer four existing STP Facilities, one of capacity 50 MLD at Numayadahi (District B), one of capacity 29 MLD at Salori (District C), one of capacity 25 MLD at Kodra (District E) and another of capacity 10 MLD at Ponghat (District E), along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Salori Facilities (District - C)	Salori STP Facilities	Salori STP (29 MLD) STP Technology: FAB	29 MLD
		Salori Associated Infrastructure	Salori MPS	29 MLD with 1 Nos. Tapping
2	Numayadahi Facilities (District B)	Numayadahi STP Facilities	Numayadahi STP STP Technology: Bio tower + ASP	50 MLD
		Numayadahi Associated Infrastructure	Ghaggar Nalla SPS	50 MLD with 1 Nos. Tapping
			Sasur Kadheri SPS	15 MLD with 1 Nos. Tapping
			Lukarganj SPS	16.5 MLD with 1 Nos. Tapping
3	Kodra Facilities (District E)	Kodra STP Facilities	Kodra STP STP Technology: Bio tower + ASP	25 MLD
		Kodra Associated Infrastructure	Kodra MPS	25 MLD with 1 Nos. Tapping
4	Ponghat Facilities (District E)	Ponghat STP Facilities	Ponghat STP STP Technology: Bio tower + ASP	10 MLD
		Ponghat Associated Infrastructure	Ponghat MPS	10 MLD with 1 Nos. Tapping


## 7. Status of project

### 7.1 Package-I Overall progress status



- Project Engineer has provided observation on Concessionaire May'23-month MPR vide letter number AIPL/NMCG/PRAYAG/1624 on dated 17.06.2023 Therefore, status may be change after observation incorporated by Concessionaire.

### 7.1.1. Engineering status



### 7.1.2. Engineering status as per construction plan

Sr. No.	Work description	Scheduled Start Date	Scheduled End Date	Scheduled Completion (In %)	Completion up to previous month (In %) (A)	This month Completion (In%) (B)	Total Completion (In %) (A+B)
1.	<b>Engineering</b>	11-01-19	20-11-22				
2.	<b>Basic Engineering</b>	11-01-19	15-03-20				
3.	<b>Phaphamau &amp; Associated Infr</b>	11-01-19	14-08-19				
4.	Submission of Basic Engg. Drawings/documents to UPJN	11-01-19	11-02-19	100%	100%	0%	100%
5.	Resubmission, review and Approval of Basic Engg. of drawings/documents from UPJN/PE/IIT	11-02-19	14-08-19	100%	100%	0%	100%
6.	<b>Naini- II &amp; Associated Infr</b>	11-01-19	11-10-19				
7.	Submission of Basic Engg. Drawings/documents to UPJN	11-01-19	11-02-19	100%	100%	0%	100%

Sr. No.	Work description	Scheduled Start Date	Scheduled End Date	Scheduled Completion (In %)	Completion up to previous month (In %) (A)	This month Completion (In%) (B)	Total Completion (In %) (A+B)
8.	Resubmission, review and Approval of Basic Engg. of drawings/documents from UPJN/PE/IIT	11-02-19	11-10-19	100%	100%	0%	100%
9.	<b>Jhunsi STP</b>	11-01-19	15-03-20				
10.	Submission of Basic Engg. Drawings/documents to UPJN (Based on old location)	11-01-19	11-02-19	100%	100%	0%	100%
11.	Submission of Basic Engg. Drawings/documents to UPJN (based on revised location)	10-11-19	10-12-19	100%	100%	0%	100%
12.	Resubmission, review and Approval of Basic Engg. of drawings/documents from UPJN/PE/IIT	10-12-19	15-03-20	100%	100%	0%	100%
13.	<b>Jhunsi associated Infrastructure</b>	11-01-19	15-03-20				
14.	Submission of Basic Engg. Drawings/documents to UPJN (Based on old location)	11-01-19	11-02-19	100%	100%	0%	100%
15.	Submission of Basic Engg. Drawings/documents to UPJN (based on revised location)	01-01-20	31-01-20	100%	100%	0%	100%
16.	Review and Approval of Basic Engg. of drawings/documents	25-10-19	15-03-20	100%	100%	0%	100%

Sr. No.	Work description	Scheduled Start Date	Scheduled End Date	Scheduled Completion (In %)	Completion up to previous month (In %) (A)	This month Completion (In%) (B)	Total Completion (In %) (A+B)
	ts from UPJN/PE/IIT						
17.	<b>Detail Engineering</b>	01-03-20	20-11-22				
18.	<b>Submission of Detailed Engineering drawings to UPJN</b>	01-03-20	10-11-22				
19.	Mechanical	01-03-20	15-10-22	100%	100%	0%	100%
20.	Electrical and C&I	01-03-20	20-08-22	100%	100%	0%	100%
21.	Civil & Structure	01-03-20	10-11-22	100%	99%	0%	99%
22.	<b>Review and Approval of Engineering drawings by UPJN/PE/IIT</b>	01-03-20	20-11-22				
23.	Mechanical	01-03-20	30-10-22	100%	100%	0%	100%
24.	Electrical and C&I	01-03-20	05-10-22	100%	100%	0%	100%
25.	Civil	01-03-20	20-11-22	100%	99%	0%	99%

### 7.1.3 Procurement & Supply status




### 7.1.4 Procurement & Supply status as per construction plan

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Schedul ed Comple tion (In %)	Completi on up to previous month (In %) (A)	This month Completi on (In%) (B)	Total Completi on (In %) (A+B)
1.	<b>Ordering of material</b>	<b>01-03-20</b>	<b>30-09-22</b>				
2.	Mechanical	01-03-20	31-08-22	100%	100%	0.00%	100%
3.	Electrical and C&I	01-03-20	30-09-22	100%	100%	0.00%	100%
4.	<b>Manufacturing Clearance and Supplies</b>	<b>01-10-20</b>	<b>30-11-22</b>				
5.	<b>Mechanical</b>	<b>01-10-20</b>	<b>10-11-22</b>				
6.	Pumps	01-11-20	31-08-22	100%	100%	0.00%	100%
7.	Tube settler	01-11-20	25-04-22	100%	100%	0.00%	100%
8.	Screen (Coarse & fine)	01-12-20	25-04-22	100%	100%	0.00%	100%
9.	Grit removal system	01-12-20	25-04-22	100%	100%	0.00%	100%
10.	Blowers	01-11-20	15-10-22	100%	100%	0.00%	100%
11.	Volute press/ STE	15-01-21	31-01-22	100%	100%	0.00%	100%
12.	Diffuser	15-01-21	30-04-21	100%	100%	0.00%	100%
13.	Media/ Bio module	01-10-20	25-10-20	100%	100%	0.00%	100%
14.	Supply of pipes	15-01-21	15-10-22	100%	99%	1.00%	100%
15.	Chlorination	15-01-21	31-03-22	100%	100%	0.00%	100%
16.	Valves & Gates	15-01-21	10-11-22	100%	100%	0.00%	100%
17.	Other misc. Material	01-11-20	31-08-22	100%	100%	0.00%	100%



Sr. No.	Work description	Scheduled Start Date	Scheduled End Date	Scheduled Completion (In %)	Completion up to previous month (In %) (A)	This month Completion (In%) (B)	Total Completion (In %) (A+B)
18.	<b>Electrical and C&amp;I</b>	<b>01-10-20</b>	<b>30-11-22</b>				
19.	PLC Panel	01-11-20	20-04-22	100%	100%	0%	100%
20.	Flow Meters, Transmitters	01-11-20	20-04-22	100%	100%	0%	100%
21.	MCC Panel	28-02-21	30-09-22	100%	100%	0%	100%
22.	Analyzers	01-11-20	15-04-22	100%	100%	0%	100%
23.	HT/ LT switchgear	15-12-20	10-11-21	100%	100%	0%	100%
24.	Distribution Transformer	15-12-20	20-10-22	100%	100%	0%	100%
25.	Diesel Generators (DG's)	28-02-21	31-07-22	100%	100%	0%	100%
26.	Solar Panel	01-01-21	30-11-22	100%	83%	17%	100%
27.	CC TV	01-10-20	25-10-20	100%	100%	0%	100%
28.	HT/LT/C&I CABLES	01-11-20	20-10-22	100%	100%	0%	100%
29.	Other misc. material	01-12-20	31-10-22	100%	90.00%	0%	90%

### 7.1.5 Construction, Erection & Commissioning status



### 7.1.6 Construction, Erection & Commissioning status as per construction plan

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Completi on (In%) (B)	Total Compl etion (In %) (A+B)
1.	<b>Finalization &amp; Mobilization of Execution Contractors</b>	01-01-20	15-04-22				
2.	Finalization & Mobilization of Civil Contractor (Phaphamau & Naini-II)	01-01-20	31-01-20	100%	100%	0.00%	100%
3.	Finalization & Mobilization of Civil Contractor (Jhunsi)	01-04-20	30-04-20	100%	100%	0.00%	100%
4.	Finalization & Mobilization of Mech. Contractor	01-01-21	18-11-21	100%	100%	0.00%	100%
5.	Finalization & Mobilization of Electrical Contractor	01-01-21	15-04-22	100%	100%	0.00%	100%
6.	Finalization & Mobilization of C&I Contractor	01-01-21	15-04-22	100%	100%	0.00%	100%
7.	Arrangement of Construction Power & Water and Site Office	01-06-20	30-06-20	100%	100%	0.00%	100%
<b>Erection Commissioning, Trial Run and COD of Phaphamau STP (14 MLD) &amp; Associated works</b>							
8.	Tree cutting work	01-01-20	31-01-20	100%	100%	0.00%	100%
9.	Dismantling of existing structure	01-01-20	31-01-20	100%	100%	0.00%	100%
10.	<b>FCR tank unit</b>	01-12-19	15-01-23				

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl etion (In%) (B)	Total Compl etion (In %) (A+B)
11.	Excavation work	01-12-19	15-03-20	100%	100%	0.00%	100%
12.	Boulder filling work	15-03-20	10-10-20	100%	100%	0.00%	100%
13.	PCC work	01-10-20	09-10-20	100%	100%	0.00%	100%
14.	RCC upto completion	01-10-20	31-10-21	100%	100%	0.00%	100%
15.	Other Misc Works	01-01-22	15-01-23	100%	75%	25%	100%
16.	Hydrotesting	15-01-22	25-04-22	100%	100%	0.00%	100%
17.	<b>Tube settler, CCT &amp; Sludge storage Tank</b>	16-01-21	20-01-23				
18.	Earth work & Boulder filling work	16-01-21	28-02-21	100%	100%	0.00%	100%
19.	PCC work	01-02-21	28-02-21	100%	100%	0.00%	100%
20.	RCC upto completion	01-02-21	20-04-22	100%	100%	0.00%	100%
21.	Other Misc Works	16-04-22	20-01-23	100%	75%	25%	100%
22.	Hydrotesting	25-07-22	20-08-22	100%	100%	0.00%	100%
23.	<b>Main Process Building</b>	01-03-21	20-01-23				
24.	Excavation	01-03-21	10-11-21	100%	100%	0.00%	100%
25.	Rubble soling/ Stone filling work	03-07-21	20-11-21	100%	100%	0.00%	100%
26.	PCC	10-07-21	10-12-21	100%	100%	0.00%	100%
27.	Structure completion (Expect finishing works)	20-07-21	10-11-22	100%	100%	0.00%	100%
28.	Other Misc Works	10-11-22	20-01-23	100%	75%	25%	100%
29.	Hydrotesting	10-11-22	20-11-22	100%	100%	0%	100%
30.	<b>Basana Nala SPS and I&amp;D Works</b>	05-11-21	20-01-23				
31.	Excavation work	05-11-21	25-11-21	100%	100%	0.00%	100%
32.	PCC	25-11-21	05-12-21	100%	100%	0.00%	100%
33.	RCC upto completion	05-12-21	15-11-22	100%	100%	0.00%	100%
34.	Hydrotesting	15-11-22	25-11-22	100%	100%	0.00%	100%
35.	Boundary wall	01-12-22	20-01-23	100%			
36.	Staff quarter	01-12-22	20-01-23	100%	50%	0%	50%
37.	Other Misc Works	15-06-22	20-01-23	100%	80%	0%	80%
38.	<b>Shantipuram MPS and I&amp;D Works</b>	01-09-20	20-01-23				
39.	Excavation work	01-11-20	28-03-21	100%	100%	0.00%	100%
40.	PCC	28-03-21	30-04-21	100%	100%	0.00%	100%
41.	RCC work upto completion	01-04-21	30-07-22	100%	100%	0.00%	100%
42.	Other Misc Works	01-05-22	20-01-23	100%	90%	10.00%	100%
43.	Hydrotesting	10-08-22	20-08-22	100%	100%	0.00%	100%
44.	Staff quarter	01-09-20	15-01-23	100%	100%	0.00%	100%

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
45.	<b>Pipe laying ( Rising Main &amp; Gravity Main)</b>	15-11-21	10-11-22				
46.	<b>Rising main</b>	01-04-22	09-11-22				
47.	Excavation, Laying & Jointing, Backfilling/ Restoration works	01-04-22	25-10-22	100%	100%	0%	100%
48.	Hydrotesting	25-10-22	09-11-22	100%	100%	0%	100%
49.	<b>Gravity Main</b>	15-11-21	10-11-22				
50.	Excavation, Laying & Jointing, Backfilling/ Restoration works	15-11-21	25-10-22	100%	100%	0%	100%
51.	Hydrotesting	26-10-22	10-11-22	100%	100%	0%	100%
52.	Other works	01-01-20	25-01-23	100%			
53.	Site office (Temporary office)	01-01-20	31-01-20	100%	100%	0%	100%
54.	Other misc works (Boundary Wall, Road, rainwater harvesting, Land scaping etc)	01-11-22	25-01-23	100%	85%	0%	85%
55.	<b>Mechanical Erection- STP unit</b>	15-06-22	30-01-23				
56.	Pumps	01-12-22	30-01-23	100%	100%	0%	100%
57.	Lamella clarifier/ Tube settler	15-11-22	30-01-23	100%	100%	0%	100%
58.	Grit removal system	15-11-22	30-01-23	100%	100%	0%	100%
59.	Blowers & Diffuser	15-07-22	30-01-23	100%	100%	0%	100%
60.	Firefighting System	15-12-22	30-01-23	100%			
61.	Screens	10-12-22	30-01-23	100%	100%	0%	100%
62.	Piping, Valves & Gates	20-07-22	30-01-23	100%	100%	0%	100%
63.	Chlorination	20-08-22	15-10-22	100%	100%	0%	100%
64.	Media Installation/ Bio module	15-06-22	10-12-22	100%	100%	0%	100%
65.	Other misc. work	10-12-22	30-01-23	100%	90%	0%	90%
66.	<b>Mechanical Erection- SPS &amp; MPS</b>	20-08-22	30-01-23				
67.	Pumps	15-10-22	20-01-23	100%	100%	0%	100%
68.	Screens	20-08-22	20-01-23	100%	100%	0%	100%
69.	Piping, Valves & Gates	20-08-22	20-01-23	100%	100%	0%	100%
70.	Other misc. work	20-08-22	30-01-23	100%	95%	0%	95%
71.	<b>Electrical and C&amp;I- STP Unit</b>	20-08-22	30-01-23				
72.	Transformer Installation	01-11-22	31-12-22	100%	100%	0%	100%

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
73.	HT/LT Panel erection	01-11-22	31-12-22	100%	100%	0.00%	100%
74.	Instrumentation works	15-12-22	30-01-23	100%	90%	0%	90%
75.	CCTV	01-01-23	30-01-23	100%	80%	5%	85%
76.	Cable Laying	15-10-22	20-01-23	100%	100%	0%	100%
77.	PLC Panel & Online monitoring system	10-11-22	30-01-23	100%	70%	0%	70%
78.	Solar Panel	01-12-22	30-01-23	100%	70%	0%	70%
79.	DG Installation	20-08-22	31-08-22	100%	100%	0%	100%
80.	Other misc. work	01-12-22	30-01-23	100%	80%	0%	80%
81.	<b>Electrical and C&amp;I- SPS &amp; MPS</b>	20-08-22	31-01-23				
82.	Transformer Installation	20-11-22	10-01-23	100%	100%	0%	100%
83.	HT/LT Panel Erection	20-08-22	31-12-22	100%	100%	0%	100%
84.	CABLE LAYING	01-11-22	15-01-23	100%	100%	0%	100%
85.	DG Installation	15-11-22	15-12-22	100%	100%	0%	100%
86.	PLC Panel & Online monitoring system	20-11-22	30-01-23	100%	50%	0%	50%
87.	Other misc. work	20-12-22	30-01-23	100%	70%	0%	70%
88.	Commissioning of Mech., Electrical and C&I	30-01-23	31-01-23	100%	90%	0%	90%
89.	<b>Trial Run, Final Inspection and COD</b>	01-02-23	30-04-23				
90.	Trial Run and Final Inspection	01-02-23	30-04-23				
91.	COD	30-04-23	30-04-23				
92.	<b>Erection Commissioning, Trial Run and COD of Naini-II (42 MLD) &amp; Associated works</b>						
93.	Removal of shrubs	01-01-20	28-02-20	100%	100%	0%	100%
94.	<b>FCR tank unit</b>	01-02-20	25-01-23				
95.	Excavation work	01-02-20	15-03-20	100%	100%	0%	100%
96.	Boulder filling work	26-10-20	30-11-20	100%	100%	0%	100%
97.	PCC work	01-11-20	30-11-20	100%	100%	0%	100%
98.	RCC work upto completion	01-12-20	31-12-21	100%	100%	0%	100%
99.	Other Misc Works	01-12-21	25-01-23	100%	75%	25%	100%
100.	Hydrotesting	01-03-22	15-03-22	100%	100%	0%	100%
101.	<b>Tube settler, CCT &amp; Sludge storage Tank</b>	16-01-21	20-01-23				
102.	Earth work & Boulder filling work	16-01-21	22-01-21	100%	100%	0%	100%
103.	PCC work	19-01-21	31-01-21	100%	100%	0%	100%
104.	RCC work upto completion	01-03-21	10-05-22	100%	100%	0%	100%
105.	Other Misc Works	10-06-22	20-01-23	100%	100%	0%	100%

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
106.	Hydrotesting	20-08-22	30-08-22	100%	100%	0%	100%
107.	<b>Main Process Building</b>	01-02-21	20-01-23				
108.	Excavation	01-02-21	31-05-21	100%	100%	0%	100%
109.	Rubble soling/ Stone filling work	01-07-21	31-07-21	100%	100%	0%	100%
110.	PCC	01-07-21	31-07-21	100%	100%	0%	100%
111.	Structure completion (Expect finishing works)	01-05-21	10-05-22	100%	100%	0%	100%
112.	Other Misc Works	01-06-22	20-01-23	100%	100%	0%	100%
113.	Hydrotesting	10-05-22	30-05-22	100%	100%	0%	100%
114.	<b>Mawaiya SPS and I&amp;D work</b>	01-02-21	15-01-23				
115.	Excavation work	01-02-21	28-02-21	100%	100%	0%	100%
116.	PCC	01-05-21	15-06-21	100%	100%	0%	100%
117.	RCC WORK upto completion	15-05-21	20-05-22	100%	100%	0%	100%
118.	Hydrotesting	20-05-22	30-05-22	100%	100%	0%	100%
119.	Boundary wall	10-08-22	15-01-23	100%	100%	0%	100%
120.	Staff quarter	01-05-22	15-01-23	100%	85%	15%	100%
121.	I&D Other misc works	01-04-22	31-08-22	100%	100%	0%	100%
122.	<b>Mahebaghat SPS and I&amp;D work</b>	01-01-21	30-01-23				
123.	Excavation work	01-01-21	15-04-21	100%	100%	0%	100%
124.	PCC	01-01-21	15-04-21	100%	100%	0%	100%
125.	RCC Work upto completion	30-05-21	10-05-22	100%	100%	0%	100%
126.	Other finishing work	01-06-22	20-01-23	100%	90%	0%	90%
127.	Hydrotesting	10-06-22	20-06-22	100%	100%	0%	100%
128.	Boundary wall	01-05-22	20-01-23	100%	100%	0%	100%
129.	Staff quarter	26-04-22	30-12-22	100%	90%	0%	90%
130.	I&D Other misc works	01-05-22	30-01-23	100%	98%	2%	100%
131.	<b>Naini-II MPS and I&amp;D work</b>	26-10-20	30-01-23				
132.	Excavation work	16-01-21	25-04-21	100%	100%	0%	100%
133.	PCC	16-01-21	25-04-21	100%	100%	0%	100%
134.	RCC Work upto completion	01-05-21	15-05-22	100%	100%	0%	100%
135.	Other finishing work	26-04-22	30-01-23	100%	100%	0%	100%
136.	Hydrotesting	01-06-22	15-06-22	100%	100%	0%	100%
137.	Staff quarter	26-10-20	15-12-22	100%	100%	0%	100%
138.	I&D Other misc works	26-04-22	30-01-23	100%	80%	10%	90%
139.	<b>Pipe laying ( Rising Main &amp; Gravity Main)</b>	16-01-21	20-09-22				
140.	Rising main	16-01-21	15-09-22	100%			



Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Completi on (In%) (B)	Total Compl etion (In %) (A+B)
141.	Excavation, Laying & Jointing, Backfilling/ Restoration works	16-01-21	15-09-22	100%	100%	0%	100%
142.	Hydrotesting	15-07-22	15-09-22	100%	100%	0%	100%
143.	<b>Gravity Main</b>	01-03-21	20-09-22				
144.	Excavation, Laying & Jointing, Backfilling/ Restoration works	01-03-21	05-09-22	100%	100%	0%	100%
145.	Hydrotesting	10-09-22	20-09-22	100%	100%	0%	100%
146.	Other works	01-01-20	30-01-23	100%			
147.	Site office (Temporary office)	01-01-20	31-01-20	100%	100%	0%	100%
148.	Other misc works (Boundary Wall, Road, rain water harvesting, Land scaping etc)	01-03-21	30-01-23	100%	90%	0%	90%
149.	<b>Mechanical Erection- STP unit</b>	01-04-22	30-01-23				
150.	Pumps	01-09-22	15-09-22	100%	100%	0%	100%
151.	Lamella clarifier/ Tube settler	01-05-22	15-09-22	100%	100%	0%	100%
152.	Grit removal system	01-06-22	15-09-22	100%	100%	0%	100%
153.	Piping, Valves & Gates	26-04-22	15-10-22	100%	100%	0%	100%
154.	Firefighting System	01-09-22	20-10-22	100%			
155.	Chlorination	01-09-22	30-09-22	100%	100%	0%	100%
156.	Blowers & Diffuser	01-05-22	30-09-22	100%	100%	0%	100%
157.	screens	01-06-22	30-06-22	100%	100%	0%	100%
158.	Media Installation/ Bio module	01-04-22	30-09-22	100%	100%	0%	100%
159.	Other misc. work	01-09-22	30-01-23	100%	90%	0%	90%
160.	<b>Mechanical Erection- SPS &amp; MPS</b>	10-06-22	30-01-23				
161.	Pumps	15-07-22	30-09-22	100%	100%	0%	100%
162.	Screens	01-07-22	31-07-22	100%	100%	0%	100%
163.	Piping, Valves & Gates	10-06-22	31-10-22	100%	99%	0%	99%
164.	Other misc. work	01-07-22	30-01-23	100%	95%	0%	95%
165.	<b>Electrical and C&amp;I- STP Unit</b>	01-05-22	30-01-23				
166.	Transformer Installation	01-07-22	31-08-22	100%	100%	0%	100%
167.	HT/LT panel erection	15-05-22	20-09-22	100%	100%	0%	100%



Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
168.	PLC Panel & Online monitoring system	16-08-22	31-12-22	100%	90%	0%	90%
169.	Instrumentation works	01-07-22	30-11-22	100%	90%	0%	90%
170.	CCTV	01-12-22	30-01-23	100%			
171.	CABLE LAYING	01-05-22	30-10-22	100%	100%	0%	100%
172.	Solar Panel	15-06-22	30-11-22	100%	100%	0%	100%
173.	Other misc. work	01-09-22	30-01-23	100%	95%	0%	95%
174.	<b>Electrical and C&amp;I- SPS &amp; MPS</b>	01-06-22	30-06-22				
175.	Transformer Installation	01-07-22	30-09-22	100%	100%	0%	100%
176.	HT/LT panel erection	01-07-22	30-09-22	100%	100%	0%	100%
177.	CABLE LAYING	01-07-22	30-10-22	100%	100%	0%	100%
178.	DG Installation	01-07-22	30-07-22	100%	100%	0%	100%
179.	PLC Panel & Online monitoring system	01-09-22	30-01-23	100%	90%	0%	90%
180.	Other misc. work	15-07-22	30-01-23	100%	99%	0%	99%
181.	Commissioning of Mech., Electrical and C&I	30-01-23	31-01-23	100%	90%	0%	90%
182.	<b>Trial Run, Final Inspection and COD</b>	01-02-23	30-04-23				
183.	Trial Run and Final Inspection	01-02-23	29-04-23				
184.	COD	30-04-23	30-04-23				
185.	<b>Erection Commissioning, Trial Run and COD of Jhunsu STP (16 MLD) &amp; Associated works</b>						
186.	<b>FCR tank unit</b>	01-10-20	30-01-23				
187.	Excavation work	01-10-20	25-10-20	100%	100%	0%	100%
188.	Boulder filling work	26-10-20	29-10-20	100%	100%	0%	100%
189.	PCC work	30-10-20	30-10-20	100%	100%	0%	100%
190.	RCC up to completion	31-10-20	15-10-21	100%	100%	0%	100%
191.	Other finishing work	01-03-22	30-01-23	100%	75%	0%	75%
192.	Hydro testing	01-04-22	30-04-22	100%	100%	0%	100%
193.	<b>Tube settler, CCT &amp; Sludge storage Tank</b>	01-01-21	30-01-23				
194.	Earth work & Boulder filling work	01-01-21	15-02-21	100%	100%	0%	100%
195.	PCC work	16-02-21	28-02-21	100%	100%	0%	100%
196.	RCC up to completion	01-03-21	05-04-22	100%	100%	0%	100%
197.	Other finishing work	01-02-22	30-01-23	100%	75%	0%	75%
198.	Hydro testing	05-04-22	20-04-22	100%	100%	0%	100%
199.	<b>Main Process Building</b>	01-06-21	30-01-23				
200.	Excavation & Column	01-06-21	16-06-21	100%	100%	0%	100%

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
201.	Rubble soling/ Stone filling work	16-06-21	26-06-21	100%	100%	0%	100%
202.	PCC	26-06-21	30-06-21	100%	100%	0%	100%
203.	Structure completion (Except finishing works)	01-07-21	10-11-22	100%	100%	0%	100%
204.	Other finishing work	01-05-22	30-01-23	100%	80%	0%	80%
205.	Hydro testing	01-08-22	10-09-22	100%	75%	0%	75%
206.	<b>Shastri bridge SPS and I&amp;D work</b>	16-04-22	30-01-23				
207.	Excavation work	16-04-22	28-04-22	100%	100%	0%	100%
208.	PCC	28-04-22	02-05-22	100%	100%	0%	100%
209.	RCC up to completion	02-05-22	10-12-22	100%	85%	0%	85%
210.	Other finishing work	01-11-22	30-01-23	100%			
211.	Hydro testing	10-12-22	20-12-22	100%			
212.	Boundary wall	15-12-22	30-01-23	100%			
213.	Staff quarter	20-11-22	30-01-23	100%	60%	0%	60%
214.	Other Misc. works	15-11-22	30-01-23	100%			
215.	<b>Jhunsi MPS and I&amp;D work</b>	01-09-20	30-01-23				
216.	Excavation work	01-08-21	15-10-21	100%	100%	0%	100%
217.	PCC	16-10-21	20-10-21	100%	100%	0%	100%
218.	RCC up to completion	21-10-21	30-04-22	100%	100%	0%	100%
219.	Other finishing work	01-06-22	30-01-23	100%	75%	0%	75%
220.	Hydro testing	01-07-22	15-07-22	100%	100%	0%	100%
221.	Staff quarter	01-09-20	30-11-22	100%	95%	0%	95%
222.	Other Misc. works	01-07-22	30-01-23	100%	65%	0%	65%
223.	<b>Pipe laying ( Rising Main &amp; Gravity Main)</b>	15-11-21	04-01-23				
224.	Rising main	15-11-21	25-12-22	100%			
225.	Excavation, Laying & Jointing, Backfilling/ Restoration works	15-11-21	15-12-22	100%	90%	0%	90%
226.	Hydro testing	05-12-22	25-12-22	100%	50%	20%	70%
227.	<b>Gravity Main</b>	16-01-22	04-01-23				
228.	Excavation, Laying & Jointing, Backfilling/ Restoration works	16-01-22	20-12-22	100%	80%	10%	90%
229.	Hydro testing	15-12-22	04-01-23	100%			
230.	Other works	01-02-20	30-01-23	100%			

Sr. No.	Work description	Scheduled Start Date	Schedule d End Date	Sched uled Compl etion (In %)	Completi on up to previous month (In %) (A)	This month Compl eti on (In%) (B)	Total Compl etion (In %) (A+B)
231.	Site office (Temporary office)	01-02-20	30-04-20	100%	100%	0%	100%
232.	Other misc. works (Boundary Wall, Road, rain water harvesting, Land scraping etc.)	01-12-22	30-01-23	100%			
233.	<b>Mechanical Erection- STP unit</b>	01-04-22	30-01-23				
234.	Pumps	20-11-22	20-01-23	100%	8	62%	70%
235.	Lamella clarifier/ Tube settler	01-04-22	30-10-22	100%	90%	0%	90%
236.	Fire fighting System	01-01-23	30-01-23	100%			
237.	Chlorination	20-11-22	30-01-23	100%	70%	0%	70%
238.	Grit removal system	01-12-22	30-01-23	100%	60%	40%	100%
239.	Blowers & Diffuser	01-07-22	31-12-22	100%	75%	0%	75%
240.	Screens	20-11-22	31-12-22	100%	100%	0%	100%
241.	Piping, Valves & Gates	01-07-22	25-01-23	100%	70%	0%	70%
242.	Media Installation/ Bio module	15-04-22	25-12-22	100%	85%	0%	85%
243.	Other misc. work	01-12-22	30-01-23	100%	50%	0%	50%
244.	<b>Mechanical Erection- SPS &amp; MPS</b>	20-10-21	30-01-23				
245.	Pumps	20-11-22	20-01-23	100%	50%	0%	50%
246.	Screens	01-12-22	15-01-23	100%	50%	20%	70%
247.	Piping, Valves & Gates	20-10-21	30-01-23	100%	50%	0%	50%
248.	Other misc. work	01-12-22	30-01-23	100%	50%	0%	50%
249.	<b>Electrical and C&amp;I- STP Unit</b>	01-09-22	31-01-23				
250.	Transformer Installation	25-10-22	31-01-23	100%	100%	0%	100%
251.	HT/LT panel erection	01-09-22	20-01-23	100%	100%	0%	100%
252.	PLC Panel & Online monitoring system	01-11-22	30-01-23	100%	20%	0%	20%
253.	Instrumentation works	01-11-22	30-01-23	100%			
254.	CCTV	01-11-22	30-01-23	100%			
255.	Cable laying	01-11-22	30-01-23	100%	85%	0%	85%
256.	DG Installation	01-09-22	25-01-23	100%	100%	0%	100%
257.	Solar Panel	15-11-22	30-01-23	100%		100%	100%
258.	Other misc. work	01-12-22	30-01-23	100%	20%	10%	30%
259.	<b>Electrical and C&amp;I- SPS &amp; MPS</b>	01-11-22	31-01-23				
260.	Transformer Installation	01-11-22	30-01-23	100%			


Sr. No.	Work description	Scheduled Start Date	Scheduled End Date	Scheduled Completion (In %)	Completion up to previous month (In %) (A)	This month Completion (In%) (B)	Total Completion (In %) (A+B)
261.	HT/LT Panel erection	15-11-22	30-01-23	100%	50%	0%	50%
262.	Cable laying	15-11-22	30-01-23	100%	50%	0%	50%
263.	DG Installation	15-11-22	30-01-23	100%			
264.	PLC Panel & Online monitoring system	15-11-22	30-01-23	100%			
265.	Other misc. work	15-11-22	30-01-23	100%	30%	0%	30%
266.	Commissioning of Mech., Electrical and C&I	31-01-23	31-01-23	100%			
267.	<b>Trial Run, Final Inspection and COD</b>	01-02-23	30-04-23				
268.	Trial Run and Final Inspection	01-02-23	30-04-23				
269.	COD	30-04-23	30-04-23				

### **7.1.7 Physical construction Activities in May'23 month**

**PHYSICAL CONSTRUCTION ACTIVITIES, ACTION  
TAKEN REPORT, RECOMMENDATION AND KPI  
REPORT FOR PACKAGE-I IS MENTIONED IN  
ANNEXURE - I**



## 7.2 Package-II status



OFFICE OF THE GENERAL MANAGER,  
कार्यालय महाप्रबन्धक,  
GANGA POLLUTION CONTROL UNIT,  
गंगा प्रदूषण नियंत्रण इकाई,  
U.P. JAL NIGAM, PRAYAGRAJ  
उ० प्र० जल निगम, प्रयागराज  
Email- gmganga.allahabad@gmail.com  
Dated: 20/ 09 / 2021

Letter no. 2484 /PWPL (Adani) / 496

To,

General Manger-Project  
M/s. Prayagraj Water Private Limited,  
"Adani House", 56, Shrimali Society,  
Near Mithakhall Six Road,  
Navrangpura, Ahmedabad 380006  
Gujarat, India.

**Name of Work:** Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.

**Sub:-** Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-II.

**Ref :-** 1. Our office Letter No 2474/PWPL(Adani)/486 dated 18.09.2021  
2. Our office Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021

Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 4<sup>th</sup> Milestone completion certificate vide Letter No. 2474/PWPL(Adani)/486 dated 18.09.2021 & Rehabilitation Completion Certificate vide Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-

Sl. No.	Description	Commercial Operations Date (COD)
1	Rehabilitation works under Pkg-II	01.06.2021


**End No & date:** As above.

**Copy to following for information and necessary action**

- 1- Executive Director(Projects), NMCG, New Delhi.
- 2- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 3- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam, Prayagraj.
- 4- Mr. Rajat Gupta, Sr. Specialist, NMCG, New Delhi.
- 5- Project Manager (I/E&M), Ganga Pollution Control Unit, U.P. Jal Nigam, Prayagraj.
- 6- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

(M.C. Srivastava)  
General Manager


  
General Manager

**Commercial Operations Date was announced on 01.06.2021 vide letter no. 2484/PWPL (Adani)/496**

**KPI REPORT'S OF PACKAGE - II,  
ACTION TAKEN REPORT AND RECOMMENDATION IS  
MENTIONED IN  
ANNEXURE - II**



### 7.3 Package-III status



OFFICE OF THE GENERAL MANAGER,  
कार्यालय महाप्रबन्धक,  
GANGA POLLUTION CONTROL UNIT,  
गंगा प्रदूषण नियंत्रण इकाई,  
U.P. JAL NIGAM, PRAYAGRAJ  
उ० प्र० जल निगम प्रयागराज,  
दूरभाष : 0532-2654329, 2684891, फ़ैक्स 0532-2684890

Letter No. 2336/PWPL(Adani)/423 Dated: 02/11/2020

To,

M/s. Prayagraj Water Private Limited,  
"Adani House", 56, Shrimali Society,  
Near Mithakhali Six Road,  
Navrangpura, Ahmedabad-380006  
Gujrat, India.

Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.

Subject: **Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-III.**


Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 2<sup>nd</sup> Milestone completion certificate vide Letter No. 2328/PWPL(Adani)/415 dated 31.10.2020 & Rehabilitation Completion Certificate vide Letter No. 2330/PWPL(Adani)/417 dated 31.10.2020 and LD Waiver Letter No. 2331/PWPL(Adani)/418 dated 31.10.2020 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-

Sl. No.	Description	COD Commencement Date
1	Rehabilitation works under Pkg-III	01.11.2020

Yours faithfully

  
 General Manager

Encl No. & and date as above:

**Copy to following:**

- 1- E.D.(Projects), NMCG, New Delhi.
- 2- MD, UPIN Lucknow.
- 3- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 4- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam Prayagraj.
- 5- Shri. Madav Kumar, Sr. Economics and Financial Expert, NMCG, New Delhi.
- 6- Project Manager (I/E&M), GPCU, U.P. Jal Nigam Prayagraj.
- 7- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

**Commercial Operations Date was announced on 02.11.2020 vide letter no. 2336/PWPL (Adani)/423**

**KPI REPORT'S OF PACKAGE - III,  
ACTION TAKEN REPORT AND RECOMMENDATION IS  
MENTIONED IN  
ANNEXURE - III**

## 8. Meetings, Discussions and Site Visits:

Regular progress review meetings are being held at UPJN office & sites. Following meetings were held during the month of May'2023.

Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
1.	Site inspection of Naini-II STP	1-May-25	Mr. Gaurav Gupta Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
2.	Site inspection of Phaphamau STP	3-May-25	Mr. Gaurav Pandey Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
3.	Site inspection of Naini-II STP	10-May-25	Mr. Gaurav Gupta	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
4.	Site inspection of Phaphamau STP	20-May-25	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
5.	Site inspection of Jhunsi STP	20-May-25	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities of plant
6.	Site inspection of Naini-II STP	25-May-25	Mr. Gaurav Gupta Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
7.	Site inspection of Jhunsi STP	25-May-25	Mr. Gaurav Pandey Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing E&M activities of plant
8.	Site inspection of Phaphamau STP	27-May-25	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing E&M activities and operation and maintenance of plant
9.	Site inspection of Jhunsi STP	27-May-25	Mr. Gaurav Gupta Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities of plant


## 10. Photos of Meetings / Site Visits and Activities

### PACKAGE - I

#### PHAPHAMAU FACILITY




#### FCR: Current status (Functional)



#### Tube settler – Current Status (Functional)



### PHAPHAMAU FACILITY



### STP campus: Panel, Blower, PTU (Functional)



### SPS and MPS: Current status (Functional)

## NAINI-II FACILITY



### FCR– Current status (Functional)




### Naini-II (STP) – Area Development work is in progress



## NAINI-II FACILITY



Tube settler- Current status (Functional)



Naini – II STP (E&M Equipment) – Current status (Functional)



## JHUNSI FACILITY



**Jhunsi MPS – Finishing as well as E&M work under progress**



**Tube settler– E&M work under progress**

## JHUNSI FACILITY



**FCR – Finishing & E&M work is under progress**



**Shastri Bridge SPS – Construction as well as E&M work is in under progress**

## 11. Outward Register

List of key design & documents were reviewed by Project Engineer during this period as below.

Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)
1.	AIPL/NMCG/PRAYAG/1601	Submission of O & M Monthly Progress report for the month of March, 2023 of Package – III	1-May-23	S.E.-2 Circle - UPJN
2.	AIPL/NMCG/PRAYAG/1602	Regarding issuance of COD for Naini-II & Phaphamau Facility under Package-I	10-May-23	S.E.-2 Circle - UPJN
3.	AIPL/NMCG/PRAYAG/1603	Regarding validation of calibration for multiparameter analyzers at inlet & outlet of Naini-II STP, Phaphamu STP in Package – I	12-May-23	S.E.-2 Circle - UPJN
4.	AIPL/NMCG/PRAYAG/1604	Submission of O & M Monthly Progress report for the month of April, 2023 of Package – III	16-May-23	S.E.-2 Circle - UPJN
5.	AIPL/NMCG/PRAYAG/1605	Regarding the submission of MPR of Apr'23 and compliance report for Package-I.	17-May-23	S.E.-2 Circle - UPJN
6.	AIPL/NMCG/PRAYAG/1606	Submission of O & M Monthly Progress report for the month of March, 2023 of Package – III	17-May-23	S.E.-2 Circle - UPJN
7.	AIPL/NMCG/PRAYAG/1607	Regarding issuance of COD for Naini-II & Phaphamau Facility under Package-I	18-May-23	S.E.-2 Circle - UPJN



Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)
8.	AIPL/NMCG/PRAYAG/1608	Submission of O & M Monthly Progress report for the month of April, 2023 of Package – II	20-May-23	S.E.-2 Circle - UPJN
9.	AIPL/NMCG/PRAYAG/1609	Submission of revised O & M Monthly Progress report for the month of April, 2023 of Package – III	20-May-23	S.E.-2 Circle - UPJN
10.	AIPL/NMCG/PRAYAG/1612	Inspection reports for Package-I facilities	25-May-23	S.E.-2 Circle - UPJN
11.	AIPL/NMCG/PRAYAG/1613	Inspection Reports of Package-III facilities	25-May-23	S.E.-2 Circle - UPJN
12.	AIPL/NMCG/PRAYAG/1614	Inspection Reports of Package-II facilities	25-May-23	S.E.-2 Circle - UPJN
13.	AIPL/NMCG/PRAYAG/1615	Submission of O & M Tax Invoice of 10th quarter (February, 2023 – April , 2023) of Package - III	26-May-23	S.E.-2 Circle - UPJN

## 12. Inward Register

List of key design & documents were received by Project Engineer during this period as below.

Sr. No.	PWPL / UPJN Transmittal reference number	Description	Date	From
1.	Via E-mail	Regarding issuance of Experience certificate for tending purpose.	3-May-23	PM-1, UPJN
2.	PWPL/UPJN/PRAYAGRAJ/SITE /906	Regarding the submission of MPR of Apr'23 and compliance report for Package-I.	7-May-23	Prayagraj water private limited
3.	PWPL/UPJN/PRAYAGRAJ/O&M/623	Submission of O & M Monthly Progress report for the month of April, 2023 of Package – III	9-May-23	Prayagraj water private limited
4.	PWPL/UPJN/PRAYAGRAJ/SITE /905	Regarding issuance of COD for Naini-II & Phaphamau Facility under Package-I	11-May-23	Prayagraj water private limited
5.	PWPL/UPJN/PRAYAGRAJ/O&M/627	Submission of O & M Monthly Progress report for the month of March, 2023 of Package – III	11-May-23	Prayagraj water private limited
6.	PWPL/UPJN/PRAYAGRAJ/O&M/625	Submission of O & M Monthly Progress report for the month of April, 2023 of Package – II	11-May-23	Prayagraj water private limited
7.	PWPL/UPJN/PRAYAGRAJ/O&M/631	Submission of O & M Tax Invoice of 10th quarter (February, 2023 – April , 2023) of Package - III	22-May-23	PM-1, UPJN
8.	PWPL/UPJN/PRAYAGRAJ/O&M/632	Regarding O & M Payment of Quarter -10 i.e., Feb – 23 to April -23 for Package – III facilities for the STP Project at Prayagraj under HAM based PPP Model	22-May-23	PM-1, UPJN

Sr. No.	PWPL / UPJN Transmittal reference number	Description	Date	From
9.	PWPL/UPJN/PRAYAGRAJ/O&M/635	Regarding O&M Payment of Quarter – 10 i.e., February -23 to April -23 for Package III facilities for the STP Project at Prayagraj under HAM based PPP model.	27-May-23	Prayagraj water private limited
10.	PWPL/UPJN/PRAYAGRAJ/SITE /906	Regarding Notice for 08 th Milestone for Naini-II facility under Package-I.	30-May-23	Prayagraj water private limited
11.	PWPL/UPJN/PRAYAGRAJ/SITE /907	Regarding Notice for 08 th Milestone for Phaphamau facility under Package-I.	30-May-23	Prayagraj water private limited

### 13. EHS targets, Achievement & compliance report for the month of May 2023

Sr. No.	Goals	Target of the month	Achievement of this Month	Previous Month achievement	Remark
1	Zero total recordable injuries	100%	100%	100%	
2	All personnel Health and Safety inducted	100%	100%	100%	
3	100% incident reporting and investigation	100%	100%	100%	
4	100% adherence of usage of appropriate PPE's at work	100%	100%	100%	

### 14. Status of statutory permits:

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
<b>Phaphamau Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022 <ul style="list-style-type: none"> <li>Power connection at STP is completed.</li> <li>Power connection at Basna Nalla SPS. is completed.</li> </ul>
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	88 No.	Received NOC From Forest Dept for Cutting 88 Nos. of trees.
4	Road cutting & crossing	Public Works Department	NA	Not Required
5	Railway Crossing	Commissioner Railway Safety	NA	Not Required



Sr. No.	Applicable Permit	Authority	Quantity	Remarks
6	National Highway cutting & crossing	National Highway Authority of India	1 No.	Permission Received from NH PWD vide letter no. 70/NH-96/330 dated 12th Jan 2022 and work has been completed.
7	Revenue Road cutting & crossing	Panchayat/Local Authority	NA	Not Required
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	2 No.	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	Consent to operate for Existing Facilities	ULB and SPCB	NA	NA
<b>Naini-II Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	3 No.	<ul style="list-style-type: none"> <li>Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022</li> <li>Power connection at STP and Mawaiya SPS and Mahewaghat is completed.</li> </ul>
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	-	Will be applied as and when required, presently not required.
4	Road cutting & crossing	Public Works Department	1 No.	Applied on dated 19.10.2020 for STP main line.

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
				NOC received from Mahewaghat SPS to Naini-II MPS on 08th Dec'2020 from Provincial Division. NOC received from PDA on 03.02.2021.
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from Railway vide Letter No. 86-W/KM/821/L-PRYJ-NYN Dated:16.07.2021
6	National Highway cutting & crossing	National Highway Authority of India	NA	NA
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Total 01 nos. NOC received from PDA on 03.02.2021
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	6 No.	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	Consent to operate for Existing Facilities	ULB and SPCB	1 No.	NA
<b>Jhunsi Facility (Package - I)</b>				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022 Power connection at Jhunsi STP is completed.
2	Consent to Establish	State Pollution	1 No.	Received

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
		Control Board (SPCB)		
3	Tree cutting	Forest Department	NA	Not Required
4	Road cutting & crossing	Public Works Department	NA	NA
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from railway vide letter No W/98-13/2020/71/W- DATED 29/03/2022
w	National Highway cutting & crossing	National Highway	NA	NA
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Permission received
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to UPJN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	13 No	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	consent to operate for Existing Facilities	ULB and SPCB	NA	NA
12	Laying of Rising main	Irrigation department	NA	Completed

## 15. Plant & Machinery Status

Sr. No.	Machinery	Phaphamau 14 MLD	Naini II 42 MLD	Jhunsi 16 MLD	Total
1.	JCB	1	1	1	3
2.	Dumper	-	-	-	0
3.	Proclaim	-	-	-	0
4.	Ajax	-	-	1	1
5.	Hydra	-	-	1	1
6.	Roller	-	-	-	0
7.	Submersible Pump 2HP	-	-	-	0
8.	Diesel Pump 5 HP	-	-	-	0
9.	5KV generator	-	-	1	1
10.	Total Station	-	-	1	1
11.	Water tanker	-	-	2	2
12.	Auto level	-	-	1	1
13.	Mixing machine	-	-	4	4
14.	Vibrator	3	-	5	8
15.	Tractor	1	-	1	2
16.	Concrete Chipping Machine	1	-	2	3
17.	Welding Machine	1	-	4	5
18.	Grinding Machine	1	1	4	6
19.	Gas cutting set	-	-	2	2
20.	Chain saw machine	-	-	-	0
21.	Chain Block	-	-	1	1
22.	RM 800	-	-	-	0
23.	Plywood cutting machine	-	-	6	6
24.	Steel cutting machine	-	-	4	4

## **16. ANNEXURE'S**

**Annexure- I: KPI REPORTS OF PACKAGE -I, ACTION TAKEN  
REPORT AND RECOMMENDATION**

**Annexure- II: KPI REPORTS OF PACKAGE -II, ACTION  
TAKEN REPORT AND RECOMMENDATION**

**Annexure- III: KPI REPORTS OF PACKAGE -III, ACTION  
TAKEN REPORT AND RECOMMENDATION**

**Annexure- IV: PROJECT ENGINEER ACTIVITY AS PER TOR**

**Annexure- V: QUALITY CONTROL / QUALITY ASSURANCE**

**ANNEXURE-I**

***ACTION TAKEN REPORT AND KPI REPORT FOR  
PACKAGE-I***



## Table of Contents

1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE.....	3
1.1 Action taken Report .....	3
2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE .....	15
2.1 Action taken report .....	15
2.2 KPI Report .....	24
3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE .....	25
3.1 Action taken report .....	25
3.2 KPI Report.....	37

## 1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE

### 1.1 Action taken Report

Civil Works			
Sr. No.	Work	Project Engineer observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
1	At Shastri Bridge SPS, progress of civil construction works is very slow. As per current status, casting work for 18 <sup>th</sup> lift out 19 is in progress. After casting of all lifts, construction works for super structure and other civil works for the SPS will start.	Casting work for slab at 89.0 m is complete. Currently, column casting work is in progress for slab casting at 95.0m level then construction of one more slab over this will be started.	Slab shuttering and reinforcement work at level 95 Mtr is under progress.
2	At Shastri Bridge SPS, staff quarter, which is to be constructed in campus of Jhunsi STP, is under construction but progress is very slow.	Brick work is in progress	Balance finishing work is under progress.
3	At Shastri Bridge SPS, construction of boundary wall and approach road is pending.	Not started yet	Boundary wall cannot be constructed as per the site condition, approach road work is under progress.
4	At all 13 Interception and diversion points, arrangement for conveying sewage from existing nalla to the civil structure is pending.	Not started yet	Work is under progress.
5	At all 13 Interception and diversion points, repairing work of civil structure which is damaged due to flood is pending.	Repairing work for 8 out of 13 I&Ds is completed till date.	Balance work is under progress.
6	At Jhunsi MPS, epoxy coating in wet well is pending.	Not started yet	We have used the SRC cement during the construction so epoxy coating on structure is not required.
7	At Jhunsi MPS, screeding work for floor in open channels of screen is pending.	Completed	Completed

Civil Works			
Sr. No.	Work	Project Engineer observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
8	At Jhunsi MPS, installation of door & windows, finishing works are pending.	Installation of doors and windows is completed whereas finishing work is in progress	Installation of doors and windows is completed whereas finishing work is in progress
9	At Jhunsi MPS, landscaping and site development work is pending.	Work is in progress	Work is hold on account of Change of scope approval.
10	At Jhunsi MPS, installation of permanent type display/sign boards is pending.	Not started yet	Work is in progress
11	At Jhunsi MPS, permanent arrangement for water supply is pending.	Work is in progress	Work is under progress
12	At Jhunsi MPS, land filling work is pending	Work is in progress	Work is in progress
13	At Jhunsi MPS, construction of loading and unloading bay is pending.	As informed by Concessionaire, it will be started after land filling work	Work is hold on account of Change of scope approval.
14	At Jhunsi STP, rectification for discrepancy regarding outlet launder of tube settlers is pending.	Completed	Completed
15	At Jhunsi STP, painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause no. 1.4.1 in Schedule-10 of Concession Agreement & as per approved Drawing of FCR tank.	Not started yet	Painting work in FCR is already completed.
16	At Jhunsi STP, construction of boundary wall is pending.	Not started yet	Work will be initiated after the approval of Change of scope.
17	At Jhunsi STP, land filling work is pending.	Work is in progress	Work will be completed after the approval of Change of scope.
18	At Jhunsi STP, construction works for Road & Drain are pending.	As informed by Concessionaire, it will be started after land filling work	Work will be initiated after the completion of earth filling work.

Civil Works			
Sr. No.	Work	Project Engineer observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
19	At Jhunsi STP, fixing of hand railing for some parts of STP are pending.	Completed except for staff quarter of Shastri Bridge SPS.	The handrailing work is completed for all structures except Staff Quarter of Shastri Bridge SPS.
20	At Jhunsi STP, landscaping and development work for complete site is pending.	As informed by Concessionaire, it will be started after land filling work	It will be started after completion of earth filling which comes under Change of scope.
21	At Jhunsi STP, finishing works for various units of STP are pending.	Work is in progress	Work is in progress
22	At Jhunsi STP, water proofing over the roof for all units is pending.	Completed	Completed
23	At Jhunsi STP, laying of effluent pipeline is pending.	Work is in progress for last stretch near river.	Completed
24	At Jhunsi STP, construction of brick wall for providing partition in SDU room is pending.	Completed	Completed
25	At Jhunsi STP, epoxy coating in all water retaining structures is pending.	Completed	We have used the SRC cement during the construction so epoxy coating on structure is not required.
26	At Jhunsi STP, arrangements for rainwater harvesting are pending.	Not started yet	Work is in progress
27	At Jhunsi STP, painting work for some civil structures is pending.	Work is in progress	Completed
28	At Jhunsi STP, construction of supports for pipeline from MPS to PTU and PTU to CCT is pending	Work is in progress	Completed
29	Arrangements for treatment of sewage generated from Trivenipuram Nalla as per point-B in clause no. 3.2.1 of Schedule-1 of Concession Agreement.	Not started yet	Work will be initiated after the approval of Change of scope.
30	At Jhunsi STP, leakage rectification is required in outer wall at grit chamber	Not started yet	Not started yet

Civil Works			
Sr. No.	Work	Project Engineer observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
31	Flow test of gravity main from Aughar Nalla to Shastri Bridge SPS is pending	Work is in progress	Work is in progress
32	Laying of rising main laying for 150 meter of 700 mm dia is pending.	Pit excavation for trenchless work is completed and pipe received at site but work progress is very slow.	Work is in progress
33	Hydro test of rising main for approx. 1800 meter is pending.	Work is in progress	Work is in progress
34	Construction of 3 manholes from Aughar Nalla to Shastri Bridge SPS are pending.	Work is in progress	Work is in progress

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
1	At Shastri Bridge SPS, all E&M works are pending as civil works are not completed yet.	Installation of mechanical screens are completed and 05 no. gates out of 07 no. are installed without spindle and bracket. Remaining E&M works are not started yet as civil works are not completed yet.	E&M work has been initiated already and going parrel to civil work.
2	At all 13 Interception and diversion points, all E&M works are pending.	Not Started yet	Work is under progress
3	At all 13 Interception and diversion points, provide the gate at the inlet of I&D after manual	Not Started yet	Will be taken care during the course of O&M.

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
	screen for the avoiding of silt collection in manhole and rising main at the time of flood.		
4	At Jhunsi MPS, testing & commissioning of submersible pumps is pending.	Testing is completed from temporary raw sewage connection from two I&D's.	Completed.
5	At Jhunsi MPS, testing & commissioning of mechanical screens is pending.	Testing is completed from temporary raw sewage connection from two I&D's.	Completed
6	At Jhunsi MPS, installation of chute for screw conveyor of mechanical screens is pending.	Not started yet	Work is in progress
7	At Jhunsi MPS, installation of sluice gate in partition wall in downstream side of screens is pending.	Gate installation is completed but construction of operating platform is pending.	Completed
8	At Jhunsi MPS, installation of penstocks and spindles for all gates is pending.	Completed	Completed
9	At Jhunsi MPS, installation of pressure gauges in discharge lines of all pumps is pending.	Completed	Completed
10	At Jhunsi MPS, installation of pressure transmitter in header line of pumps is pending.	Not Started yet	Completed
11	At Jhunsi MPS, installation of differential level transmitter for mechanical screen is pending.	Installation is completed but calibration is pending.	Completed
12	At Jhunsi MPS, installation of level transmitter in raw sewage sump is pending.	Installation is completed but calibration is pending.	Completed
13	At Jhunsi MPS, installation of outlet flowmeter is completed but it is not working.	Installation is completed but calibration is pending.	Flowmeter is installed and working.
14	At Jhunsi MPS, installation of fire alarm and fire-fighting system is not started yet.	Installation of fire alarm system is completed but commissioning is	Completed



E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
		pending. Installation of firefighting system is pending.	
15	At Jhunsi MPS, installation of CCTV system is not started yet.	Work is in progress	Completed
16	At Jhunsi MPS, work for ventilation system is pending.	Work is in progress	Completed
17	At Jhunsi MPS, installation of EOT is pending.	Completed	Completed
18	At Jhunsi MPS, painting for MS structures inside the facility is pending.	Work is in progress	Work is in progress
19	At Jhunsi MPS, testing & commissioning of electrical panels is pending.	Completed	Completed
20	At Jhunsi MPS, cable laying works for both LT, C&I are pending.	Work is in progress	Completed
21	At Jhunsi MPS, power connections for all E&M equipment are pending.	Work is in progress	Completed
22	At Jhunsi MPS, leakage test for sluice gates/valves is pending.	Work is in progress	Completed
23	At Jhunsi MPS, installation of permanent lights for complete unit are pending.	Work is in progress	Completed
24	At Jhunsi STP, installation of chute for screw conveyor of mechanical screens is pending.	Not started yet	Work is in progress
25	At Jhunsi STP, installation of sluice gate at the inlet of mechanical screen no. 1 (1500*600 mm) is pending. Currently, sluice gate is not available at site.	Completed	Completed
26	At Jhunsi STP, installation of electrical actuators for inlet and outlet gates of manual screen are pending.	Installation of actuator for upstream side of all screens are pending	Work is under progress.

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
27	At Jhunsi STP, cable laying, power connections for both mechanical screens and electrical actuator are pending	Testing of 1 out of 2 mechanical screens is completed from temporary raw sewage received from 2 I&Ds.	Completed
28	At Jhunsi STP, testing & commissioning of grit removal system is pending. Pipeline laying for scum removal is pending.	Testing of both grit removal systems is completed from temporary raw sewage received from 2 I&Ds.	Completed
29	At Jhunsi STP, installation of penstocks and spindles for all gates of both grit removal units and distribution chamber after grit removal units are pending.	Completed	Completed
30	At Jhunsi STP, cable laying, power connections for both grit removal units are pending.	Testing of both grit removal systems is completed from temporary raw sewage received from 2 I&Ds.	Completed
31	At Jhunsi STP, pipeline laying for scum removal is pending.	Not Started yet	Work is under progress
32	At Jhunsi STP, E&M works of screw conveyor and other arrangements for grit removal units is pending	Completed	Completed
33	At Jhunsi STP, completion of discharge piping, testing & commissioning, cable laying, power connections and installation of LPBS of grit blowers is pending.	Installation of LPBS is pending, testing & commissioning is pending	Completed
34	At Jhunsi STP, discharge piping, cable laying, power connections, erection of air dryer, testing & commissioning of air compressor is pending.	Work is in progress	Completed
35	At Jhunsi STP, installation, cable laying, power connections and laying of associated pipelines of poly dosing system are pending.	Work is in progress	Work is under progress

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
36	At Jhunsi STP, installation of penstocks and spindles for all sluice gates in FCR is pending.	Completed	Completed
37	At Jhunsi STP, installation of dummy plate in header line of aeration blowers is pending.	Completed	Completed
38	At Jhunsi STP, testing & commissioning of aeration blowers is pending.	Completed	Completed
39	At Jhunsi STP, installation of HMI screens and testing of VFD panels for aeration blowers is pending.	Not Started yet	Under progress.
40	At Jhunsi STP, work for cooling water line to air line from aeration blowers is pending.	Completed	Completed
41	At Jhunsi STP, laying of all pipelines from PTU to FCR is pending and installation of flowmeters in these pipelines are pending.	Completed but construction of supports is in progress	Work is under progress.
42	At Jhunsi STP, installation of I-nuts and diffusers in FCR tanks is pending.	Completed for 2 out of 4 tanks and other work is in progress	Completed
43	At Jhunsi STP, installation of plants for FCR tanks are pending.	Not Started yet	Work is under progress
44	At Jhunsi STP, installation of bio-modules for FCR tanks are pending. Currently, the bio-modules are not available at site as they are sent to OEM's manufacturing unit for some rectification work.	Completed for 2 out of 4 tanks and other work is in progress	Work is under progress
45	At Jhunsi STP, installation of chlorination system and laying of related pipelines is pending.	Installation completed and commissioning is pending.	Work is in progress
46	At Jhunsi STP, installation of booster pumps for chlorination booster pump and laying of related pipelines is pending.	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
47	At Jhunsi STP, electrical works related to chlorination system are pending.	Completed	Completed
48	At Jhunsi STP, E&M works for leak detection system and neutralization tower are pending.	Work is in progress	Completed
49	At Jhunsi STP, commissioning of sludge dewatering system is pending	Not Started yet	Only commissioning is pending
50	At Jhunsi STP, commissioning of lime dosing system is pending	Not Started yet	Only commissioning is pending
51	At Jhunsi STP, laying of overflow pipeline for sludge dewatering unit is pending.	Completed	Completed
52	At Jhunsi STP, laying of supernatant pipeline from dewatering building to MPS is pending.	Completed	Completed
53	At Jhunsi STP, installation, cable laying, power connections of dewatering feed pumps are pending.	Work is in progress	Completed
54	At Jhunsi STP, laying of sludge pipeline from dewatering feed pumps to dewatering building is pending.	Work is in progress	Completed
55	At Jhunsi STP, installation of chimney for DG as per CPCB norms is pending.	Work is in progress	Work is under progress
56	At Jhunsi STP, construction of earthing pits is pending.	Work is in progress	Completed
57	At Jhunsi STP, cable laying work, testing & commissioning of DG sets is pending.	Completed	Completed
58	At Jhunsi STP, cable dressing, cable connection, testing & commissioning of HT panel is pending.	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
59	At Jhunsi STP, cable dressing, cable connection, testing & commissioning of transformers is pending.	Completed	Completed
60	At Jhunsi STP, cable dressing, cable connection, testing & commissioning of main MCC panel is pending.	Work is in progress	Completed
61	At Jhunsi STP, cable dressing, cable connection, testing & commissioning of APFC panels is pending.	Work is in progress	Completed
62	At Jhunsi STP, cable dressing, cable connection, testing & commissioning of DG panel is pending.	Completed	Completed
63	At Jhunsi STP, erection of spool piece in bypass line of STP is pending.	Completed	Work is under progress
64	At Jhunsi STP, installation of differential level transmitter for mechanical screen is pending.	Installation completed but calibration is pending.	Completed
65	At Jhunsi STP, installation of inlet and outlet analysers is pending.	Not Started yet	Completed
66	At Jhunsi STP, installation of DO analysers for FCR tanks is pending.	Not Started yet	Work is under progress
67	At Jhunsi STP, installation of chlorine analyser at the outlet of STP is pending	Installation completed but calibration is pending.	Completed
68	At Jhunsi STP, installation of outlet flowmeter is pending.	Installation completed but calibration is pending.	Completed
69	At Jhunsi STP, installation of various instruments related to equipment are pending.	Work is in progress	Work is in progress
70	At Jhunsi STP, installation works for solar power plant are not started yet.	Completed but commissioning work is pending.	Completed

E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
71	At Jhunsi STP, C&I cable laying for complete site is pending.	Work is in progress	Completed
72	At Jhunsi STP, erection & commissioning works of PLC system are pending.	Not Started yet	Work is in progress
73	At Jhunsi STP, erection & commissioning works of SCADA system are pending.	Not Started yet	Work is in progress
74	At Jhunsi STP, work for service water pipe at all points is pending.	Work is in progress	Work is in progress
75	At Jhunsi STP, testing & commissioning, cable laying, power connections for treated effluent pumps is pending.	Completed	Completed
76	At Jhunsi STP, testing & commissioning of EOTs for all units is pending.	Completed	Completed
77	At Jhunsi STP, installation of fire fighting system with fire water pipe network and fire fighting arrangements within the key structures/buildings including fire alarm System is pending.	Not Started yet	Work is under progress.
78	At Jhunsi STP, work for providing potable water reservoir and related pipeline is pending for all units.	Not Started yet	Work is under progress
79	At Jhunsi STP, installation of Close Circuit Television (CCTV) System which includes cameras, installation accessories, hardware, and software to store data as per the Schedule 10 of Concession Agreement is pending.	Work is in progress	Completed
80	At Jhunsi STP, works for set-up of laboratory are pending. Laboratory instruments are still not available at site.	Lab instruments received at site, but lab set up is pending.	Completed



E&M Works			
Sr. No.	Observation	Project Engineer Observation as on dated 22 <sup>nd</sup> May 2023	M/s. PWPL Reply
81	At Jhunsi STP, installation of permanent lights inside and outside the units for complete site are pending.	Work is in progress	Work is under progress
82	At Jhunsi STP, installation of asset management system is not started yet.	Not Started yet	Work is under progress
83	At Jhunsi STP, work for ventilation system is pending.	Work is in progress	Completed
84	At Jhunsi STP, painting work for various MS structure installed at site is pending.	Work is in progress	Work is in progress
85	At Jhunsi STP, sluice valve of 400 mm is installed in place of approved size of 600mm in bypass line of STP which is not as per valve schedule.	Not started yet	If any problem arise during the O&M, same will be taken care.
86	At Jhunsi STP, leakage test for sluice gates/valves is pending.	Work is in progress	Completed

**Note: M/s. PWPL reply is under observation, it will be change according to June 2023 inspection report provided by Project engineer.**

## 2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE

### 2.1 Action taken report

Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
1	At I&D of Saccha Baba Nall, civil construction work is pending.	Completed	Completed
2	At Mawaiya SPS, installation of doors and windows, finishing works are pending.	Work is in progress	Work is under progress
3	At Mawaiya SPS, installation main gate for panel room is pending.	Completed	Completed
4	At Mawaiya SPS, construction of loading and unloading bay is pending.	Completed	Completed
5	At Mawaiya SPS, landscaping and site development work is pending.	Work is in progress	Completed
6	At Mawaiya SPS, installation of permanent type display/sign boards is pending.	Work is in progress	Completed
7	At Mawaiya SPS, permanent arrangement for water supply is pending.	Completed	Completed
8	At Mahewaghat SPS, staff quarter, which is to be constructed in campus of Naini-II STP, is under construction but progress is very slow.	Construction is completed, painting and finishing works are pending	Construction is completed, painting and finishing works are under progress.
9	At Mahewaghat SPS, installation of doors and windows, finishing works are pending.	Work is in progress	Work is under progress.
10	At Mahewaghat SPS, construction of loading and unloading bay is pending.	Completed	Completed

Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
11	At Mahewaghat SPS, landscaping and site development work is pending.	Work is in progress	Work is in progress
12	At Mahewaghat SPS, installation of permanent type display/sign boards is pending.	Work is in progress	Completed
13	At Mahewaghat SPS, permanent arrangement for water supply is pending.	Completed	Completed
14	At Naini-II STP, painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause no. 1.4.1 in Schedule-10 of Concession Agreement & as per approved Drawing of FCR tank.	Completed	Completed
15	At Naini-II STP, construction works for Road & Drain are pending.	Completed	Completed
16	At Naini-II STP, landscaping work for the site is pending.	Work is in progress	Completed
17	At Naini-II STP, installation of doors and windows, finishing works for the STP are pending.	Installation of door and windows are pending for battery room, door for main entrance at first floor of Process Building.	Work is under progress.
18	At Naini-II STP, water proofing for all units is pending.	Water proofing for PTU area is pending	Completed

Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
19	At Naini-II STP, arrangements for rainwater harvesting are pending.	Not Started Yet	Under progress
20	At Naini-II STP, construction of plinth protection for all units is pending.	Completed	Completed
21	At Naini-II STP, concreting work is required at the top of parshall flume.	Completed	Completed
22	At Naini-II STP, grouting work for new launder of tubesettlers is pending.	Completed	Completed
23	At Naini-II STP, rectification for problem of Water logging in area between FCR and Tube settler tank is required.	Work is in progress	Work is under progress.
24	At Naini-II STP, installation of permanent type display/sign boards is pending.	Work is in progress	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
1	At all Interception and diversion points, provide the gate at the inlet of I&D after manual screen for avoiding of silt collection in manhole and rising main at the time of flood.	Not started yet	Will be taken care during O&M.
2	At Sachcha Baba Nalla I&D, installation of screen at overflow is pending.	Work is in progress	Completed.
3	At Khakrauni Nalla I&D, installation of scour valve is pending.	Not started yet	Cannot be installed as per the site condition, Material has already procured if any situation arise same will be installed during O&M.
4	At Mawaiya I&D, rectification of leakage from scour valve is required.	Work is in progress	Not required
5	At Mawaiya SPS, commissioning of differential level transmitter for mechanical screens is pending.	Not started yet	Work is under progress
6	At Mawaiya SPS, installation of chimney for DG sets as per CPCB norms is pending.	Not started yet	Completed
7	At Mawaiya SPS, commissioning of harmonic filter panel is pending.	Not started yet	Work is under progress.
8	At Mawaiya SPS, commissioning of ventilation system is pending.	Completed	Completed
9	At Mawaiya SPS, installation of fire-fighting system is pending.	Not started yet	Work is under progress.
10	At Mawaiya SPS, painting of doors and windows is	Work is in progress	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
	pending.		
11	At Mawaiya SPS, MS structure painting work is pending.	Completed	Completed
12	At Mawaiya SPS, VFD for pump no. 4 is not working.	Not started yet	Work is under progress.
13	At all I&Ds Mahewaghat SPS, installation of manual screen at overflow is pending.	Completed	Completed
14	At Mahewaghat SPS, commissioning of differential level transmitter for mechanical screens is pending.	Completed	Completed
15	At Mahewaghat SPS, VFD for one pump is not working.	Completed	Completed
16	At Mahewaghat SPS, feedback from pumps is not coming in SCADA system.	Completed	Completed
17	At Mahewaghat SPS, testing of fire alarm and firefighting system is pending.	Testing of fire alarm system is completed, installation of fire extinguishers is pending	Work is under progress
18	At Mahewaghat SPS, commissioning of harmonic filter panel is pending.	Not started yet	Work is under progress.
19	At Mahewaghat SPS, MS Structure support painting work is pending.	Completed	Completed
20	At Mahewaghat SPS, installation of chute for screw conveyor of mechanical screen is pending.	Installation is completed but painting is pending	Completed
21	At Mahewaghat SPS, commissioning of ventilation system is pending.	Completed	Completed



E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
22	At Naini-II MPS, commissioning of differential level transmitter for mechanical screens is pending.	Completed for 1 out of 2 mechanical screens.	.
23	At Naini-II MPS, installation of partition gate in wet well is pending.	Not started yet	The gate is not required. However, the concessionaire has procured the gate and same will be installed during O&M if required
24	At Naini-II MPS, shutter painting work is pending in panel room.	Completed	Completed
25	At Naini-II MPS, installation of fire-fighting system is pending.	Not started yet	Work is under progress.
26	At Naini-II MPS, installation of chequered plate in battery room is pending.	Completed	Completed
27	At Naini-II STP, commissioning of differential level transmitter for mechanical screens is pending.	Installation for 1 out of 2 mechanical screens is pending and commissioning work is pending for both.	Work is under progress.
28	At Naini-II STP, commissioning of harmonic filter panel is pending.	Not started yet	Work is under progress.
29	At Naini-II STP, knob for ON/OFF switch for APFC Panel no.02 is damaged.	Completed	Completed
30	At Naini-II STP, commissioning of HMIs for VFD panels is pending.	Configuration work is pending	Work is under progress.
31	At Naini-II STP, calibration of inlet and outlet analyzers are working but its calibration is pending.	Calibration is completed but it is not showing correct values of parameters.	Work is under progress.



E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
32	At Naini-II STP, DO analyzers for FCR tanks are working but its calibration is pending.	Calibration is completed but it is not showing correct values of parameters.	Work is under progress.
33	At Naini-II STP, solenoid valves for DO analyzers at FCR tanks are not installed for automatic cleaning of sensors.	Completed	Completed
34	At Naini-II STP, terminal plate for motor of blower no. 4 is damaged.	Not started yet	Completed
35	At Naini-II STP, installation of EOT in blower room is pending.	Completed	Completed
36	At Naini-II STP, calibration of outlet flowmeter is pending.	Completed	Completed
37	At Naini-II STP, painting of pipes for air compressor is pending.	Completed	Completed
38	At Naini-II STP, installation of EOT for PTU is pending.	Not started yet	The EOT is procured by the concessionaire and same will be installed during O&M if require.
39	At Naini-II STP, laying of scum line form grit chamber to sludge tank is pending.	Not started yet	Work is under progress.
40	At Naini-II STP, installation of chute for grit conveyor is pending.	Completed	Completed
41	At Naini-II STP, commissioning of lime dosing system is pending.	Completed	Completed
42	At Naini-II STP, installation of various instruments related to equipment are pending.	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
43	At Naini-II STP, transmission of signals from outlet analyzer to CPCB servers is pending.	Work is in progress	Completed
44	At Naini-II STP, solar power plant is not operating at full load.	Completed for 800 KW plant as per CA however work for plant of extra capacity is in progress.	Work is under progress.
45	At Naini-II STP, work for installation of PLC/SCADA system is not completed yet as feedbacks from several equipment at site are still not coming to the SCADA system.	Work for installation of PLC/SCADA system is not completed yet as feedbacks from several equipment at site are still not coming to the SCADA system. Concessionaire is required to provide communication as per approved I/O list.	Work is under progress.
46	At Naini-II STP, it is required to use more colors and animation in SCADA system for making it more distinguished and user-friendly. Also, report generation regarding running hours of equipment and flow is pending in SCADA system.	It is required to use more colors and animation in SCADA system for making it more distinguished and user-friendly. Also, report generation regarding KPIs, running hours of equipment and flow is pending in SCADA system as per requirement.	Work is under progress.
47	At Naini-II STP, work for cooling water line to air line from aeration blowers is pending.	Completed	Completed
48	At Naini-II STP, work for providing potable water reservoir and related pipeline is pending.	Completed	Completed
	At Naini-II STP, installation of fire fighting system with fire water pipe network and fire fighting	Not started yet	Work is under progress

E&M Works			
Sr. No.	Observation	Project Engineer observation as on dated 15 <sup>th</sup> May 2023	M/s. PWPL Reply
49	arrangements within the key structures/buildings including fire alarm System is pending.		
50	At Naini-II STP, installation of Close Circuit Television (CCTV) System which includes cameras, installation accessories, hardware and software to store data as per the Schedule 10 of Concession Agreement is pending.	Work is in progress	Work is in progress
51	At Naini-II STP, installation of chimney for DG sets as per CPCB norms is pending.	Completed	Completed
52	At Naini-II STP, compressors are not taken in operation yet.	Completed	Completed
53	At Naini-II STP, works for leak detection system and neutralization tower are pending.	Commissioning work is pending	Completed
54	At Naini-II STP, installation of asset management system is not started yet.	Not started yet	Work is in progress
55	At Naini-II STP, work for ventilation system in various units is pending.	Completed	Completed
56	At Naini-II STP, painting work for various MS structure installed at site is pending.	Completed	Completed
57	At Naini-II STP, leakage test for sluice gates/valves is pending.	Work is in progress	Completed

**Note: M/s. PWPL reply is under observation, it will be change according to June 2023 inspection report provided by Project engineer.**

## 2.2 KPI Report

<div>  <div> <b>Naini-2 STP, 42 MLD STP at Prayagraj</b>  <b>INLET FLOW &amp; QUALITY REPORT</b> </div>  </div>																
Date	Daily Feed Quantity MLD (Design- 25 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concent- ration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-May-23	35870	35.87	7.46	7.75	170	22	348	40	315	24	NA	400	0.2	25.1	1200000	Plant availability is 100%
2-May-23	39500	39.5	7.18	7.4	160	20	356	36	321	21	NA	500	0.3	24.5	1300000	Plant availability is 100%
3-May-23	36150	36.16	7.5	7.82	165	21	336	40	314	20	NA	700	0.2	24.9	1200000	Plant availability is 100%
4-May-23	43030	43.03	7.04	7.42	155	20	328	36	317	19	NA	600	0.2	23.8	1400000	Plant availability is 100%
5-May-23	39240	39.24	7.15	7.64	160	24	300	44	292	21	NA	400	0.3	25.3	1700000	Plant availability is 100%
6-May-23	35010	35.01	7.23	7.57	170	23	316	35	302	24	NA	600	0.2	24.7	1400000	Plant availability is 100%
7-May-23	35390	35.39	7.67	7.84	155	25	304	40	273	28	NA	800	0.2	25.5	1700000	Plant availability is 100%
8-May-23	33820	33.82	7.5	7.85	160	18	296	36	271	22	NA	400	0.3	24.4	1200000	Plant availability is 100%
9-May-23	33960	33.96	7.66	7.46	155	24	320	48	278	32	NA	700	0.3	24.9	1700000	Plant availability is 100%
10-May-23	33710	33.71	7.35	7.66	160	26	344	44	321	36	NA	500	0.2	25.7	1400000	Plant availability is 100%
11-May-23	33430	33.43	7.65	7.74	170	20	300	40	280	28	NA	400	0.2	25	1200000	Plant availability is 100%
12-May-23	33380	33.38	7.62	7.88	160	16	336	36	284	20	NA	600	0.3	24.6	1400000	Plant availability is 100%
13-May-23	35400	35.4	7.56	7.74	155	21	324	32	293	18	NA	400	0.2	26.1	1700000	Plant availability is 100%
14-May-23	35180	35.18	7.33	7.66	155	23	352	36	326	17	NA	500	0.2	25.11	1200000	Plant availability is 100%
15-May-23	34180	34.18	7.7	7.85	170	18	304	44	282	20	NA	600	0.2	26.2	1400000	Plant availability is 100%
16-May-23	35290	35.29	7.53	7.87	160	20	360	40	318	26	NA	400	0.3	25.2	1300000	Plant availability is 100%
17-May-23	33700	33.7	7.57	7.86	165	16	328	36	276	22	NA	500	0.3	24.9	1700000	Plant availability is 100%
18-May-23	34390	34.39	7.49	7.81	155	19	320	44	292	24	NA	700	0.2	25	1200000	Plant availability is 100%
19-May-23	33620	33.62	7.53	7.84	160	20	312	36	289	25	NA	600	0.3	25.2	1400000	Plant availability is 100%
20-May-23	34190	34.19	7.72	7.91	155	22	356	32	323	27	NA	400	0.3	25.7	1200000	Plant availability is 100%
21-May-23	35850	35.85	7.51	7.79	165	25	352	44	325	28	NA	700	0.2	24.9	1700000	Plant availability is 100%
22-May-23	36480	36.48	7.46	7.76	170	21	320	40	309	24	NA	500	0.3	25.7	1400000	Plant availability is 100%
23-May-23	33960	33.96	7.56	7.91	165	20	304	36	281	23	NA	600	0.3	26	1200000	Plant availability is 100%
24-May-23	34050	34.05	7.68	7.94	160	15	320	32	291	16	NA	700	0.3	24.9	1700000	Plant availability is 100%
25-May-23	36890	36.89	7.53	7.85	155	18	328	40	301	20	NA	500	0.3	23.9	1200000	Plant availability is 100%
26-May-23	48780	48.78	7.24	7.48	160	19	312	48	277	30	NA	800	0.2	25.5	1700000	Plant availability is 100%
27-May-23	39860	39.86	7.28	7.56	170	22	332	44	305	27	NA	700	0.3	24.6	1400000	Plant availability is 100%
28-May-23	39020	39.02	7.75	7.41	165	24	348	36	312	18	NA	400	0.3	26.2	1100000	Plant availability is 100%
29-May-23	38770	38.77	7.24	7.58	155	20	296	32	273	21	NA	600	0.3	25.1	1300000	Plant availability is 100%
30-May-23	36900	36.9	7.68	7.81	165	18	320	36	270	19	NA	500	0.3	25.8	1200000	Plant availability is 100%
31-May-23	36180	36.18	7.48	7.76	160	20	304	40	293	23	NA	800	0.2	24.8	1400000	Plant availability is 100%
Average	36296.13	36.31	7.48	7.73	162.10	20.65	325.03	38.81	296.94	23.32	NA	564.52	0.25	25.16	1393548.39	

Source: Logbook of Laboratory at Sewage Treatment Plant

### 3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE

#### 3.1 Action taken report

PHAPHAMAU STP AND ASSOCIATED INFRASTRUCTURE			
Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 12 <sup>th</sup> May 2023	M/s. PWPL Reply
1.	At Basna Nalla SPS, flooring work, fixing of kota Stone and tiles is pending for complete site is pending.	Completed	Completed
2.	At Basna Nalla SPS, fixing of hand railing for some parts of SPS is pending.	Completed	Completed
3.	At Basna Nalla SPS, construction of boundary wall and approach road is pending.	Work is in progress	Boundary wall can not be constructed as per the site condition, approach road work is under progress.
4.	At Basna Nalla SPS, epoxy coating in wet well, painting work and water proofing over the roof is pending.	Water proofing work is completed but epoxy coating is not started yet	Water proofing work is completed but We have used the SRC cement during the construction so epoxy coating on structure is not required.
5.	At Basna Nalla SPS, staff quarter, which is to be constructed in campus of Phaphamau STP, is under construction but progress is very slow.	Shuttering work for casting of slab for Second floor is in progress.	Shuttering work for casting of slab for first floor is completed and 2 <sup>nd</sup> floor slab work is under progress.



**PHAPHAMAU STP AND ASSCIATED INFRASTRUCTURE**

**Civil Works**

<b>Sr. No.</b>	<b>Observation</b>	<b>Project Engineer observation as on dated 12<sup>th</sup> May 2023</b>	<b>M/s. PWPL Reply</b>
6.	At Basna Nalla SPS, construction of RCC chamber for flow meter is pending.	Completed	Completed
7.	At Basna Nalla SPS, installation of door & windows, finishing works are pending.	Completed except for PLC room	Work is under progress for PLC room.
8.	At Basna Nalla SPS, plumbing works for toilet are pending.	Completed	Completed
9.	At Basna Nalla SPS, repairing of taper wall after weir is pending.	Completed	Completed
10.	At Basna Nalla SPS, it is required to provide strength to temporary bund required for diverting sewage to tapping point. Breakage of this bund is very frequent due to which raw water goes to the river without any treatment.	Work is in progress	Work is under progress.
11.	At Basna Nalla SPS, construction of loading and unloading bay is pending.	Work is in progress	Work is under progress.
12.	At Basna Nalla SPS, landscaping and site development work is pending.	Work is in progress	Landscaping work is not required as per site conditions.
13.	At Basna Nalla SPS, installation of permanent type display/sign boards is pending.	Not started yet	Completed
14.	At Basna Nalla SPS, permanent arrangement for water supply is pending.	Completed	Completed
15.	At Shantipuram MPS, glass fitting is required for air vents in panel room of MPS.	Completed	Completed

PHAPHAMAU STP AND ASSCIATED INFRASTRUCTURE			
Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 12 <sup>th</sup> May 2023	M/s. PWPL Reply
16.	At Shantipuram MPS, finishing of floor below electrical panel of mechanical screen and screw conveyer is pending in MPS.	Completed	Completed
17.	At Shantipuram MPS, landscaping and site development work is pending.	Work is in progress	Work is in progress
18.	At Shantipuram MPS, installation of permanent type display/sign boards is pending.	Not started yet	Completed
19.	At Shantipuram MPS, permanent arrangement for water supply is pending.	Completed	Completed
20.	At Phaphamau STP, rectification for discrepancy regarding outlet launder of tube settlers is completed but testing of the same is pending at full flow.	Completed	Completed
21.	At Phaphamau STP, painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause no. 1.4.1 in Schedule-10 of Concession Agreement & as per approved drawing of FCR tank.	Completed	Completed
22.	At Phaphamau STP, construction works for road & drain are pending.	Construction works for road are completed and for drain, it is in progress	Completed

PHAPHAMAU STP AND ASSCIATED INFRASTRUCTURE			
Civil Works			
Sr. No.	Observation	Project Engineer observation as on dated 12 <sup>th</sup> May 2023	M/s. PWPL Reply
23.	At Phaphamau STP, fixing of hand railing for some parts of STP are pending.	Completed	Completed
24.	At Phaphamau STP, landscaping and development work for complete site is pending.	Work is in progress	Work is in progress
25.	At Phaphamau STP, finishing works for various units of STP are pending.	Work is in progress	Completed
26.	At Phaphamau STP, water proofing over the roof for all units is pending.	Completed	Completed
27.	At Phaphamau STP, rectification required for leakage from chamber in which screw conveyor for grit removal unit is pending.	Completed	Completed
28.	At Phaphamau STP, installation of partition wall inside laboratory is pending.	Completed	Completed
29.	At Phaphamau STP, construction of plinth protection for all units is pending.	Work is in progress	Completed
30.	At Phaphamau STP, construction of boundary wall near main gate is pending.	Boundary wall is completed but erection of main gate is pending.	Completed
31.	At Phaphamau STP, arrangements for rainwater harvesting are pending.	Not started yet	Not started yet

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
1	At Shantipuram and Basna Nalla Interception and diversion points, provide the gate at the inlet of I&D after manual screen for the avoiding of silt collection in manhole and rising main at the time of flood.	Not started yet	Will be taken care during the course of O&M.
2	At Basna Nalla SPS, installation of permanent lights inside units and outside area are pending.	Work in progress	Completed
3	At Basna Nalla SPS, installation of level transmitter in raw sewage sump is pending.	Completed	Completed
4	At Basna Nalla SPS, work for installation of PLC system is completed. Transmission of signals from SCADA system of Basna Nalla SPS to SCADA system of Phaphamau STP is pending.	Completed	Completed
5	At Basna Nalla SPS, installation of EOT is completed but its commissioning work is pending.	Completed	Completed
6	At Basna Nalla SPS, installation of fire alarm and firefighting system is pending.	Work in progress	Completed
7	At Basna Nalla SPS, installation of CCTV system is not started yet.	Completed	Completed
8	At Basna Nalla SPS, work for ventilation system is pending.	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
9	At Basna Nalla SPS, painting for MS structure inside the facility is pending.	Work is in progress	Completed
10	At Basna Nalla SPS, installation of sluice gate in partition wall in downstream side of screens is pending.	Not started yet	The gate is not required. However, the concessionaire has procured the gate and same will be installed during O&M if required
11	At Basna Nalla SPS, it is required to provide hand trolley for collecting waste from Screw conveyor of mechanical screens.	Not available at site	Completed
12	At Basna Nalla SPS, leakage test for sluice gates/valves is pending.	Work is in progress	Completed
13	At Basna Nalla SPS, pressure transmitter in header line is installed but it is not working.	Completed	Completed
14	At Basna Nalla SPS, some fault indications were coming even when the HT panel was in operation. Rectification of this problem is required.	Completed	Completed
15	At Basna Nalla SPS, Flow transmitter calibration is pending	Calibration is completed but signal not received in PLC system	Completed
16	At Basna Nalla SPS, installation of chimney for DG as per CPCB norms is pending.	Completed	Completed
17	At Basna Nalla SPS, UPS system is not working.	Completed	Completed
	At Shantipuram MPS, support installation is required for pipeline coming from screw	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
18	conveyor of grit removal unit.		
19	At Shantipuram MPS, installation of chute for screw conveyor of mechanical screens is pending.	Completed	Completed
20	At Shantipuram MPS, leakage test for sluice gates/valves is pending.	Work is in progress	Completed
21	At Shantipuram MPS, three out of five pumps are working. Remaining two pumps are not working due to problem in VFDs.	Completed	Completed
22	At Shantipuram MPS, installation of fire alarm is completed but its commissioning work is pending. Also, installation of firefighting arrangement is pending.	Fire alarm system commissioning is completed but fire extinguisher installation is pending,	Completed
23	At Shantipuram MPS, installation of CCTV system is pending.	Completed	Completed
24	At Shantipuram MPS, installation of EOT is completed but its commissioning is pending.	Completed	Completed
25	At Shantipuram MPS, pressure transmitter in header line is installed but it is not working.	Completed	Completed
26	At Phaphamau STP, 1 out of 2 grit removal systems is working, 1 is in maintenance. Commissioning of grit removal system from OEM side is pending. Pipeline laying for scum removal is pending.	Completed	Completed



E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
27	At Phaphamau STP, installation of inlet analyzer is completed but its calibration is pending.	Calibration is completed but it is not showing correct values of parameters. Arrangements for auto cleaning of sensors through air are pending.	Calibration is completed and necessary other work is under progress.
28	At Phaphamau STP, installation of outlet analyzer is Completed. Calibration for the same was checked on the day of visit, which was found OK, but it is under observation for checking its performance.	Calibration is completed but it is not showing correct values of parameters. Arrangements for auto cleaning of sensors through air are pending.	Calibration is completed and necessary other work is under progress.
29	At Phaphamau STP, transmission of signals from outlet analyzer to CPCB servers is pending.	Not started yet	Completed
30	At Phaphamau STP, chlorine analyzer at the outlet of STP is working but its calibration is pending.	Completed	Completed
31	At Phaphamau STP, installation of DO analyzers for FCR tanks is completed but they were not found running accurately. Rectification of the problem is required. Also, automatic cleaning arrangement for the sensors of DO analyzers must be made operational at the earliest.	Calibration is completed but it is not showing correct values of parameters. Arrangements for auto cleaning of sensors through air are pending.	Calibration is completed and necessary other work is under progress.

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
32	At Phaphamau STP, flowmeters in pipelines from PTU to FCR are working but they are not showing accurate flow at present. Also, its calibration from OEM side is pending	Not started yet	Completed
33	At Phaphamau STP, outlet flowmeter is not working.	Completed	Completed
34	At Phaphamau STP, installation of various instruments related to equipment are pending.	Work is in progress	Completed
35	At Phaphamau STP, sludge dewatering building is not in operation due to problem in dewatering feed pumps.	Completed	Completed
36	At Phaphamau STP, commissioning of lime dosing system is pending.	Completed	Completed
37	At Phaphamau STP, poly dosing system is in operation. One out of two pumps is working and one is in maintenance. Grouting work for base frame is pending.	Completed	Completed
38	At Phaphamau STP, installation of solar power plant is not completed yet.	Currently, installation of solar plant of 77.1 KW capacity but as per CA, solar plant of 110 KW is to be installed at STP.	As per area availability on roof top of process buildings, possible capacity of solar power plant that can be installed on roof top is not meeting the requirement of CA for Phaphamau STP location; however total solar power plant capacity to be installed by concessionaire is

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
			<b>approx. 22% higher than total requirement</b> considering all 3 STP locations & same was intimated vide letter no PWPL/UPJN/PRAYAGRAJ/SITE/806 dated 23 <sup>rd</sup> Jun 2022.
39	At Phaphamau STP, work for installation of PLC/SCADA system is not completed yet as feedbacks from several equipment at site are still not coming to the SCADA system.	Installation completed but Configuration is under progress. Concessionaire is required to provide communication as per approved I/O list.	Work is under progress
40	At Phaphamau STP, it is required to use more colors and animation in SCADA system for making it more distinguished and user-friendly. Also, report generation regarding running hours of equipment and flow is pending in SCADA system.	Installation completed but Configuration is under progress	Work is under progress
41	At Phaphamau STP, installation of EOTs for all units are pending.	Installation of EOT for PTU area is pending	EOT has been procured and will be installed as per requirement during O&M period.
42	At Phaphamau STP, work for cooling water line to air line from aeration blowers is pending.	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
43	At Phaphamau STP, installation of HMIs in VFD panel room of aeration blowers is pending.	Installation completed but configuration is under progress	Installation completed but configuration is under progress
44	At Phaphamau STP, work for providing potable water reservoir and related pipeline is pending.	Completed	Completed
45	At Phaphamau STP, installation of fire fighting system with fire water pipe network and fire fighting arrangements within the key structures/buildings including fire alarm System is pending.	Not started yet	Work is under progress
46	At Phaphamau STP, installation of Close Circuit Television (CCTV) System which includes cameras, installation accessories, hardware and software to store data as per the Schedule 10 of Concession Agreement is pending.	Completed	Completed
47	At Phaphamau STP, works for set-up of laboratory are pending. Laboratory instruments are still not available at site.	Completed	Completed
48	At Phaphamau STP, installation of chimney for DG as per CPCB norms is pending.	Completed	Completed
49	At Phaphamau STP, compressors are not taken in operation yet. Pipeline and installation of its supports, painting work is	Completed	Completed

E&M Works			
Sr. No.	Observation	Project Engineer observation as on 12 <sup>th</sup> May 2023	M/s. PWPL Reply
	pending.		
50	At Phaphamau STP, leakage rectification from poppet valve at inlet of tubesettlers is required.	Completed	Completed
51	At Phaphamau STP, works for leak detection system and neutralization tower are pending.	Not started yet	Completed
52	At Phaphamau STP, installation of asset management system is not started yet.	Not started yet	Work is under progress
53	At Phaphamau STP, work for ventilation system in various units is pending.	Completed	Completed
54	At Phaphamau STP, painting work for various MS structure installed at site is pending.	Work is in progress	Completed
55	At Phaphamau STP, leakage test for sluice gates/valves is pending.	Work is in progress	Completed
56	At Phaphamau STP, sluice valve of 600 mm is installed in place of approved size of 500mm in bypass line of STP which is not as per approved valve schedule.	Not started yet	If any problem arise during the O&M, same will be taken care.

**Note: M/s. PWPL reply is under observation, it will be change according to June 2023 inspection report provided by Project engineer.**

### 3.2 KPI Report

Phaphamau STP, 14 MLD STP at Prayagraj																adaniORGANICA	
INLET FLOW & QUALITY REPORT																	
Date	Daily Feed Quantity MLD (Design- 10 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS	
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 8.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)		
1-May-23	14580	14.58	7.11	7.35	178	16	364	40	322	20	NA	600	0.3	24.49	1700000	Plant availability is 100%	
2-May-23	14710	14.71	7.12	7.55	170	18	372	36	325	20	NA	500	0.2	23.52	1300000	Plant availability is 100%	
3-May-23	13500	13.5	7.17	7.76	172	15	368	44	320	21	NA	700	0.3	23.4	1400000	Plant availability is 100%	
4-May-23	17550	17.55	7.18	7.6	168	16	360	40	318	23	NA	400	0.2	24.25	1700000	Plant availability is 100%	
5-May-23	16010	16.01	7.19	7.66	162	14	364	36	322	22	NA	500	0.3	23.2	1400000	Plant availability is 100%	
6-May-23	14340	14.34	7.1	7.65	165	15	368	40	318	16	NA	600	0.2	23.22	1300000	Plant availability is 100%	
7-May-23	13720	13.72	7.21	7.68	170	18	372	40	321	22	NA	700	0.3	24.1	1700000	Plant availability is 100%	
8-May-23	14350	14.35	7.3	7.76	165	17	376	36	320	18	NA	400	0.2	24.9	1700000	Plant availability is 100%	
9-May-23	14780	14.78	7.32	7.79	170	18	368	32	315	21	NA	600	0.3	23.89	1400000	Plant availability is 100%	
10-May-23	13740	13.74	7.33	7.85	160	15	372	28	328	17	NA	500	0.2	23.58	1700000	Plant availability is 100%	
11-May-23	13160	13.16	7.3	7.78	172	16	364	36	322	19	NA	700	0.3	23.01	1300000	Plant availability is 100%	
12-May-23	13150	13.15	7.31	7.69	168	17	368	40	320	18	NA	600	0.2	24.71	1700000	Plant availability is 100%	
13-May-23	14590	14.59	7.32	7.73	165	18	364	36	327	19	NA	500	0.3	23.8	1400000	Plant availability is 100%	
14-May-23	12790	12.79	7.25	7.68	173	17	368	40	329	21	NA	700	0.2	23.32	1700000	Plant availability is 100%	
15-May-23	13260	13.26	7.3	7.65	169	18	372	28	318	18	NA	400	0.3	24.26	1300000	Plant availability is 100%	
16-May-23	14190	14.19	7.12	7.78	160	15	376	36	315	16	NA	500	0.2	23.93	1400000	Plant availability is 100%	
17-May-23	13130	13.13	7.14	7.75	162	16	364	32	320	18	NA	400	0.3	24.17	1300000	Plant availability is 100%	
18-May-23	13310	13.31	7.15	7.65	172	15	368	28	318	17	NA	600	0.2	24.1	1700000	Plant availability is 100%	
19-May-23	14060	14.06	7.31	7.69	168	16	360	36	326	23	NA	700	0.3	23.61	1300000	Plant availability is 100%	
20-May-23	13810	13.81	7.33	7.67	165	15	364	40	328	24	NA	500	0.2	24.69	1400000	Plant availability is 100%	
21-May-23	13100	13.1	7.31	7.68	165	17	372	36	318	18	NA	600	0.3	24.18	1300000	Plant availability is 100%	
22-May-23	13780	13.78	7.14	7.74	160	15	375	40	322	21	NA	700	0.2	23.71	1700000	Plant availability is 100%	
23-May-23	13460	13.46	7.21	7.75	165	16	368	32	321	18	NA	500	0.3	24.25	1400000	Plant availability is 100%	
24-May-23	13070	13.07	7.23	7.78	155	14	364	36	315	14	NA	600	0.2	23.89	1300000	Plant availability is 100%	
25-May-23	12870	12.87	7.15	7.73	160	18	360	44	322	17	NA	700	0.3	24.47	1700000	Plant availability is 100%	
26-May-23	13780	13.78	7.35	7.71	170	20	372	36	337	20	NA	500	0.2	23.27	1400000	Plant availability is 100%	
27-May-23	13860	13.86	7.21	7.75	165	16	368	44	320	23	NA	600	0.3	24.37	1300000	Plant availability is 100%	
28-May-23	13810	13.81	7.28	7.76	160	18	360	36	324	22	NA	700	0.2	23.83	1700000	Plant availability is 100%	
29-May-23	13700	13.7	7.25	7.75	155	15	364	40	320	17	NA	400	0.3	23.97	1400000	Plant availability is 100%	
30-May-23	14100	14.1	7.24	7.78	165	16	368	32	322	18	NA	500	0.2	23.43	1700000	Plant availability is 100%	
31-May-23	13140	13.14	7.21	7.75	160	14	360	40	319	20	NA	600	0.3	24.13	1300000	Plant availability is 100%	
Average	13916.13	13.92	7.23	7.71	165.61	16.26	367.19	36.77	321.68	19.39	NA	564.52	0.26	23.92	1483670.97		

Source: Logbook of Laboratory at Sewage Treatment Plant.



## **ANNEXURE-II**


### ***KPI REPORTS OF PACKAGE -II, ACTION TAKEN REPORT AND RECOMMENDATION***

## Table of Contents

1. NAINI-I STP AND ASSOCIATE INFRASTRUCTURE .....	2
1.1 KPI Report .....	2
1.2 Action taken report .....	4
1.3 Recommendation's .....	10
2. RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE.....	11
2.1 KPI Report .....	11
2.2 Action taken report .....	13
2.3 Recommendation's .....	17

# 1. NAINI-I STP AND ASSOCIATE INFRASTRUCTURE

## 1.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. FRC sensor calibration is pending.



## Naini-I STP, 80 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 80 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 8.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <30 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <50 mg/l)	Inlet (Design- NA)	Final (Design <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentr- ation (>20%)	Fecal Coliform (20,00,000 MPN/g TS)	
1-May-23	102110	102.11	7.39	7.74	135	29	325	46	299	43	NA	800	0.3	25.60	1400000	Plant availability is 100%
2-May-23	114440	114.44	7.45	7.77	140	26	319	44	293	42	NA	600	0.2	25.20	1700000	Plant availability is 100%
3-May-23	114340	114.34	7.42	7.75	130	27	312	42	288	33	NA	500	0.2	24.40	1300000	Plant availability is 100%
4-May-23	116470	116.47	7.42	7.73	125	26	327	40	320	30	NA	700	0.3	24.70	1400000	Plant availability is 100%
5-May-23	107590	107.59	7.46	7.76	135	28	310	43	290	37	NA	500	0.2	25.40	1300000	Plant availability is 100%
6-May-23	101820	101.82	7.39	7.53	140	27	318	40	296	35	NA	800	0.3	25.00	1100000	Plant availability is 100%
7-May-23	103360	103.36	7.39	7.57	145	29	340	42	308	40	NA	500	0.2	24.40	1700000	Plant availability is 100%
8-May-23	101050	101.05	7.33	7.76	140	27	332	44	297	36	NA	600	0.3	24.50	1200000	Plant availability is 100%
9-May-23	98290	98.29	7.39	7.75	145	29	328	43	294	40	NA	700	0.2	24.80	1400000	Plant availability is 100%
10-May-23	92560	92.56	7.35	7.76	120	27	340	40	305	35	NA	800	0.3	24.60	1300000	Plant availability is 100%
11-May-23	96300	96.30	7.38	7.72	145	28	344	44	292	37	NA	600	0.2	24.90	1400000	Plant availability is 100%
12-May-23	94050	94.05	7.35	7.78	135	29	328	42	305	39	NA	900	0.3	25.00	1700000	Plant availability is 100%
13-May-23	101680	101.68	7.39	7.79	140	30	336	44	298	36	NA	500	0.2	24.80	1300000	Plant availability is 100%
14-May-23	99020	99.02	7.44	7.8	130	26	328	42	299	35	NA	800	0.3	24.50	1100000	Plant availability is 100%
15-May-23	96560	96.56	7.43	7.88	135	27	334	41	303	38	NA	600	0.2	25.00	1400000	Plant availability is 100%
16-May-23	97340	97.34	7.39	7.87	145	28	340	44	294	40	NA	700	0.3	24.80	1700000	Plant availability is 100%
17-May-23	98780	98.78	7.41	7.92	140	25	330	40	288	37	NA	500	0.2	24.40	1300000	Plant availability is 100%
18-May-23	98940	98.94	7.42	7.86	130	29	338	42	299	35	NA	600	0.3	25.10	1100000	Plant availability is 100%
19-May-23	88200	88.20	7.41	7.82	145	30	340	40	305	34	NA	800	0.2	25.20	1200000	Plant availability is 100%
20-May-23	94860	94.86	7.43	7.86	135	27	332	39	296	36	NA	600	0.2	24.50	1400000	Plant availability is 100%
21-May-23	90980	90.98	7.33	7.79	130	25	333	44	295	38	NA	800	0.3	25.10	1300000	Plant availability is 100%
22-May-23	100090	100.09	7.35	7.81	125	30	328	48	294	43	NA	700	0.2	25.09	1100000	Plant availability is 100%
23-May-23	97780	97.78	7.46	7.83	135	30	336	45	309	39	NA	500	0.3	24.40	1400000	Plant availability is 100%
24-May-23	101150	101.15	7.49	7.89	140	28	330	46	305	41	NA	700	0.3	24.00	1300000	Plant availability is 100%
25-May-23	96980	96.98	7.58	7.93	135	30	324	45	303	40	NA	400	0.2	24.80	1100000	Plant availability is 100%
26-May-23	106480	106.48	7.59	7.84	145	27	338	43	309	38	NA	500	0.3	24.50	1200000	Plant availability is 100%
27-May-23	106910	106.91	7.31	7.87	130	26	320	44	296	34	NA	800	0.3	25.20	1200000	Plant availability is 100%
28-May-23	101190	101.19	7.02	7.88	125	29	326	43	293	36	NA	600	0.2	25.20	1400000	Plant availability is 100%
29-May-23	104160	104.16	7.05	7.94	140	25	334	42	293	37	NA	700	0.3	24.80	1100000	Plant availability is 100%
30-May-23	104260	104.26	7.06	7.95	135	28	326	44	305	35	NA	500	0.2	25.06	1300000	Plant availability is 100%
31-May-23	106870	106.87	6.97	7.73	129	24	332	40	291	34	NA	400	0.3	25.00	1700000	Plant availability is 100%
Average	101100.32	101.19	7.36	7.81	135.61	27.61	329.94	42.77	298.71	37.19	NA	635.48	0.25	24.84	1338709.68	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 1.2 Action taken report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Surendra Singh Parmar, PM-I, UPJN.</li> <li>2. Mr. Tauseef, AE, UPJN.</li> <li>3. Mr. Satwant, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Kumar Tomar, AECOM.</li> <li>6. Mr. Rahul Azaad, PWPL.</li> <li>7. Mr. Rahul Choudhary PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 80 MLD STP at Naini-I, Prayagraj</li> <li>• 80 MLD MPS at Gaughat, Prayagraj</li> <li>• 35 MLD SPS at Chacharnalla, Prayagraj</li> </ul>

Visit was done on 29<sup>th</sup> April 2023, 3<sup>rd</sup> May 2023, 13<sup>th</sup> May 2023, 18<sup>th</sup> May 2023, 24<sup>th</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Naini-I STP	88.20 to 116.47
2	Gaughat MPS	89.98 to 120.38
3	Chacharnalla SPS	29.71 to 39.72

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	26 to 29 mg/l
2	TSS – Effluent	< 50 mg/l	30 to 43 mg/l
3	pH – Effluent	6.5 – 9.0	7.53 to 7.92
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	500 to 900 MPN/100 ml
5	Consistency – Sludge	> 20 %	24.40 to 25.60 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1100000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP maintain by Concession.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Naini I STP	48.52 to 62.72
2	Naini I Associated Infrastructure	72.80 to 83.64

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Online analyzer at inlet is replaced with new one. Calibration for the same is completed by site team however, validation of calibration in presence of UPJN/Project Engineer is pending.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. In addition to this, value of residual chlorine is not shown correctly for complete month. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. For associated infrastructure of Naini-I STP, reports are being generated for both Chacharnalla SPS and Gaughat MPS except for one out of two streams in Gaughat MPS due to problem in flowmeter of one stream. Currently, flow reports of Chacharnalla SPS are not accurate and flow reports of Gaughat MPS are incomplete. Concessionaire is required to rectify the problem and submit the reports along with Monthly Progress Reports every month.

Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.

5. Flowmeters at inlet of STP is working.
6. Outlet flowmeter is not working. This is a long-term pending issue hence Concessionaire to please rectify the problem at the earliest. Also, RCC chamber for the flowmeter is not constructed.
7. SCADA reports regarding flow for Naini-I facilities were checked and it was found that flow records generated from SCADA for both inlet flowmeters of Naini-I STP are matching with manual site records but not matching for outlet flowmeter of Naini-I STP.
8. In Naini-I STP, main MCC panel doesn't have provision for taking power from secondary sources like DG, Solar power generation system and Biogas power generation system simultaneously. Also, it is observed that Biogas engine is operated in daytime due to which power generated from solar system is wasted during daytime. Therefore, it is suggested to operate Biogas engine in nighttime so that solar power generation system can be operated at full efficiency and full power generated from the same can be used to run equipment.

It is true that Guaranteed Power Consumption of the facility is within limit as per CA but since increase in operation of gas engine will increase the power generation from



renewable resources and decrease the power requirement from grid resulting in lowering of electricity bill of the facility which is borne by UPJN.

9. Gas engine is working. Currently, Biogas engine is operated for 9 hours only during the day but as per clause no. 1.1. of Part-G in Schedule-10, the facilities shall run 24 hours every day. Hence, Concessionaire is requested to do the needful as the biogas generated from digesters is wasted by flaring due to improper operation of gas engine. Also, NMCG has also instructed to operate Gas Engine for 24 hrs each day in meeting dated 26<sup>th</sup> April 2023 hence Concessionaire is required to do the needful at the earliest.  
Also, reply for Concessionaire's letter PWPL/UPJN/PRAYAGRAJ/O&M/352 dated 5<sup>th</sup> Feb 2022 is given vide our letter no. AIPL/NMCG/PRAYAG/1367 dated 04<sup>th</sup> March 2022 for which their response is awaited.
10. Two out of three mechanical screens of 60 MLD part are working, one is under maintenance. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
11. All two mechanical screens of 20 MLD part are working. Cleaning brush is not working properly replacement of brush is required. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
12. For 60 MLD, all grit removal units are working.
13. For 20 MLD, all grit removal units are working.
14. All Primary Settling Tanks are working. Scum removal is done manually but it is not efficient as good amount of scum can be seen floating on the surface. Since, Scum removing arrangement is installed, modification is required for the same so that scum collection and removal can be done automatically.
15. In all PSTs, it is observed that lumps of sludge are coming to the top in some parts due to which outlet quality of PSTs is deteriorating. Concessionaire is required to increase sludge withdrawal time, sludge feeding time of Digester.
16. Telescopic valves of Primary Settling Tanks are not working.
17. Installation of actuators is pending for drain valves of Primary Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were not matching then the problem must have been resolved during rehab period itself but since the same is not being done, Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.
18. In Aeration Unit of 60 MLD, all surface aerators are in working condition. It is recommended to install DO analyzer in this tank also for better monitoring.
19. Aeration tank of 20 MLD is in operation. Air distribution is not proper in this tank as air is excess air is coming from some points due to problem in diffusers. Commissioning of DO analyzer is not completed yet.
20. All Aeration blowers are working.
21. All Final Settling Tanks are working.
22. It is suggested to install torque switches in all clarifiers for having better protection against excessive load on scrapper.
23. Installation of actuators is pending for drain valves of Final Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were not matching then the problem must have been resolved during rehab period itself but since the same is not being done,

- Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.
24. In RSPH unit of 60 MLD, 2 out of 4 pumps are working, two pumps are under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest.
  25. In RSPH unit of 20 MLD, both Pumps are working.
  26. Both chlorinators are in working condition. Both booster pumps are working. One out of two vacuum injectors are not in working condition and hence none is in stand-by.
  27. Leak absorption system is working. Checklist for the same must be prepared and recorded properly every month.
  28. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
  29. Both thickeners are in working condition. Installation of actuators for drain valves is pending. Installation of flowmeter in lines from blending tank to thickener is completed but calibration for one flowmeter is pending.
  30. All thickened sludge transfer pumps are working.
  31. In TEPH, all pumps are OK for operation for Dandi and Naini Area.
  32. For TEPH panel, modification of room is completed but panel erection is not started yet as per the electrical norms.
  33. Both DGs are in operation. Installation work of chimney for DGs as per CPCB norms is pending.
  34. Sludge dewatering unit is in operation. Installation of various instruments like flowmeter (in poly dosing line), pressure gauge, etc., as per approved drawing are pending.
  35. All filtrate pumps are working.
  36. There is variation in recorded values of flow from inlet flowmeter at Naini-I STP and outlet flowmeters of Gaughat MPS, please rectify the problem.
  37. In SCADA system, flow variation can be seen in between flow recorded in SCADA reports and flow recorded in logbooks for all SPS/MPS. This problem must be rectified.
  38. Both dewatering feed pumps are under maintenance. Currently, submersible pump is being used for transferring sludge from digesters to dewatering building.
  39. For sludge drying beds, it is required to check filter media and gravels as water is not percolating from SDBs. Excavation was done in one SDB and it was found that there is no media in it, pipe beneath the gravel is completely choked, gravel is completely choked with sludge and smaller size of gravel is required to be filled in SDBs. All these problems need to be rectified so that SDB can operate for more number of days as currently SDBs are filled in 3-4 days only. Similarly, other SDBs must also be checked.
  40. All Digesters are working.
  41. Heat exchangers, sludge recirculation pumps for all digesters are working.
  42. In compressor room, all six compressors are working.
  43. Both Gas holders are working.
  44. Gas flare is working.
  45. H<sub>2</sub>S scrubber unit is working. Analyzers fitted at inlet & outlet unit are working.
  46. Installation of service water pumps is pending. It is observed that ground water is being used as service water in whole STP which is a violation of environmental norms. Hence, to stop this installation of service water pumps and laying of required pipeline must be completed at the earliest.
  47. Rehabilitation works for storm water pump house are pending. Discussions regarding the feasibility of same has already been done during rehab period and hence the work must be done accordingly.

48. As already decided, repairing/construction of retaining wall is not completed yet. In 2022 also, river water has come inside the STP during flood and various equipment in different units of STP are required to be dismantled and hence when river water has gone down, restarting of STP took 5-6 days which could have been avoided if retaining wall of the STP was repaired/constructed correctly.
49. Rehabilitation works for tube well unit are pending.
50. Landscaping work of the plant must be improved.
51. Construction of storm water drains for some parts of STP are not constructed yet.
52. As per Clause No.1.6 & 1.7.1 of Part – G in concession agreement, data from Computer Maintenance Management system (CMMS) must be provided in MPR as supporting documents for maintenance data. Currently, CMMS system is installed at Naini-I STP is installed but not working as per requirements of day-to-day maintenance activities. Concessionaire is required to do the modifications as discussed.
53. As already discussed, painting of all units from inside and outside is not completed yet. Concessionaire to please do the needful.
54. CCTV camera at the outlet point of STP is not working.
55. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
56. For Gaughat MPS, following observations were made during visit:
  - a) Replacement of NRV in header line of HNC pumps in Gaughat MPS is required for reducing the effect of water hammering on the pumps. Concessionaire to please do the needful.
  - b) 3 HNC pumps are working. One pump is not working due to problem of capacitor fuse.
  - c) All submersible pumps are in working condition.
  - d) Both mechanical screens of HNC pumps are working. Currently sensor of one screen which provides overload protection is broken, it must be replaced at the earliest as excessive wear and tear can be caused in screen due to overload.  
Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
  - e) Both mechanical screens for submersible pumps are working.  
Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
  - f) DG set of 1000 KVA and DG sets of submersible pumps are working. Repairing work of 11 KV DG synchronization panel is pending. Repairing work of 500 KVA/11KV DG set is pending. Concessionaire to please complete all pending works.
  - g) It is suggested to install manual screen in receiving chamber of SPS for reducing load on mechanical screens.
  - h) In PLC panels, indication for ON/OFF of mechanical screens, belt/screw conveyor is not coming.
57. For Chacharnalla SPS, following observations were made during visit:
  - a) Currently all VNC pumps are working.

- b) One out of two mechanical screens are working. One mechanical screen and belt conveyor are under maintenance.
- c) Both DG sets are OK for operation.
- d) Old DG set is working.
- e) Installation of pressure transmitter on header line of VNC pumps is pending.
- f) In PLC panels, indication for ON/OFF of mechanical screens, belt conveyor is not coming.
- g) Power factor maintained in this facility is very low and must be maintained around 0.99, rectification of this problem is required.

58. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:


- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### 1.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

## 2. RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE

### 2.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. In the blank areas, data was not transfer due to some issue in router and no calibration of FRC sensor.



## Rajapur STP, 60 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 60 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 8.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <30 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <50 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-May-23	75460	75.46	7.23	7.72	130	17	328	44	295	27	NA	600	0.3	24.98	1300000	Plant availability is 100%
2-May-23	80060	80.06	7.32	7.69	125	16	316	40	292	26	NA	700	0.2	23.9	1700000	Plant availability is 100%
3-May-23	75770	75.77	7.28	7.7	135	18	324	44	285	25	NA	500	0.3	23.78	1400000	Plant availability is 100%
4-May-23	79360	79.36	7.26	7.69	125	17	312	40	291	26	NA	400	0.3	24.37	1300000	Plant availability is 100%
5-May-23	79800	79.80	7.31	7.59	130	16	308	36	276	25	NA	600	0.2	23.81	1700000	Plant availability is 100%
6-May-23	79380	79.38	7.24	7.58	135	17	316	40	292	26	NA	500	0.3	23.69	1400000	Plant availability is 100%
7-May-23	76600	76.60	7.28	7.64	125	16	324	44	298	27	NA	700	0.2	22.95	1700000	Plant availability is 100%
8-May-23	73100	73.10	7.23	7.62	130	17	312	40	287	25	NA	600	0.3	24.7	1400000	Plant availability is 100%
9-May-23	71370	71.37	7.26	7.63	140	18	316	44	295	26	NA	400	0.2	23.18	1700000	Plant availability is 100%
10-May-23	70200	70.20	7.31	7.65	135	17	328	40	306	27	NA	500	0.3	23.76	1300000	Plant availability is 100%
11-May-23	73250	73.25	7.29	7.62	130	16	324	44	284	26	NA	600	0.2	22.92	1400000	Plant availability is 100%
12-May-23	65100	65.10	7.32	7.68	140	17	312	40	279	25	NA	700	0.3	23.82	1700000	Plant availability is 100%
13-May-23	71800	71.80	7.24	7.66	135	18	320	44	285	26	NA	500	0.2	23.42	1400000	Plant availability is 100%
14-May-23	70350	70.35	7.29	7.65	125	16	316	40	293	27	NA	400	0.3	23.15	1300000	Plant availability is 100%
15-May-23	67520	67.52	7.23	7.64	130	17	308	44	276	26	NA	600	0.3	23.34	1700000	Plant availability is 100%
16-May-23	68110	68.11	7.25	7.62	135	18	324	40	288	27	NA	700	0.2	22.92	1400000	Plant availability is 100%
17-May-23	71510	71.51	7.28	7.67	125	17	328	44	294	26	NA	500	0.3	23.35	1300000	Plant availability is 100%
18-May-23	75160	75.16	7.26	7.65	130	16	316	40	286	25	NA	400	0.3	24.98	1400000	Plant availability is 100%
19-May-23	71160	71.61	7.24	7.69	140	19	336	48	309	27	NA	600	0.3	24	1300000	Plant availability is 100%
20-May-23	72770	72.77	7.27	7.71	135	17	324	40	283	26	NA	500	0.2	24.53	1700000	Plant availability is 100%
21-May-23	72360	72.36	7.24	7.74	125	16	320	44	287	27	NA	600	0.2	24.98	1400000	Plant availability is 100%
22-May-23	74250	74.25	7.28	7.72	130	17	328	40	293	26	NA	700	0.3	23.12	1700000	Plant availability is 100%
23-May-23	72390	72.39	7.25	7.71	135	18	316	44	297	27	NA	400	0.3	23.16	1300000	Plant availability is 100%
24-May-23	73230	73.23	7.29	7.73	145	19	336	48	311	28	NA	500	0.2	24.21	1400000	Plant availability is 100%
25-May-23	74300	74.30	7.28	7.75	130	17	312	40	287	26	NA	700	0.2	23.82	1700000	Plant availability is 100%
26-May-23	83270	83.27	7.23	7.76	140	18	324	44	276	25	NA	600	0.3	22.54	1300000	Plant availability is 100%
27-May-23	81670	81.67	7.18	7.69	135	17	312	40	284	27	NA	500	0.3	24.9	1400000	Plant availability is 100%
28-May-23	80370	80.37	7.26	7.73	125	16	316	44	297	26	NA	400	0.2	23.94	1700000	Plant availability is 100%
29-May-23	70800	70.80	7.32	7.71	140	18	324	44	305	27	NA	600	0.3	23.44	1400000	Plant availability is 100%
30-May-23	75410	75.41	7.29	7.73	130	17	328	40	291	26	NA	700	0.3	23.08	1700000	Plant availability is 100%
31-May-23	68520	68.52	7.33	7.72	145	19	332	44	308	28	NA	500	0.2	24.63	1300000	Plant availability is 100%
Average	74141.94	74.14	7.27	7.68	132.74	17.16	320.65	42.19	291.29	26.26	NA	554.84	0.26	23.78	1477419.35	

Source: Logbook of Laboratory at Sewage Treatment Plant



## 2.2 Action taken report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Surendra Singh Parmar, PM-I, UPJN.</li> <li>2. Mr. Tauseef, AE, UPJN.</li> <li>3. Mr. Manish Srivastava, JE, UPJN</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Kumar Tomar, AECOM.</li> <li>6. Mr. Rahul Azaad, PWPL.</li> <li>7. Mr. Girijesh, PWPL.</li> <li>8. Mr. Saurabh, PWPL</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 60 MLD STP at Rajapur, Prayagraj</li> <li>• 25 MLD SPS at Rajapur, Prayagraj</li> <li>• 55 MLD MPS at Mumfodganj Prayagraj</li> </ul>

Visit was done on 28<sup>th</sup> April 2023, 3<sup>rd</sup> May 2023, 12<sup>th</sup> May 2023, 19<sup>th</sup> May 2023, 23<sup>rd</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Rajapur STP	67.52 to 80.06
2	Rajapur SPS	6.45 to 11.28
3	Mumfodganj MPS	61.48 to 73.84

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	16 to 18 mg/l
2	TSS – Effluent	< 30 mg/l	25 to 27 mg/l
3	pH – Effluent	6.5 – 9.0	7.58 to 7.72
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.92 to 24.98 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1300000 to 1700000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Rajapur STP	10.65 to 33.27
2	Rajapur Associated Infrastructure	53.21 to 61.87

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Online analyzer at inlet is replaced with new one. Calibration for the same is completed by site team however, validation of calibration in presence of UPJN/Project Engineer is pending.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, data is not available from 11:45 PM on 17<sup>th</sup> May 2023 to 9:45 AM on 18<sup>th</sup> May 2023. Also, sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. In addition to this, value of residual chlorine is not shown correctly for complete month. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Communication of data from PLC system of Mumfordganj SPS has started coming to SCADA system of STP. Concessionaire is required to submit SCADA reports along with MPRs of this facility once correct SCADA reports start generating.  
Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
5. Flowmeters at inlet of STP is working.
6. Flowmeter at outlet is working.
7. One Grit removal units is working. One Grit removal unit is in maintenance.
8. SCADA reports regarding flow for Rajapur STP were checked and it was found that flow records generated from SCADA are not matching for flowmeter of Mumfordganj SPS at Rajapur STP and outlet flowmeter of Rajapur STP. Concessionaire is required to do the needful.
9. Both Mechanical Fine screens at PTU are working but both mechanical screens are not lifting screenings efficiently. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
10. Both UASBs were working satisfactorily. Cleaning of launders and scum from top must be done regularly. Also, several distribution cells were found in choked condition, cleaning for the same must be done on regular basis for avoiding such kind of situations. If it is required to increase the manpower, then same must be done at the earliest.
11. It is suggested to clean the UASB reactors for removing dead sludge from the reactors which in turn will increase the efficiency of UASBs. Hence, Concessionaire is suggested to plan for the same. Cleaning of launders and scum from top must be done regularly.
12. It is observed that problem of leakage from HDP inlet pipes is very frequent. For minimizing this problem, it was suggested to give proper supports under the pipes. Concessionaire to please do the needful.

13. 13 surface aerators were found running, 2 surface aerators are in maintenance. It is recommended to install DO analyzer in this tank also for better monitoring.
14. It is also suggested to clean the Aeration tank for removing dead sludge which in turn will increase the efficiency of Aeration.
15. For Quiescent zone, it is suggested to plan for cleaning of the same for removing dead sludge which in turn will increase the efficiency of Quiescent zone. Currently, lot of dead sludge deposited in quiescent zone is coming along with effluent which is deteriorating the quality of effluent.
16. Both DG sets are working. It is suggested to increase the height of chimney of DG sets as per CPCB norms.
17. 2 out of 4 sludge transfer pumps are in working condition. Concessionaire is required to rectify the problems.
18. Sludge dewatering unit is working.
19. For chlorination system, temporary arrangement is provided for using effluent water at the inlet of booster pumps. Concessionaire is suggested to make this arrangement permanent.
20. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
21. At flood pumping station, one pump is under maintenance. Problem for the same must be rectified at the earliest.
22. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
23. There is variation in recorded values of flow from inlet flowmeter at Rajapur STP and outlet flowmeter of Mumfordganj SPS, please rectify the problem.
24. There is variation in recorded values of flow from inlet flowmeters at Rajapur STP and outlet flowmeter of Rajapur STP, please rectify the problem.
25. In SCADA system, flow variation can be seen in between flow recorded in SCADA reports and flow recorded in logbooks for all SPS/MPS. This problem must be rectified.
26. Gas holder and gas flare are not in operation. It is part of STP facility hence must be made operational. Also, amount of Gas generation also indicates the performance level of UASBs. Concessionaire is requested to complete the maintenance works and take both into operation as follow-up for the same is being done since rehab period.
27. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
28. As per Clause No.1.6 & 1.7.1 of Part – G in concession agreement, data from Computer Maintenance Management system (CMMS) must be provided in MPR as supporting documents for maintenance data. Currently, CMMS system is installed at Rajapur STP is installed but not working as per requirements of day-to-day maintenance activities. Concessionaire is required to do the modifications as discussed.
29. At Rajapur SPS following observations were made:
  - a) Temporary Bund at tapping Point is damaged due to the rain. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis. Also, NMCG has instructed to rectify this issue in meeting dated 26<sup>th</sup> April 2023.

- b) Nalla tapping of Rajapur SPS is closed at 5:16 PM on 07.01.2023 for taking more sewage from household network as per instructions given by UPJN.
- c) Mechanical coarse Screens at SPS is working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
- d) Operation of mechanical screen at SPS is not possible from SCADA.
- e) All submersible pumps are in working condition. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.

30. At Mumfodganj MPS following observations were made:

- a) At tapping point of SPS, manual screen is broken from bottom side, maintenance for the same is required as lot of waste is going inside SPS which can in turn will choke the pumps.
- b) Civil maintenance is required for the floor below bypass gate at tapping point for stopping the leakage from bypass gate.
- c) Both Mechanical coarse screens at MPS are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
- d) At Mumfodganj MPS, 4 pumps are OK for operation. Remaining 2 pumps are ok but there is some issue in soft starter due to which it is not possible to operate them. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
- e) Dismantling joint must be provided along with flowmeter for ease in maintenance.
- f) NRV must be provided in common header to reduce the effect of water hammering.
- g) Site house Keeping & landscaping must be improved. Concessionaire is suggested to keep the Old material Properly.

31. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action

- plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

## **2.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of UASBs also for checking the efficiency of UASBs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-III**

***KPI REPORTS OF PACKAGE -III, ACTION TAKEN  
REPORT AND RECOMMENDATION***


## Table of Contents

1. NUMAYADAH STP AND ASSOCIATE INFRASTRUCTURE.....	2
1.1 KPI Report .....	2
1.2 Action taken report .....	4
1.3 Recommendation's .....	8
2. SALORI STP AND ASSOCIATE INFRASTRUCTURE.....	9
2.1 KPI Report .....	9
2.2 Action taken report .....	11
2.3 Recommendation's .....	14
3. KODRA STP AND ASSOCIATE INFRASTRUCTURE .....	15
3.1 KPI Report .....	15
3.2 Action taken report .....	17
3.3 Recommendation's .....	20
4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE .....	21
4.1 KPI Report .....	21
4.2 Inspection Report .....	23
4.3 Recommendation's .....	26



# 1. NUMAYADAH STP AND ASSOCIATE INFRASTRUCTURE

## 1.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. In the blank areas, data was not transfer due to some issue in router and no calibration of FRC sensor.



## Numayadahi STP, 50 MLD STP at Prayagraj

### INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 50 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-May-23	61900	61.9	7.28	7.69	140	14	316	36	256	24	NA	600	0.2	23.44	1400000	Plant availability is 100%
2-May-23	60580	60.58	7.36	7.74	130	15	328	40	274	26	NA	400	0.3	24.04	1300000	Plant availability is 100%
3-May-23	62530	62.53	7.4	7.76	125	14	332	44	281	27	NA	700	0.3	24.54	1700000	Plant availability is 100%
4-May-23	59820	59.82	7.38	7.69	140	16	308	40	288	25	NA	600	0.2	23.55	1300000	Plant availability is 100%
5-May-23	54320	54.32	7.42	7.81	130	18	320	44	279	27	NA	500	0.3	23.64	1400000	Plant availability is 100%
6-May-23	58210	58.21	7.27	7.74	135	15	316	40	283	24	NA	400	0.2	23.5	1700000	Plant availability is 100%
7-May-23	60850	60.85	7.46	7.78	150	13	304	36	292	25	NA	600	0.2	24.47	1300000	Plant availability is 100%
8-May-23	58750	58.75	7.28	7.58	140	16	320	40	258	26	NA	700	0.3	24.49	1300000	Plant availability is 100%
9-May-23	60780	60.78	7.44	7.67	145	15	308	36	244	22	NA	600	0.2	23.11	1400000	Plant availability is 100%
10-May-23	59770	59.77	7.36	7.7	150	18	328	40	248	27	NA	500	0.2	23.84	1700000	Plant availability is 100%
11-May-23	59250	59.25	7.19	7.64	145	16	320	40	236	28	NA	400	0.3	24.41	1300000	Plant availability is 100%
12-May-23	58610	58.61	7.4	7.69	135	13	324	44	252	26	NA	600	0.3	23.9	1400000	Plant availability is 100%
13-May-23	62180	62.18	7.36	7.72	140	15	316	36	268	24	NA	400	0.2	23.78	1700000	Plant availability is 100%
14-May-23	58720	58.72	7.48	7.76	145	16	312	40	273	26	NA	700	0.3	24.98	1400000	Plant availability is 100%
15-May-23	60720	60.72	7.61	7.72	150	17	320	44	286	28	NA	500	0.2	24.82	1300000	Plant availability is 100%
16-May-23	60120	60.12	7.52	7.74	140	17	316	40	278	25	NA	400	0.3	24.23	1400000	Plant availability is 100%
17-May-23	60580	60.58	7.48	7.76	135	14	308	36	256	24	NA	600	0.3	23.69	1700000	Plant availability is 100%
18-May-23	58800	58.8	7.26	7.68	145	16	300	40	261	27	NA	500	0.2	23.14	1400000	Plant availability is 100%
19-May-23	60850	60.85	7.38	7.73	140	15	312	36	253	25	NA	700	0.3	24.04	1700000	Plant availability is 100%
20-May-23	60700	60.7	7.42	7.71	130	15	308	40	254	24	NA	400	0.3	22.85	1300000	Plant availability is 100%
21-May-23	61530	61.53	7.46	7.78	145	17	328	44	273	26	NA	600	0.2	23.76	1400000	Plant availability is 100%
22-May-23	59880	59.88	7.44	7.74	140	16	332	40	258	25	NA	500	0.3	23.26	1700000	Plant availability is 100%
23-May-23	60780	60.78	7.38	7.67	150	17	316	44	264	24	NA	700	0.2	23.57	1400000	Plant availability is 100%
24-May-23	55020	55.02	7.42	7.7	135	14	308	36	268	27	NA	600	0.2	24.25	1300000	Plant availability is 100%
25-May-23	59550	59.55	7.36	7.73	145	15	328	40	272	24	NA	400	0.3	23.5	1400000	Plant availability is 100%
26-May-23	57760	57.76	7.28	7.65	140	17	324	44	281	26	NA	700	0.2	23.56	1700000	Plant availability is 100%
27-May-23	56670	56.67	7.46	7.78	130	16	316	36	256	24	NA	500	0.3	24.58	1400000	Plant availability is 100%
28-May-23	59900	59.9	7.38	7.76	145	14	320	40	276	25	NA	400	0.3	24.37	1300000	Plant availability is 100%
29-May-23	60990	60.99	7.32	7.69	150	17	324	44	258	26	NA	600	0.2	23.22	1700000	Plant availability is 100%
30-May-23	60400	60.4	7.26	7.71	135	13	312	40	284	26	NA	500	0.3	23.64	1300000	Plant availability is 100%
31-May-23	62080	62.08	7.36	7.74	150	16	304	44	274	24	NA	700	0.2	24.79	1400000	Plant availability is 100%
Average	59764.52	59.76	7.38	7.72	140.48	15.48	317.03	40.13	267.55	25.39	NA	548.39	0.25	23.98	1454838.71	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 1.2 Action taken report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	1. Mr. Surendra Singh Parmar, PM-I, UPJN. 2. Mr. Abhishek Shrivastava, AE, UPJN. 3. Mr. Rahul Paswan, JE, UPJN 4. Mr. Gaurav Gupta, AECOM. 5. Mr. Sudhir Kumar Tomar, AECOM. 6. Mr. Rahul Kumar Azaad, PWPL. 7. Mr. Jitender, PWPL.
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>50 MLD STP at Numayadahi, Prayagraj</li> <li>50 MLD MPS at Ghagharnalla, Prayagraj</li> <li>15 MLD SPS at Sasur Kadheri, Prayagraj</li> <li>16.5 MLD SPS at Lukerganj, Prayagraj</li> </ul>

Visit was done on 26<sup>th</sup> April 2023, 2<sup>nd</sup> May2023, 9<sup>th</sup> May2023, 16<sup>th</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Numayadahi STP	54.32 to 62.53
2	Ghagharnalla MPS	56.27 to 64.31
3	Sasur Kadheri SPS	30.60 to 39.93
4	Lukerganj SPS	4.30 to 7.16

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	13 to 18 mg/l
2	TSS – Effluent	< 30 mg/l	22 to 28 mg/l
3	pH – Effluent	6.5 – 9.0	7.58 to 7.81
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	23.11 to 24.98 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1300000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Numayadahi STP	64.91 to 72.17
2	Numayadahi Associated Infrastructure	94.00 to 101.09

Note: 1) Source for above data is Site record for Power Consumption of STP.

- **Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in SCADA reports of inlet analyzers which are more than the prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. For the rectifications of the problem, Concessionaire have informed that they are in process of replacing the current online analyzers at inlet with new ones. This is a long-term pending issue hence Concessionaire is required to do the needful at the earliest as per commitment given by them.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal it was found that data is not available from 3:45 PM on 17<sup>th</sup> May 2023 to 9:00 AM on 18<sup>th</sup> May 2023. In addition to this, value of residual chlorine is not shown correctly for complete month. Also, sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Communication of data from PLC system of Ghagharnalla MPS, Sasur Kadheri SPS and Lukarganj SPS has started coming to SCADA system of STP. Concessionaire is required to submit SCADA reports along with MPRs of this facility once correct SCADA reports start generating.  
Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
5. Flowmeter at inlet of STP is working.
6. Flowmeter at outlet of STP is working. Calibration of flowmeter is completed but it is not giving accurate values as compared to inlet flowmeter as there is variation between inlet and outlet flow which is more than water loss shown for the STP. Concessionaire is required to resolve the problem.
7. Both grit removal units are in operation.
8. Both Mechanical Screens are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode. Repairing of electrical panel for screens is required.
9. All Biotowers were in operation. Arms of biotower mechanism for all biotowers are completely rusted and must be replaced at the earliest. Replacement of net is also required for all biotowers.
10. Though overhauling of mechanical screens is completed in rehabilitation period but still considerable amount of plastic waste is reaching the biotowers hence the gap must be checked around mechanical screens or otherwise this plastic waste can choke up the media which will ultimately lower the efficiency of Biotowers.
11. All Aeration tanks are working.

12. All aeration blowers are in working condition & two blowers were found running.
13. DO analyzer at the outlet of all aeration tanks are not working properly, please check & rectify the problem.
14. Pressure transmitter & temperature transmitter are not installed yet on header line of Aeration blowers.
15. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 7-8 trolleys per day.
16. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
17. All Sludge Recirculation Pumps are in working condition.
18. Both Secondary clarifiers were found in operation.
19. Both booster pumps & both chlorinators are in working condition & chlorine dosing was found to be running at 3 to 4 Kg/hr. Residual chlorine was checked & found to be around 0.2 – 0.3 mg/l.
20. Leak detection and leak absorption system are working. It must be ensured that the system must work in auto mode all the time.
21. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
22. Both DGs are working.
23. Minor Seepages from Biotowers & some other units can be seen, and this must be rectified.
24. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
25. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
26. All CCTV cameras are working.
27. In SCADA system, flow variation can be seen in between flow recorded in SCADA reports and flow recorded in logbooks for all SPS/MPS. This problem must be rectified.
28. There is variation in recorded values of flow from inlet flowmeter at Numayadahi STP and outlet flowmeter of Ghagharnalla MPS, please rectify the problem.
29. For Ghagharnalla MPS, following issues are required to be resolved:
  - a) Currently, it was observed that overflow occurs sometimes during peak hours due to deposition of sludge in the path of nalla towards tapping point even after running MPS at full capacity. Hence, UPJN is requested to please look into the matter and do the needful.
  - b) Repairing of wall of pump house towards sump is required so that no sewage can go inside the pump house in any situation.
  - c) Currently, all HNC pumps (4 new + 2 old) are in working condition.
  - d) Currently, there was minor leakage of sewage from the retaining wall at the tapping point of MPS, this must be rectified as raw sewage is going directly into the river.
  - e) Both Mechanical screens are working.
  - f) Both DG sets are working.
  - g) During the shutdown taken in the month of May-21, NRV was taken out from the main header line for maintenance purpose, but it is not reinstalled till date. Concessionaire to please do the needful so that effect of back hammering on the pumps can be reduced.

- h) Painting of units in the MPS is completed from outside. It is suggested to start the painting work for all units from inside also.
30. For Sasur Kadheri SPS, following issues are required to be resolved:
- a) Currently, it was found that raw sewage keeps overflowing from the retaining wall even when the pumping from this SPS is around 25-30 MLD which is around 170 – 200% of the total capacity of SPS i.e., 15 MLD. Due to the amount of overloading on the SPS, overflow of the sewage from retaining wall cannot be stopped. Hence, UPJN is requested to please look into the matter and do the needful.
  - b) Repairing of boundary wall for the SPS is required.
  - c) Currently all submersible pumps in the SPS are OK for operations.
  - d) Both Mechanical screens are working.
  - e) Both DG sets are OK for operation.
  - f) Painting of units in the SPS is completed from outside. It is suggested to start the painting work for all units from inside also.
31. At Lukerganj SPS,
- a) All 6 pumps are OK for operation. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
  - b) One mechanical screen is working, and one is in maintenance.
  - c) Both DG sets are working.
  - d) Painting of units in the SPS is completed from outside. It is suggested to start the painting work for all units from inside also.
32. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
  - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.
  - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.


### **1.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



## 2. SALORI STP AND ASSOCIATE INFRASTRUCTURE

### 2.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. In the blank areas, data was not transfer due to some issue in router and no calibration of FRC sensor.



## Salori STP, 29 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 29 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- HA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-May-23	35420	35.42	7.38	7.52	155	21	356	44	298	35	NA	600	0.2	24.6	1400000	Plant availability is 100%
2-May-23	32800	32.8	7.26	7.36	150	21	352	44	320	41	NA	400	0.3	24.8	1200000	Plant availability is 100%
3-May-23	36690	36.69	7.3	7.33	160	25	356	48	323	40	NA	500	0.3	23.7	1300000	Plant availability is 100%
4-May-23	36340	36.34	7.32	7.36	165	27	360	44	316	38	NA	700	0.2	25.3	1400000	Plant availability is 100%
5-May-23	42500	42.5	7.48	7.52	160	27	352	44	296	42	NA	600	0.3	24.5	1400000	Plant availability is 100%
6-May-23	37120	37.12	7.23	7.29	165	25	356	36	304	29	NA	400	0.3	24.8	1300000	Plant availability is 100%
7-May-23	40360	40.36	7.47	7.51	165	26	360	40	290	31	NA	500	0.2	23.7	1700000	Plant availability is 100%
8-May-23	39450	39.45	7.58	7.64	160	24	364	40	307	32	NA	700	0.3	24.6	1700000	Plant availability is 100%
9-May-23	40960	40.96	7.53	7.59	155	29	368	44	314	34	NA	800	0.3	25.2	1400000	Plant availability is 100%
10-May-23	41110	41.11	7.28	7.34	160	30	360	48	309	35	NA	600	0.2	24.7	1200000	Plant availability is 100%
11-May-23	41720	41.72	7.26	7.33	165	29	364	44	315	33	NA	700	0.3	24.4	1300000	Plant availability is 100%
12-May-23	40750	40.75	7.24	7.31	170	27	368	40	319	32	NA	500	0.3	23.8	1100000	Plant availability is 100%
13-May-23	41750	41.75	7.31	7.35	160	26	372	44	324	36	NA	800	0.2	25.3	1400000	Plant availability is 100%
14-May-23	41030	41.03	7.26	7.34	165	28	364	48	316	41	NA	700	0.3	24.1	1300000	Plant availability is 100%
15-May-23	36730	36.73	7.2	7.36	160	27	360	44	330	38	NA	600	0.2	25.6	1700000	Plant availability is 100%
16-May-23	34930	34.93	7.42	7.51	165	26	364	40	332	32	NA	400	0.3	24.7	1400000	Plant availability is 100%
17-May-23	33700	33.7	7.36	7.58	160	28	356	40	328	30	NA	600	0.3	24.9	1400000	Plant availability is 100%
18-May-23	31220	31.22	7.49	7.53	165	29	360	44	314	33	NA	500	0.2	24.3	1200000	Plant availability is 100%
19-May-23	31110	31.11	7.46	7.56	160	29	364	44	333	36	NA	700	0.3	23.7	1700000	Plant availability is 100%
20-May-23	34050	34.05	7.38	7.4	165	27	360	48	332	42	NA	600	0.3	23.8	1400000	Plant availability is 100%
21-May-23	35030	35.03	7.35	7.41	160	26	368	48	340	43	NA	500	0.3	24.6	1400000	Plant availability is 100%
22-May-23	37080	37.08	7.31	7.37	165	25	364	44	335	40	NA	700	0.2	24.7	1300000	Plant availability is 100%
23-May-23	35580	35.58	7.38	7.41	160	27	360	40	345	30	NA	600	0.3	25.3	1400000	Plant availability is 100%
24-May-23	35680	35.68	7.43	7.49	150	24	372	36	339	29	NA	500	0.3	24.8	1200000	Plant availability is 100%
25-May-23	40530	40.53	7.45	7.51	155	25	368	40	342	31	NA	800	0.2	24.5	1700000	Plant availability is 100%
26-May-23	33340	33.34	7.42	7.48	160	25	364	40	348	33	NA	400	0.3	23.7	1400000	Plant availability is 100%
27-May-23	36920	36.92	7.44	7.52	155	27	368	44	346	35	NA	600	0.3	24.6	1300000	Plant availability is 100%
28-May-23	36160	36.16	7.43	7.51	160	26	360	44	327	35	NA	500	0.3	25.4	1400000	Plant availability is 100%
29-May-23	35680	35.68	7.41	7.52	150	25	356	40	309	35	NA	800	0.2	25.2	1100000	Plant availability is 100%
30-May-23	34530	34.53	7.2	7.28	155	26	364	44	298	37	NA	700	0.3	23.6	1300000	Plant availability is 100%
31-May-23	36040	36.04	7.27	7.46	160	27	352	40	289	36	NA	400	0.2	23.2	1700000	Plant availability is 100%
Average	36977.74	36.98	7.36	7.44	160.09	26.26	361.68	42.84	320.58	35.39	NA	593.55	0.26	24.52	1390222.59	

Source: Logbook of Laboratory at Sewage Treatment Plant

## 2.2 Action taken report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Surendra Singh Parmar, PM-I, UPJN.</li> <li>2. Mr. Abhishek Shrivastava, AE, UPJN.</li> <li>3. Mr. Rahul Paswan, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Kumar Tomar, AECOM.</li> <li>6. Mr. Rahul Kumar Azaad, PWPL.</li> <li>7. Mr. Vaibhav, PWPL</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 29 MLD STP at Salori, Prayagraj.</li> <li>• 29 MLD MPS at Salori, Prayagraj.</li> </ul>

Visit was done on 27<sup>th</sup> April 2023, 10<sup>th</sup> May 2023, 16<sup>th</sup> May 2023, 22<sup>nd</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Salori STP	31.22 to 42.50
2	Salori MPS	32.80 to 42.50

Note: 1) Source for above data is site record for flow of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	21 to 30 mg/l
2	TSS – Effluent	< 50 mg/l	29 to 42 mg/l
3	pH – Effluent	6.5 – 9.0	7.29 to 7.64
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	23.70 to 25.60 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1100000 to 1700000 MPN/gTS

Note: 1) Source for above data is site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Salori STP	27.49 to 105.75
2	Salori Associated Infrastructure	48.17 to 53.96

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in SCADA reports of inlet analyzers which are more than the prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. For the rectifications of the problem, Concessionaire have informed that they are in process of replacing the current online analyzers at inlet with new ones. This is a long-term pending issue hence Concessionaire is required to do the needful at the earliest as per commitment given by them.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. In addition to this, value of residual chlorine is not shown correctly for complete month. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working.
6. All Grit Removal Units are working.
7. Both Mechanical Screens are working but both mechanical screens are not lifting screenings efficiently. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period. Concessionaire is required to rectify the problem.
8. Both FAB units are working.
9. DO analyzers for both FAB units are not working, please rectify the problem.
10. Two out of three aeration blowers are working. Aeration blower no. 3 is under maintenance due to problem in soft starter.
11. Both clarisettlers are working. In Clarisettler no. 1, levelling of outlet launders must be checked as supernatant is not coming equally in all outlet launders & this can affect the quality of effluent. Concessionaire to please look into the matter & rectify the problem at the earliest.
12. In clarisettlers it is observed that when agitators are operated, sludge starts coming to the top due to which quality deteriorates. Hence, it is suggested to do necessary modifications in agitators so that the problem can be rectified.
13. In clarisettler no. 2, it was found that sludge accumulation inside the clarisettler was more than normal and due to which outlet quality was very bad. Therefore, sludge withdrawal from both clarisettlers must be done properly.
14. Quality of effluent is satisfactory.
15. For Sludge dewatering unit, installation of instruments (flowmeter for poly dosing line, etc.) is pending, Concessionaire to please do the needful.
16. Both Sludge transfer pumps for Clarisettler are working.
17. Both Filtrate pumps are working.
18. Both chlorinators are working. One out of two booster pumps was under maintenance.
19. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
20. Leak absorption system was checked in auto mode, but it was not working.

- Concessionaire is required to rectify the problem. Also, as instructed earlier also, checklist for the same must be prepared and recorded properly every month.
21. Thickener unit is working. It was found that thick layer of sludge is accumulated at the top of thickener which may be due to improper removal of sludge. This must not be the case as STP is well within the TSS load for which it is designed.
  22. Both DGs are working.
  23. One transformer is under maintenance. No standby option present at site. Concessionaire to please look into the matter & rectify the problem at the earliest.
  24. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
  25. At Salori MPS, all pumps are working. Since the programming for running pumps in auto mode is completed, it is suggested to operate them in auto mode for optimum performance.
  26. At Salori MPS, it is suggested to rectify problems in old pumps also so that they can be used in emergency. Currently, all old pumps are not in working condition.
  27. At Salori MPS, one coarse screen is working, and one coarse screen is in maintenance before sump due to which lot of waste is passing and pumps are getting choked and lot of wear and tear is happening in the pumps. Hence, UPJN is requested to instruct M/s Passavant to rectify the problem.
  28. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
  29. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
  30. Installation & commissioning of Public Address System is not completed yet.
  31. Housekeeping near FeCl<sub>3</sub> dosing system needs to be improved.
  32. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
  33. There is variation in recorded values of flow from inlet flowmeter at Salori STP and outlet flowmeter of Salori STP, please rectify the problem.
  34. Housekeeping in dewatering area must be improved, lot of sludge can be seen scattered in this area.
  35. All CCTV cameras are working.
  36. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
    - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
    - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
    - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
    - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.

- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.


## **2.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



### 3. KODRA STP AND ASSOCIATE INFRASTRUCTURE

#### 3.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. In the blank areas, data was not transfer due to some issue in router and no calibration of FRC sensor.





## Kodra STP, 25 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design-10 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 8.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/g TS)	
1-May-23	27420	27.42	7.26	7.51	145	13	316	36	280	22	NA	500	0.2	22.47	1400000	Plant availability is 100%
2-May-23	29600	29.6	7.29	7.56	150	12	324	32	263	23	NA	500	0.3	23.41	1700000	Plant availability is 100%
3-May-23	29170	29.17	7.34	7.81	140	13	312	40	271	20	NA	400	0.2	24.15	1300000	Plant availability is 100%
4-May-23	35920	35.92	7.38	7.63	135	14	320	44	268	24	NA	500	0.2	23.73	1200000	Plant availability is 100%
5-May-23	29230	29.23	7.27	7.61	130	15	308	40	276	23	NA	500	0.3	22.87	1400000	Plant availability is 100%
6-May-23	28190	28.19	7.24	7.55	140	13	316	36	265	22	NA	400	0.2	23.18	1300000	Plant availability is 100%
7-May-23	29840	29.84	7.22	7.48	145	16	300	40	258	25	NA	700	0.3	24.26	1700000	Plant availability is 100%
8-May-23	27760	27.76	7.25	7.53	150	11	312	36	270	21	NA	500	0.2	23.65	1400000	Plant availability is 100%
9-May-23	28990	28.99	7.23	7.5	135	13	304	40	281	22	NA	600	0.3	23.78	1200000	Plant availability is 100%
10-May-23	28300	28.3	7.2	7.56	145	15	320	44	273	24	NA	700	0.2	24.21	1300000	Plant availability is 100%
11-May-23	27230	27.23	7.18	7.54	140	13	316	36	267	21	NA	500	0.2	22.54	1700000	Plant availability is 100%
12-May-23	25900	25.9	7.29	7.57	130	13	308	40	278	23	NA	500	0.3	23.36	1400000	Plant availability is 100%
13-May-23	26700	26.7	7.24	7.51	135	14	312	44	263	22	NA	500	0.2	24.29	1300000	Plant availability is 100%
14-May-23	29150	29.15	7.21	7.55	145	12	324	36	272	20	NA	700	0.2	22.58	1200000	Plant availability is 100%
15-May-23	28320	28.32	7.19	7.49	140	13	316	40	264	22	NA	500	0.3	23.39	1400000	Plant availability is 100%
16-May-23	28170	28.17	7.2	7.45	135	11	304	36	281	21	NA	500	0.2	24.11	1300000	Plant availability is 100%
17-May-23	27600	27.6	7.22	7.43	140	12	300	40	276	23	NA	400	0.3	23.66	1200000	Plant availability is 100%
18-May-23	25890	25.89	7.18	7.48	135	13	308	36	268	22	NA	500	0.3	24.51	1700000	Plant availability is 100%
19-May-23	27270	27.27	7.23	7.51	145	12	316	40	259	24	NA	600	0.2	22.81	1400000	Plant availability is 100%
20-May-23	25910	25.91	7.26	7.5	155	14	324	44	270	25	NA	500	0.3	23.08	1200000	Plant availability is 100%
21-May-23	26150	26.15	7.21	7.46	140	15	312	40	266	23	NA	700	0.2	24.14	1300000	Plant availability is 100%
22-May-23	25500	25.5	7.18	7.43	135	13	304	36	273	21	NA	600	0.2	24.25	1400000	Plant availability is 100%
23-May-23	27050	27.05	7.16	7.42	130	12	316	40	281	24	NA	400	0.3	23.49	1700000	Plant availability is 100%
24-May-23	26660	26.66	7.2	7.52	135	15	308	44	269	23	NA	500	0.2	23.83	1300000	Plant availability is 100%
25-May-23	26540	26.54	7.23	7.47	145	13	320	40	278	22	NA	600	0.3	22.19	1400000	Plant availability is 100%
26-May-23	30310	30.31	7.24	7.49	150	14	312	36	264	20	NA	500	0.3	23.33	1700000	Plant availability is 100%
27-May-23	27980	27.98	7.29	7.53	140	15	300	40	283	19	NA	400	0.2	24.17	1300000	Plant availability is 100%
28-May-23	26320	26.32	7.24	7.45	135	13	308	36	298	23	NA	500	0.3	23.42	1400000	Plant availability is 100%
29-May-23	26900	26.9	7.22	7.48	145	12	316	40	286	21	NA	600	0.2	22.96	1200000	Plant availability is 100%
30-May-23	27850	27.85	7.25	7.51	140	14	304	44	271	20	NA	500	0.2	23.26	1300000	Plant availability is 100%
31-May-23	27620	27.62	7.28	7.54	150	13	320	40	266	22	NA	400	0.3	24.28	1700000	Plant availability is 100%
Average	27917.42	27.92	7.24	7.52	140.65	13.23	312.26	39.23	272.19	22.16	NA	535.48	0.25	23.63	1400000.00	

Source: Logbook of Laboratory at Sewage Treatment Plant

### 3.2 Action taken report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Surendra Singh Parmar, PM-I, UPJN.</li> <li>2. Ms. Shilpa, AE, UPJN.</li> <li>3. Mr. Narendra, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Kumar Tomar, AECOM.</li> <li>6. Mr. Rahul Azaad, PWPL.</li> <li>7. Mr. Rajan, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 25 MLD STP at Kodra, Prayagraj</li> <li>• 25 MLD MPS at Kodra, Prayagraj</li> </ul>

Visit was done on 25<sup>th</sup> April 2023, 8<sup>th</sup> May 2023, 15<sup>th</sup> May 2023, 20<sup>th</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Kodra STP	25.90 to 35.92
2	Kodra MPS	25.90 to 35.92

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	11 to 16 mg/l
2	TSS – Effluent	< 30 mg/l	20 to 25 mg/l
3	pH – Effluent	6.5 – 9.0	7.43 to 7.93
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.47 to 24.29%
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Kodra STP	32.82 to 103.89
2	Kodra Associated Infrastructure	97.26 to 105.82

Note: 1) Source for above data is Register for Power Consumption Record of STP.

**Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in SCADA reports of inlet analyzers which are more than the prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. For the rectifications of the problem, Concessionaire have informed that they are in process of replacing the current online analyzers at inlet with new ones. This is a long-term pending issue hence Concessionaire is required to do the needful at the earliest as per commitment given by them.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. In addition to this, value of residual chlorine is not shown correctly for complete month. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working.
6. One grit removal unit is working. One grit removal unit is in maintenance.
7. Both Mechanical Fine Screens at PTU are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
8. All Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
9. All Aeration tanks are working.
10. Both DO Analyzer are not working at outlet of aeration tank.
11. All Aeration blowers are working.
12. All Centrifuges are in working condition.
13. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
14. All Sludge Recirculation Pumps are working.
15. Both Centrifuge Feed Pumps are working.
16. Both Secondary Clarifiers are working.
17. Thickener unit is working.
18. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be around 0.2 to 0.3 mg/l.
19. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
20. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
21. There is variation in recorded values of flow from inlet flowmeter at Kodra STP and outlet flowmeter of Kodra STP, please rectify the problem.
22. One Mechanical coarse Screens at MPS is working. One Mechanical coarse Screens is under maintenance Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.


23. At Kodra MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that they can start & stop on the basis of level in the sump.
24. At Kodra MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
25. Landscaping of site must be improved; it needs to be made better.
26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
27. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
28. Installation of Public Address System is done but its commissioning is not completed yet.
29. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
30. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
  - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.
  - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **3.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

## 4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE

### 4.1 KPI Report



Source: Online analyzer,

\* BOD in Mg/L, COD in Mg/L and TSS in Mg/L

Note: 1. Rectification of problem for variation in data is going on as calibration of multi parameter analyzer from OEM is in progress.

2. In the blank areas, data was not transfer due to some issue in router and no calibration of FRC sensor.





## Ponghat STP, 10 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 10 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-May-23	12010	12.01	7.36	7.57	150	18	316	48	272	29	NA	300	0.2	24.68	1300000	Plant availability is 100%
2-May-23	13280	12.28	7.45	7.55	135	16	310	44	286	27	NA	500	0.3	23.31	1200000	Plant availability is 100%
3-May-23	12610	12.61	7.39	7.58	145	17	312	40	279	26	NA	400	0.3	22.49	1400000	Plant availability is 100%
4-May-23	13570	13.57	7.3	7.49	140	16	320	44	294	27	NA	300	0.2	23.5	1200000	Plant availability is 100%
5-May-23	13090	13.09	7.32	7.5	150	18	316	48	278	26	NA	600	0.3	23.72	1400000	Plant availability is 100%
6-May-23	12840	12.84	7.35	7.52	135	17	298	44	289	29	NA	500	0.3	23.5	1300000	Plant availability is 100%
7-May-23	12700	12.7	7.32	7.57	140	16	304	40	282	22	NA	400	0.2	23.46	1200000	Plant availability is 100%
8-May-23	13060	13.06	7.28	7.6	130	18	300	44	291	25	NA	500	0.3	22.82	1400000	Plant availability is 100%
9-May-23	13400	13.4	7.16	7.61	145	17	312	48	297	24	NA	300	0.3	22.43	1200000	Plant availability is 100%
10-May-23	12530	12.53	7.31	7.65	150	16	316	44	293	22	NA	500	0.3	22.62	1400000	Plant availability is 100%
11-May-23	12310	12.31	7.29	7.64	140	18	318	48	282	26	NA	400	0.2	22.21	1300000	Plant availability is 100%
12-May-23	12640	12.64	7.34	7.67	135	17	302	44	274	24	NA	600	0.3	23.31	1400000	Plant availability is 100%
13-May-23	13740	13.74	7.4	7.62	155	18	310	48	298	26	NA	500	0.3	23.72	1200000	Plant availability is 100%
14-May-23	13460	13.46	7.39	7.59	140	17	288	44	279	25	NA	400	0.3	23.18	1300000	Plant availability is 100%
15-May-23	12320	12.32	7.42	7.63	130	18	312	48	294	28	NA	300	0.3	22.94	1200000	Plant availability is 100%
16-May-23	12340	12.34	7.44	7.6	145	16	304	44	300	23	NA	400	0.3	23.76	1400000	Plant availability is 100%
17-May-23	11020	11.02	7.43	7.65	135	17	316	46	286	25	NA	500	0.2	23.5	1300000	Plant availability is 100%
18-May-23	11700	11.7	7.4	7.66	150	18	308	44	294	24	NA	600	0.3	23.07	1400000	Plant availability is 100%
19-May-23	12730	12.73	7.45	7.61	140	19	304	48	289	26	NA	300	0.3	22.75	1300000	Plant availability is 100%
20-May-23	13270	13.27	7.42	7.63	135	19	320	48	276	25	NA	400	0.3	22.26	1200000	Plant availability is 100%
21-May-23	13720	13.72	7.43	7.58	150	18	308	44	292	23	NA	500	0.3	23.44	1400000	Plant availability is 100%
22-May-23	13420	13.42	7.4	7.59	145	17	300	48	284	26	NA	600	0.2	23.59	1300000	Plant availability is 100%
23-May-23	13520	13.52	7.42	7.57	140	18	312	44	289	25	NA	400	0.3	23.72	1500000	Plant availability is 100%
24-May-23	13760	13.76	7.4	7.63	130	17	304	48	296	24	NA	300	0.3	22.98	1300000	Plant availability is 100%
25-May-23	12960	12.96	7.44	7.64	145	19	310	44	286	26	NA	400	0.3	23.07	1200000	Plant availability is 100%
26-May-23	12960	12.96	7.39	7.59	135	17	302	48	291	24	NA	500	0.2	23.71	1400000	Plant availability is 100%
27-May-23	14080	14.08	7.36	7.65	130	19	308	48	286	25	NA	400	0.2	23.42	1300000	Plant availability is 100%
28-May-23	14610	14.61	7.43	7.62	140	16	312	44	294	24	NA	600	0.3	23.1	1200000	Plant availability is 100%
29-May-23	15020	15.02	7.39	7.76	150	18	320	48	288	23	NA	500	0.3	23.74	1400000	Plant availability is 100%
30-May-23	14550	14.55	7.43	7.79	145	17	304	44	297	25	NA	600	0.2	23.45	1300000	Plant availability is 100%
31-May-23	13180	13.18	7.33	7.75	135	18	316	44	276	26	NA	500	0.3	22.91	1200000	Plant availability is 100%
Average	13122.58	13.09	7.38	7.62	140.97	17.42	309.16	45.55	287.48	25.10	NA	454.84	0.27	23.24	1306451.61	

Source: Logbook of Laboratory at Sewage Treatment Plant



## 4.2 Inspection Report

<b>Month of Site Inspection</b>	May 2023
<b>Site Inspectors</b>	<ol style="list-style-type: none"> <li>1. Mr. Surendra Singh Parmar, PM-I, UPJN.</li> <li>2. Ms. Shilpa, AE, UPJN.</li> <li>3. Mr. Narendra, JE, UPJN.</li> <li>4. Mr. Gaurav Gupta, AECOM.</li> <li>5. Mr. Sudhir Kumar Tomar, AECOM.</li> <li>6. Mr. Rahul Azaad, PWPL.</li> <li>7. Mr. Anjani, PWPL.</li> </ol>
<b>Place(s) of Inspection</b>	<ul style="list-style-type: none"> <li>• 10 MLD STP at Ponghat, Prayagraj</li> <li>• 10 MLD MPS at Ponghat, Prayagraj</li> </ul>

Visit was done on 25<sup>th</sup> April 2023, 8<sup>th</sup> May 2023, 15<sup>th</sup> May 2023, 20<sup>th</sup> May 2023 and following observations were made after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Ponghat STP	11.02 to 13.97
2	Ponghat MPS	11.02 to 13.97

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	16 to 18
2	TSS – Effluent	< 30 mg/l	22 to 29
3	pH – Effluent	6.5 – 9.0	7.49 to 7.67
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	300 to 600
5	Consistency – Sludge	> 20 %	22.21 to 24.68
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1400000

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Ponght STP	77.78 to 143.67
2	Ponght Associated Infrastructure	82.70 to 91.78

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site after action taken by Concessionaire on April 23 month recommendation given by Project Engineer.**

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized as the values are recorded at an interval of 1 hour.
2. Variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in SCADA reports of inlet analyzers which are more than the prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. For the rectifications of the problem, Concessionaire have informed that they are in process of replacing the current online analyzers at inlet with new ones. This is a long-term pending issue hence Concessionaire is required to do the needful at the earliest as per commitment given by them. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. In addition to this, value of residual chlorine is not shown correctly for complete month. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working but it is not showing correct readings as compared to that of inlet flowmeter.
6. Both Mechanical fine screens at PTU are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
7. Both Grit Removal Units are working.
8. Both Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
9. All Aeration tanks are working.
10. Both DO Analyzers at aeration tanks are not working.
11. All Aeration Blowers are working.
12. One Centrifuges is working, and one centrifuge is in maintenance. Sludge generation is 4–5 trolleys per day.
13. All Sludge Feed pumps, and Poly dosing pumps are working.
14. Quality of effluent is satisfactory.
15. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
16. Both Sludge Recirculation Pumps are working.
17. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be 0.2 to 0.3 mg/l.
18. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
19. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
20. At Ponghat MPS, all 6 pumps are OK for operation. Presser transmitter is not installed at pump discharge common header.
21. Both mechanical coarses screen at MPS are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for

running mechanical screens more efficiently through level difference during peak and lean period.

22. At Ponghat MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
23. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
24. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
25. Installation of Public Address System is done but its commissioning is not completed yet.
26. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
27. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
  - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
  - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
  - c) Testing of TN, NH<sub>4</sub>-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
  - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
  - e) Quarterly report as per Part-G in Schedule-10 of CA.
  - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
  - g) Procedure for recording & disposal of complaints.
  - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
  - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
  - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

### **4.3 Recommendation's**

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

**ANNEXURE-IV**

***PROJECT ENGINEER ACTIVITY AS PER TOR***

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
4.1 (i)	Review, analysis and qualifying assessment of field investigations carried out and reported by the Concessionaire in respect of topographical surveys, hydraulic & hydrologic data verification, sub-surface investigation including laboratory testing and reports of geologists wherever applicable, investigation of construction material including lab testing.	Yes	Yes	Review of Construction material including lab testing.
4.1(ii)	Review, analysis and qualifying assessment of Design Memorandums, specifications and construction drawings prepared and submitted by the concessionaire.	Yes	Yes	Yes
4.1(iii)	Conduct Kick Off meetings	Yes	NA	NA
4.1(iv)	Review and monitor the submissions of the Concessionaire such as: a. Work Schedule b. Detailed Survey report c. Basic Engineering d. Detailed design and Drawings for i. Civil Works 1. Geo-tech reports 2. Lab testing reports 3. Third Party Inspection report ii. Mechanical and Electrical Works iii. Automation and Instrumentation works iv. Any other allied works e.QA/QC plans	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	f. Environment Health and Safety Plan, material safety data and hazardous chemicals if any.			
4.1(v)	Review of the Drawings and Documents as set forth in Paragraph 4 and 5;	Yes	Yes	Yes
4.1(vi)	Identification of Construction Milestones & Project progress monitoring and issue of Milestone Construction Certificates, Construction Completion Certificate, monitoring Trail run, recommendations for issuance of COD certificate by Jal Nigam etc..	Review and Monitoring of project	Review and Monitoring of project	Review and Monitoring of project
4.1(vii)	To Assist NMCG for getting Statutory permissions	NA	NA	NA
4.1(viii)	Ensure compliance with Statutory provisions under various applicable laws	Yes	Yes	Yes
4.1(ix)	Review, inspection, supervision and monitoring of Construction Works as set forth in Paragraph 6; conducting Tests on completion of construction and issuing Completion/ Provisional Certificate as set forth in Paragraph 6	Yes	Yes	Yes
	Review, inspection and monitoring of O&M as set forth in Paragraph 6;	Yes	Yes	Yes
	determining, as required under the Concession Agreement, the costs of any works or	NA	NA	NA



Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	services and/or their reasonableness;			
	determining, as required under the Concession Agreement, the period or any extension thereof, for performing any duty or obligation	Yes	Yes	Yes
	Determining the Events of default and guidance on consequent Termination notices and Payment as detailed in clauses 16.1 to 16.5 of the Concession Agreement	NA	NA	NA
	Determine deficiencies in the commissioning & trial runs; prepare the final acceptance document for acceptance of commissioning & trial runs. Prepare & Issue Commercial Operation certificate through Uttar Pradesh Jal Nigam	Yes	Yes	Yes
	Any other matter which is not specified in ((vi),(vii), or (viii) above and which creates an obligation or liability on the Employer /NMCG beyond the provisions of the Concession Agreement.	Yes	Yes	Yes
4.1(x)	Ensuring Interim Availability of the existing Facilities during construction period and certifying Scheduled Outages during Scheduled Maintenance.	NA	NA	NA
4.1(xi)	The Project Engineer shall submit regular periodic reports, as specified in the Concession Agreement to Uttar Pradesh Jal Nigam and	YES	YES	YES

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	NMCG, in respect of its duties and functions under the Concession Agreement.			
4.1(xii)	The Project Engineer shall aid and advise the Employer on any proposal for variation under Article 20 of the Concession Agreement.	Yes	Yes	Yes
4.1(xiii)	Assisting the Parties in resolution of Disputes as set forth in Paragraph 9;	Yes	Yes	Yes
4.1(xiv)	Assisting the employer in the fulfilment of Hand back requirements as detailed in clause 20.3 of the Concession Agreement; and	Yes	NA	NA
4.1(xv)	Undertaking all other duties and functions in accordance with this agreement. Project Engineer shall utilize best of analytical tools /computational models for review/analysis of structural/hydraulics wherever essential.	Yes	Yes	Yes
4.2	The Project Engineer shall discharge its duties in an efficient manner, consistent with the highest standards of professionalism and Good Industry Practice.	Yes	Yes	Yes
4.3	The Project Engineer must function in a manner to assist and equip the employer to ascertain that the Concessionaire shall operate and maintain the Facilities in a manner that:  (i) Is in compliance with the Technical Specifications,	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	<p>Applicable Laws, Applicable Permits and Good Industry Practice;</p> <p>Results in the Facilities achieving the KPIs as detailed in schedule 9 of the Concession Agreement and certify within 7 days the KPI adherence Report as per clause 9.12 of the Concession Agreement;</p> <p>(ii) Ensures that the Allahabad Facilities are capable of treating Sewage up to the Design Capacity on a daily basis;</p> <p>(iii) Ensures efficient treatment of Sewage and handling and disposal of STPs By- Products and the Treated Effluent</p> <p>(iv) STPs are safe and reliable, subject to normal wear and tear of the Facilities and the Associated Infrastructure;</p> <p>(v) Is in compliance with the technology license agreement executed by the Concessionaire for the technology, processes, know-how and systems used or incorporated into the Facilities and/or the Associated Infrastructure;</p> <p>(vi) Maintains the safety and security of personnel, material and property at the Site, in accordance with the approved EHS Plan, Applicable</p>			

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Laws and Applicable Permits; and (vii) Ensures that all waste materials and hazardous substances are stored and/or disposed in accordance with the EHS Plan, Applicable Laws and Applicable Permits.			
4.4	Overall, The Project Engineer shall assist the Uttar Pradesh Jal Nigam in supervising the construction, rehabilitation, operation and maintenance of the Facilities and shall work closely with the Uttar Pradesh Jal Nigam and NMCG to monitor compliance with the KPIs. The detailed scope of work of the Project Engineer during various stages of the project, to be read in conjunction with the provisions of the Concession Agreement, is outlined in Paragraphs 4-12 of the TOR.	Yes	Yes	Yes
5.1	During the Development Period, the Project Engineer shall undertake a detailed review of the basic engineering Designs, furnished by the Concessionaire along with supporting data, including the geo-technical and hydrological investigations, characteristics of materials from borrow areas and quarry sites, topographical surveys and Sewage Flow Analysis. The Project Engineer shall complete such review and	Yes	NA	NA

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	send its comments/observations to the Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of such Drawings. In particular, such comments shall specify the conformity or otherwise of such Drawings with the Scope of the Project and Specifications and Standards.			
5.2	The Project Engineer shall review and assist the Uttar Pradesh Jal Nigam in approval of the submissions by the concessionaire relating to the "design and, Construction Plan, rehabilitation Plan of existing facilities" so as to confirm to the scope as per Schedule 1 of the Concession Agreement.	Yes	Yes	Yes
5.3	<p>The basic engineering drawings for the construction and rehabilitation in the above case shall mean the designs and documents to be submitted by the Concessionaire and approved by the Uttar Pradesh Jal Nigam as a Condition Precedent and shall include but not limited to</p> <p>(a) Conduct Kick off meeting, Scrutiny of contractor's submittals</p> <p>(b) Process description, process calculations and hydraulic calculations;</p>	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	(c) List of design codes and standards; (d) Master drawing schedule; (e) Drainage design; (f) STP Facilities layout; (g) Process flow diagram; (h) Hydraulic flow diagram; (i) Mass balance diagram; (j) Process and instrumentation diagram; (k) Single line diagram; (l) Electrical load list; and (m) Structure design and drawings (n) Pump Characteristics and (o) General arrangement diagrams of all units of Facilities and; (p) Any other information, design, drawings, etc needed for effective development/rehabilitation and operation of Facilities..			
5.4	The Project Engineer shall review any modified Drawings or supporting Documents sent to it by the Concessionaire and furnish its comments within 10 (ten) days of receiving such Drawings or Documents.	Yes	Yes	Yes
5.5	The Project Engineer shall review the detailed design, construction methodology, quality assurance procedures and the procurement, engineering and construction time schedule sent to it by the	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Concessionaire and furnish its comments within 10 (ten) days of receipt thereof.			
5.6	Upon reference by the NMCG/Uttar Pradesh Jal Nigam, the Project Engineer shall review and; comment on the EPC Contract or any other contract for construction, operation and maintenance of the Project, and furnish its comments within 10 (ten) days from receipt of such reference from the NMCG/Uttar Pradesh Jal Nigam	NA	NA	NA
6.1	In respect of the Designs Drawing and Documents received by the Project Engineer for its review and comments during the Construction Period, the provisions of Paragraph 4 shall also apply, mutatis mutandis.	Yes	Yes	Yes
6.2	The Project Engineer shall review, and assist the Uttar Pradesh Jal Nigam in reviewing the submissions by the concessionaire, the Construction plan as defined in clause 8.3, 8.4 and 8.5 of the Concession Agreement including Phase 1 and Phase II Design & Drawings, as well as the 'As Built' drawings on completion and EHS plans as defined in clause 8.6 of the Concession Agreement.	Yes	Yes	Yes
6.3	The Project Engineer shall assist the Uttar Pradesh Jal Nigam submit their comments	Yes	Yes	Yes



Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	on effectiveness or otherwise of the Work plan submitted for meeting the specified payment milestones and completion of the work on or before the scheduled construction completion date.			
6.4	The Project Engineer shall review the submissions by the Concessionaire as per Schedule 1 of the Concession Agreement and assist Uttar Pradesh Jal Nigam in assessing the effectiveness them.	Yes	Yes	Yes
6.5	The Project Engineer shall review the monthly progress report furnished by the Concessionaire and send its comments thereon to the / Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report.	Yes	Yes	Yes
6.6	The Project Engineer shall inspect the Construction Works and the Project as and when necessary and submit a report of such inspection (the "Inspection Report"), preferably after receipt of the monthly progress report from the Concessionaire, but before the 20th (twentieth) day of each month in any case. The report shall contain, an overview of the status, progress, quality and safety of construction, including the work methodology adopted,	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	the materials used and their sources, and conformity of Construction Works with the Scope of the Project and the Specifications and Standards. In a separate section of the Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in the construction of the Project. The Project Engineer shall send a copy of its Inspection Report to the / Uttar Pradesh Jal Nigam and the Concessionaire within 3 (three) days of the inspection.			
6.7	However serious lapses, defects and/or deficiencies shall be reported to the Uttar Pradesh Jal Nigam/NMCG immediately without waiting for the monthly progress submissions as mentioned in the previous paragraph.	Yes	Yes	Yes
6.8	For determining that the Construction Works conform to Specifications and Standards, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests on a sample basis, to be specified by the Project Engineer in accordance with approved norms/Good Industry Practice for quality assurance. The Project Engineer shall issue necessary directions to the	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Concessionaire for ensuring that the tests are conducted in a fair and efficient manner and shall monitor and review the results thereof.			
6.9	The timing of tests referred to in Paragraph 6.8, and the criteria for acceptance/ rejection of their results shall be determined by the Project Engineer in accordance with the norms /rules and Good Industry Practice. The tests shall be undertaken on a random sample basis and shall be in addition to, and independent of, the tests that may be carried out by the Concessionaire for its own quality assurance in accordance with Good Industry Practice.	Yes	Yes	Yes
6.10	In the event that the Concessionaire carries out any remedial works for removal or rectification of any defects or deficiencies, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests to determine that such remedial works have brought the Construction Works into conformity with the Specifications and Standards, and the provisions of this Paragraph 5 shall apply to such tests.	Yes	Yes	Yes
6.11	In the event that the Concessionaire fails to	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	achieve any of the Project Milestones, the Project Engineer shall undertake a review of the progress of construction and identify potential delays, if any. If the Project Engineer identifies that completion of the Project is not feasible within the time specified in the Concession Agreement, it shall require the Concessionaire to indicate within 15 (fifteen) days the steps proposed to be taken to expedite progress, and the period within which COD shall be achieved. Upon receipt of a report from the Concessionaire, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire forthwith.			
6.12	If at any time during the Construction Period, the Project Engineer determines that the Concessionaire has not made adequate arrangements for the safety of workers and common public in the zone of construction or that any work is being carried out in a manner that threatens the safety of the workers and the common public, it shall make a recommendation to the NMCG/ Uttar Pradesh Jal Nigam forthwith, identifying the whole or part of the	NA	NA	NA

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Construction Works that should be suspended for ensuring safety in respect thereof.			
6.13	In the event that the Concessionaire carries out any remedial measures to secure the safety of suspended works and common public, it may, by notice in writing, require the Project Engineer to inspect such works, and within 3 (three) days of receiving such notice, the Project Engineer shall inspect the suspended works and make a report to the NMCG/ Uttar Pradesh Jal Nigam forthwith, recommending whether or not such suspension may be revoked by the NMCG/ Uttar Pradesh Jal Nigam.	NA	NA	NA
6.14	If suspension of Construction Works is for reasons not attributable to the Concessionaire, the Project Engineer shall determine the extension of dates set forth in the project completion	NA	NA	NA

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	schedule, to which the Concessionaire is reasonably entitled, and shall notify the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire of the same.			
6.15	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam, the Project Engineer shall make a fair and reasonable assessment of the costs of providing information, works and services and certify the reasonableness of such costs for payment by the NMCG/ Uttar Pradesh Jal Nigam to the Concessionaire.	NA	NA	NA
6.16	The Project Engineer shall aid and advise the Concessionaire in preparing the Operation & Maintenance Manual.	Yes	Yes	Yes
6.17	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam the Project Engineer shall undertake the assessment of cost of civil works, as per applicable schedule of rates, for the reduction of Scope of work if any as per Article 21.	Yes	Yes	Yes
6.18	The Project Engineer shall review the construction progress as per payment milestones proposed by the concessionaire and provide necessary recommendation/s to Uttar Pradesh Jal Nigam for issuance of 'Milestone Construction Certificates'.	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.19	The Project Engineer shall support the employer in ensuring that the provisions specified in Clause 8, of the Concession Agreement including those for liquidated damages and Bonus, are being complied with.	Yes	Yes	Yes
6.20	On completion of construction and at behest of Employer, the Project Engineer may review the work done as per 'as built' drawings and identify defects and suggest changes as per clause 8.14(a) of the Concession Agreement.	Yes	NA	NA
6.21	Similarly, the Project Engineer may inspect the trial process and may point out the defects and cause changes or retrial of the process as per clause 8.15(d) of the Concession Agreement	Yes	Yes	Yes
6.22	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STPs and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.	NA	NA	NA
6.23	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession	Yes	Yes	Yes



Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Agreement, from 1 year from the Effective Date			
6.24	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STP and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.	NA	NA	NA
6.25	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date.	Yes	Yes	Yes
7.1	In respect of the Designs, Drawings, and Documents received by the Project Engineer for its review and comments during the Operation Period, the provisions of Paragraph 4 shall apply, mutatis mutandis.	Yes	Yes	Yes
7.2	The Project Engineer shall review the O&M Manual (Clause 9.2) and the Scheduled Maintenance Programme submitted by the concessionaire and provides its recommendations on the same, including suggestions for change, if any. The O&M Manual shall cover: a) O&M Procedures; b) O&M Plan;	NA	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	c) Provision of Spare Parts; d) Sampling and Testing Methodologies; e) Storage and control of Inventory; f) Arrangements for data security and Integrity; g) Procedures for recording and disposal of complaints; h) Operational Contingencies Plans; i) Human Resources Plans; j) EHS Plans; k) Emergency procedures; l) Management of Assets Plans. And m) Annual Scheduled Maintenance Programme.			
7.3	The Project Engineer shall review the annual Maintenance Program furnished by the Concessionaire and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of the Maintenance Program.	Yes	Yes	Yes
7.4	The Project Engineer shall review the reports generated from online monitoring systems to assess adherence to KPIs and submit the monthly KPI Adherence Report to Uttar Pradesh Jal Nigam	Yes	Yes	Yes
7.5	The Project Engineer shall verify the daily reports	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	submitted by the concessionaire regarding the volume of sewage and its quality re influent standards and monitor and record the same on regular basis;			
7.6	The Project Engineer shall monitor, review and advise the Uttar Pradesh Jal Nigam on the reports submitted by the concessionaire as per clause 9.8(b)(iii) (A) to (G) of the Concession Agreement.	Yes	Yes	Yes
7.7	The Project Engineer shall regularly verify the report submitted by the concessionaire on the tests conducted at the Inlet Point, the Outlet Point or at any other point at the Facilities for the Digested Sludge. Separately, the Project Engineer shall also have the right to take random samples of the incoming Sewage, the Digested Sludge and the Treated Effluent at any time during the O&M Period to test compliance with the Influent Standards and the Discharge Standards.	Yes	Yes	Yes
7.8	The Project Engineer shall review the monthly status report furnished by the Concessionaire (as required under clause 9.8(b)(iii)(E) the Concession Agreement) and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	within 7 (seven) days of receipt of such report			
7.9	The Project Engineer shall inspect the Project once every month, preferably after receipt of the monthly status report from the Concessionaire, but before the 20th (twentieth) day of each month in any case, and make out an O&M Inspection Report setting forth an overview of the status, quality and safety of O&M including its conformity with the Maintenance Requirements and Safety Requirements. In a separate section of the O&M Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in O&M of the Project. The Project Engineer shall send a copy of its O&M Inspection Report to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of the inspection.	Yes	Yes	Yes
7.10	The Project Engineer may inspect the project more than once in a month, if any lapses, defects or deficiencies require such inspections.	Yes	Yes	Yes
7.11	The Project Engineer shall in its O&M Inspection Report specify the tests, if any, that the Concessionaire shall carry out, or cause to be carried out,	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	for the purpose of determining that the project is in conformity with the Maintenance Requirements. It shall monitor and review the results of such tests and the remedial measures, if any, taken by the Concessionaire in this behalf.			
7.12	The Project Engineer shall determine if any delay has occurred in completion of repair or remedial works in accordance with the Concession Agreement, and shall also determine the Damages, if any, payable by the Concessionaire to the NMCG/ Uttar Pradesh Jal Nigam for such delay.	Yes	Yes	Yes
7.13	The Project Engineer shall monitor and review the curing of defects and deficiencies by the Concessionaire.	Yes	Yes	Yes
7.14	In the event that the Concessionaire notifies the Project Engineer of any modifications that it proposes to make to the project, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 15 (fifteen) days of receiving the proposal.	NA	NA	NA
7.15	The Project Engineer shall undertake sewage flow sampling, as and when required by the NMCG/ Uttar	Yes	Yes	Yes

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Pradesh Jal Nigam, under and in accordance with the provisions of this agreement.			
7.16	The Project Engineer shall review and report to the employer on all the reports (Daily, Monthly, Quarterly and Annual), including monthly Environmental Monitoring Reports as detailed in Schedule 10(Part G) of the Concession Agreement.	Yes	Yes	Yes
7.17	The Project Engineer shall provide necessary training/capacity building to the operators/technicians of the STP, as and when required, so as to address the gap in skill sets of the manpower deployed by the Concessionaire.	Yes	Yes	Yes
7.18	The Project Engineer will provide necessary assistance to NMCG and UP Jal Nigam for the understanding various projects undertaken through other Central Government/State Government schemes /Urban Local Bodies and advice NMCG/UP Jal Nigam accordingly so that the overall objective preventing flow of untreated sewage into the river Yamuna is accomplished. The support by the proposed PE will include, but not limited to the following: 7.18.1 Preparation of a road map/policy note for	NA	NA	NA

Activities Carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	<p>completion of sewage related work at the City Level taking into consideration various schemes implemented through NMCG/Central/State Government funding and/or through Urban Local Body funding;</p> <p>7.18.2 Assist in developing dovetailing partnerships with other schemes in the sewage sector like AMRUT, SMART City Mission and Swachh Bharat Mission to develop Synergistic plans.</p> <p>7.18.3 Assist in identification of suitable new technologies for improving sewage infrastructure, economizing investment and for sustainable development and operation of the project;</p> <p>7.18.4 Collecting information on regular monitoring and of implementation of various projects by the project implementing agencies/Urban Local Bodies and to produce status report;</p>			
7.19	Assist in identification of bottlenecks in implementation of projects and suggesting remedial actions.	Yes	Yes	Yes



**ANNEXURE-V**

***QUALITY CONTROL / QUALITY ASSURANCE***

S.N O	Descrip tion	Instru ment	1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023				Remarks
			As per IS no of test required	No of test conduct ed	No of test accepted	No of test rejected	
1	Aggreg ate Impact Value	IS 2386- Part 4	ONE TEST/300 CUM	1	1	0	Aggregate Impact value test conduct in Jhunsi and found satisfactory
2	Sand gradatio n	IS 2386- Part 1	ONE TEST/300CU M	1	1	0	Sand Gradation Test conduct in, Jhunsi and found satisfactory
3	Cube test	IS 516- 2001	Quantity of concrete (m3)Number of samples  1-5 1 6-15 2 16-30 3 31-50 4  51 and above 4 plus one additional sample for each additional 50 m3 or part thereof.	04	04	0	Jhunsi SPS cube test at jhunsi site. Cube test is acceptable for 7 Days
4	Silt Content in Sand	IS 2386: 1963- Part 2	50 M3 – 1 TEST	1	1	0	Silt Content Test conduct in Jhunsi and found satisfactory

S.N O	Descrip tion	Instru ment	1 <sup>st</sup> May 2023 to 31 <sup>st</sup> May 2023				Remarks
			As per IS no of test required	No of test conduct ed	No of test accepted	No of test rejected	
5	Sieve analysis (Aggreg ate 10 mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in , Jhunsi site as per quality of material found acceptable
6	Sieve analysis (Aggreg ate 20 mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in Jhunsi, site as per quality of material found acceptable
7	Brick Test	IS 1077 & 3495	1 SAMPLE/50 000 BRICKS	1	1	0	As per site brick test activity conduct at Jhunsi (Phaphamau bricks) and result found acceptable as per IS
8	OPC CEMEN T 43 GRADE	IS 4031	I TEST PER LOT	1	1	0	Ultratech (Third party batch report Submitted)