

**National Mission for Clean Ganga (NMCG)
Ministry of Jal Shakti,
River Development & Ganga Rejuvenation
Government of India**

**Development and Rehabilitation of Sewage
Treatment Plants and Associated Infrastructure
Under Hybrid Annuity Based PPP Mode at
Prayagraj, Uttar Pradesh**

(LOA File Number: 50123/447/121, dated 10/11/2018)

**Monthly Progress Report
of
Project Engineer
October 2022**



Executing Agency

GPCU, Uttar Pradesh Jal
Nigam, Prayagraj, Uttar
Pradesh
211008



Funding Agency

National Mission for Clean
Ganga, Ministry of Water
Resources, New Delhi
110002



Project Engineer

AECOM India Pvt. Ltd.,
19/F, Bldg. 5-C, DLF Cyber
City, DLF Phase-III, Gurgaon,
Haryana-122002



Concessionaire

Prayagraj Water Pvt. Ltd.,
(SPV of ADANI Enterprise Ltd.
and Organica Technologiak
ZRT)
Adani House, 56 Shri Mall,
Society, Navrangpura,
Ahmedabad.

Table of Contents

1.	Introduction	2
2.	Hybrid Annuity Model (HAM)	3
3.	Objectives	3
4.	Project at Glance.....	5
5.	Site Location	6
6.	Project Components	7
7.	Status of project	10
7.1	Package-I Overall progress status	10
7.1.1.	Engineering status	11
7.1.2.	Engineering status as per construction plan	11
7.1.3	Procurement & Supply status	14
7.1.4	Procurement & Supply status as per construction plan	14
7.1.5	Construction, Erection & Commissioning status	16
7.1.6	Construction, Erection & Commissioning status as per	16
	construction plan	16
7.1.7	Physical construction Activities in November'22 month.....	26
7.2	Package-II status	27
7.3	Package-III status	29
8.	Meetings, Discussions and Site Visits:.....	31
9.	Staff deployment	33
10.	Photos of Meetings / Site Visits and Activities	34
11.	Outward Register	45
12.	Inward Register	47
13.	EHS targets, Achievement & compliance report for the month of November' 2022	49
14.	Status of statutory permits:	49
15.	Plant & Machinery Status	53
16.	ANNEXURE'S	54

Annexure-I : Project engineer inspection report and recommendation for Package-I

Annexure-II : KPI reports of Package -II , Project engineer inspection report and recommendation

Annexure-III: KPI reports of Package -III , Project engineer inspection report and recommendation

Annexure-IV: Project engineer activity as per TOR

Annexure-V: Quality control / Quality assurance

1. Introduction

The GoI (Government of India), recognizing that the long-term rejuvenation of the river Ganga will have significant social and economic benefits on the lives of 500 Million people living along its basin, has identified cleaning of the river Ganga as one of its priorities. For this purpose, in May-2015, The Government of India approved the flagship Namami Gange Program for cleaning rejuvenation and protection of river Ganga and its tributaries. In January-2016, The Government of India approved a Hybrid annuity model to implement the STP project under the Namami Gange program on a PPP basis.

Subsequently, the MoWR (Ministry of Water Resources) issued the river Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016 (Ganga 2016 Order) to constitute various authorities to assist the Government of India in achieving its aim of effective abatement of pollution in the river Ganga. The Ganga 2016 order designated NMCG as the nodal agency for implementation of the Ganga 2016 order.

Rapidly increasing population, rising standards of living and exponential growth of industrialization and urbanisation have exposed water resources, in general, and rivers to various forms of degradation. The mighty Ganga is no exception. The deterioration in the water quality impacts the people immediately. Ganga, in some stretches, particularly during lean seasons has become unfit even for bathing. The threat of global climate change, the effect of glacial melt on Ganga flow and the impacts of infrastructural projects in the upper reaches of the river, raise issues that need a comprehensive response.

In the Ganga basin approximately 12,000 million litres per day (MLD) sewage is generated, for which presently there is a treatment capacity of only around 4,000 MLD. Approximately 3000 MLD of sewage is discharged into the mainstream of the river Ganga from the Class I & II towns located along the banks, against which treatment capacity of about 1000 MLD has been created till date.

The Uttar Pradesh Jal Nigam (Jal Nigam) is a statutory body constituted under the Uttar Pradesh Water Supply and Sewerage Act, 1975, and has the power to develop, maintain and regulate water supply and sewerage works in Uttar Pradesh. With a view to implement the Namami Gange programme and the Ganga 2016 Order, the Jal Nigam, in association with the NMCG, has decided to undertake the Project;

- Development and Rehabilitation of Sewage Treatment Plants (STPs) and Associated Infrastructure at Prayagraj under Hybrid Annuity based PPP mode in State of Uttar Pradesh.

While the Jal Nigam will be the principal executing agency and bidding authority for the Project, NMCG will be responsible for making payments to the Concessionaire and Project Engineer.

2. Hybrid Annuity Model (HAM)

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs).

Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs, IPS, and MPS) to the Project Executing Agency/Jal Nigam at the end of the Concession Period (15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) appointed M/s. AECOM India Pvt. Ltd., as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5th April 2019.

3. Objectives

Objectives to achieve effective Development of Sewage Treatment Plants (STPs) at Jhunsi, Naini and Phaphamau, rehabilitation of existing STPs & associated Infrastructure and operation and maintenance of all assets for 15 years in Prayagraj, Uttar Pradesh, under Hybrid Annuity based PPP mode are proposed under this project.

The objectives that NMCG and the UP Jal Nigam wish to achieve through the Project is mentioned in **Figure 1**;




Figure 1 : Objectives of NMCG and UP JAL NIGAM

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs). Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs and Associate Infrastructure) to the Project Executing Agency/Jal Nigam/ at the end of the Concession Period (say 15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) appointed M/s. AECOM India Pvt. Ltd., Gurgaon as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5th April 2019.

4. Project at Glance

The Project components details of each Facility, their grouping in each Package is presented below.

Sr. No.	Particulars	Description
1.0	Name of Project	Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under HAM based PPP mode at Prayagraj, Uttar Pradesh
	Client	National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN)
2.0	Executing Agency	Uttar Pradesh Jal Nigam, Ganga Pollution Control Unit, Prayagraj, Uttar Pradesh
3.0	Project Engineer	AECOM India Pvt. Ltd.
4.0	Concessionaire	Prayagraj Water Pvt. Ltd. (SPV of ADANI Enterprise Ltd. JV Organica Technologiak ZRT)
5.0	Contract Value (Capex + Opex)	INR 908.3 Crore
6.0	Effective Date	16 th September 2019
7.0	Construction Completion Date	Package-I; 24 months from effective date Package-II; 12 months from effective date Package-III; 6 months from effective date
6.0	Operation & Maintenance	Package-I; 15 years from commercial operation date Package-II; 16 years from commercial operation date Package-III; 16.5 years from commercial operation date

5. Site Location



Entire work has been divided/ distributed in the following 3 packages.

- Package-I: Construction of 03 Nos. new STP's with Associated Infrastructure (Naini-II (42 MLD), Jhansi (16 MLD) & Phaphamau (14 MLD)). Setup rooftop Solar Power Plant of capacity 930kW (110kW at Phaphamau, 800kW at Naini-II and 20kW at Jhansi).
- Package II: Rehabilitate and Restore 02 Nos. STP's with Associated Infrastructure (Rajapur (60 MLD) & Naini-I (60+20 MLD)).
- Package III: Rehabilitate and Restore 04 Nos. STP's with Associated Infrastructure Numayadahi (50 MLD), Ponghat (10 MLD), Kodra (25 MLD) & Salori (29 MLD).

6. Project Components

The Project components details of each Facility, their grouping in each Package is presented below


Package Number - I				
Nature of work		Facilities		
New construction		Design, develop, finance, construct, operate and maintain, and transfer the Package-I Facilities including three STP facilities with a proposed capacity of 42 MLD at Naini (District G), 14 MLD at Phaphamau (District F), and 16 MLD at Jhunsi along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Phaphamau Facilities (District -F)	Phaphamau STP Facilities	Phaphamau STP Plant	14 MLD
			Solar Power Plant	110 Kw
		Phaphamau Associated Infrastructure	Basna Nalla SPS	5.53 MLD
			Nalla Tapping and Trunk Sewer	2 Nos. Tapping
			Shantipuram Main Pumping Station	14 MLD
2	Naini Facilities (District - G)	Naini – II STP Facilities	Naini –II STP	42 MLD
			Solar Power Plant	800 Kw
		Naini -II Associated Infrastructure	Mawaiya Drain SPS	35.85 MLD
			Mawaiya Drain Tapping and Trunk Sewer	3 Nos. Tapping
			Mahewaghat Drain SPS	2.15 MLD
			Mahewaghat Drain and Trunk Sewer	3 Nos. Of Tapping
3	Jhunsi Facilities	Jhunsi STP Facilities	Jhunsi STP	16 MLD
			Solar Power Plant	20 Kw
		Jhunsi Associated Infrastructure	Shastri Bridge SPS	16 MLD
			Nalla Tapping and Trunk Sewer	13 Nos. Tapping
			Main Pumping Station	16 MLD

Package Number - II				
Nature of work		Facilities		
Rehabilitation		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer two existing STP Facilities, one of capacity 80 MLD at Naini (District A) and other of capacity 60 MLD at Rajapur (District D) along with their Associated Infrastructure as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Naini -I Facilities (District A)	Naini-I STP Facilities	Naini -I STP (60 MLD) STP Technology: ASP	60 MLD
			Naini -I STP (20 MLD) STP Technology: ASP	20 MLD
			Naini- I Biogas Plant	600 KW
		Naini-I Associated Infrastructure	Chachar Nalla SPS	35 MLD with 2 Nos. Tapping
			Gaughat MPS	80 MLD
2	Rajapur Facilities (District D)	Rajapur STP Facilities	Rajapur STP STP Technology: UASB	60 MLD
		Rajapur Associated Infrastructure	Mumfordgunj SPS	55 MLD with 1 Nos. Tapping
			Rajapur SPS	25 MLD with 1 Nos. Tapping

Package Number - III				
Nature of work		Facilities		
Rehabilitation		Design (wherever necessary), rehabilitate, restore, finance, operate and transfer four existing STP Facilities, one of capacity 50 MLD at Numayadahi (District B), one of capacity 29 MLD at Salori (District C), one of capacity 25 MLD at Kodra (District E) and another of capacity 10 MLD at Ponghat (District E), along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators.		
Sr. No.	Facility Name	Part Of	Details	Capacity (Average)
1	Salori Facilities (District - C)	Salori STP Facilities	Salori STP (29 MLD) STP Technology: FAB	29 MLD
		Salori Associated Infrastructure	Salori MPS	29 MLD with 1 Nos. Tapping
2	Numayadahi Facilities (District B)	Numayadahi STP Facilities	Numayadahi STP STP Technology: Bio tower + ASP	50 MLD
		Numayadahi Associated Infrastructure	Ghaggar Nalla SPS	50 MLD with 1 Nos. Tapping
			Sasur Kadheri SPS	15 MLD with 1 Nos. Tapping
			Lukarganj SPS	16.5 MLD with 1 Nos. Tapping
3	Kodra Facilities (District E)	Kodra STP Facilities	Kodra STP STP Technology: Bio tower + ASP	25 MLD
		Kodra Associated Infrastructure	Kodra MPS	25 MLD with 1 Nos. Tapping
4	Ponghat Facilities (District E)	Ponghat STP Facilities	Ponghat STP STP Technology: Bio tower + ASP	10 MLD
		Ponghat Associated Infrastructure	Ponghat MPS	10 MLD with 1 Nos. Tapping

7. Status of project

7.1 Package-I Overall progress status




- Project Engineer has provided observation on Concessionaire November'22-month MPR vide letter number AIPL/NMCG/PRAYAG/1536 on dated 15.12.2022 Therefore, status may be change after observation incorporated by Concessionaire.

7.1.7 Physical construction Activities in November'22 month

**PHYSICAL CONSTRUCTION ACTIVITIES, PROJECT
ENGINEER INSPECTION REPORT AND
RECOMMENDATION FOR PACKAGE-I IS MENTIONED
IN
ANNEXURE - I**

7.2 Package-II status



OFFICE OF THE GENERAL MANAGER,
कार्यालय महाप्रबन्धक,
GANGA POLLUTION CONTROL UNIT,
गंगा प्रदूषण नियंत्रण इकाई,
U.P. JAL NIGAM, PRAYAGRAJ
उ० प्र० जल निगम, प्रयागराज
Email- gmganga.allahabad@gmail.com
Dated: 20/ 09 / 2021

Letter no. 2484 /PWPL (Adani) / 496

To,

General Manger-Project
M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhall Six Road,
Navrangpura, Ahmedabad 380006
Gujarat, India.

Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.

Sub:- Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-II.

Ref :- 1. Our office Letter No 2474/PWPL(Adani)/486 dated 18.09.2021
2. Our office Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021

Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 4th Milestone completion certificate vide Letter No. 2474/PWPL(Adani)/486 dated 18.09.2021 & Rehabilitation Completion Certificate vide Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-


Sl. No.	Description	Commercial Operations Date (COD)
1	Rehabilitation works under Pkg-II	01.06.2021

(M.C. Srivastava)
General Manager

End No & date: As above.

Copy to following for information and necessary action

- 1- Executive Director(Projects), NMCG, New Delhi.
- 2- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 3- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam, Prayagraj.
- 4- Mr. Rajat Gupta, Sr. Specialist, NMCG, New Delhi.
- 5- Project Manager (I/E&M), Ganga Pollution Control Unit, U.P. Jal Nigam, Prayagraj.
- 6- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.


General Manager

Commercial Operations Date was announced on 01.06.2021 vide letter no. 2484/PWPL (Adani)/496


KPI REPORT'S OF PACKAGE - II

AND

**PROJECT ENGINEER INSPECTION REPORT AND
RECOMMENDATION IS MENTIONED IN**

ANNEXURE - II

7.3 Package-III status



OFFICE OF THE GENERAL MANAGER,
कार्यालय महाप्रबन्धक,
GANGA POLLUTION CONTROL UNIT,
गंगा प्रदूषण नियंत्रण इकाई,
U.P. JAL NIGAM, PRAYAGRAJ
उ० प्र० जल निगम प्रयागराज,
दूरभाष : 0532-2654329, 2684891, फ़ैक्स 0532-2684890

Letter No. 2336/PWPL(Adani)/423 Dated: 02/11/2020

To,

M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhali Six Road,
Navrangpura, Ahmedabad-380006
Gujrat, India.

Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.

Subject: **Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-III.**


Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 2nd Milestone completion certificate vide Letter No. 2328/PWPL(Adani)/415 dated 31.10.2020 & Rehabilitation Completion Certificate vide Letter No. 2330/PWPL(Adani)/417 dated 31.10.2020 and LD Waiver Letter No. 2331/PWPL(Adani)/418 dated 31.10.2020 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-

Sl. No.	Description	COD Commencement Date
1	Rehabilitation works under Pkg-III	01.11.2020

Yours faithfully


 General Manager

Encl No. & and date as above:

Copy to following:

- 1- E.D.(Projects), NMCG, New Delhi.
- 2- MD, UPIN Lucknow.
- 3- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
- 4- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam Prayagraj.
- 5- Shri. Madav Kumar, Sr. Economics and Financial Expert, NMCG, New Delhi.
- 6- Project Manager (I/E&M), GPCU, U.P. Jal Nigam Prayagraj.
- 7- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

Commercial Operations Date was announced on 02.11.2020 vide letter no. 2336/PWPL (Adani)/423

KPI REPORT'S OF PACKAGE - III
AND
PROJECT ENGINEER INSPECTION REPORT AND
RECOMMENDATION IS MENTIONED IN
ANNEXURE - III

8. Meetings, Discussions and Site Visits:

Regular progress review meetings are being held at UPJN office & sites. Following meetings were held during the month of November' 2022.

Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
1.	Site inspection of Naini-II STP	3-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
2.	Site inspection of Naini-II STP	3-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
3.	Site inspection of Ponghat STP	3-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
4.	Site inspection of Kodra STP	6-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
5.	Site inspection of Naini-II STP	7-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
6.	Site inspection of Ponghat STP	7-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
7.	Site inspection of Phaphmau STP	8-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
8.	Site inspection of Phaphmau STP	8-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
9.	Site inspection of Naini-II STP	11-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
10.	Site inspection of Naini-II STP	11-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
11.	Site inspection of Kodra STP	11-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
12.	Site inspection of Kodra STP	14-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
13.	Site inspection of Jhunsi STP	14-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities

Sr. No.	Site Visit & Meeting with UPJN / NMCG / PWPL	Date	Attendees	Description
14.	Site inspection of Jhunsi STP	14-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
15.	Site inspection of Ponghat STP	15-Nov-22	Mr. Sudhir Tomar	Inspection, supervision and monitoring of ongoing Operation & Maintenance
16.	Site inspection of Naini-II STP	15-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
17.	Site inspection of Naini-II STP	15-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
18.	Site inspection of Phaphmau STP	20-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
19.	Site inspection of Phaphmau STP	20-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities
20.	Site inspection of Naini-II STP	22-Nov-22	Mr. Gaurav Pandey	Inspection, supervision and monitoring of ongoing E&M activities
21.	Site inspection of Naini-II STP	22-Nov-22	Mr. Amit Ranjan	Inspection, supervision and monitoring of ongoing Civil activities

10. Photos of Meetings / Site Visits and Activities

PACKAGE - I

PHAPHAMAU FACILITY



Basna Nalla SPS: Construction work in progress



MPS – Finishing and Electrical work under progress

PHAPHAMAU FACILITY




FCR (STP): Diffuser installation under progress



Tube Settler (STP) – Hydro testing under progress

PHAPHAMAU FACILITY




Process Building (STP) – Finishing as well as Electrical work under progress



Process Building (STP) – Transformer & HT panel charging completed

PHAPHAMAU FACILITY




Process Building (STP) – PMCC panel erection work completed and cabling work under progress



Process Building (PTU) – Grit Mechanism erection work as well as civil finishing work under progress

NAINI-II FACILITY




Naini-II (STP) Admin Building– Electrical Finishing work is under progress



Naini-II (Mawaiya SPS)– Finishing work under progress

NAINI-II FACILITY



Naini-II (STP) Solar Panel transfer room– Transformer installation work completed



Naini-II (STP) Solar Battery room– Solar Battery installation work completed

NAINI-II FACILITY



Naini-II (STP) PTU Area– Grit Mechanism successful running



Process Building – Painting and finishing work under progress

NAINI-II FACILITY



Naini-II (STP) – Air Blower testing successful completed




Naini-II (STP) – HT/LT panel testing successful completed

JHUNSI FACILITY



Shastri Bridge SPS – Dewatering and Ramp preparation under progress



Jhushi MPS – Finishing as well as E&M work under progress

JHUNSI FACILITY




Process Building – Plastering and finishing work is under progress



Process Building (Chlorination room)– Chlorination work is under progress

JHUNSI FACILITY



Process Building (Blower room)– Air Blower erection work is under progress



security cabin – Painting work completed

11. Outward Register

List of key design & documents were reviewed by Project Engineer during this period as below.

Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)	Copies To
1.	AIPL/NMCG/PRAYAG/1518	Regarding Payment Certification of O&M work of Package-II of Qrt - V	4-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
2.	AIPL/NMCG/PRAYAG/1519	Visit Report_ Phaphamau facilities under Package-I.	4-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
3.	AIPL/NMCG/PRAYAG/1520	Regarding Completion of Payment Milestone-VII of Package-I	8-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
4.	AIPL/NMCG/PRAYAG/1521	Slow Progress_ Jhunsi facilities under Package-I.	9-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
5.	AIPL/NMCG/PRAYAG/1522	Submission of O & M Monthly Progress report for the month of October, 2022 of Package – II	18-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
6.	AIPL/NMCG/PRAYAG/1523	Regarding the submission of MPR of Oct'22.	19-Nov-22	Sobhit Kumar Mishra PWPL	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
7.	AIPL/NMCG/PRAYAG/1524	Submission of O & M Monthly Progress report for the month of August, 2022 of Package – III.	19-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM

Sr. No.	PE Transmittal/ Ref No	Description	Outward Date	To (Organization)	Copies To
8.	AIPL/NMCG/PRAYAG/1525	Inspection Reports of Jhunsi facility, Naini-II facility and Phaphamau facility under Package-I	21-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
9.	AIPL/NMCG/PRAYAG/1526	Submission of O & M Monthly Progress report for the month of October, 2022 of Package – III	21-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
10.	AIPL/NMCG/PRAYAG/1527	Inspection Reports of Package-II facilities	22-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
11.	AIPL/NMCG/PRAYAG/1528	Submission of revised O & M Monthly Progress report for the month of September, 2022 of Package – III.	22-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM
12.	AIPL/NMCG/PRAYAG/1529	Inspection Reports of Package-III facilities	24-Nov-22	S.E.-2 Circle - UPJN	NMCG, E&M Circle-2, E.E-2 Circle-UPJN, PM-I - UPJN, PWPL, AECOM

12. Inward Register

List of key design & documents were received by Project Engineer during this period as below.

Sr. No.	PWPL / UPJN Transmittal reference number	Description	Date	From
1.	PWPL/UPJN/PRAYA GRAJ/SITE /854	Regarding variation to scope of work for Jhunsi Facility location change under Package-I as per Clause 21 of Concession Agreement.	2-Nov-22	Prayagraj water private limited
2.	1346/PWPL/(PRAYA GRAJ)/344	Regarding non-complying of STP's at Prayagraj under Package-II & III	2-Nov-22	PM-I - UPJN
3.	PWPL/UPJN/PRAYA GRAJ/SITE /855	Regarding Inspection call note for Transformer of Jhunsi Location under Package-I.	4-Nov-22	Prayagraj water private limited
4.	PWPL/UPJN/PRAYA GRAJ/SITE /856	Regarding Completion of Payment Milestone-VII of Package-I	5-Nov-22	Prayagraj water private limited
5.	1362/PWPL/(PRAYA GRAJ)/348	Regarding slow work progress of 14 MLD Phaphamau STP under Pkg-I	4-Nov-22	PM-I - UPJN
6.	PWPL/UPJN/PRAYA GRAJ/SITE /852	Regarding the submission of MPR of Oct'22.	7-Nov-22	Prayagraj water private limited
7.	1376/PWPL/(PRAYA GRAJ)/352	Regarding maintenance of rising main from Ghaghar Nala MPS to Numayadahi STP under Package-III	9-Nov-22	PM-I - UPJN
8.	1405/PWPL/(PRAYA GRAJ)/359	Regarding Incoming volume of sewage is more than design capacity resulted increase in chemical consumption and repair & maintenance cost – Submission of Proposal	14-Nov-22	PM-I - UPJN
9.	PWPL/UPJN/PRAYA GRAJ/SITE /858	Regarding reimbursement for the payment made on behalf of UPJN for apply of Permanent Electricity connection.	14-Nov-22	Prayagraj water private limited

Sr. No.	PWPL / UPJN Transmittal reference number	Description	Date	From
10.	PWPL/UPJN/PMCG/063/22	Submission of structural drawing of Basana Nala SPS- Pkg-1	15-Nov-22	Prayagraj water private limited
11.	PWPL/UPJN/PMCG/073/22	Submission of Shastri bridge SPS civil design & Drawing Pkg-1	15-Nov-22	Prayagraj water private limited
12.	PWPL/UPJN/PRAYA GRAJ/SITE /859	Regarding slow progress of Package-I.	17-Nov-22	Prayagraj water private limited
13.	PWPL/UPJN/PRAYA GRAJ/SITE /860	Regarding the selection of colour code and tiles for finishing work in structures of Package-I	19-Nov-22	Prayagraj water private limited
14.	1435/PWPL/(PRAYA GRAJ)/360	Regarding slow progress of Package-I	22-Nov-22	PM-I - UPJN
15.	PWPL/UPJN/PRAYA GRAJ/SITE /861	Regarding change in route of Rising main pipeline laying near Chatnag road for Jhunsi STP Facility	30-Nov-22	Prayagraj water private limited
16.	PWPL/UPJN/PRAYA GRAJ/SITE /862	Regarding intimation of Trial operations of Naini-II Facility under Package-I as per Clause 8.16 of CA.	30-Nov-22	Prayagraj water private limited
17.	PWPL/UPJN/PRAYA GRAJ/SITE /863	Regarding shutdown of Naini-II STP Facility under Package-I.	30-Nov-22	Prayagraj water private limited
18.	PWPL/UPJN/PRAYA GRAJ/SITE /864	Regarding vehicle moment permission for earth filling for Jhunsi STP Facility	30-Nov-22	Prayagraj water private limited

13. EHS targets, Achievement & compliance report for the month of November' 2022

Sr. No.	Goals	Target of the month	Achievement of this Month	Previous Month achievement	Remark
1	Zero total recordable injuries	100%	100%	100%	
2	All personnel Health and Safety inducted	100%	100%	100%	
3	100% incident reporting and investigation	100%	100%	100%	
4	100% adherence of usage of appropriate PPE's at work	100%	100%	100%	

14. Status of statutory permits:

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
Phaphamau Facility (Package - I)				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022 <ul style="list-style-type: none"> Power connection at STP is completed. Pole and wire erection work under Progress at Basna Nalla SPS.
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	88 No.	Received NOC From Forest Dept for Cutting 88 Nos. of trees.
4	Road cutting & crossing	Public Works Department	NA	Not Required
5	Railway Crossing	Commissioner Railway Safety	NA	Not Required
6	National Highway cutting & crossing	National Highway Authority of India	1 No.	Permission Received from NH PWD vide letter no. 70/NH-96/330 dated 12th Jan 2022 and work has been completed.

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
7	Revenue Road cutting & crossing	Panchayat/Local Authority	NA	Not Required
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	2 No.	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	Consent to operate for Existing Facilities	ULB and SPCB	NA	NA
Naini-II Facility (Package - I)				
1	Power connection (During commissioning Period)	Electricity Board	3 No.	<ul style="list-style-type: none"> Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022 Power connection at STP and Mawaiya SPS is completed. Pole and wire erection work under Progress at Mahewaghat SPS.
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	-	Will be applied as and when required, presently not required.
4	Road cutting & crossing	Public Works Department	1 No.	Applied on dated 19.10.2020 for STP main line. NOC received from Mahewaghat SPS to Naini-II MPS on 08th Dec'2020 from Provincial Division.

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
				NOC received from PDA on 03.02.2021.
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from Railway vide Letter No. 86-W/KM/821/L-PRYJ-NYN Dated:16.07.2021
6	National Highway cutting & crossing	National Highway Authority of India	NA	NA
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Total 01 nos. NOC received from PDA on 03.02.2021
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to JN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	6 No.	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	Consent to operate for Existing Facilities	ULB and SPCB	1 No.	NA
Jhansi Facility (Package - I)				
1	Power connection (During commissioning Period)	Electricity Board	2 No.	Approved by NMCG vide letter no-Pr-12012/6/ 2018 /PPP / NMCG Dated 24.06.2022
2	Consent to Establish	State Pollution Control Board (SPCB)	1 No.	Received
3	Tree cutting	Forest Department	NA	Not Required
4	Road cutting & crossing	Public Works Department	NA	NA

Sr. No.	Applicable Permit	Authority	Quantity	Remarks
5	Railway Crossing	Commissioner Railway Safety	1 No.	Permission received from railway vide letter No W/98-13/2020/71/W- DATED 29/03/2022
6	National Highway cutting & crossing	National Highway	NA	NA
7	Revenue Road cutting & crossing	Panchayat/Local Authority	1 No.	Permission received
8	Obtaining No Objection Certificate for various sewerage facilities under the ULB for handing them over to UPJN	ULB/District Administration	NA	Not Required
9	Construction of Weirs/pipeline crossings	Irrigation department/ULB	13 No	Received
10	Approach Road to new Facilities	Forest Department/ Panchayat/Local Authority/Irrigation Department	NA	Not Required
11	consent to operate for Existing Facilities	ULB and SPCB	NA	NA

15. Plant & Machinery Status

Sr. No.	Machinery	Phaphamau 14 MLD	Naini II 42 MLD	Jhunsi 16 MLD	Total
1.	JCB	1	1	2	4
2.	Dumper	-	-	-	-
3.	Proclaim	-	2	2	4
4.	Ajax	1	2	2	5
5.	Hydra	-	1	1	2
6.	Roller	-	1		1
7.	Submersible Pump 2HP	2	1	7	10
8.	Diesel Pump 5 HP	-	-	-	-
9.	5KV generator	4	3	3	10
10.	Total Station	-	1	-	1
11.	Water tanker	1	1	1	3
12.	Auto level	1	2	2	5
13.	Mixing machine	1	4	1	6
14.	Vibrator	3	10	6	19
15.	Tractor	-	3	1	4
16.	Concrete Chipping Machine	2	-	2	4
17.	Welding Machine	5	9	2	16
18.	Grinding Machine	2	10	2	14
19.	Gas cutting set	3	4	1	8
20.	Chain saw machine	-	-	1	1
21.	Chain Block	-	3	-	3
22.	RM 800	-	-	-	-
23.	Plywood cutting machine	4	5	2	11
24.	Steel cutting machine	8	10	2	20

16. ANNEXURE'S

**Annexure- I: PROJECT ENGINEER INSPECTION REPORT
AND RECOMMENDATION FOR PACKAGE-I**

**Annexure- II: KPI REPORTS OF PACKAGE -II AND PROJECT
ENGINEER INSPECTION REPORT AND
RECOMMENDATION**

**Annexure- III: KPI REPORTS OF PACKAGE -III AND PROJECT
ENGINEER INSPECTION REPORT AND
RECOMMENDATION**

Annexure- V: QUALITY CONTROL / QUALITY ASSURANCE

ANNEXURE-I

***PROJECT ENGINEER INSPECTION REPORT AND
RECOMMENDATION FOR PACKAGE-I***

Table of Contents

1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE.....	3
1.1 Inspection Report	3
1.2 Recommendation's-.....	7
2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE	8
2.1 Inspection Report	8
2.2 Recommendation's	13
3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE	14
3.1 Inspection Report	14
3.2 Recommendation's	17

1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE

1.1 Inspection Report

Date of site visit	9 th and 17 th Nov 2022
Site Visitor	1. Mr. Santosh Kumar, PM, GPCU, UPJN(R), Prayagraj 2. Mr. Tauseef Ahmed, PE, GPCU, UPJN(R), Prayagraj 3. Mr. Satwant Singh, APE, GPCU, UPJN(R), Prayagraj 4. Mr. Amit Ranjan, AECOM 5. Mr Gaurav Pandey, AECOM 6. Mr. Sharad, PWPL.
Name of Facility	16 MLD Jhunsi STP & Associated Infrastructure, Prayagraj.

A. FCR Tank-

- RCC work at FCR tank along with Hydrotesting is completed.
- Erection of all the structural steel member must adhere **clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.**

1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

a. Primer

Two coats of primer shall be applied on the steel structures. First coat of lead-free, oil-based, high-quality, corrosive resistant steel primers such as Red Oxide/ Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting commences.

b. Paint

Two coat of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating : 100 µm
Second coating : 100 µm

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

1.21.3 Galvanizing of structural steel

Galvanising of structural member shall conform to IS 4759, 209, 2629, 2633 and 6745.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- "C" profile installation completed for FCR module arrangement.
- "I" nut installation completed for diffuser grid frame.
- Diffuser grid frame installation completed in FCR tank.
- Air diffuser piping work is completed.
- FCR module basket installation work is Completed.
- Installation of FCR module work and plant rack is completed.

B. Staff Quarter –

- RCC work of Staff Quarter is completed.
- Brick work, Plumbing & Lighting work is completed.
- At Staff quarter Plaster work of inside & outside wall is completed & putty work is under progress.
- Painting & Flooring of staff quarter should be done as per approved Drawing.

SCHEDULE OF FINISHING	
EXTERNAL PLASTER	DESCRIPTION
EXTERNAL PLASTER	20 MM THICK SMOOTH FINISHED PLASTER IN TWO LAYER IN C.M 1:4
INTERNAL PLASTER	12 MM THICK IN CM 1:4 FOR SINGLE BRICK THICK WALL 12 MM THICK IN CM 1:3 FOR HALF BRICK THICK WALL
CEILING PLASTER	6 MM THICK CEILING PLASTER IN CM 1:3
SCHEDULE OF FLOORING	
ROOM	DESCRIPTION
LIVING ROOM, BED ROOMS	600 X 600 VITRIFIED TILES FLOORING 100mm HEIGHT VITRIFIED TILES SKIRTING
KITCHEN PLATFORM	CERAMIC TILES (300X300) ANTI SKID TILES JET BLACK GRANITE SLAB
TOILET AND WASH AREA	300X300 ANTI SKID CERAMIC TILES FLOORING AND CERAMIC TILE DADD ON WALL UPTD DOOR HEIGHT
STAIR STEPS	KOTA STONE FLOORING (30MM)
BALCONY	CERAMIC FLOORING
SCHEDULE OF PAINTING	
ROOM	DESCRIPTION
INSIDE	OIL BOUND WASHABLE DISTEMPER
OUTSIDE	ACRYLIC EMULSION PAINT

C. Process Building-

- RCC work is completed. Brick work & plaster work is under progress. Putty work under progress.
- Installation of EOT at Blower room and SDU is completed.
- 400 mm dia DI K9 pipelaying under progress.
- Cable trench work under progress
- Installation of HT, LT panel and DG is completed.

D. Tube Settler-

- Civil work of Tube settler is completed.
- Painting work is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing
- Tube settler media, launder, poppet valve installation and installation of EOT at Tonner room is completed.
- Chlorinator erection work is completed.
- Screw pump installation is not started yet.

E. Security Cabin-

- Concessionaire is required to finish all the Remaining work of security cabin without any further delay.

F. Main Pumping Station-

- RCC work along with hydrotesting is completed.
- Painting work is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing.
- Panel Installation work is under progress.
- Concessionaire is suggested to expedite the E & M work with additional manpower & Resources and complete the work within stipulated time.

G. Shastri bridge SPS-

- 9th lift of wall is completed, and 10th Lift of wall shuttering, and reinforcement is under progress. Work was stopped due to flood. Dewatering work is under progress.

H. Rising Main from Shastri bridge SPS to Jhunsi MPS:

- Total 3156-meter (DI 700 mm Dia) laying is completed out of 3875 m.
- During the visit, the bedding is not found as per specification. It is instructed to concessionaire strictly follow the specification.
- It is suggested to provide hard Barricades (Pipe & Pipe) around excavated trench & GI sheet at the end of daily work around open Trench to avoid any inconvenience to Local Public.

I. Trunk Main & I & D works

- Total 389 m laying of Trunk Main (700 mm Dia) from Ulta Quila-I to Haveliya Nalla is completed.
- Total 535 m laying of Trunk Main (500 mm Dia) from Lakkar Nalla to Haveliya Nalla is completed.
- Total 692 m laying of Trunk Main (300mm Dia) from Gangoli Shivalay to Bhola Mandir is completed.
- Total 155 M laying of dia. 200 mm completed.
- Total 1055 m laying of dia. 800 mm completed.
- Total 52 m laying of outfall completed.
- During the visit, the bedding is not found as per specification. It is instructed to concessionaire strictly follow the specification.
- Execution work of I & D structures are under progress at 9 nalla locations

Sl. No.	I&D Name	Work Status
1	Augharwa Nalla	RCC work is completed and fixing of gates and Screen is not started
2	Bhola Mandir Nalla	RCC work is completed and fixing of gates and Screen is not started
3	Gangoli Shivalla Nalla-I	RCC work is completed and fixing of gates and Screen is not started
4	Gangoli Shivalla Nalla-II	RCC work is completed and fixing of gates and Screen is not started
5	Savitri Nagar Nalla	RCC work is completed and fixing of gates and Screen is not started

6	Dham Nalla	RCC work is completed and fixing of gates and Screen is not started
7	Shastri Bridge Nalla	RCC work is completed and fixing of gates and Screen is not started
8	Triveni Marg Nalla-I	RCC work is completed and fixing of gates and Screen is not started
9	Triveni Marg Nalla-II	RCC work is completed and fixing of gates and Screen is not started
10	Ula Quila Nalla -I	RCC work is completed and fixing of gates and Screen is not started
11	Ula Quila Nalla-II	RCC work is completed and fixing of gates and Screen is not started
12	Havelia Nalla	RCC work is completed and fixing of gates and Screen is not started
13	Lakkar Nala	RCC work is completed and fixing of gates and Screen is not started

J. Applicable Permits:

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Jhansi Facility as no hindrance will be accepted in future due to new applicable permit issue.

K. Other miscellaneous activities-

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- Concessionaire is required to start the construction of Retaining wall & boundary wall at earliest.

1.2 Recommendation's-

- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.
- Concessionaire is suggested to deploy enough manpower during the day and night shifts to expedite the Electrical and mechanical work to avoid further delay where civil construction work is completed.
- It is suggested to Concessionaire fix the Top Level of Manhole at HFL.
- Concessionaire is suggested to start the HT cable laying and Interconnecting pipeline within Sewage treatment plant.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.
- It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing.

2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE

2.1 Inspection Report

Name of Facility	42 MLD Naini – II STP & Associated Infrastructure, Prayagraj.
Date of visit	7 th , 11 th , and 18 th Nov 2022
Site Visitors	1. Mr. Santosh Kumar, PM, GPCU, UPJN(R), Prayagraj 2. Mr. Tauseef Ahmed, PE, GPCU, UPJN(R), Prayagraj 3. Mr. Sudheer Kumar, APE, GPCU, UPJN(R), Prayagraj 4. Mr. Amit Ranjan, AECOM 5. Mr Gaurav Pandey, AECOM 6. Mr Sudhir Singh Tomar, AECOM 7. Mr. Pushpender, PWPL.

A. FCR unit:

- Civil work Along with hydrotesting is completed.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- It is suggested to concessionaire proper repairing & grinding shall be done for outer and inner wall wherever required.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

a. Primer

Two coats of primer shall be applied on the steel structures. First coat of lead-free, oil-based, high-quality, corrosive resistant steel primers such as Red Oxide/ Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting commences.

b. Paint

Two coat of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating : 100 µm

Second coating : 100 µm

- At Tank A, C" profile installation is completed. Diffuser grid frame installation work is completed.
- At Tank B, "C" profile and diffuser grid frame installation is completed in three sections out of nine. Wall Grinding work is under progress for installation of "C" profile.
- Air blower installation work and header pipe erection work completed.
- Installation of Plant rack in FCR tank is completed and remaining under progress.
- Air diffuser piping work is completed.

- DI pipe (lean, average, and peak) laying work is completed from grit chamber to FCR tank
- Grating installation work is under progress on FCR tank.
- FCR module basket installation work is completed.
- Putty work is under progress.

B. Tube-Settler Unit:

- The RCC work of this unit has been completed but its external finishing work, joint filling and painting work is still pending.
- Start the painting work of tank after completion of finishing work. Painting works should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved drawing of Tube Settler tank.
- The 8 nos. out of 8 Chamber is completed.
- Media installation work is completed.
- Launder support installation work is completed in 8 sections out of 8 sections.

C. Process Building unit:

- **Primary Treatment Unit (PTU):**

1. Wall electrification, plumbing and other misc. works are under progress. Putty work is under progress.
 2. Testing of Screen in inlet chamber is completed.
 3. Gate testing is balance with Actuator.
- Installation of Poly Dosing System is completed, and testing is pending.
 - Sludge dewatering until installation work is completed.
 - Individual Flow meter at inlet of Sludge dewatering units is pending.
 - Blower installation and testing is completed.
 - Installation of DG is completed,
 - Panel room finishing work is under progress.
 - Admin room finishing work is under progress.

D. Boundary Wall:

- RCC for boundary wall columns, Brick work, plastering work are in progress,
- 85% RCC & Brick work Completed.
- Work is very slow. It is suggested Concessionaire work should be expedite by increasing manpower.

E. Naini-II MPS and I&D works:

- The finishing work of wet well is pending since long time.
- Fixing and finishing work of tiles at the edge of the slab is not satisfactory. Kindly rectify it.
- Flooring work of pumphouse is not started yet.
- Installed hand rail is not safe. It is required to change immediately to avoid any

accident.

- Finishing work is required after fixing of door, and window.
- Putty work is under progress and landscaping around the MPS is required.
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface otherwise Mile stone certification would not be possible by UPJN and Project Engineer.
- LT panel installation work completed.
- 02 No. mechanical screen installation work completed.
- 01 No. manual screen installation work completed
- Submersible pump Branch pipeline and header pipeline work is completed.
- 05 no. submersible pump installation work completed out of 5.
- All gates installation is completed.
- I&D works Status

Sl. No	I&D Name	Work Status
1	Mawaiya Nalla	Completed
2	Sachha Baba	Work not started
3	Khakhrauni Nalla	Completed
4	Mahewaghat-I Nalla	Completed
5	Mahewaghat -II Nalla	Completed.
6	Mahewaghat-III Nalla	Work under progress

F. Mahewaghat SPS:

- Wet well and Inlet channel is completed.
- For battery & panel room, RCC slab at level 93 is completed and brickwork is under progress.
- Painting work is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing.
- Boundary wall work is under progress.
- It is suggested to concessionaire, gradation of construction material (Aggregate and sand) must be done before RCC work. At the start of concrete pouring, Slump Cone, Cube moulds & admixture measuring jar must be available at site.
- At one side SPS wall was out of plumb, it is suggested to concessionaire kindly take necessary action to rectify.
- E&M erection work almost completed.

G. Mawaiya Nalla SPS:

- RCC work is completed

- Painting work is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing.
- Staff quarter work was under progress.
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface otherwise Milestone certification would not be possible by UPJN and Project Engineer.
- It was observed that steel reinforcement was directly placed on ground surface. steel reinforcement should not be stacked direct on ground, that can be stacked on wooden batten, Steel reinforcement shall ordinarily be stored in such a way as to avoid distortion and to prevent deterioration and corrosion.
- Site instruction register was not available at site, concessionaire is suggested to keep instruction register at site on regular basis.
- Mechanical & manual screen erection work is completed.
- Air valve installation is not started as on date.
- Hydro-Testing of laid pipes has not been started till date.
- The concessionaire is requested to carry-out all pending works and Hydro-Testing earliest.
- 05 no. pump installation completed out of 5.

H. Trunk Sewer pipeline:

- **Rising main:**
 - MPS: 900 mm dia - 120 m laid out of 187
 - Mawaiya SPS: 800 mm dia - 683.50 m Laid out of 700m
 - Mahewaghat SPS : 350 mm dia - 687.00 m laid out of 700m
- **Gravity Main - (Proposed Length/Laid Length)**
 - Mawaiya SPS: 1400 mm dia - 2962.50 m laid out of 3082.50 m
1600 mm dia - 997.50 m laid out of 997.50 m
 - .Mahewaghat SPS:
 - 600 dia - 4077.50 m laid out of 4077.50 m
- Effluent Pipeline: 1600 mm dia. - 685.0 m laid out of 730

I. Staff Quarter:

- The individual building, staff quarter is not completed as on date. Electrical, plumbing & finishing work is balance in staff quarter.
- It is noticed that the work in Staff quarter started in Feb-March'20 and still work is balance, it is showing the progress of work is very poor.
- The concessionaire is requested to increase the manpower and expedite the work to meet the progress & follow all the safety norms at site.

J. Other miscellaneous activities:

- The work of Brick work, Flooring, Plaster and fixing of door & window in

Process Building is very slow.

- Finishing and Grouting work is required in MPS.
- The construction work of flow meter chamber of MPS is very slow and its raft casting is still pending. Rainfall is also started and its work is immediately not taken.
- In MPS, the levelling is also required at the bottom of wet well.
- At tube settler, the hydrotesting in three numbers of compartment is pending since long time and due to delay in hydrotesting, it may also delay in completion of electro-mechanical work.
- The quality of hand railing is not good and any accident may happen in future.
- The painting work of all treatment unit is still pending since long time for which we are continuously requesting for more than two months but this work is still pending.
- Toilets are not operational at site due to unavailability of water and absence of cleaning, which violate the sanitation guidelines and involves health risk for workers. It suggested to concessionaire resolve this issue earliest and make all toilets operational at site.
- There is regular issue in availability of concrete from batching plant.
- Availability of concrete pump is not adequate.
- Concessionaire is required to provide proper hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- Proper Stacking of Steel should be done at site & cement slurry should be sprayed on steel to protect from corrosion due to moisture.
- It is found that the cement stacked and covered, but it is too close to the wall, also proper height to be provided. It is suggested provided to close all the openings of shed to protect it from rainwater and moistures. SRC Cement stack also checked at RMC Plant and same observations provided for compliance.

2.2 Recommendation's

- It suggested to concessionaire, Exposed surfaces of concrete shall be kept continuously in a damp or wet condition by ponding or by covering with a layer of sacking, canvas, hessian or similar materials and kept constantly wet for at least seven days from the date of concrete
- It is suggested to concessionaire, Expedite the work by deploying additional manpower and machinery & pipes should be made available at site.
- It is suggested to concessionaire make alternate batching plant arrangement. So that work will not be delay due to unavailability of concrete.
- It is already suggested to concessionaire; hindrance register must be maintained at all the facilities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- Work quality should be maintained & proper arrangement should be made for curing of structure.
- Copy of all approved design and drawing should be available at site.
- The concessionaire is suggested to implement all ESHS norms at site.
- The concessionaire is requested to follow 'Schedule-10 Part-B' of the concessionaire agreement and IS-456 and other relevant IS codes for all the site execution activities and works as and when required.
- The concessionaire is suggested to take necessary action to incorporate all the observation otherwise timely completion of milestones will not be possible and any delay will be attributed at the concessionaire's end.
- Concessionaire is suggested to check the inlet gate leakage at Naini-II MPS as per IS code.
- Concessionaire is suggested to please provide the support in all gates spindle.
- Concessionaire is suggested to maintain all the necessary safety at the time of electrical and mechanical work as per schedule 8 of Concession agreement.
- Concessionaire is suggested please rectify the cable trench support as per observation in Air blower room.
- Concessionaire please install all the instruments in STP , MPS and SPS like flow meter , differential level transmitter , Inlet and outlet parameters transmitter and PLC configuration with scada.

3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE

3.1 Inspection Report

Date of site visit	5 th , 9 th & 19 th Nov 2022
Site Visitor	1. Mr. Santosh Kumar, PM, GPCU, UPJN(R), Prayagraj 2. Mr. Tauseef Ahmed, PE, GPCU, UPJN(R), Prayagraj 3. Mr Amit RANJAN, AECOM 4. Mr Gaurav Panday, AECOM 5. Mr. Ashish Singhai, PWPL 6. Mr. Rahul Sharma PWPL
Name of Facility	14 MLD Phaphamau STP & Associated Infrastructure

A. FCR Tank-

- FCR Civil Construction work completed. Hydrotesting work also completed.
- It is informed to concessionaire proper finishing must be done at all the grouting points.
- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank.
- Erection of all the structural steel member must adhere clause 1.21.2 a & B of schedule 10 Part-B of Concession Agreement.

1.21.2 Painting on structural steel work

Primer and finish paints shall be compatible with each other to avoid cracking and wrinkling and shall be from the same manufacturer for each painting system.

a. Primer

Two coats of primer shall be applied on the steel structures. First coat of lead-free, oil-based, high-quality, corrosive resistant steel primers such as Red Oxide/ Zinc Chromate as specified shall be applied before any member of steel structure are placed in position or taken out of workshop. Second coat of primer shall be applied after the erection is completed and before painting commences.

b. Paint

Two coat of epoxy paint shall be applied on all structural steel members. Paint delivered to the fabrication shop/site shall be ready mixed, in original sealed containers, as packed by the manufacturer. The application of paint shall be as per manufacturer's instructions. The coating thickness shall consist of the following minimum dry film thickness, or as recommended by the manufacturer, if thicker:

First coating : 100 µm

Second coating : 100 µm

- Concessionaire is required to finalize the framing arrangement of solar system along with base plate & railing at the top of FCR at earliest.

1.21.3 Galvanizing of structural steel

Galvanising of structural member shall conform to IS 4759, 209, 2629, 2633 and 6745.

- Painting work of FCR tank is not started yet. It is suggested to start the painting work at the earliest. Painting should be done as per clause 1.4.1, schedule 10 PART-B of concession agreement & as per approved Drawing of FCR tank
- "C" profile installation completed for FCR module arrangement.
- "I" nut installation completed for diffuser grid frame.

- Diffuser grid frame installation is completed.
- Installation of Plant rack in FCR tank is completed and remaining under progress.
- Air diffuser piping work is completed.
- DI pipe (lean, average, and peak) laying work is under progress from grit chamber to FCR tank
- Grating installation work is under progress on FCR tank.
- FCR module basket installation work is completed.

B. Staff Quarter –

- Staff Quarter structure work is completed. Finishing, electrification and plumbing work is balance.
- It is informed to Concessionaire door & window must be install as per concessionaire agreement & specification.
- Painting & Flooring of staff quarter should be done as per approved Drawing.

SCHEDULE OF FINISHING	
DESCRIPTION	
EXTERNAL PLASTER	20 MM THICK SMOOTH FINISHED PLASTER IN TWO LAYER IN C.M 1:4
INTERNAL PLASTER	12 MM THICK IN CM 1:4 FOR SINGLE BRICK THICK WALL 12 MM THICK IN CM 1:3 FOR HALF BRICK THICK WALL
CEILING PLASTER	6 MM THICK CEILING PLASTER IN CM 1:3
SCHEDULE OF FLOORING	
ROOM	DESCRIPTION
LIVING ROOM, BED ROOMS	600 X 600 VITRIFIED TILES FLOORING 100MM HEIGHT VITRIFIED TILES SKIRTING
KITCHEN PLATFORM	CERAMIC TILES (300X300) ANTI SKID TILES JET BLACK GRANITE SLAB
TOILET AND WASH AREA	300X300 ANTI SKID CERAMIC TILES FLOORING AND CERAMIC TILE DADO ON WALL UPTO DOOR HEIGHT
STAIR STEPS	KOTA STONE FLOORING (30MM)
BALCONY	CERAMIC FLOORING
SCHEDULE OF PAINTING	
ROOM	DESCRIPTION
INSIDE	OIL BOUND WASHABLE DISTEMPER
OUTSIDE	ACRYLIC EMULSION PAINT

C. Process Building-

- RCC work is completed, and Brick work and plaster work is under progress.
- Civil work is completed in grit Mechanism in PTU.
- Gate installation work in Inlet chamber is under progress.
- It is instructed to concessionaire to complete repairing of joints with special materials & grinding of internal & external surface..
- It is suggested to concessionaire, speed up the plaster work of process building as the work progress is very slow.
- DG, LT Panel, HT panel, APFC panel and air blower installation is completed.
- It is informed to concessionaire all site observation given by UPJN & Project engineer must be closed at the earliest.

D. Tube Settler-

- RCC work along with hydrotesting is completed.
- Media and launder Installation work is completed.
- Screw pump and sludge line erection is not started yet.
- Chlorinator installation work is under progress.

E. Security Cabin-

- Execution work of Security Cabin is not started yet.

F. Main Pumping Station-

- RCC work of MPS is completed. Finishing work is under progress.
- Gate installation work is under progress.

- Mechanical and manual screen Inlet and outlet gates installation is Completed.
- Installation of LT Panel, DG and EOT is completed.

G. Basna Nalla SPS-

- It is observed that no significant progress at Basna Nalla SPS . The raft casting of Basna Nala SPS had been completed on December 2022. RCC work of final lift (9th) of Sump Wall had been completed on 03.08.2022. RCC work of slabs at 94m level is completed and shuttering work of slab at 99m level is under progress.
- Work is very slow. It is informed to concessionaire increase manpower and speed up work progress.

H. Trunk Sewer & I & D works

- Total laying of 800 dia. RCC pipe along NH 845 m completed with 11 nos manhole out of 845 m
- Execution work of I & D structures are under progress at 2 nalla locations.

SI No	I&D Name	Work Status
1	Basna Nalla	Work under progress
2	Shantipuram Nalla	Work under progress

I. Applicable Permits:

- Concessionaire is suggested to update The Status of Applicable Permit to UPJN/Project Engineer on Weekly Basis. Also, it is suggested to check, identify & apply for all the applicable permits required for whole Prathama Facility as no hindrance will be accepted in future due to new applicable permit issue.

J. Other miscellaneous activities-

- Concessionaire is suggested to take all the precaution during execution & follow all the standard safety Norms to avoid any causality during work.
- Concessionaire is required to provide proper Hard barricading (Pipe & pipe with G.I sheet) around Deep excavated area to avoid any casualty at site during construction.
- It is suggested to avoid direct placing of steel on ground & also cement slurry should be sprayed on steel to protect from corrosion due to moisture.

3.2 Recommendation's

- It is observed that work progress is very slow which may impact the scheduled-on time completion of this project. Concessionaire is suggested to increase the manpower, material and machinery and expedite the work without any further delay and complete the work within the timelines of Approved Construction Plan.
- Concessionaire is suggested to execute the construction work with proper planning & prior information (or RFI) should be given for all the activities.
- Proper Finishing is required at Joint of RCC Wall /Column by grouting method.
- It is suggested to provide enough manpower & resources to expedite the work.
- resolve all above-mentioned shortcomings so that in future, work can be executed smoothly.
- It is suggested to maintain all the Safety & Quality measures at site & carry out works with good engineering practice.
- Concessionaire should also strictly follow schedule 10 PART-B of concession agreement & relevant IS Standard for all civil execution works.
- Concessionaire is suggested to improve the workmanship quality to achieve the desired outcome.
- Approved Designs/Drawings/document should be kept at site during construction work.
- Concessionaire shall submit the micro level plan day wise for current milestone for better monitoring and project schedule completion controls.

ANNEXURE-II

KPI REPORTS OF PACKAGE -II, PROJECT ENGINEER INSPECTION REPORT AND RECOMMENDATION

Table of Contents

1. NAINI-I STP AND ASSOCIATE INFRASTRUCTURE	2
1.1 KPI Report	2
1.2 Inspection Report	4
1.3 Recommendation's	10
2. RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE.....	11
2.1 KPI Report	11
2.2 Inspection Report	13
2.3 Recommendation's	18



Naini-I STP, 80 MLD STP at Prayagraj

INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 80 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 9.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <30 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <50 mg/l)	Inlet (Design- IIA)	Final (Design <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concentration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-Nov-22	117030	117.03	7.28	7.35	129	23	335	48	303	29	NA	600	0.2	25.4	1400000	Plant availability is 100%
2-Nov-22	112470	112.47	7.31	7.38	135	22	332	40	308	28	NA	700	0.3	25.1	1300000	Plant availability is 100%
3-Nov-22	114810	114.81	7.29	7.33	140	24	340	47	303	31	NA	800	0.2	24.8	1700000	Plant availability is 100%
4-Nov-22	123930	123.93	7.33	7.36	130	25	332	45	298	27	NA	400	0.3	25.0	1400000	Plant availability is 100%
5-Nov-22	115780	115.78	7.28	7.35	135	24	334	44	305	30	NA	500	0.2	24.8	1200000	Plant availability is 100%
6-Nov-22	115510	115.51	7.33	7.36	140	24	338	48	294	28	NA	600	0.3	25.4	1700000	Plant availability is 100%
7-Nov-22	113140	113.14	7.27	7.33	145	23	327	46	292	32	NA	800	0.2	25.2	1300000	Plant availability is 100%
8-Nov-22	113850	113.85	7.29	7.38	135	22	339	42	298	33	NA	400	0.3	24.6	1100000	Plant availability is 100%
9-Nov-22	114810	114.81	7.31	7.33	130	22	324	44	295	31	NA	700	0.2	25.2	1400000	Plant availability is 100%
10-Nov-22	115840	115.84	7.29	7.34	135	24	334	47	288	35	NA	600	0.3	24.6	1700000	Plant availability is 100%
11-Nov-22	114800	114.8	7.26	7.33	125	26	330	40	291	31	NA	700	0.2	24.9	1400000	Plant availability is 100%
12-Nov-22	112200	112.2	7.29	7.38	145	22	335	44	303	32	NA	600	0.3	24.8	1700000	Plant availability is 100%
13-Nov-22	117800	117.8	7.33	7.37	130	21	364	47	307	35	NA	600	0.2	25.3	1700000	Plant availability is 100%
14-Nov-22	117280	117.28	7.33	7.38	125	23	332	45	295	34	NA	700	0.3	24.01	1400000	Plant availability is 100%
15-Nov-22	109590	109.59	7.31	7.36	140	24	330	44	303	31	NA	500	0.2	25.1	1300000	Plant availability is 100%
16-Nov-22	112120	112.12	7.34	7.41	135	21	336	42	298	36	NA	400	0.3	25.18	1200000	Plant availability is 100%
17-Nov-22	112140	112.14	7.29	7.44	130	25	322	49	285	31	NA	600	0.2	24.6	1700000	Plant availability is 100%
18-Nov-22	112300	112.3	7.35	7.38	130	21	325	42	288	30	NA	500	0.3	24.8	1200000	Plant availability is 100%
19-Nov-22	111750	111.75	7.28	7.36	145	23	340	47	303	33	NA	400	0.5	25.2	1400000	Plant availability is 100%
20-Nov-22	116130	116.13	7.31	7.37	130	25	336	48	294	35	NA	700	0.5	24.7	1300000	Plant availability is 100%
21-Nov-22	111110	111.11	7.29	7.39	125	24	328	45	301	30	NA	200	0.5	24.6	1700000	Plant availability is 100%
22-Nov-22	113300	113.3	7.33	7.41	135	23	334	40	306	34	NA	200	0.5	24.6	1400000	Plant availability is 100%
23-Nov-22	114140	114.14	7.31	7.35	130	26	340	47	292	28	NA	500	0.4	24.9	1200000	Plant availability is 100%
24-Nov-22	107540	107.54	7.33	7.38	140	23	330	40	304	33	NA	700	0.5	24.6	1400000	Plant availability is 100%
25-Nov-22	115190	115.19	7.28	7.41	135	20	336	44	298	35	NA	600	0.4	24.5	1700000	Plant availability is 100%
26-Nov-22	109540	109.54	7.32	7.46	145	19	328	40	296	32	NA	700	0.3	25.18	1300000	Plant availability is 100%
27-Nov-22	110290	110.29	7.26	7.38	140	23	340	42	309	34	NA	500	0.3	25.5	1200000	Plant availability is 100%
28-Nov-22	112790	112.79	7.48	7.56	135	23	328	40	298	36	NA	400	0.2	24.68	1100000	Plant availability is 100%
29-Nov-22	116790	116.79	7.28	7.41	140	22	338	47	305	33	NA	200	0.2	24.4	1400000	Plant availability is 100%
30-Nov-22	121080	121.08	7.33	7.49	130	25	340	44	302	30	NA	500	0.3	24.9	1700000	Plant availability is 100%
Average	114168.67	114.14	7.31	7.39	134.80	23.07	334.27	44.27	298.77	31.93	NA	543.33	0.30	24.89	1420000.00	

Source: Logbook of Laboratory at Sewage Treatment Plant

1.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar, PM-I, UPJN. 2. Mr. Rahul Paswan, JE, UPJN. 3. Mr. Sudhir Kumar Tomar, AECOM 4. Mr. Rahul Azaad, PWPL. 5. Mr. Rahul Chaudhary, PWPL. 6. Mr. Prashant, PWPL
Place(s) of Inspection	<ul style="list-style-type: none"> • 80 MLD STP at Naini-i, Prayagraj • 80 MLD MPS at Gaughat, Prayagraj • 35 MLD SPS at Chacharnalla, Prayagraj

Visit was done on 31th Oct 2022, 05th Nov 2022, 14th Nov 2022, 18th Nov 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Naini-I STP	109.59 to 123.93
2	Gaughat MPS	112.00 to 125.74
3	Chacharnalla SPS	36.83 to 50.31

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	22 to 26 mg/l
2	TSS – Effluent	< 50 mg/l	27 to 36 mg/l
3	pH – Effluent	6.5 – 9.0	7.33 to 7.41
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	24.10 to 25.40 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1100000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP maintain by Concession.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Naini I STP	31.34 to 49.91
2	Naini I Associated Infrastructure	68.15 to 75.06

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Composite sample for inlet and outlet of 13th Nov 2022 was checked on 14th Nov 2022 and following results were found:

Outlet:

S. No.	Parameters	Lab Value
1	BOD	130.00 mg/l
2	COD	364.00 mg/l
3	TSS	307.00 mg/l

Inlet:

S. No.	Parameters	Lab Value	Limit
1	BOD	22.00	< 30 mg/l
2	COD	46.80	< 50 mg/l
3	TSS	36.00	< 50 mg/l
4	Fecal coliform (effluent)	600	< 1000 MPN/100ml
5	Sludge Consistency	25.3%	> 20%
6	Fecal coliform (sludge)	17,00,000	< 20,00,000 MPN/gTS

2. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
3. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 29th Sep 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
4. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, data is not available from 10:45 AM on 09th Nov 2022 to 20:45 PM on 17th Nov 2022. Also, sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.

5. Communication of data from PLC system of Chacharnalla SPS has started coming to SCADA system of STP but the same is not started for Gaughat MPS due to problem in router fitted at PLC system of Gaughat MPS, router configuration is completed but data transfer to STP is not started yet. Also, report generation regarding raw sewage pumped, level of sump and running hour of equipment is not started yet.
Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
6. Flowmeters at inlet of STP is working.
7. Outlet flowmeter is not working. This is a long-term pending issue hence Concessionaire to please rectify the problem at the earliest. Also, RCC chamber for the flowmeter is not constructed.
8. In Naini-I STP, main MCC panel doesn't have provision for taking power from secondary sources like DG, Solar power generation system and Biogas power generation system simultaneously. Also, it is observed that Biogas engine is operated in daytime due to which power generated from solar system is wasted during daytime. Therefore, it is suggested to operate Biogas engine in nighttime so that solar power generation system can be operated at full efficiency and full power generated from the same can be used to run equipment.
It is true that Guaranteed Power Consumption of the facility is within limit as per CA but since increase in operation of gas engine will increase the power generation from renewable resources and decrease the power requirement from grid resulting in lowering of electricity bill of the facility which is borne by UPJN.
9. Gas engine is working. Currently, Biogas engine is operated for 9 hours only during the day but as per clause no. 1.1. of Part-G in Schedule-10, the facilities shall run 24 hours every day. Hence, Concessionaire is requested to do the needful as the biogas generated from digesters is wasted by flaring due to improper operation of gas engine.
Also, reply for Concessionaire's letter PWPL/UPJN/PRAYAGRAJ/O&M/352 dated 5th Feb 2022 is given vide our letter no. AIPL/NMCG/PRAYAG/1367 dated 04th March 2022 for which their response is awaited.
10. All three mechanical screens of 60 MLD part are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
11. In mechanical screens of 60 MLD, rectification of problem for misplaced bars was completed but during recent visit it was found that bars have got loose again. Concessionaire is required to rectify the problem and provide a permanent solution.
12. All two mechanical screens of 60 MLD part are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
13. For 60 MLD, all grit removal units are working.
14. For 20 MLD, all grit removal units are working.

15. All Primary Settling Tanks are working. Scum removal is done manually but it is not efficient as good amount of scum can be seen floating on the surface. Since, Scum removing arrangement is installed, modification are required for the same so that scum collection and removal can be done automatically.
16. In all PSTs, it is observed that lumps of sludge are coming to the top in some parts due to which outlet quality of PSTs is deteriorating.
17. Telescopic valves of Primary Settling Tanks are not working.
18. Installation of actuators is pending for drain valves of Primary Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were not matching then the problem must have been resolved during rehab period itself but since the same is not being done, Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.
19. All surface aerators are in working condition. It is recommended to install DO analyzer in this tank also for better monitoring.
20. Aeration tank of 20 MLD is in operation. Air is coming out vigorously from 3-4 points due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Commissioning of DO analyzer is not completed yet.
21. All Aeration blowers are working.
22. All Final Settling Tanks are working.
23. It is suggested to install torque switches in all clarifiers for having better protection against excessive load on scrapper.
24. Installation of actuators is pending for drain valves of Final Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were not matching then the problem must have been resolved during rehab period itself but since the same is not being done, Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.
25. In RSPH unit of 60 MLD, 3 out of 4 pumps are working, two pumps are under maintenance. Hence, no pump is in stand-by. This is a long-term pending issue and hence rectification of the problem must be done at the earliest. Concessionaire has committed to rectify the problem by 2nd week of August 2022 but the same is not completed yet.
26. In RSPH unit of 20 MLD, both Pumps are working.
27. Both chlorinators are in working condition. Both booster pumps are working. One out of two vacuum injectors are not in working condition and hence none is in stand-by.
28. Commissioning of Leak absorption system is completed. Checklist for the same must be prepared and recorded properly every month.
29. Chlorine analyzer at outlet is not working. Concessionaire have told that it is not required as per CA but clause no. 1.2.1 and clause no. 1.3.1 in Part-E of Schedule-10 in CA clearly states that "Online residual chlorine measuring system" is to be installed.
30. Both thickeners are in working condition. Installation of actuators for drain valves is pending. Installation of flowmeter in one out of two lines from blending tank to thickener is pending.
31. All thickened sludge transfer pumps are working.
32. In TEPH, all pumps are OK for operation for Dandi and Naini Area.
33. For TEPH panel, modification of room is in progress for fulfilling the electrical norms due to installation of new double front panel in old room. Concessionaire has committed to rectify the problem by 31st July 2022.

34. Both DGs are in operation. Installation work of chimney for DGs as per CPCB norms is pending.
35. Sludge dewatering unit is in operation. Installation of various instruments like flowmeter (in poly dosing line), pressure gauge, etc., as per approved drawing are pending.
36. All filtrate pumps are working.
37. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
38. There is variation in recorded values of flow from inlet flowmeter at Naini-I STP and outlet flowmeters of Gaughat MPS, please rectify the problem.
39. Both dewatering feed pumps are working.
40. All Digesters are working.
41. Heat exchangers, sludge recirculation pumps for all digesters are working.
42. In compressor room, all six compressors are working.
43. Both Gas holders are working.
44. Gas flare is working.
45. H₂S scrubber unit is working. Analyzers fitted at inlet & outlet unit are working.
46. Installation of service water pumps is pending. It is observed that ground water is being used as service water in whole STP which is a violation of environmental norms. Hence, to stop this installation of service water pumps and laying of required pipeline must be completed at the earliest. Concessionaire has committed to start the work in Aug 2022.
47. Rehabilitation works for storm water pump house are pending. Discussions regarding the feasibility of same has already been done during rehab period and hence the work must be done accordingly.
48. As already decided, repairing/construction of retaining wall is in progress and must be completed at the earliest for neutralizing the effect of floods so that situation which was faced last year due to floods can be avoided. It must be kept in mind that river level in Yamuna and Ganga has started rising.
49. Rehabilitation works for tube well unit are pending.
50. Landscaping work of the plant must be improved.
51. Construction of storm water drains is in progress.
52. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not completed yet, Concessionaire to please do the needful.
53. As already discussed, painting of all units from inside and outside is not completed yet. Concessionaire to please do the needful.
54. CCTV camera at the outlet point of STP is not working.
55. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
56. For Gaughat MPS, following observations were made during visit:
 - a) Replacement of NRV in header line of HNC pumps in Gaughat MPS is required for reducing the effect of water hammering on the pumps. Concessionaire to please do the needful.
 - b) 3 HNC pumps are working. One pump is not working due to problem of capacitor fuse.
 - c) Two submersible pumps are in working condition and one is under maintenance.

- d) One mechanical screens of HNC pumps is working and one is in maintenance. Currently sensor of one screen which provides overload protection is broken, it must be replaced at the earliest as excessive wear and tear can be caused in screen due to overload.
Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
- e) Both mechanical screens for submersible pumps are working.
Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
- f) DG set of 1000 KVA and DG sets of submersible pumps are working. Repairing work of 11 KV DG synchronization panel is pending. Repairing work of 500 KVA/11KV DG set is pending. Concessionaire to please complete all pending works.
- g) It is suggested to install manual screen in receiving chamber of SPS for reducing load on mechanical screens.
- h) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
- i) In PLC panels, indication for ON/OFF of mechanical screens, belt/screw conveyor is not coming.

57. For Chacharnalla SPS, following observations were made during visit:

- a) Currently all VNC pumps are working.
- b) One out of two mechanical screens are working. One mechanical screen and belt conveyor are under maintenance.
- c) Both DG sets are OK for operation.
- d) Old DG set is working.
- e) Installation of pressure transmitter on header line of VNC pumps is pending.
- f) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.
- g) In PLC panels, indication for ON/OFF of mechanical screens, belt conveyor is not coming.

58. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.

- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

1.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



Rajapur STP, 60 MLD STP at Pravagrai INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 60 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	MLD	MLD	Inlet pH (Design- <8)	Final pH (Design- 8.5 to 9.0)	Inlet BOD (Design- <200 mg/l)	Final BOD (Design- <30 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <1000 mg/l)	Final TSS (Design- <50 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concent- ration (=20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-Nov-22	70530	70.53	7.53	7.66	139	16	340	44	329	25	NA	700	0.1	21.17	170000	Plant availability is 100%
2-Nov-22	71940	71.94	7.38	7.7	129	17	335	40	285	26	NA	500	0.1	22.4	140000	Plant availability is 100%
3-Nov-22	72930	72.93	7.45	7.72	140	18	339	44	312	26	NA	400	0.1	21.37	170000	Plant availability is 100%
4-Nov-22	71940	71.94	7.39	7.77	140	18	332	44	291	24	NA	500	0.1	24.28	140000	Plant availability is 100%
5-Nov-22	81060	81.06	7.41	7.75	140	17	328	40	298	26	NA	400	0.1	22.17	130000	Plant availability is 100%
6-Nov-22	70010	70.01	7.38	7.72	140	16	332	36	287	23	NA	500	0.1	21.25	170000	Plant availability is 100%
7-Nov-22	80150	80.15	7.38	7.65	135	17	315	40	297	24	NA	500	0.1	21.25	140000	Plant availability is 100%
8-Nov-22	70010	70.01	7.35	7.61	130	16	339	44	299	25	NA	700	0.1	22.17	170000	Plant availability is 100%
9-Nov-22	80530	80.53	7.41	7.77	125	18	312	44	309	26	NA	500	0.1	24	140000	Plant availability is 100%
10-Nov-22	78930	78.93	7.39	7.72	139	17	339	40	289	25	NA	400	0.1	22.86	130000	Plant availability is 100%
11-Nov-22	70540	70.54	7.43	7.62	150	18	328	44	272	27	NA	700	0.1	21.49	140000	Plant availability is 100%
12-Nov-22	78460	78.46	7.37	7.63	145	16	312	44	295	24	NA	500	0.1	23.08	170000	Plant availability is 100%
13-Nov-22	82760	82.76	7.38	7.69	125	17	304	40	275	26	NA	700	0.1	21.64	170000	Plant availability is 100%
14-Nov-22	77650	77.65	7.42	7.71	130	18	304	44	260	27	NA	400	0.1	23.24	140000	Plant availability is 100%
15-Nov-22	78670	78.67	7.33	7.68	125	18	292	40	266	25	NA	500	0.1	24.4	170000	Plant availability is 100%
16-Nov-22	76430	76.43	7.6	7.65	135	17	329	44	283	27	NA	600	0.1	22.51	130000	Plant availability is 100%
17-Nov-22	81780	81.78	7.32	7.78	140	16	319	36	288	23	NA	700	0.1	24.21	140000	Plant availability is 100%
18-Nov-22	85200	85.2	7.46	7.75	130	17	328	40	295	26	NA	500	0.1	21.25	130000	Plant availability is 100%
19-Nov-22	79130	79.13	7.37	7.79	145	18	330	44	287	24	NA	400	0.1	24.21	170000	Plant availability is 100%
20-Nov-22	80630	80.63	7.43	7.72	130	18	312	40	276	27	NA	400	0.1	21.21	130000	Plant availability is 100%
21-Nov-22	80130	80.13	7.45	7.81	150	18	339	44	293	26	NA	500	0.1	24.51	140000	Plant availability is 100%
22-Nov-22	84130	84.13	7.52	7.78	140	17	328	40	291	23	NA	700	0.1	21.67	170000	Plant availability is 100%
23-Nov-22	85630	85.63	7.32	7.79	130	16	324	36	285	24	NA	600	0.1	23.23	140000	Plant availability is 100%
24-Nov-22	86730	86.73	7.49	7.76	125	17	332	40	292	26	NA	500	0.1	24.15	130000	Plant availability is 100%
25-Nov-22	83730	83.73	7.45	7.69	140	18	312	44	281	25	NA	400	0.1	21.21	170000	Plant availability is 100%
26-Nov-22	81060	81.06	7.38	7.79	145	17	329	40	274	23	NA	700	0.1	21.86	140000	Plant availability is 100%
27-Nov-22	81780	81.78	7.41	7.73	135	19	309	44	283	24	NA	400	0.1	22.51	130000	Plant availability is 100%
28-Nov-22	78130	78.13	7.62	7.85	140	17	339	40	298	26	NA	600	0.1	21.54	140000	Plant availability is 100%
29-Nov-22	80090	80.09	7.54	7.85	130	16	324	44	275	27	NA	500	0.1	24.21	170000	Plant availability is 100%
30-Nov-22	79130	79.13	7.56	7.82	140	17	332	44	282	26	NA	700	0.1	24.49	140000	Plant availability is 100%
Average	79541.34	79.54	7.43	7.74	136.37	17.22	321.47	41.80	282.77	25.27	NA	580.80	0.14	23.49	140000.67	

Source: Logbook of Laboratory at Sewage Treatment Plant

2.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar, PM-I, UPJN. 2. Mr. Manish Srivastava, JE, UPJN 3. Mr. Sudhir Kumar Tomar, AECOM. 4. Mr. Rahul Azaad, PWPL. 5. Mr. Girijesh, PWPL. 6. Mr. Saurabh, PWPL
Place(s) of Inspection	<ul style="list-style-type: none"> • 60 MLD STP at Rajapur, Prayagraj • 25 MLD SPS at Rajapur, Prayagraj • 55 MLD MPS at Mumfodganj Prayagraj

Visit was done on 30th Oct 2022, 3rd Nov 2022, 11th Nov 2022, 19th Nov 2022, and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Rajapur STP	70.52 to 82.76
2	Rajapur SPS	6.31 to 12.94
3	Mumfodganj MPS	61.85 to 72.63

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	16 to 19 mg/l
2	TSS – Effluent	< 30 mg/l	23 to 27 mg/l
3	pH – Effluent	6.5 – 9.0	7.61 to 7.85
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 700 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.17 to 24.40 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1300000 to 1700000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Rajapur STP	16.75 to 28.55
2	Rajapur Associated Infrastructure	52.79 to 59.77

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Composite sample for inlet and outlet of 13th Nov 2022 was checked on 14th Nov 2022 and following results were found:

Outlet:

S. No.	Parameters	Lab Value
1	pH	7.42
2	BOD	130.00 mg/l
3	COD	284.00 mg/l
4	TSS	269.00 mg/l

Inlet:

S. No.	Parameters	Lab Value	Limit
1	pH	7.71	6.5 – 9.0
2	BOD	18.00	< 20 mg/l
3	COD	44.00	< 50 mg/l
4	TSS	27.00	< 30 mg/l
5	Fecal coliform (effluent)	400	< 1000 MPN/100ml
6	Sludge Consistency	23.24%	> 20%
7	Fecal coliform (sludge)	14,00,000	< 20,00,000 MPN/gTS

2. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
3. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 29th Sep 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
4. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, data is not available from 00:15 AM on 02nd Nov 2022 to 16:45 PM on 03rd Nov 2022 and 14:00 PM on 07th Nov 2022 to 11:30 AM on 13th Nov 2022. Also, sudden spikes/drops can be seen in the graphs available at

the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.

5. Communication of data from PLC system of Mumfordganj SPS has started coming to SCADA system of STP but report generation regarding raw sewage pumped, level of sump and running hour of equipment is not started yet. All the data coming from instruments installed in pumping stations must be recorded in report format similar to the way it has been done for STP.

Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.

6. Flowmeters at inlet of STP is working.
7. Flowmeter at outlet is working. Calibration of flowmeter is completed by site team, Concessionaire is required to get the calibration of flowmeter verified by OEM and submit calibration certificates.
8. Both Grit removal units are working.
9. Both Mechanical Fine screens at PTU are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
10. Both UASBs were working satisfactorily. Cleaning of launders and scum from top must be done regularly. Also, several distribution cells were found in choked condition, cleaning for the same must be done on regular basis for avoiding such kind of situations. If it is required to increase the manpower, then same must be done at the earliest.
11. Rectification of problem for leakage from HDP pipes of UASB reactors was in progress. It is observed that problem of leakage from HDP inlet pipes is very frequent. For minimizing this problem, it was suggested to give proper supports under the pipes. Concessionaire to please do the needful.
12. 14 surface aerators were found running, all 15 surface aerators are in working condition. It is recommended to install DO analyzer in this tank also for better monitoring.
13. In meter room, no permanent arrangement is being made for safe approach to the electrical panel at increased height which is very dangerous and violates all safety norms. Concessionaire is required to look into the matter & do the needful at the earliest.
14. Both DG sets are working. It is suggested to increase the height of chimney of DG sets as per CPCB norms.
15. All sludge transfer pumps are in working condition.
16. Sludge dewatering unit is working.
17. For chlorination system, temporary arrangement is provided for using effluent water at the inlet of booster pumps. Concessionaire is suggested to make this arrangement permanent.
18. Chlorine analyzer at outlet of STP is not working. Concessionaire have told that it is not required as per CA but clause no. 1.2.1 and clause no. 1.3.1 in Part-E of Schedule-10 in CA clearly states that "Online residual chlorine measuring system" is to be installed.

19. At flood pumping station, one pump is under maintenance. Problem for the same must be rectified at the earliest.
20. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
21. Calibration of flowmeter in outlet line of effluent pumps is pending. Concessionaire to please do the needful and submit calibration reports.
22. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
23. There is variation in recorded values of flow from inlet flowmeter at Rajapur STP and outlet flowmeter of Mumfordganj SPS, please rectify the problem.
24. There is variation in recorded values of flow from inlet flowmeters at Rajapur STP and outlet flowmeter of Rajapur STP, please rectify the problem.
25. Gas holder and gas flare are not in operation. It is part of STP facility hence must be made operational. Also, amount of Gas generation also indicates the performance level of UASBs. Concessionaire is requested to complete the maintenance works and take both into operation as follow-up for the same is being done since rehab period.
26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
27. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
28. At Rajapur SPS following observations were made:
 - a) Temporary Bund at tapping Point is damaged due to the rain. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis.
 - b) Mechanical coarse Screens at SPS is working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
 - c) Operation of mechanical screen at SPS is not possible from SCADA.
 - d) All submersible pumps are in working condition. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
29. At Mumfodganj MPS following observations were made:
 - a) At tapping point of SPS, manual screen is broken from bottom side, maintenance for the same is required as lot of waste is going inside SPS which can in turn will choke the pumps.
 - b) Civil maintenance is required for the floor below bypass gate at tapping point for stopping the leakage from bypass gate.
 - c) Both Mechanical coarse screens at MPS are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational

for running mechanical screens more efficiently through level difference during peak and lean period.

- d) At Mumfodganj MPS, 4 pumps are OK for operation out of 6 Pumps. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
- e) Dismantling joint must be provided along with flowmeter for ease in maintenance.
- f) NRV must be provided in common header to reduce the effect of water hammering.
- g) Site house Keeping & landscaping must be improved. Concessionaire is suggested to keep the Old material Properly.

30. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement. Concessionaire have told to submit it by 5th July but the same is not done yet.
- c) Testing of TN, NH₄-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of UASBs also for checking the efficiency of UASBs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

ANNEXURE-III

***KPI REPORTS OF PACKAGE -III, PROJECT ENGINEER
INSPECTION REPORT AND RECOMMENDATION***

Table of Contents

1. NUMAYADAH STP AND ASSOCIATE INFRASTRUCTURE.....	2
1.1 KPI Report	2
1.2 Inspection Report	4
1.3 Recommendation's	8
2. SALORI STP AND ASSOCIATE INFRASTRUCTURE.....	9
2.1 KPI Report	9
2.2 Inspection Report	11
2.3 Recommendation's	15
3. KODRA STP AND ASSOCIATE INFRASTRUCTURE	16
3.1 KPI Report	16
3.2 Inspection Report	18
3.3 Recommendation's	21
4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE	22
4.1 KPI Report	22
4.2 Inspection Report	24
4.3 Recommendation's	27



Numayadahi STP, 50 MLD STP at Pravara INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design-50 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	MS	MLD	Inlet pH (Design-6.5 to 8.5)	Flow pH (Design-6.5 to 8.5)	Inlet BOD (Design-<225 mg/l)	Flow BOD (Design-<225 mg/l)	Inlet COD (Design-<400 mg/l)	Flow COD (Design-<400 mg/l)	Inlet TSS (Design-<100 mg/l)	Flow TSS (Design-<100 mg/l)	Inlet (Design-NA)	Flow (Design-<1000 MPN/100 ml)	Flow (Design-0.2 mg/l)	Outlet (Design-0.2 mg/l)	Fecal Coliform (20,00,000 MPN/100 ml)	
1-Nov-22	36460	36.44	7.22	7.62	140	36	324	40	215	23	NA	600	0.3	24.1	1400000	Plant availability is 100%
2-Nov-22	37910	37.91	7.38	7.62	135	47	328	36	253	23	NA	600	0.2	22.54	1300000	Plant availability is 100%
3-Nov-22	37000	37.00	7.39	7.38	145	36	322	40	228	24	NA	600	0.2	22.42	1300000	Plant availability is 100%
4-Nov-22	30760	30.76	7.34	7.28	125	32	328	42	219	19	NA	600	0.2	25.7	1700000	Plant availability is 100%
5-Nov-22	40000	40.00	7.24	7.64	130	38	322	32	228	22	NA	600	0.2	22.68	1400000	Plant availability is 100%
6-Nov-22	32200	32.20	7.39	7.52	140	36	318	44	229	22	NA	600	0.3	22.89	1700000	Plant availability is 100%
7-Nov-22	36900	36.9	7.36	7.48	145	17	308	36	279	21	NA	600	0.2	24.25	1400000	Plant availability is 100%
8-Nov-22	34700	34.72	7.32	7.32	125	35	318	60	225	20	NA	700	0.2	24.22	1700000	Plant availability is 100%
9-Nov-22	30710	30.71	7.19	7.64	140	38	328	32	234	22	NA	600	0.2	22.42	1300000	Dighrasta MPC was shutdown due to damaged of rising man of Numayadahi STP station on 11.11.2022 at 8:00AM to 17.11.2022 at 08:30 PM
10-Nov-22											NA					
11-Nov-22											NA					
12-Nov-22											NA					
13-Nov-22											NA					
14-Nov-22											NA					
15-Nov-22											NA					
16-Nov-22											NA					
17-Nov-22											NA					
18-Nov-22	48230	48.23	7.28	7.80	135	36	324	36	214	23	NA	600	0.2	22.8	1700000	Plant availability is 100%
19-Nov-22	36000	36.0	7.45	7.71	138	23	318	40	225	25	NA	600	0.2	22.63	1300000	Plant availability is 100%
20-Nov-22	35200	35.2	7.38	7.75	140	15	308	35	223	25	NA	700	0.2	23.84	1400000	Plant availability is 100%
21-Nov-22	30000	30.00	7.27	7.62	122	17	322	32	268	23	NA	600	0.2	22.77	1400000	Plant availability is 100%
22-Nov-22	37100	37.10	7.22	7.64	142	35	308	40	282	20	NA	500	0.2	24.09	1700000	Plant availability is 100%
23-Nov-22	38160	38.16	7.2	7.78	146	34	322	36	285	22	NA	600	0.3	24.22	1400000	Plant availability is 100%
24-Nov-22	30700	30.70	7.24	7.39	136	26	312	32	246	19	NA	500	0.2	22.94	1700000	Plant availability is 100%
25-Nov-22	36600	36.60	7.36	7.74	124	34	328	35	289	18	NA	600	0.2	22.54	1300000	Plant availability is 100%
26-Nov-22	32700	32.70	7.39	7.62	128	13	320	60	200	24	NA	500	0.2	23.23	1400000	Plant availability is 100%
27-Nov-22	30000	30.00	7.22	7.7	146	33	328	36	221	20	NA	600	0.2	22.89	1300000	Plant availability is 100%
28-Nov-22	32800	32.80	7.39	7.4	130	13	322	40	236	23	NA	500	0.2	22.38	1700000	Plant availability is 100%
29-Nov-22	32000	32.00	7.17	7.39	142	17	344	36	284	21	NA	600	0.2	22	1400000	Plant availability is 100%
30-Nov-22	40000	40	7.34	7.4	160	30	322	40	239	17	NA	600	0.2	22.14	1400000	Plant availability is 100%
Average	34846.82	34.85	7.25	7.34	138	18	324	38	278	21	NA	582.19	0.3	22.87	1450000.00	

Source: Logbook of Laboratory at Sewage Treatment Plant

1.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar, PM-I, UPJN. 2. Mr. Tauseef Ahmed, AE, UPJN. 3. Mr. Satwant, JE, UPJN. 4. Mr. Sudhir Kumar Tomar, AECOM. 5. Mr. Rahul Kumar Azaad, PWPL. 6. Mr. Vijay Dwivedi, PWPL. 7. Mr. Jitender, PWPL.
Place(s) of Inspection	<ul style="list-style-type: none"> • 50 MLD STP at Numayadahi, Prayagraj • 50 MLD MPS at Ghagharnalla, Prayagraj • 15 MLD SPS at Sasur Kadheri, Prayagraj • 16.5 MLD SPS at Lukarganj, Prayagraj

Visit was done on 29th Oct 2022, 2nd Nov 2022, 8th Nov 2022, 15th Nov 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Numayadahi STP	20.01 to 60.02
2	Ghagharnalla MPS	21.58 to 61.67
3	Sasur Kadheri SPS	12.48 to 27.29
4	Lukerganj SPS	4.42 to 5.55

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	15 to 18 mg/l
2	TSS – Effluent	< 30 mg/l	15 to 24 mg/l
3	pH – Effluent	6.5 – 9.0	7.36 to 7.68
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.41 to 24.63 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000 MPN/gTS

Note: 1) Source for above data is Site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Numayadahi STP	59.00 to 116.44
2	Numayadahi Associated Infrastructure	90.22 to 102.19

Note: 1) Source for above data is Site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
2. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 14th July 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, data is not available from 10:45 AM on 09th Nov 2022 to 20:45 PM on 17th Nov 2022 which is due to shutdown of STP due to maintenance of rising main from Ghagharnalla MPS to Numayadahi STP. Sudden spikes can be seen in the graphs available at the online portal which is fundamentally not correct. Concessionaire is required to rectify this problem.
4. Communication of data from PLC system of Ghagharnalla MPS, Sasur Kadheri SPS and Lukerganj SPS has started coming to SCADA system of STP but report generation regarding raw sewage pumped, level of sump and running hour of equipment is not started yet. All the data coming from instruments installed in pumping stations must be recorded in report format similar to the way it has been done for STP. Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
5. Flowmeter at inlet of STP is working.
6. Flowmeter at outlet of STP is not working.
7. Both grit removal units are in operation.
8. Both Mechanical Screens are working. Differential level sensors are not synchronized with mechanical screens hence screens cannot run in auto mode. Screen electric panel repairing is required.
9. All Biotowers were in operation. Replacement of net is required for all biotowers.

10. Though overhauling of mechanical screens is completed in rehabilitation period but still considerable amount of plastic waste is reaching the biotowers hence the gap must be checked around mechanical screens or otherwise this plastic waste can choke up the media which will ultimately lower the efficiency of Biotowers.
11. All Aeration tanks are working.
12. In aeration tank no. 1 & 2, air is coming out vigorously from 3-4 points due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks must be completed.
13. All Aeration blowers are in working condition & two blowers were found running.
14. DO analyzer at the outlet of Aeration tank no. 2 is not working properly, please check & rectify the problem.
15. Pressure transmitter & temperature transmitter are not installed yet on header line of Aeration blowers.
16. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 6-7 trolleys per day.
17. All Sludge Recirculation Pumps are in working condition.
18. Both Secondary clarifiers were found in operation.
19. Both booster pumps & both chlorinators are in working condition & chlorine dosing was found to be running at 3 to 4 Kg/hr. Residual chlorine was checked & found to be around 0.2 – 0.3 mg/l.
20. Rehabilitation of Leak absorption system is completed. Testing of system for working in auto mode was checked and it was found that air blower & caustic pump start running at 3 ppm, but it must be set around 1 ppm for providing better safety measures. Concessionaire is requested to do the needful.
21. Chlorine analyzer for the effluent is not giving correct values.
22. Minor Seepages from Biotowers & some other units can be seen, and this must be rectified.
23. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire is requested to do the needful.
24. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
25. All CCTV cameras are working. It is suggested to change the position of CCTV camera at outlet so that it can show the free fall area of effluent at CCT.
26. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
27. There is variation in recorded values of flow from inlet flowmeter at Numayadahi STP and outlet flowmeter of Ghagharnalla MPS, please rectify the problem.
28. There is variation in recorded values of flow from inlet flowmeter at Numayadahi STP and outlet flowmeter of Numayadahi STP, please rectify the problem.
29. For Ghagharnalla MPS, following issues are required to be resolved:
 - a) Generally, it was observed that overflow occurs sometimes during peak time due to deposition of sludge in the path of nalla towards tapping point even after running MPS at full capacity. Hence, UPJN is requested to please look into the matter and do the needful.
 - b) Repairing of wall of pump house towards sump is required so that no sewage can go inside the pump house in any situation.
 - c) Currently, all HNC pumps (5 new + 1 old) are in working condition.

- d) Currently, there was minor leakage of sewage from the retaining wall at the tapping point of MPS, this must be rectified as raw sewage is going directly into the river.
- e) Both Mechanical screens are working.
- f) Both DG sets are working.
- g) During the shutdown taken in the month of May-21, NRV was taken out from the main header line for maintenance purpose but it is not reinstalled till date. Concessionaire to please do the needful so that effect of back hammering on the pumps can be reduced.
- h) Painting for all units in the MPS is not started yet. Concessionaire to please do the needful.

30. For Sasur Kadheri SPS, following issues are required to be resolved:

- a) Generally, it was found that raw sewage keeps overflowing from the retaining wall even when the pumping from this SPS is around 25-30 MLD which is around 170 – 200% of the total capacity of SPS i.e., 15 MLD. Due to the amount of overloading on the SPS, overflow of the sewage from retaining wall cannot be stopped. Hence, UPJN is requested to please look into the matter and do the needful.
- b) Currently all submersible pumps in the SPS are OK for operations.
- c) Both Mechanical screens are working.
- d) Both DG sets are OK for operation.
- e) Painting for all units in SPS is in progress.

31. At Lukerganj SPS,

- a) All 6 pumps are OK for operation. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
- b) Calibration for the outlet flowmeter is completed.
- c) One mechanical screen is working and one is in maintenance.
- d) Painting for units is in progress
- e) Both DG sets are working.

32. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control

Board's Website.

- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

1.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



Salori STP, 29 MLD STP at Pravara INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 29 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	ML	MLD	Initial pH (Design- 6.5 to 8.5)	Final pH (Design- 6.5 to 8.5)	Initial BOD (Design- <250 mg/l)	Final BOD (Design- <250 mg/l)	Initial COD (Design- <500 mg/l)	Final COD (Design- <500 mg/l)	Initial TSS (Design- <500 mg/l)	Final TSS (Design- <250 mg/l)	Initial (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- <2 mg/l)	Outlet Concentration (>25%)	Fecal Coliforms (20.00.500 MPN/100 ml)	
1-Nov-22	36120	36.12	7.11	7.21	119	25	116	40	111	18	NA	600	0.3	34	110000	Plant availability is 100%
2-Nov-22	34790	34.79	7.1	7.25	102	24	128	36	109	25	NA	600	0.2	25.2	110000	Plant availability is 100%
3-Nov-22	35440	35.44	7.3	7.59	116	24	146	40	111	17	NA	100	0.3	24.4	140000	Plant availability is 100%
4-Nov-22	34870	34.87	7.27	7.48	153	26	252	44	127	50	NA	400	0.3	25.2	170000	Plant availability is 100%
5-Nov-22	34230	34.23	7.41	7.49	107	25	105	40	123	36	NA	600	0.2	31.4	120000	Plant availability is 100%
6-Nov-22	36120	36.12	7.26	7.42	100	23	140	44	100	19	NA	600	0.2	24.6	140000	Plant availability is 100%
7-Nov-22	36470	36.47	7.18	7.45	109	21	116	40	111	27	NA	300	0.3	25.2	110000	Plant availability is 100%
8-Nov-22	35120	35.12	7.38	7.46	100	21	252	48	121	19	NA	500	0.2	11.9	140000	Plant availability is 100%
9-Nov-22	35120	35.12	7.32	7.45	109	24	146	44	108	26	NA	600	0.3	25.3	170000	Plant availability is 100%
10-Nov-22	37620	37.62	7.37	7.46	160	31	140	40	118	16	NA	500	0.2	24.3	110000	Plant availability is 100%
11-Nov-22	3406	34.06	7.21	7.46	151	21	144	36	117	27	NA	400	0.3	25.1	120000	Plant availability is 100%
12-Nov-22	34130	34.13	7.33	7.57	101	21	140	40	121	28	NA	100	0.3	24.4	140000	Plant availability is 100%
13-Nov-22	35220	35.22	7.31	7.46	120	31	166	44	100	25	NA	300	0.2	24.6	110000	Plant availability is 100%
14-Nov-22	34560	34.56	7.36	7.61	105	24	144	40	111	16	NA	400	0.3	24.6	110000	Plant availability is 100%
15-Nov-22	35060	35.06	7.38	7.52	111	16	151	36	108	30	NA	600	0.3	24.3	110000	Plant availability is 100%
16-Nov-22	31110	31.11	7.22	7.48	100	25	140	44	102	11	NA	600	0.3	25.3	140000	Plant availability is 100%
17-Nov-22	33440	33.44	7.28	7.46	111	24	146	40	117	30	NA	400	0.2	24.6	110000	Plant availability is 100%
18-Nov-22	33120	33.12	7.35	7.51	155	25	144	36	112	20	NA	600	0.2	24.4	110000	Plant availability is 100%
19-Nov-22	34420	34.42	7.31	7.52	160	34	152	40	122	17	NA	300	0.3	23.6	140000	Plant availability is 100%
20-Nov-22	31120	31.12	7.27	7.41	100	25	144	36	102	27	NA	100	0.2	23.1	110000	Plant availability is 100%
21-Nov-22	31280	31.28	7.3	7.42	115	23	148	44	112	29	NA	600	0.3	25.2	120000	Plant availability is 100%
22-Nov-22	31410	31.41	7.37	7.48	100	24	140	40	106	11	NA	600	0.2	24.6	170000	Plant availability is 100%
23-Nov-22	36250	36.25	7.42	7.59	109	25	160	44	106	17	NA	700	0.3	25.5	110000	Plant availability is 100%
24-Nov-22	32410	32.41	7.33	7.4	160	32	150	36	118	30	NA	400	0.3	21.7	120000	Plant availability is 100%
25-Nov-22	31000	31.00	7.39	7.37	101	24	164	40	112	17	NA	500	0.2	24.2	140000	Plant availability is 100%
26-Nov-22	34060	34.06	7.21	7.39	100	26	108	48	140	41	NA	300	0.2	24	210000	Plant availability is 100%
27-Nov-22	34080	34.08	7.39	7.42	100	25	156	44	118	16	NA	600	0.5	24.1	110000	Plant availability is 100%
28-Nov-22	21500	21.50	7.3	7.51	115	21	152	36	104	19	NA	400	0.3	21.7	110000	Plant availability is 100%
29-Nov-22	37020	37.02	7.41	7.5	111	25	176	40	107	18	NA	600	0.2	21.4	140000	Plant availability is 100%
30-Nov-22	31070	31.07	7.38	7.53	100	24	140	36	100	27	NA	300	0.3	23.9	110000	Plant availability is 100%
Average	30881.53	30.88	7.38	7.48	107.80	24.77	148.80	40.53	115.58	25.82	NA	508.08	0.26	24.52	134133.33	

Source: Logbook of Laboratory at Sewage Treatment Plant

2.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar, PM-I, UPJN. 2. Mr. Tauseef, AE, UPJN. 3. Ms. Shilpa, JE, UPJN. 4. Mr. Sudhir Kumar Tomar, AECOM. 5. Mr. Rahul Azaad, PWPL. 6. Mr. Rahul Kumar Azaad, PWPL. 7. Mr. Vaibhav, PWPL
Place(s) of Inspection	<ul style="list-style-type: none"> • 29 MLD STP at Salori, Prayagraj. • 29 MLD MPS at Salori, Prayagraj.

Visit was done on 27th Oct 2022, 3th Nov 2022, 9th Nov 2022, 16th Nov 2022 and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Salori STP	33.35 to 37.42
2	Salori MPS	33.35 to 37.42

Note: 1) Source for above data is site record for flow of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 30 mg/l	21 to 26 mg/l
2	TSS – Effluent	< 50 mg/l	25 to 31 mg/l
3	pH – Effluent	6.5 – 9.0	7.22 to 7.59
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	22.90 to 25.50 %
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1100000 to 1700000 MPN/gTS

Note: 1) Source for above data is site record for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Salori STP	94.01 to 118.18
2	Salori Associated Infrastructure	49.38 to 52.08

Note: 1) Source for above data is site record for Power Consumption of STP.

- **Status of various units & records at site:**

1. Composite sample for inlet and outlet of 13th Nov 2022 was checked and following results were found:

Outlet:

S. No.	Parameters	Lab Value
1	BOD	120.00 mg/l
2	COD	368.00 mg/l
3	TSS	310.00 mg/l

Inlet:

S. No.	Parameters	Lab Value	Limit
1	BOD	31.00	< 30 mg/l
2	COD	44.00	< 50 mg/l
3	TSS	25.00	< 50 mg/l
4	Fecal coliform (effluent)	600	< 1000 MPN/100ml
5	Sludge Consistency	24.6%	> 20%
6	Fecal coliform (sludge)	17,00,000	< 20,00,000 MPN/gTS

2. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
3. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 30th Sep 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
4. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph of Nov-22 available at the online portal, it is found that graph is breaking at several points during the month which may be due to breakage in transmission of data from online analyzers to CPCP servers or some other problem. Also, sudden spikes/drops can be seen in the graphs available at the online portal which is

fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.

5. Chlorine analyzer at outlet is removed, Concessionaire is required to install the same per CA but clause no. 1.2.1 and clause no. 1.3.1 in Part-E of Schedule-10 in CA which clearly states that "Online residual chlorine measuring system" is to be installed.
6. Generally, it is found that raw sewage keeps overflowing from the retaining wall at the tapping point of Amitabh Bachchan culvert even when the pumping from this SPS is around 32 - 35 MLD which is around 110 – 120 % of the total capacity of SPS i.e., 29 MLD. Due to the amount of overloading on the SPS and STP and to maintain the quality of effluent as per conditions given in CA, overflow of the sewage from retaining wall cannot be stopped. Hence, UPJN is requested to please look into the matter and do the needful.
7. Flowmeter at inlet of STP is working.
8. Flowmeter at outlet of STP is working but it is not showing correct readings as compared to that of inlet flowmeter.
9. All Grit Removal Units are working.
10. Both Mechanical Screens are working but mechanical screen no.2 is not lifting screenings efficiently. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period. Concessionaire is required to rectify the problem.
11. Both FAB units are working.
12. DO analyzers for both FAB units are not working, please rectify the problem.
13. All Aeration blowers are working.
14. Both clarisettlers are working. In Clarisettler no. 1, levelling of outlet launders must be checked as supernatant is not coming equally in all outlet launders & this can affect the quality of effluent. Concessionaire to please look into the matter & rectify the problem at the earliest.
15. In clarisettlers it is observed that when agitators are operated, sludge starts coming to the top due to which quality deteriorates. Hence, it is suggested to do necessary modifications in agitators so that the problem can be rectified.
16. Quality of effluent is satisfactory.
17. For Sludge dewatering unit, installation of instruments (flowmeter for poly dosing line, etc.) is pending, Concessionaire to please do the needful.
18. Both Sludge transfer pumps for Clarisettler are working.
19. Both Filtrate pumps are working.
20. Both chlorinators and chlorine booster pumps are working.
21. Leak absorption system was checked in auto mode, but it was not working. Concessionaire is required to rectify the problem. Also, as instructed earlier also, checklist for the same must be prepared and recorded properly every month.
22. Thickener unit is working.
23. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
24. At Salori MPS, 5 pumps are OK for operation out of 6. Since the programming for running pumps in auto mode is completed, it is suggested to operate them in auto mode for optimum performance.
25. At Salori MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
26. At Salori MPS, one coarse screen is working, and one coarse screen is in maintenance before sump due to which lot of waste is passing and pumps are getting choked and lot

of wear and tear is happening in the pumps. Hence, UPJN is requested to instruct M/s Passavant to rectify the problem.

27. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
28. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This must be implemented from day 1 of O&M period but the same is not completed till date, Concessionaire to please do the needful.
29. Installation & commissioning of Public Address System is not completed yet.
30. Installation of FeCl₃ dosing system is completed but it is not made operational yet. Concessionaire to please complete the work at the earliest so that the quality of effluent can be improved further.
31. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
32. There is variation in recorded values of flow from inlet flowmeter at Salori STP and outlet flowmeter of Salori STP, please rectify the problem.
33. Housekeeping in dewatering area must be improved, lot of sludge can be seen scattered in this area.
34. All CCTV cameras are working
35. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
 - k) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
 - l) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - m) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
 - n) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - o) Quarterly report as per Part-G in Schedule-10 of CA.
 - p) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - q) Procedure for recording & disposal of complaints.
 - r) Safety & Health Records. Incident reports must also be submitted along with action plan.
 - s) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
 - t) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



Kodra STP, 25 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 25 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	ML	MLD	Inlet pH (Design- 6.5 to 8.5)	Final pH (Design- 6.5 to 8.5)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <1000 mg/l)	Final COD (Design- <100 mg/l)	Inlet TSS (Design- <100 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0-2 mg/l)	Outlet Concentration (mg/l)	Fecal Coliform (MPN/100 ml)	
1-Nov-22	25450	15.46	7.26	7.11	130	14	534	40	287	23	NA	600	0.3	23.64	1300000	Plant availability is 100%
2-Nov-22	25300	15.38	7.25	7.29	155	25	513	44	293	23	NA	600	0.3	23.67	1700000	Plant availability is 100%
3-Nov-22	25000	15.03	7.27	7.35	140	18	590	32	300	23	NA	700	0.3	23.3	1400000	Plant availability is 100%
4-Nov-22	25070	15.07	7.33	7.38	130	15	598	40	323	23	NA	550	0.3	23.12	1300000	Plant availability is 100%
5-Nov-22	24500	14.50	7.25	7.30	135	14	500	30	284	22	NA	600	0.3	23.30	1400000	Plant availability is 100%
6-Nov-22	25320	15.32	7.18	7.32	140	15	512	44	278	23	NA	600	0.3	23.46	1700000	Plant availability is 100%
7-Nov-22	25470	15.47	7.31	7.46	145	14	504	40	291	23	NA	600	0.3	23.74	1400000	Plant availability is 100%
8-Nov-22	21500	21.50	7.25	7.41	135	16	515	30	285	22	NA	550	0.3	23.52	1700000	Plant availability is 100%
9-Nov-22	21120	21.12	7.22	7.54	140	14	514	44	300	24	NA	500	0.3	24.43	1300000	Plant availability is 100%
10-Nov-22	19000	19.00	7.34	7.44	130	15	511	44	275	23	NA	700	0.4	24.12	1400000	Plant availability is 100%
11-Nov-22	18720	18.72	7.44	7.34	135	13	520	34	244	23	NA	600	0.4	23.34	1700000	Plant availability is 100%
12-Nov-22	19100	19.1	7.31	7.49	140	15	508	44	283	23	NA	600	0.3	23.94	1300000	Plant availability is 100%
13-Nov-22	19000	19.01	7.35	7.42	140	17	519	40	268	23	NA	500	0.3	24.21	1400000	Plant availability is 100%
14-Nov-22	18070	18.07	7.41	7.53	135	16	504	30	273	23	NA	700	0.4	23.64	1700000	Plant availability is 100%
15-Nov-22	20140	20.14	7.25	7.34	130	14	554	30	293	23	NA	600	0.3	24.08	1400000	Plant availability is 100%
16-Nov-22	19400	19.40	7.33	7.39	130	15	272	40	241	23	NA	600	0.4	23.89	1300000	Plant availability is 100%
17-Nov-22	18320	18.32	7.33	7.40	130	17	290	40	272	23	NA	700	0.3	23.32	1400000	Plant availability is 100%
18-Nov-22	21700	21.70	7.30	7.25	125	14	298	44	350	25	NA	550	0.4	23.40	1700000	Plant availability is 100%
19-Nov-22	23520	23.52	7.14	7.29	140	18	503	40	355	23	NA	600	0.3	24.21	1400000	Plant availability is 100%
20-Nov-22	24070	24.07	7.31	7.43	130	18	288	40	281	18	NA	500	0.4	23.84	1300000	Plant availability is 100%
21-Nov-22	16820	16.82	7.23	7.38	135	14	600	30	275	17	NA	600	0.3	24.13	1700000	Plant availability is 100%
22-Nov-22	27400	27.4	7.29	7.47	145	17	284	40	292	18	NA	600	0.4	23.35	1400000	Plant availability is 100%
23-Nov-22	27520	27.52	7.26	7.21	140	15	530	30	300	23	NA	700	0.5	24.31	1300000	Plant availability is 100%
24-Nov-22	27130	27.13	7.32	7.30	135	18	512	40	284	18	NA	500	0.4	23.34	1400000	Plant availability is 100%
25-Nov-22	26820	26.82	7.15	7.28	130	12	514	34	294	20	NA	500	0.3	24.03	1700000	Plant availability is 100%
26-Nov-22	25230	25.23	7.37	7.45	140	14	308	40	301	23	NA	600	0.4	23.30	1400000	Plant availability is 100%
27-Nov-22	25030	25.03	7.24	7.30	145	15	524	44	264	23	NA	700	0.5	24.18	1300000	Plant availability is 100%
28-Nov-22	24000	24.00	7.29	7.34	135	14	515	40	270	21	NA	500	0.4	23.64	1700000	Plant availability is 100%
29-Nov-22	24000	24.00	7.28	7.31	140	11	504	34	284	23	NA	600	0.5	23.42	1400000	Plant availability is 100%
30-Nov-22	24410	24.41	7.13	7.4	130	10	511	32	272	20	NA	600	0.4	24.09	1700000	Plant availability is 100%
Average	22082.67	24.06	7.27	7.40	138.39	14.27	354.40	39.47	292.27	21.19	NA	513.11	0.34	23.85	1473888.39	

Source: Logbook of Laboratory at Sewage Treatment Plant

3.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar PM-I, UPJN. 2. Mr. Tauseef Ahamed, AE, UPJN. 3. Mr. Narendra, JE, UPJN. 4. Mr. Sudhir Kumar Tomar, AECOM. 5. Mr. Rahul Azaad, PWPL. 6. Mr. Rajan, PWPL.
Place(s) of Inspection	<ul style="list-style-type: none"> • 25 MLD STP at Kodra, Prayagraj • 25 MLD MPS at Kodra, Prayagraj

Visit was done on 28th Oct 2022, 5th Nov 2022, 9th Oct 2022 16th Oct 2022, and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Kodra STP	18.67 to 25.92
2	Kodra MPS	18.67 to 25.92

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	13 to 16 mg/l
2	TSS – Effluent	< 30 mg/l	19 to 25 mg/l
3	pH – Effluent	6.5 – 9.0	7.28 to 7.56
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	400 to 800 MPN/100 ml
5	Consistency – Sludge	> 20 %	23.46 to 24.43%
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000 MPN/gTS

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Kodra STP	87.35 to 106.59
2	Kodra Associated Infrastructure	95.54 to 105.18

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Composite sample for inlet and outlet of 15th Nov 2022 was checked and following results were found:

Outlet:

S. No.	Parameters	Lab Value
1	BOD	120.00 mg/l
2	COD	256.00 mg/l
3	TSS	253.00 mg/l

Inlet:

S. No.	Parameters	Lab Value	Limit
1	BOD	14.50	< 20 mg/l
2	COD	36.00	< 50 mg/l
3	TSS	20.50	< 30 mg/l
4	Fecal coliform (effluent)	800	< 1000 MPN/100ml
5	Sludge Consistency	24.08%	> 20%
6	Fecal coliform (sludge)	14,00,000	< 20,00,000 MPN/gTS

2. Due to flood, retaining wall at tapping point of Kodra MPS is damaged. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis.
3. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
4. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 03rd Sep 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
5. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph of Nov-22 available at the online portal, it is found that sudden spikes/drops can be seen in the graphs available at the online portal which is

fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.

6. Flowmeter at inlet of STP is working.
7. Flowmeter at outlet of STP is working but it is not showing correct readings as compared to that of inlet flowmeter.
8. One grit removal unit is working. One grit removal unit is under maintenance since last 15 day.
9. Both Mechanical Fine Screens at PTU are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
10. All Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
11. All Aeration tanks are working.
12. In aeration tank no. 1 & 2, air is coming out vigorously from 1-2 points due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks is required at the earliest.
13. Both DO Analyzer are not working at aeration tank.
14. All Aeration blowers are working.
15. All Centrifuges are in working condition.
16. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
17. All Sludge Recirculation Pumps are working.
18. Both Centrifuge Feed Pumps are working.
19. Both Secondary Clarifiers are working.
20. Thickener unit is working.
21. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be around 0.2 to 0.3 mg/l.
22. Chlorine analyzer for the effluent is not giving correct values.
23. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
24. In SCADA system, flow variation can be seen in recorded values of daily and monthly flow as per site records. Also, there is variation in between flow recorded in SCADA reports and flow recorded in logbooks. This problem must be rectified.
25. There is variation in recorded values of flow from inlet flowmeter at Kodra STP and outlet flowmeter of Kodra STP, please rectify the problem.
26. One Mechanical coarse Screens at MPS is working. One Mechanical coarse Screens is under maintenance Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
27. At Kodra MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that they can start & stop on the basis of level in the sump.
28. At Kodra MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
29. Landscaping of site must be improved; it needs to be made better.
30. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.

31. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
32. Installation of Public Address System is done but its commissioning is not completed yet.
33. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
34. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
 - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
 - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
 - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - e) Quarterly report as per Part-G in Schedule-10 of CA.
 - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - g) Procedure for recording & disposal of complaints.
 - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
 - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
 - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

3.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.



Ponghat STP, 10 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



Date	Daily Feed Quantity MLD (Design- 10 MLD)		pH		BOD (mg/l)		COD (mg/l)		TSS (mg/l)		FECAL COLIFORM		FRC	DEWATERED SLUDGE		REMARKS
	M3	MLD	Inlet pH (Design- <9)	Final pH (Design- 6.5 to 8.0)	Inlet BOD (Design- <250 mg/l)	Final BOD (Design- <20 mg/l)	Inlet COD (Design- <500 mg/l)	Final COD (Design- <50 mg/l)	Inlet TSS (Design- <500 mg/l)	Final TSS (Design- <30 mg/l)	Inlet (Design- NA)	Final (Design- <1000 MPN/100 ml)	Final (Design- 0.2 mg/l)	Outlet Concent- ration (>20%)	Fecal Coliform (20,00,000 MPN/gTS)	
1-Nov-22	12300	12.3	7.31	7.45	136	16	312	44	258	21	NA	800	0.3	22.96	1700000	Plant availability is 100%
2-Nov-22	12530	12.53	7.26	7.37	133	15	304	40	279	24	NA	600	0.2	23.39	1400000	Plant availability is 100%
3-Nov-22	12970	12.97	7.21	7.32	140	17	316	44	284	22	NA	700	0.3	23.54	1300000	Plant availability is 100%
4-Nov-22	13040	13.04	7.68	7.55	145	16	328	40	235	23	NA	600	0.2	22.87	1400000	Plant availability is 100%
5-Nov-22	13300	13.3	7.49	7.58	135	17	312	44	259	22	NA	800	0.3	23.27	1700000	Plant availability is 100%
6-Nov-22	13090	13.09	7.45	7.61	130	15	320	48	265	24	NA	700	0.2	23.68	1400000	Plant availability is 100%
7-Nov-22	13420	13.42	7.36	7.54	140	16	316	44	262	23	NA	500	0.3	22.39	1300000	Plant availability is 100%
8-Nov-22	12810	12.81	7.28	7.45	145	14	312	36	306	21	NA	800	0.2	25.03	1400000	Plant availability is 100%
9-Nov-22	13900	13.9	7.34	7.59	135	17	308	40	285	24	NA	700	0.3	24.67	1700000	Plant availability is 100%
10-Nov-22	13310	13.31	7.46	7.55	140	16	320	44	294	22	NA	600	0.3	23.94	1400000	Plant availability is 100%
11-Nov-22	12780	12.78	7.53	7.63	130	14	312	40	276	20	NA	800	0.4	23.36	1700000	Plant availability is 100%
12-Nov-22	11640	11.64	7.37	7.58	135	16	304	44	281	22	NA	600	0.3	23.74	1200000	Plant availability is 100%
13-Nov-22	13150	13.15	7.28	7.45	145	14	316	36	264	19	NA	700	0.2	23.52	1400000	Plant availability is 100%
14-Nov-22	12530	12.53	7.41	7.53	135	16	308	44	286	21	NA	500	0.3	23.27	1300000	Plant availability is 100%
15-Nov-22	11860	11.86	6.95	7.4	210	14	288	44	262	19	NA	600	0.4	24.19	1400000	Plant availability is 100%
16-Nov-22	11380	11.38	7.16	7.31	145	16	296	40	278	23	NA	800	0.3	23.51	1700000	Plant availability is 100%
17-Nov-22	12210	12.21	7.39	7.44	140	17	284	40	271	23	NA	700	0.4	22.86	1300000	Plant availability is 100%
18-Nov-22	12790	12.79	7.24	7.37	135	15	292	44	284	21	NA	500	0.3	23.16	1400000	Plant availability is 100%
19-Nov-22	12280	12.28	7.31	7.46	145	16	312	40	294	23	NA	800	0.2	23.49	1700000	Plant availability is 100%
20-Nov-22	13020	13.02	7.13	7.38	140	14	320	44	275	22	NA	600	0.3	23.75	1200000	Plant availability is 100%
21-Nov-22	11190	11.19	7.24	7.32	130	16	304	48	268	23	NA	700	0.4	24.17	1400000	Plant availability is 100%
22-Nov-22	12240	12.24	7.18	7.43	135	15	296	40	274	21	NA	500	0.3	23.41	1700000	Plant availability is 100%
23-Nov-22	11660	11.66	7.27	7.35	145	16	288	32	346	26	NA	800	0.4	23.67	1400000	Plant availability is 100%
24-Nov-22	12310	12.31	7.21	7.48	135	15	316	40	307	25	NA	600	0.3	24.08	1300000	Plant availability is 100%
25-Nov-22	12700	12.7	7.32	7.44	130	14	304	44	289	23	NA	700	0.4	23.67	1700000	Plant availability is 100%
26-Nov-22	13320	13.32	7.27	7.35	140	14	324	40	301	21	NA	500	0.3	23.37	1400000	Plant availability is 100%
27-Nov-22	13940	13.94	7.21	7.41	130	16	312	44	294	24	NA	400	0.4	23.58	1300000	Plant availability is 100%
28-Nov-22	13400	13.4	7.31	7.38	147	17	300	40	285	22	NA	600	0.3	24.01	1200000	Plant availability is 100%
29-Nov-22	13950	13.95	7.18	7.46	135	16	312	36	278	21	NA	600	0.4	24.32	1400000	Plant availability is 100%
30-Nov-22	13790	13.79	7.24	7.53	140	14	304	40	290	23	NA	700	0.3	23.75	1700000	Plant availability is 100%
Average	12827.67	12.79	7.30	7.46	140.20	15.47	308.00	41.47	281.60	22.27	NA	650.00	0.31	23.62	1450000.00	

Source: Logbook of Laboratory at Sewage Treatment Plant

4.2 Inspection Report

Month of Site Inspection	November 2022
Site Inspectors	<ol style="list-style-type: none"> 1. Mr. Santosh Kumar PM-I, UPJN. 2. Mr. Tauseef Ahamed, AE UPJN. 3. Mr. Narendra, JE UPJN. 4. Mr. Sudhir Kumar Tomar, AECOM. 5. Mr. Rahul Azaad, PWPL. 6. Mr. Anjani, PWPL.
Place(s) of Inspection	<ul style="list-style-type: none"> • 10 MLD STP at Ponghat, Prayagraj • 10 MLD MPS at Ponghat, Prayagraj

Visit was done on 28th Oct 2022, 5th Nov 2022, 9th Nov 2022 16th Nov 2022, and following observations were made:

- **Status of Availability:**

S. No.	Facility Name	Actual Flow Pumped /Received at Facility (MLD)
1	Ponghat STP	11.64 to 13.90
2	Ponghat MPS	11.64 to 13.90

Note: 1) Source for above data is Register for flow record of STP & MPS.

- **Status of KPIs:**

S. No.	Parameter Name	Design Value	Parameter Value
1	BOD – Effluent	< 20 mg/l	14 to 17
2	TSS – Effluent	< 30 mg/l	19 to 24
3	pH – Effluent	6.5 – 9.0	7.31 to 7.63
4	Fecal coliform – Effluent	<= 1000 MPN/100 ml	500 to 800
5	Consistency – Sludge	> 20 %	22.39 to 25.03
6	Fecal Coliform – Sludge	< 20,00,000 MPN/gTS	1200000 to 1700000

Note: 1) Source for above data is Register for Laboratory of STP.

- **Status of Energy Consumption:**

S. No.	Facility Name	Actual Energy Consumption (KWH/MLD)
1	Ponght STP	130.05 to 174.40
2	Ponght Associated Infrastructure	83.27 to 86.06

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- **Status of various units & records at site:**

1. Composite sample for inlet and outlet of 15th Nov 2022 was checked and following results were found:

Outlet:

S. No.	Parameters	Lab Value
1	BOD	210.00 mg/l
2	COD	288.00 mg/l
3	TSS	262.00 mg/l

Inlet:

S. No.	Parameters	Lab Value	Limit
1	BOD	14.50	< 20 mg/l
2	COD	44.00	< 50 mg/l
3	TSS	21.00	< 30 mg/l
4	Fecal coliform (effluent)	600	< 1000 MPN/100ml
5	Sludge Consistency	24.19%	> 20%
6	Fecal coliform (sludge)	14,00,000	< 20,00,000 MPN/gTS

2. Online analyzer at inlet is working but it is not showing correct values of parameters as compared to lab reports. As per current situation, inlet analyzer requires calibration every day for showing correct values of inlet parameters which is not a correct working condition. Also, KPI reports of this Multiparameter analyzer generated through SCADA system were studied and it was found that variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board.
3. Online analyzer at outlet is working. Validation of Calibration was done in presence of representatives of Aaxis Nano Technologies (OEM of Multiparameter analyzer) along with UPJN officials with the help of stock solutions of pH, COD, TSS on 02nd Sep 2022. Since then, reports generated through SCADA system were studied and it was found that still variation can be seen in between recorded values of KPIs in laboratory and recorded values of KPIs in reports generated by multiparameter analyzers through SCADA system which is more than prescribed limit given in 'Guidelines for Online Continuous Effluent Monitoring Systems (OCEMS)' by Central Pollution Control Board. Also, it is observed that sudden spikes can be seen in the values of parameters given in the report which is fundamentally not correct. Concessionaire is required to rectify the discrepancies as mentioned above and check the working/calibration of Multiparameter Analyzers and get it verified by UPJN/Project Engineer at the earliest.
4. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph of Nov-22 available at the online portal, it is found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
5. Flowmeter at inlet of STP is working.

6. Flowmeter at outlet of STP is working but it is not showing correct readings as compared to that of inlet flowmeter.
7. Both Mechanical fine screens at PTU are working. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
8. Both Grit Removal Units are working.
9. Both Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
10. All Aeration tanks are working. In Aeration tank no. 2, air is coming out vigorously from 1 point due to which air distribution is not proper in the tank which could affect the quality of treatment in aeration tanks. Maintenance for these tanks must be completed.
11. In Aeration tanks, the appearance of sewage is blackish in color which must be brownish in appearance in ideal conditions. Effect of the same can be seen in effluent quality also as the clarity of the same is not up to the mark. Hence, Concessionaire is required to rectify the problem so that effluent quality can be improved.
12. Both DO Analyzers at aeration tanks are not working.
13. All Aeration Air Blowers are working.
14. All Centrifuges are working along with Sludge Feed pumps and Poly dosing pumps. Sludge generation is 5–6 trolleys per day.
15. Quality of effluent is satisfactory.
16. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
17. Both Sludge Recirculation Pumps are working.
18. Both Secondary Clarifiers are working. In Secondary clarifier no. 1, it is found that dead sludge is coming to the top of water surface in some parts. Concessionaire is suggested to rectify the problem.
19. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be 0.2 to 0.3 mg/l.
20. Chlorine analyzer for the effluent is not giving correct values.
21. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
22. Recording of flow from flowmeters at inlet & outlet is not accurate in SCADA system and the same is not matching site record also, Concessionaire to please check & rectify the problem.
23. At Ponghat MPS, all 6 pumps are OK for operation. Presser transmitter is not installed at pump discharge common header.
24. One mechanical coarse screen at MPS is working and one is in maintenance. Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
25. At Ponghat MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
27. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. This is not started yet, Concessionaire to please do the needful.
28. Installation of Public Address System is done but its commissioning is not completed yet.
29. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.

30. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

4.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

ANNEXURE-IV

PROJECT ENGINEER ACTIVITY AS PER TOR

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
4.1 (i)	Review, analysis and qualifying assessment of field investigations carried out and reported by the Concessionaire in respect of topographical surveys, hydraulic & hydrologic data verification, sub-surface investigation including laboratory testing and reports of geologists wherever applicable, investigation of construction material including lab testing.	Yes	Yes	Review of construction material including lab testing.
4.1(ii)	Review, analysis and qualifying assessment of Design Memorandums, specifications and construction drawings prepared and submitted by the concessionaire.	Yes	Yes	Review of construction drawing
4.1(iii)	Conduct Kick Off meetings	Yes	NA	NA
4.1(iv)	Review and Monitor the submissions of the Concessionaire such as: a. Work Schedule b. Detailed Survey report c. Basic Engineering d. Detailed design and Drawings for i. Civil Works 1. Geo-tech reports 2. Lab testing reports 3. Third Party Inspection report ii. Mechanical and Electrical Works iii. Automation and Instrumentation works iv. Any other allied works e.QA/QC plans	Yes	Yes	Review of remaining drawing design of Civil/Mech/Electrical

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	f. Environment Health and Safety Plan, material safety data and hazardous chemicals if any.			
4.1(v)	Review of the Drawings and Documents as set forth in Paragraph 4 and 5;	Yes	Yes	Review of remaining drawing design of Civil/Mech/Electrical
4.1(vi)	Identification of Construction Milestones & Project progress monitoring and issue of Milestone Construction Certificates, Construction Completion Certificate, monitoring Trail run, recommendations for issuance of COD certificate by Jal Nigam etc..	Review and Monitoring of project	Review and Monitoring of project	Review and Monitoring of project
4.1(vii)	To Assist NMCG for getting Statutory permissions	NA	NA	NA
4.1(viii)	Ensure compliance with Statutory provisions under various applicable laws	Yes	Yes	Yes
4.1(ix)	Review, inspection, supervision and monitoring of Construction Works as set forth in Paragraph 6; conducting Tests on completion of construction and issuing Completion/ Provisional Certificate as set forth in Paragraph 6	Yes	Yes	Yes
	Review, inspection and monitoring of O&M as set forth in Paragraph 6;	Yes	Yes	Yes
	determining, as required under the Concession Agreement, the costs of any	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	works or services and/or their reasonableness;			
	determining, as required under the Concession Agreement, the period or any extension thereof, for performing any duty or obligation	Yes	Yes	Yes
	Determining the Events of default and guidance on consequent Termination notices and Payment as detailed in clauses 16.1 to 16.5 of the Concession Agreement	NA	NA	NA
	Determine deficiencies in the commissioning & trial runs; prepare the final acceptance document for acceptance of commissioning & trial runs. Prepare & Issue Commercial Operation certificate through Uttar Pradesh Jal Nigam	NA	NA	NA
	Any other matter which is not specified in ((vi),(vii), or (viii)) above and which creates an obligation or liability on the Employer /NMCG beyond the provisions of the Concession Agreement.	Yes	Yes	Yes
4.1(x)	Ensuring Interim Availability of the existing Facilities during construction period and certifying Scheduled Outages during Scheduled Maintenance.	NA	NA	NA
4.1(xi)	The Project Engineer shall submit regular periodic reports, as specified in the Concession Agreement to	YES	YES	YES

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Uttar Pradesh Jal Nigam and NMCG, in respect of its duties and functions under the Concession Agreement.			
4.1(xii)	The Project Engineer shall aid and advise the Employer on any proposal for variation under Article 20 of the Concession Agreement.	Yes	Yes	Yes
4.1(xiii)	Assisting the Parties in resolution of Disputes as set forth in Paragraph 9;	Yes	Yes	Yes
4.1(xiv)	Assisting the employer in the fulfilment of Hand back requirements as detailed in clause 20.3 of the Concession Agreement; and	NA	NA	NA
4.1(xv)	Undertaking all other duties and functions in accordance with this agreement. Project Engineer shall utilize best of analytical tools /computational models for review/analysis of structural/hydraulics wherever essential.	Yes	Yes	Yes
4.2	The Project Engineer shall discharge its duties in an efficient manner, consistent with the highest standards of professionalism and Good Industry Practice.	Yes	Yes	Yes
4.3	The Project Engineer must function in a manner to assist and equip the employer to ascertain that the Concessionaire shall operate and maintain the Facilities in a manner that:	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	<p>(i) Is in compliance with the Technical Specifications, Applicable Laws, Applicable Permits and Good Industry Practice;</p> <p>Results in the Facilities achieving the KPIs as detailed in schedule 9 of the Concession Agreement and certify within 7 days the KPI adherence Report as per clause 9.12 of the Concession Agreement;</p> <p>(ii) Ensures that the Allahabad Facilities are capable of treating Sewage up to the Design Capacity on a daily basis;</p> <p>(iii) Ensures efficient treatment of Sewage and handling and disposal of STPs By- Products and the Treated Effluent</p> <p>(iv) STPs are safe and reliable, subject to normal wear and tear of the Facilities and the Associated Infrastructure;</p> <p>(v) Is in compliance with the technology license agreement executed by the Concessionaire for the technology, processes, know-how and systems used or incorporated into the Facilities and/or the Associated Infrastructure;</p> <p>(vi) Maintains the safety and security of personnel, material and property at the</p>			

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Site, in accordance with the approved EHS Plan, Applicable Laws and Applicable Permits; and (vii) Ensures that all waste materials and hazardous substances are stored and/or disposed in accordance with the EHS Plan, Applicable Laws and Applicable Permits.			
4.4	Overall, The Project Engineer shall assist the Uttar Pradesh Jal Nigam in supervising the construction, rehabilitation, operation and maintenance of the Facilities and shall work closely with the Uttar Pradesh Jal Nigam and NMCG to monitor compliance with the KPIs. The detailed scope of work of the Project Engineer during various stages of the project, to be read in conjunction with the provisions of the Concession Agreement, is outlined in Paragraphs 4-12 of the TOR.	Yes	Yes	Yes
5.1	During the Development Period, the Project Engineer shall undertake a detailed review of the basic engineering Designs, furnished by the Concessionaire along with supporting data, including the geo-technical and hydrological investigations, characteristics of materials from borrow areas and quarry sites, topographical surveys	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	and Sewage Flow Analysis. The Project Engineer shall complete such review and send its comments/observations to the Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of such Drawings. In particular, such comments shall specify the conformity or otherwise of such Drawings with the Scope of the Project and Specifications and Standards.			
5.2	The Project Engineer shall review and assist the Uttar Pradesh Jal Nigam in approval of the submissions by the concessionaire relating to the "design and, Construction Plan, rehabilitation Plan of existing facilities" so as to confirm to the scope as per Schedule 1 of the Concession Agreement.	NA	NA	NA
5.3	The basic engineering drawings for the construction and rehabilitation in the above case shall mean the designs and documents to be submitted by the Concessionaire and approved by the Uttar Pradesh Jal Nigam as a Condition Precedent and shall include but not limited to	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	(a) Conduct Kick off meeting, Scrutiny of contractor's submittals (b) Process description, process calculations and hydraulic calculations; (c) List of design codes and standards; (d) Master drawing schedule; (e) Drainage design; (f) STP Facilities layout; (g) Process flow diagram; (h) Hydraulic flow diagram; (i) Mass balance diagram; (j) Process and instrumentation diagram; (k) Single line diagram; (l) Electrical load list; and (m) Structure design and drawings (n) Pump Characteristics and (o) General arrangement diagrams of all units of Facilities and; (p) Any other information, design, drawings, etc needed for effective development/rehabilitation and operation of Facilities..			
5.4	The Project Engineer shall review any modified Drawings or supporting Documents sent to it by the Concessionaire and furnish its comments within 10 (ten)	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	days of receiving such Drawings or Documents.			
5.5	The Project Engineer shall review the detailed design, construction methodology, quality assurance procedures and the procurement, engineering and construction time schedule sent to it by the Concessionaire and furnish its comments within 10 (ten) days of receipt thereof.	Yes	Yes	Yes
5.6	Upon reference by the NMCG/Uttar Pradesh Jal Nigam, the Project Engineer shall review and; comment on the EPC Contract or any other contract for construction, operation and maintenance of the Project, and furnish its comments within 10 (ten) days from receipt of such reference from the NMCG/Uttar Pradesh Jal Nigam	NA	NA	NA
6.1	In respect of the Designs Drawing and Documents received by the Project Engineer for its review and comments during the Construction Period, the provisions of Paragraph 4 shall also apply, mutatis mutandis.	Yes	Yes	Yes
6.2	The Project Engineer shall review, and assist the Uttar Pradesh Jal Nigam in reviewing the submissions by the concessionaire, the	Yes	Review the Construction plan submitted by concessionaire	Review the Construction plan submitted by concessionaire

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Construction plan as defined in clause 8.3, 8.4 and 8.5 of the Concession Agreement including Phase 1 and Phase II Design & Drawings, as well as the 'As Built' drawings on completion and EHS plans as defined in clause 8.6 of the Concession Agreement.			
6.3	The Project Engineer shall assist the Uttar Pradesh Jal Nigam submit their comments on effectiveness or otherwise of the Work plan submitted for meeting the specified payment milestones and completion of the work on or before the scheduled construction completion date.	Yes	Yes	Yes
6.4	The Project Engineer shall review, in particular, the submissions by the Concessionaire as per Schedule 1 of the Concession Agreement and assist Uttar Pradesh Jal Nigam in assessing the effectiveness them.	Yes	Yes	Yes
6.5	The Project Engineer shall review the monthly progress report furnished by the Concessionaire and send its comments thereon to the / Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report.	Yes	Yes	Yes
6.6	The Project Engineer shall inspect the Construction	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Works and the Project as and when necessary and submit a report of such inspection (the "Inspection Report"), preferably after receipt of the monthly progress report from the Concessionaire, but before the 20th (twentieth) day of each month in any case. The report shall contain, an overview of the status, progress, quality and safety of construction, including the work methodology adopted, the materials used and their sources, and conformity of Construction Works with the Scope of the Project and the Specifications and Standards. In a separate section of the Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in the construction of the Project. The Project Engineer shall send a copy of its Inspection Report to the / Uttar Pradesh Jal Nigam and the Concessionaire within 3 (three) days of the inspection.			
6.7	However serious lapses, defects and/or deficiencies shall be reported to the Uttar Pradesh Jal Nigam/NMCG immediately without waiting for the monthly progress submissions as mentioned in the previous paragraph.	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.8	For determining that the Construction Works conform to Specifications and Standards, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests on a sample basis, to be specified by the Project Engineer in accordance with approved norms/Good Industry Practice for quality assurance. The Project Engineer shall issue necessary directions to the Concessionaire for ensuring that the tests are conducted in a fair and efficient manner and shall monitor and review the results thereof.	Yes	Yes	Yes
6.9	The timing of tests referred to in Paragraph 6.8, and the criteria for acceptance/rejection of their results shall be determined by the Project Engineer in accordance with the norms /rules and Good Industry Practice. The tests shall be undertaken on a random sample basis and shall be in addition to, and independent of, the tests that may be carried out by the Concessionaire for its own quality assurance in accordance with Good Industry Practice.	Yes	Yes	Yes
6.10	In the event that the Concessionaire carries out any remedial works for	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	removal or rectification of any defects or deficiencies, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests to determine that such remedial works have brought the Construction Works into conformity with the Specifications and Standards, and the provisions of this Paragraph 5 shall apply to such tests.			
6.11	In the event that the Concessionaire fails to achieve any of the Project Milestones, the Project Engineer shall undertake a review of the progress of construction and identify potential delays, if any. If the Project Engineer identifies that completion of the Project is not feasible within the time specified in the Concession Agreement, it shall require the Concessionaire to indicate within 15 (fifteen) days the steps proposed to be taken to expedite progress, and the period within which COD shall be achieved. Upon receipt of a report from the Concessionaire, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire forthwith.	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.12	If at any time during the Construction Period, the Project Engineer determines that the Concessionaire has not made adequate arrangements for the safety of workers and common public in the zone of construction or that any work is being carried out in a manner that threatens the safety of the workers and the common public, it shall make a recommendation to the NMCG/ Uttar Pradesh Jal Nigam forthwith, identifying the whole or part of the Construction Works that should be suspended for ensuring safety in respect thereof.	NA	NA	NA
6.13	In the event that the Concessionaire carries out any remedial measures to secure the safety of suspended works and common public, it may, by notice in writing, require the Project Engineer to inspect such works, and within 3 (three) days of receiving such notice, the Project Engineer shall inspect the suspended works and make a report to the NMCG/ Uttar Pradesh Jal Nigam forthwith, recommending whether or not such suspension may be revoked by the NMCG/ Uttar Pradesh Jal Nigam.	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.14	If suspension of Construction Works is for reasons not attributable to the Concessionaire, the Project Engineer shall determine the extension of dates set forth in the project completion schedule, to which the Concessionaire is reasonably entitled, and shall notify the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire of the same.	NA	NA	NA
6.15	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam, the Project Engineer shall make a fair and reasonable assessment of the costs of providing information, works and services and certify the reasonableness of such costs for payment by the NMCG/ Uttar Pradesh Jal Nigam to the Concessionaire.	NA	NA	NA
6.16	The Project Engineer shall aid and advise the Concessionaire in preparing the Operation & Maintenance Manual.	NA	NA	NA
6.17	Upon reference from the NMCG/ Uttar Pradesh Jal Nigam the Project Engineer shall undertake the assessment of cost of civil works, as per applicable schedule of rates, for the reduction of Scope of work if any as per Article 21.	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
6.18	The Project Engineer shall review the construction progress as per payment milestones proposed by the concessionaire and provide necessary recommendation/s to Uttar Pradesh Jal Nigam for issuance of 'Milestone Construction Certificates'.	Yes	Yes	Review the payment milestone proposed by Concessioner
6.19	The Project Engineer shall support the employer in ensuring that the provisions specified in Clause 8, of the Concession Agreement including those for liquidated damages and Bonus, are being complied with.	Yes	Yes	Yes
6.20	On completion of construction and at behest of Employer, the Project Engineer may review the work done as per 'as built' drawings and identify defects and suggest changes as per clause 8.14(a) of the Concession Agreement.	Yes	NA	NA
6.21	Similarly, the Project Engineer may inspect the trial process and may point out the defects and cause changes or retrial of the process as per clause 8.15(d) of the Concession Agreement	NA	NA	NA
6.22	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STPs and associated infrastructure	Yes	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	within 30 days from the Effective Date of the Concession Agreement.			
6.23	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date	Yes	Yes	Yes
6.24	Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STP and associated infrastructure within 30 days from the Effective Date of the Concession Agreement.	Yes	NA	NA
6.25	Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date.	Yes	Yes	Yes
7.1	In respect of the Designs, Drawings, and Documents received by the Project Engineer for its review and comments during the Operation Period, the provisions of Paragraph 4 shall apply, mutatis mutandis.	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
7.2	<p>The Project Engineer shall review the O&M Manual (Clause 9.2) and the Scheduled Maintenance Programme submitted by the concessionaire and provides its recommendations on the same, including suggestions for change, if any. The O&M Manual shall cover:</p> <ul style="list-style-type: none"> a) O&M Procedures; b) O&M Plan; c) Provision of Spare Parts; d) Sampling and Testing Methodologies; e) Storage and control of Inventory; f) Arrangements for data security and Integrity; g) Procedures for recording and disposal of complaints; h) Operational Contingencies Plans; i) Human Resources Plans; j) EHS Plans; k) Emergency procedures; l) Management of Assets Plans. And m) Annual Scheduled Maintenance Programme. 	NA	NA	NA
7.3	The Project Engineer shall review the annual Maintenance Program furnished by the Concessionaire and send its comments thereon to the	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of the Maintenance Program.			
7.4	The Project Engineer shall review the reports generated from online monitoring systems to assess adherence to KPIs and submit the monthly KPI Adherence Report to Uttar Pradesh Jal Nigam	Yes	Yes	Yes
7.5	The Project Engineer shall verify the daily reports submitted by the concessionaire regarding the volume of sewage and its quality re influent standards and monitor and record the same on regular basis;	Yes	Yes	Yes
7.6	The Project Engineer shall monitor, review and advise the Uttar Pradesh Jal Nigam on the reports submitted by the concessionaire as per clause 9.8(b)(iii) (A) to (G) of the Concession Agreement.	Yes	Yes	Yes
7.7	The Project Engineer shall regularly verify the report submitted by the concessionaire on the tests conducted at the Inlet Point, the Outlet Point or at any other point at the Facilities for the Digested Sludge. Separately, the Project Engineer shall also have the right to take random samples of the incoming Sewage, the	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	Digested Sludge and the Treated Effluent at any time during the O&M Period to test compliance with the Influent Standards and the Discharge Standards.			
7.8	The Project Engineer shall review the monthly status report furnished by the Concessionaire (as required under clause 9.8(b)(iii)(E) the Concession Agreement) and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report	Yes	Yes	Yes
7.9	The Project Engineer shall inspect the Project once every month, preferably after receipt of the monthly status report from the Concessionaire, but before the 20th (twentieth) day of each month in any case, and make out an O&M Inspection Report setting forth an overview of the status, quality and safety of O&M including its conformity with the Maintenance Requirements and Safety Requirements. In a separate section of the O&M Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in O&M of the Project. The Project Engineer	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	shall send a copy of its O&M Inspection Report to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of the inspection.			
7.10	The Project Engineer may inspect the project more than once in a month, if any lapses, defects or deficiencies require such inspections.	Yes	Yes	Yes
7.11	The Project Engineer shall in its O&M Inspection Report specify the tests, if any, that the Concessionaire shall carry out, or cause to be carried out, for the purpose of determining that the project is in conformity with the Maintenance Requirements. It shall monitor and review the results of such tests and the remedial measures, if any, taken by the Concessionaire in this behalf.	Yes	Yes	Yes
7.12	The Project Engineer shall determine if any delay has occurred in completion of repair or remedial works in accordance with the Concession Agreement, and shall also determine the Damages, if any, payable by the Concessionaire to the NMCG/ Uttar Pradesh Jal Nigam for such delay.	Yes	Yes	Yes
7.13	The Project Engineer shall monitor and review the curing	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	of defects and deficiencies by the Concessionaire.			
7.14	In the event that the Concessionaire notifies the Project Engineer of any modifications that it proposes to make to the project, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 15 (fifteen) days of receiving the proposal.	NA	NA	NA
7.15	The Project Engineer shall undertake sewage flow sampling, as and when required by the NMCG/ Uttar Pradesh Jal Nigam, under and in accordance with the provisions of this agreement.	Yes	Yes	Yes
7.16	The Project Engineer shall review and report to the employer on all the reports (Daily, Monthly, Quarterly and Annual), including monthly Environmental Monitoring Reports as detailed in Schedule 10(Part G) of the Concession Agreement.	Yes	Yes	Yes
7.17	The Project Engineer shall provide necessary training/capacity building to the operators/technicians of the STP, as and when required, so as to address the gap in skill sets of the	Yes	Yes	Yes

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	manpower deployed by the Concessionaire.			
7.18	<p>The Project Engineer will provide necessary assistance to NMCG and UP Jal Nigam for the understanding various projects undertaken through other Central Government/State Government schemes /Urban Local Bodies and advice NMCG/UP Jal Nigam accordingly so that the overall objective preventing flow of untreated sewage into the river Yamuna is accomplished. The support by the proposed PE will include, but not limited to the following:</p> <p>7.18.1 Preparation of a road map/policy note for completion of sewage related work at the City Level taking into consideration various schemes implemented through NMCG/Central/State Government funding and/or through Urban Local Body funding;</p> <p>7.18.2 Assist in developing dovetailing partnerships with other schemes in the sewage sector like AMRUT, SMART City Mission and Swachh Bharat Mission to develop Synergistic plans.</p> <p>7.18.3 Assist in identification of suitable new technologies</p>	NA	NA	NA

Activities carried out as per TOR				
Clouse as per TOR	Scope	Period from 1 st Sept 2022 to 30 th Sept 2022		
		Undertaken till previous months	Undertaken during this month	Expected for next month
	for improving sewage infrastructure, economizing investment and for sustainable development and operation of the project; 7.18.4 Collecting information on regular monitoring and of implementation of various projects by the project implementing agencies/Urban Local Bodies and to produce status report;			
7.19	Assist in identification of bottlenecks in implementation of projects and suggesting remedial actions.	Yes	Yes	Yes

ANNEXURE-V

QUALITY CONTROL / QUALITY ASSURANCE

SL N O	DESCRIPTION	IS CODE	Period November 2022				REMARKS
			AS PER IS NO OF TEST REQUIRED	NO OF TEST CON DUCT ED	NO OF TEST ACCE PTED	NO OF TEST REJEC TED	
1	Aggregate Impact Value	IS 2386-Part 4	ONE TEST/300 CUM	1	1	0	Aggregate Impact value test conduct in Jhunsi and found satisfactory
2	Aggregate Impact Value	IS 2386-Part 4	ONE TEST/300 CUM	1	1	0	Aggregate Impact value test conduct in Jhunsi and found satisfactory
3	Sand gradation	IS 2386-Part 1	ONE TEST/300CU M	1	1	0	Sand Gradation Test conduct in Jhunsi and found satisfactory
4	Sand gradation	IS 2386-Part 1	ONE TEST/300CU M	1	1	0	Sand Gradation Test conduct in Jhunsi and found satisfactory
5	Cube test	IS 516-2001	Quantity of concrete (m3) Numb er of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one additional sample for each additional 50 m3 or part thereof.	08	08	0	Staff Quarter (Mawaiya nala) Naini-II Phaphamau (Basa nalla SPS & Process Building) and Cube test is acceptable for 7 Days
6	Cube test	IS 516-2001	Quantity of concrete (m3) Numb er of samples 1-5 1 6-15 2 16-30 3 31-50 4 51 and above 4 plus one additional sample	12	12	0	Staff Quarter (Mawaiya nala) Naini-II , Phaphamau (Basanalla SPS & Process Building) and Cube test is acceptable for 28 Days
7	Silt Content in Sand	IS 2386: 1963-Part 2	50 M3 – 1 TEST	1	1	0	Silt Content Test conduct in Jhunsi and found satisfactory
08	Silt Content in Sand	IS 2386: 1963-Part 2	50 M3 – 1 TEST	1	1	0	Silt Content Test conduct in Jhunsi, and found satisfactory

09	Sieve analysis (Aggregate 10mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in Jhunsi site and found acceptable
10	Sieve analysis (Aggregate 10mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in Jhunsi, and found acceptable
11	Sieve analysis (Aggregate 20mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in Jhunsi site and found acceptable
12	Sieve analysis (Aggregate 20mm)	IS 2386	ONE TEST/300 M3	1	1	0	Sieve Test Activity conduct in Jhunsi, site and found acceptable
13	Brick Test	IS 1077 & 3495	1 SAMPLE/500 00 BRICKS	1	1	0	Brick test activity conduct at Junsi(Phaphamau bricks) and result found acceptable as per IS
14	OPC CEMENT 43 GRADE	IS 4031	I TEST PER LOT	1	1	0	Ultratech (Third party batch report Submitted)