

National Mission for Clean Ganga (NMCG)
Ministry of Jal Shakti,
River Development & Ganga Rejuvenation
Government of India

Development and Rehabilitation of Sewage
Treatment Plants and Associated Infrastructure
Under Hybrid Annuity Based PPP Mode at
Prayagraj, Uttar Pradesh

(LOA File Number: 50123/447/121, dated 10/11/2018)

Monthly Progress Report
of
Project Engineer
October 2023



Executing Agency

GPCU, Uttar Pradesh Jal
Nigam, Prayagraj, Uttar
Pradesh
211008



Funding Agency

National Mission for Clean
Ganga, Ministry of Water
Resources, New Delhi
110002



Project Engineer

AECOM India Pvt. Ltd.,
19/F, Bldg. 5-C, DLF Cyber
City, DLF Phase-III, Gurgaon,
Haryana-122002



Concessionaire

Prayagraj Water Pvt. Ltd.,
(SPV of ADANI Enterprise Ltd.
and Organica Technologiak
ZRT)
Adani House, 56 Shri Mall,
Society, Navrangpura,
Ahmedabad.

Table of Contents

| | | |
|--------|---|----|
| 1. | Introduction..... | 2 |
| 2. | Hybrid Annuity Model (HAM) | 3 |
| 3. | Objectives | 3 |
| 4. | Project at Glance..... | 5 |
| 5. | Site Location | 6 |
| 6. | Project Components | 7 |
| 7. | Status of project..... | 10 |
| 7.1 | Package-I Overall progress status..... | 10 |
| 7.1.1. | Engineering status | 11 |
| 7.1.2. | Engineering status as per construction plan..... | 11 |
| 7.1.3 | Procurement & Supply status | 14 |
| 7.1.4 | Procurement & Supply status as per construction plan..... | 14 |
| 7.1.5 | Construction, Erection & Commissioning status..... | 16 |
| 7.1.6 | Construction, Erection & Commissioning status as per | 16 |
| | construction plan..... | 16 |
| 7.2 | Package-I status | 26 |
| 7.3 | Package-II status..... | 30 |
| 7.4 | Package-III status..... | 35 |
| 8. | Meetings, Discussions and Site Visits: | 37 |
| 9. | Staff deployment | 39 |
| 10. | Photos of Meetings / Site Visits and Activities | 40 |
| 11. | Outward Register | 49 |
| 12. | Inward Register | 51 |
| 13. | EHS targets, Achievement & compliance report for the month of June 2023 | 55 |
| 14. | ANNEXURE'S | 56 |
| | Annexure-I : KPI reports of Package -I , Action taken report and recommendation | |
| | Annexure-II : KPI reports of Package -II , Action taken report and recommendation | |
| | Annexure-III: KPI reports of Package -III , Action taken report and ecommendation | |
| | Annexure-IV: Project engineer activity as per TOR | |

1. Introduction

The GoI (Government of India), recognizing that the long-term rejuvenation of the river Ganga will have significant social and economic benefits on the lives of 500 Million people living along its basin, has identified cleaning of the river Ganga as one of its priorities. For this purpose, in May-2015, The Government of India approved the flagship Namami Gange Program for cleaning rejuvenation and protection of river Ganga and its tributaries. In January-2016, The Government of India approved a Hybrid annuity model to implement the STP project under the Namami Gange program on a PPP basis.

Subsequently, the MoWR (Ministry of Water Resources) issued the river Ganga (Rejuvenation, Protection and Management) Authorities Order, 2016 (Ganga 2016 Order) to constitute various authorities to assist the Government of India in achieving its aim of effective abatement of pollution in the river Ganga. The Ganga 2016 order designated NMCG as the nodal agency for implementation of the Ganga 2016 order.

Rapidly increasing population, rising standards of living and exponential growth of industrialization and urbanisation have exposed water resources, in general, and rivers to various forms of degradation. The mighty Ganga is no exception. The deterioration in the water quality impacts the people immediately. Ganga, in some stretches, particularly during lean seasons has become unfit even for bathing. The threat of global climate change, the effect of glacial melt on Ganga flow and the impacts of infrastructural projects in the upper reaches of the river, raise issues that need a comprehensive response.

In the Ganga basin approximately 12,000 million litres per day (MLD) sewage is generated, for which presently there is a treatment capacity of only around 4,000 MLD. Approximately 3000 MLD of sewage is discharged into the mainstream of the river Ganga from the Class I & II towns located along the banks, against which treatment capacity of about 1000 MLD has been created till date.

The Uttar Pradesh Jal Nigam (Jal Nigam) is a statutory body constituted under the Uttar Pradesh Water Supply and Sewerage Act, 1975, and has the power to develop, maintain and regulate water supply and sewerage works in Uttar Pradesh. With a view to implement the Namami Gange programme and the Ganga 2016 Order, the Jal Nigam, in association with the NMCG, has decided to undertake the Project;

- Development and Rehabilitation of Sewage Treatment Plants (STPs) and Associated Infrastructure at Prayagraj under Hybrid Annuity based PPP mode in State of Uttar Pradesh.

While the Jal Nigam will be the principal executing agency and bidding authority for the Project, NMCG will be responsible for making payments to the Concessionaire and Project Engineer.

2. Hybrid Annuity Model (HAM)

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs).

Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs, IPS, and MPS) to the Project Executing Agency/Jal Nigam at the end of the Concession Period (15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) appointed M/s. AECOM India Pvt. Ltd., as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5th April 2019.

3. Objectives

Objectives to achieve effective Development of Sewage Treatment Plants (STPs) at Jhunsi, Naini and Phaphamau, rehabilitation of existing STPs & associated Infrastructure and operation and maintenance of all assets for 15 years in Prayagraj, Uttar Pradesh, under Hybrid Annuity based PPP mode are proposed under this project.

The objectives that NMCG and the UP Jal Nigam wish to achieve through the Project is mentioned in Figure 1;




Figure 1 : Objectives of NMCG and UP JAL NIGAM

Government of India has approved the Namami Gange program as an integrated approach for effective abatement of pollution in river Ganga and Yamuna. As part of this and to ensure that no untreated domestic sewage flow into the river Ganga and Yamuna, various interventions are planned such as Interception & Diversion works and development & operation of Sewage Treatment Plants (STPs). Considering various development models in practice for the construction, operation and maintenance of Sewage Treatment Plants, Government of India has approved the Hybrid Annuity based Public Private Partnership (PPP) mode as one of the options for the development & operation of STPs. Under this model, private investor/developer will design, build, finance, construct, rehabilitate, renovate, operate and maintain the asset (STPs and Associate Infrastructure) to the Project Executing Agency/Jal Nigam/ at the end of the Concession Period (say 15 years). 40% of the Capital cost will be paid to the developer during construction of the STP. Balance 60% along with Operation & Maintenance (O&M) cost will be paid over the Concession Period on achievement of key performance indicators as per the contract. Entire cost of development and operation of the STPs will be 100% funded by the Government of India as central sector scheme.

National Mission for Clean Ganga (NMCG) appointed M/s. AECOM India Pvt. Ltd., Gurgaon as Project Engineer for this project through tendering process. Letter of Award is issued dated 4th February 2019 and agreement signed between the parties on 5th April 2019.

4. Project at Glance

The Project components details of each Facility, their grouping in each Package is presented below.

| Sr. No. | Particulars | Description |
|---------|----------------------------------|---|
| 1.0 | Name of Project | Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under HAM based PPP mode at Prayagraj, Uttar Pradesh |
| | Client | National Mission for Clean Ganga (NMCG) and Uttar Pradesh Jal Nigam (UPJN) |
| 2.0 | Executing Agency | Uttar Pradesh Jal Nigam, Ganga Pollution Control Unit, Prayagraj, Uttar Pradesh |
| 3.0 | Project Engineer | AECOM India Pvt. Ltd. |
| 4.0 | Concessionaire | Prayagraj Water Pvt. Ltd. (SPV of ADANI Enterprise Ltd. JV Organica Technologiak ZRT) |
| 5.0 | Contract Value (Capex + Opex) | INR 908.3 Crore |
| 6.0 | Effective Date | 16 th September 2019 |
| 7.0 | Construction Completion Date | Package-I; 24 months from effective date Package-II; 12 months from effective date Package-III; 6 months from effective date |
| 6.0 | Operation & Maintenance | Package-I; 15 years from commercial operation date Package-II; 16 years from commercial operation date Package-III; 16.5 years from commercial operation date |

5. Site Location



Entire work has been divided/ distributed in the following 3 packages.

- Package-I: Construction of 03 Nos. new STP's with Associated Infrastructure (Naini-II (42 MLD), Jhansi (16 MLD) & Phaphamau (14 MLD)). Setup rooftop Solar Power Plant of capacity 930kW (110kW at Phaphamau, 800kW at Naini-II and 20kW at Jhansi).
- Package II: Rehabilitate and Restore 02 Nos. STP's with Associated Infrastructure (Rajapur (60 MLD) & Naini-I (60+20 MLD)).
- Package III: Rehabilitate and Restore 04 Nos. STP's with Associated Infrastructure Numayadahi (50 MLD), Ponghat (10 MLD), Kodra (25 MLD) & Salori (29 MLD).

6. Project Components

The Project components details of each Facility, their grouping in each Package is presented below


| Package Number - I | | | | |
|--------------------|------------------------------------|---|---------------------------------------|--------------------|
| Nature of work | | Facilities | | |
| New construction | | Design, develop, finance, construct, operate and maintain, and transfer the Package-I Facilities including three STP facilities with a proposed capacity of 42 MLD at Naini (District G), 14 MLD at Phaphamau (District F), and 16 MLD at Jhunsi along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators | | |
| Sr. No. | Facility Name | Part Of | Details | Capacity (Average) |
| 1 | Phaphamau Facilities (District -F) | Phaphamau STP Facilities | Phaphamau STP Plant | 14 MLD |
| | | | Solar Power Plant | 110 Kw |
| | | Phaphamau Associated Infrastructure | Basna Nalla SPS | 5.53 MLD |
| | | | Nalla Tapping and Trunk Sewer | 2 Nos. Tapping |
| | | | Shantipuram Main Pumping Station | 14 MLD |
| 2 | Naini Facilities (District - G) | Naini – II STP Facilities | Naini –II STP | 42 MLD |
| | | | Solar Power Plant | 800 Kw |
| | | Naini -II Associated Infrastructure | Mawaiya Drain SPS | 35.85 MLD |
| | | | Mawaiya Drain Tapping and Trunk Sewer | 3 Nos. Tapping |
| | | | Mahewaghat Drain SPS | 2.15 MLD |
| | | | Mahewaghat Drain and Trunk Sewer | 3 Nos. Of Tapping |
| 3 | Jhunsi Facilities | Jhunsi STP Facilities | Jhunsi STP | 16 MLD |
| | | | Solar Power Plant | 20 Kw |
| | | Jhunsi Associated Infrastructure | Shastri Bridge SPS | 16 MLD |
| | | | Nalla Tapping and Trunk Sewer | 13 Nos. Tapping |
| | | | Main Pumping Station | 16 MLD |

| Package Number - II | | | | |
|---------------------|----------------------------------|---|--|----------------------------|
| Nature of work | | Facilities | | |
| Rehabilitation | | Design (wherever necessary), rehabilitate, restore, finance, operate and transfer two existing STP Facilities, one of capacity 80 MLD at Naini (District A) and other of capacity 60 MLD at Rajapur (District D) along with their Associated Infrastructure as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators. | | |
| Sr. No. | Facility Name | Part Of | Details | Capacity (Average) |
| 1 | Naini -I Facilities (District A) | Naini-I STP Facilities | Naini -I STP (60 MLD) STP Technology: ASP | 60 MLD |
| | | | Naini -I STP (20 MLD) STP Technology: ASP | 20 MLD |
| | | | Naini- I Biogas Plant | 600 KW |
| | | Naini-I Associated Infrastructure | Chachar Nalla SPS | 35 MLD with 2 Nos. Tapping |
| | | | Gaughat MPS | 80 MLD |
| 2 | Rajapur Facilities (District D) | Rajapur STP Facilities | Rajapur STP STP Technology: UASB | 60 MLD |
| | | Rajapur Associated Infrastructure | Mumfordgunj SPS | 55 MLD with 1 Nos. Tapping |
| | | | Rajapur SPS | 25 MLD with 1 Nos. Tapping |


| Package Number - III | | | | |
|----------------------|------------------------------------|--|---|------------------------------|
| Nature of work | | Facilities | | |
| Rehabilitation | | Design (wherever necessary), rehabilitate, restore, finance, operate and transfer four existing STP Facilities, one of capacity 50 MLD at Numayadahi (District B), one of capacity 29 MLD at Salori (District C), one of capacity 25 MLD at Kodra (District E) and another of capacity 10 MLD at Ponghat (District E), along with their Associated Infrastructure, as per the provisions of the Concession Agreement, and in adherence to the applicable Key Performance Indicators. | | |
| Sr. No. | Facility Name | Part Of | Details | Capacity (Average) |
| 1 | Salori Facilities (District - C) | Salori STP Facilities | Salori STP (29 MLD) STP Technology: FAB | 29 MLD |
| | | Salori Associated Infrastructure | Salori MPS | 29 MLD with 1 Nos. Tapping |
| 2 | Numayadahi Facilities (District B) | Numayadahi STP Facilities | Numayadahi STP STP Technology: Bio tower + ASP | 50 MLD |
| | | Numayadahi Associated Infrastructure | Ghaggar Nalla SPS | 50 MLD with 1 Nos. Tapping |
| | | | Sasur Kadheri SPS | 15 MLD with 1 Nos. Tapping |
| | | | Lukarganj SPS | 16.5 MLD with 1 Nos. Tapping |
| 3 | Kodra Facilities (District E) | Kodra STP Facilities | Kodra STP STP Technology: Bio tower + ASP | 25 MLD |
| | | Kodra Associated Infrastructure | Kodra MPS | 25 MLD with 1 Nos. Tapping |
| 4 | Ponghat Facilities (District E) | Ponghat STP Facilities | Ponghat STP STP Technology: Bio tower + ASP | 10 MLD |
| | | Ponghat Associated Infrastructure | Ponghat MPS | 10 MLD with 1 Nos. Tapping |

7. Status of project

7.1 Package-I Overall progress status



7.1.1. Engineering status




7.1.2. Engineering status as per construction plan

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Schedul ed Comple tion (In %) | Completi on up to previous month (In %) (A) | This month Completi on (In%) (B) | Total Comple tion (In %) (A+B) |
|---------|--|----------------------|---------------------|-------------------------------|---|----------------------------------|--------------------------------|
| 1. | Engineering | 11-01-19 | 20-11-22 | | | | |
| 2. | Basic Engineering | 11-01-19 | 15-03-20 | | | | |
| 3. | Phaphamau & Associated Infr | 11-01-19 | 14-08-19 | | | | |
| 4. | Submission of Basic Engg. Drawings/docume nts to UPJN | 11-01-19 | 11-02-19 | 100% | 100% | 0% | 100% |
| 5. | Resubmission, review and Approval of Basic Engg. of drawings/documen ts from UPJN/PE/IIT | 11-02-19 | 14-08-19 | 100% | 100% | 0% | 100% |
| 6. | Naini- II & Associated Infr | 11-01-19 | 11-10-19 | | | | |
| 7. | Submission of Basic Engg. Drawings/docume nts to UPJN | 11-01-19 | 11-02-19 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|---------|---|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| 8. | Resubmission, review and Approval of Basic Engg. of drawings/documents from UPJN/PE/IIT | 11-02-19 | 11-10-19 | 100% | 100% | 0% | 100% |
| 9. | Jhunsi STP | 11-01-19 | 15-03-20 | | | | |
| 10. | Submission of Basic Engg. Drawings/documents to UPJN (Based on old location) | 11-01-19 | 11-02-19 | 100% | 100% | 0% | 100% |
| 11. | Submission of Basic Engg. Drawings/documents to UPJN (based on revised location) | 10-11-19 | 10-12-19 | 100% | 100% | 0% | 100% |
| 12. | Resubmission, review and Approval of Basic Engg. of drawings/documents from UPJN/PE/IIT | 10-12-19 | 15-03-20 | 100% | 100% | 0% | 100% |
| 13. | Jhunsi associated Infrastructure | 11-01-19 | 15-03-20 | | | | |
| 14. | Submission of Basic Engg. Drawings/documents to UPJN (Based on old location) | 11-01-19 | 11-02-19 | 100% | 100% | 0% | 100% |
| 15. | Submission of Basic Engg. Drawings/documents to UPJN (based on revised location) | 01-01-20 | 31-01-20 | 100% | 100% | 0% | 100% |
| 16. | Review and Approval of Basic Engg. of drawings/documents | 25-10-19 | 15-03-20 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|---------|--|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| | ts from UPJN/PE/IIT | | | | | | |
| 17. | Detail Engineering | 01-03-20 | 20-11-22 | | | | |
| 18. | Submission of Detailed Engineering drawings to UPJN | 01-03-20 | 10-11-22 | | | | |
| 19. | Mechanical | 01-03-20 | 15-10-22 | 100% | 100% | 0% | 100% |
| 20. | Electrical and C&I | 01-03-20 | 20-08-22 | 100% | 100% | 0% | 100% |
| 21. | Civil & Structure | 01-03-20 | 10-11-22 | 100% | 99% | 0% | 99% |
| 22. | Review and Approval of Engineering drawings by UPJN/PE/IIT | 01-03-20 | 20-11-22 | | | | |
| 23. | Mechanical | 01-03-20 | 30-10-22 | 100% | 100% | 0% | 100% |
| 24. | Electrical and C&I | 01-03-20 | 05-10-22 | 100% | 100% | 0% | 100% |
| 25. | Civil | 01-03-20 | 20-11-22 | 100% | 99% | 0% | 99% |
| | | | | | | | |

7.1.3 Procurement & Supply status




7.1.4 Procurement & Supply status as per construction plan

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|---------|--------------------------------------|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| 1. | Ordering of material | 01-03-20 | 30-09-22 | | | | |
| 2. | Mechanical | 01-03-20 | 31-08-22 | 100% | 100% | 0.00% | 100% |
| 3. | Electrical and C&I | 01-03-20 | 30-09-22 | 100% | 100% | 0.00% | 100% |
| 4. | Manufacturing Clearance and Supplies | 01-10-20 | 30-11-22 | | | | |
| 5. | Mechanical | 01-10-20 | 10-11-22 | | | | |
| 6. | Pumps | 01-11-20 | 31-08-22 | 100% | 100% | 0.00% | 100% |
| 7. | Tube settler | 01-11-20 | 25-04-22 | 100% | 100% | 0.00% | 100% |
| 8. | Screen (Coarse & fine) | 01-12-20 | 25-04-22 | 100% | 100% | 0.00% | 100% |
| 9. | Grit removal system | 01-12-20 | 25-04-22 | 100% | 100% | 0.00% | 100% |
| 10. | Blowers | 01-11-20 | 15-10-22 | 100% | 100% | 0.00% | 100% |
| 11. | Volute press/ STE | 15-01-21 | 31-01-22 | 100% | 100% | 0.00% | 100% |
| 12. | Diffuser | 15-01-21 | 30-04-21 | 100% | 100% | 0.00% | 100% |
| 13. | Media/ Bio module | 01-10-20 | 25-10-20 | 100% | 100% | 0.00% | 100% |
| 14. | Supply of pipes | 15-01-21 | 15-10-22 | 100% | 100% | 0.00% | 100% |
| 15. | Chlorination | 15-01-21 | 31-03-22 | 100% | 100% | 0.00% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|---------|---------------------------|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| 16. | Valves & Gates | 15-01-21 | 10-11-22 | 100% | 100% | 0.00% | 100% |
| 17. | Other misc. Material | 01-11-20 | 31-08-22 | 100% | 100% | 0.00% | 100% |
| 18. | Electrical and C&I | 01-10-20 | 30-11-22 | | | | |
| 19. | PLC Panel | 01-11-20 | 20-04-22 | 100% | 100% | 0% | 100% |
| 20. | Flow Meters, Transmitters | 01-11-20 | 20-04-22 | 100% | 100% | 0% | 100% |
| 21. | MCC Panel | 28-02-21 | 30-09-22 | 100% | 100% | 0% | 100% |
| 22. | Analyzers | 01-11-20 | 15-04-22 | 100% | 100% | 0% | 100% |
| 23. | HT/ LT switchgear | 15-12-20 | 10-11-21 | 100% | 100% | 0% | 100% |
| 24. | Distribution Transformer | 15-12-20 | 20-10-22 | 100% | 100% | 0% | 100% |
| 25. | Diesel Generators (DG's) | 28-02-21 | 31-07-22 | 100% | 100% | 0% | 100% |
| 26. | Solar Panel | 01-01-21 | 30-11-22 | 100% | 100% | 0% | 100% |
| 27. | CC TV | 01-10-20 | 25-10-20 | 100% | 100% | 0% | 100% |
| 28. | HT/LT/C&I CABLES | 01-11-20 | 20-10-22 | 100% | 100% | 0% | 100% |
| 29. | Other misc. material | 01-12-20 | 31-10-22 | 100% | 100% | 0% | 100% |
| | | | | | | | |

7.1.5 Construction, Erection & Commissioning status



7.1.6 Construction, Erection & Commissioning status as per construction plan

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|--|--|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| 1. | Finalization & Mobilization of Execution Contractors | 01-01-20 | 15-04-22 | | | | |
| 2. | Finalization & Mobilization of Civil Contractor (Phaphamau & Naini-II) | 01-01-20 | 31-01-20 | 100% | 100% | 0.00% | 100% |
| 3. | Finalization & Mobilization of Civil Contractor (Jhunsu) | 01-04-20 | 30-04-20 | 100% | 100% | 0.00% | 100% |
| 4. | Finalization & Mobilization of Mech. Contractor | 01-01-21 | 18-11-21 | 100% | 100% | 0.00% | 100% |
| 5. | Finalization & Mobilization of Electrical Contractor | 01-01-21 | 15-04-22 | 100% | 100% | 0.00% | 100% |
| 6. | Finalization & Mobilization of C&I Contractor | 01-01-21 | 15-04-22 | 100% | 100% | 0.00% | 100% |
| 7. | Arrangement of Construction Power & Water and Site Office | 01-06-20 | 30-06-20 | 100% | 100% | 0.00% | 100% |
| Erection Commissioning, Trial Run and COD of Phaphamau STP (14 MLD) & Associated works | | | | | | | |
| 8. | Tree cutting work | 01-01-20 | 31-01-20 | 100% | 100% | 0.00% | 100% |
| 9. | Dismantling of existing structure | 01-01-20 | 31-01-20 | 100% | 100% | 0.00% | 100% |
| 10. | FCR tank unit | 01-12-19 | 15-01-23 | | | | |
| 11. | Excavation work | 01-12-19 | 15-03-20 | 100% | 100% | 0.00% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|---|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 12. | Boulder filling work | 15-03-20 | 10-10-20 | 100% | 100% | 0.00% | 100% |
| 13. | PCC work | 01-10-20 | 09-10-20 | 100% | 100% | 0.00% | 100% |
| 14. | RCC upto completion | 01-10-20 | 31-10-21 | 100% | 100% | 0.00% | 100% |
| 15. | Other Misc Works | 01-01-22 | 15-01-23 | 100% | 100% | 0.00% | 100% |
| 16. | Hydrotesting | 15-01-22 | 25-04-22 | 100% | 100% | 0.00% | 100% |
| 17. | Tube settler, CCT & Sludge storage Tank | 16-01-21 | 20-01-23 | | | | |
| 18. | Earth work & Boulder filling work | 16-01-21 | 28-02-21 | 100% | 100% | 0.00% | 100% |
| 19. | PCC work | 01-02-21 | 28-02-21 | 100% | 100% | 0.00% | 100% |
| 20. | RCC upto completion | 01-02-21 | 20-04-22 | 100% | 100% | 0.00% | 100% |
| 21. | Other Misc Works | 16-04-22 | 20-01-23 | 100% | 100% | 0.00% | 100% |
| 22. | Hydrotesting | 25-07-22 | 20-08-22 | 100% | 100% | 0.00% | 100% |
| 23. | Main Process Building | 01-03-21 | 20-01-23 | | | | |
| 24. | Excavation | 01-03-21 | 10-11-21 | 100% | 100% | 0.00% | 100% |
| 25. | Rubble soling/ Stone filling work | 03-07-21 | 20-11-21 | 100% | 100% | 0.00% | 100% |
| 26. | PCC | 10-07-21 | 10-12-21 | 100% | 100% | 0.00% | 100% |
| 27. | Structure completion (Expect finishing works) | 20-07-21 | 10-11-22 | 100% | 100% | 0.00% | 100% |
| 28. | Other Misc Works | 10-11-22 | 20-01-23 | 100% | 100% | 0.00% | 100% |
| 29. | Hydrotesting | 10-11-22 | 20-11-22 | 100% | 100% | 0.00% | 100% |
| 30. | Basana Nala SPS and I&D Works | 05-11-21 | 20-01-23 | | | | |
| 31. | Excavation work | 05-11-21 | 25-11-21 | 100% | 100% | 0.00% | 100% |
| 32. | PCC | 25-11-21 | 05-12-21 | 100% | 100% | 0.00% | 100% |
| 33. | RCC upto completion | 05-12-21 | 15-11-22 | 100% | 100% | 0.00% | 100% |
| 34. | Hydrotesting | 15-11-22 | 25-11-22 | 100% | 100% | 0.00% | 100% |
| 35. | Boundary wall | 01-12-22 | 20-01-23 | 100% | 25% | 75% | 100% |
| 36. | Staff quarter | 01-12-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 37. | Other Misc Works | 15-06-22 | 20-01-23 | 100% | 95% | 0% | 95% |
| 38. | Shantipuram MPS and I&D Works | 01-09-20 | 20-01-23 | | | | |
| 39. | Excavation work | 01-11-20 | 28-03-21 | 100% | 100% | 0.00% | 100% |
| 40. | PCC | 28-03-21 | 30-04-21 | 100% | 100% | 0.00% | 100% |
| 41. | RCC work upto completion | 01-04-21 | 30-07-22 | 100% | 100% | 0.00% | 100% |
| 42. | Other Misc Works | 01-05-22 | 20-01-23 | 100% | 100% | 0.00% | 100% |
| 43. | Hydrotesting | 10-08-22 | 20-08-22 | 100% | 100% | 0.00% | 100% |
| 44. | Staff quarter | 01-09-20 | 15-01-23 | 100% | 100% | 0.00% | 100% |
| 45. | Pipe laying (Rising Main & Gravity Main) | 15-11-21 | 10-11-22 | | | | |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|--|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 46. | Rising main | 01-04-22 | 09-11-22 | | | | |
| 47. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 01-04-22 | 25-10-22 | 100% | 100% | 0% | 100% |
| 48. | Hydrotesting | 25-10-22 | 09-11-22 | 100% | 100% | 0% | 100% |
| 49. | Gravity Main | 15-11-21 | 10-11-22 | | | | |
| 50. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 15-11-21 | 25-10-22 | 100% | 100% | 0% | 100% |
| 51. | Hydrotesting | 26-10-22 | 10-11-22 | 100% | 100% | 0% | 100% |
| 52. | Other works | 01-01-20 | 25-01-23 | 100% | | | |
| 53. | Site office (Temporary office) | 01-01-20 | 31-01-20 | 100% | 100% | 0% | 100% |
| 54. | Other misc works (Boundary Wall, Road, rainwater harvesting, Land scaping etc) | 01-11-22 | 25-01-23 | 100% | 100% | 0% | 100% |
| 55. | Mechanical Erection- STP unit | 15-06-22 | 30-01-23 | | | | |
| 56. | Pumps | 01-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 57. | Lamella clarifier/ Tube settler | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 58. | Grit removal system | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 59. | Blowers & Diffuser | 15-07-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 60. | Firefighting System | 15-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 61. | Screens | 10-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 62. | Piping, Valves & Gates | 20-07-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 63. | Chlorination | 20-08-22 | 15-10-22 | 100% | 100% | 0% | 100% |
| 64. | Media Installation/ Bio module | 15-06-22 | 10-12-22 | 100% | 100% | 0% | 100% |
| 65. | Other misc. work | 10-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 66. | Mechanical Erection- SPS & MPS | 20-08-22 | 30-01-23 | | | | |
| 67. | Pumps | 15-10-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 68. | Screens | 20-08-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 69. | Piping, Valves & Gates | 20-08-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 70. | Other misc. work | 20-08-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 71. | Electrical and C&I- STP Unit | 20-08-22 | 30-01-23 | | | | |
| 72. | Transformer Installation | 01-11-22 | 31-12-22 | 100% | 100% | 0% | 100% |
| 73. | HT/LT Panel erection | 01-11-22 | 31-12-22 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|---|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 74. | Instrumentation works | 15-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 75. | CCTV | 01-01-23 | 30-01-23 | 100% | 100% | 0% | 100% |
| 76. | Cable Laying | 15-10-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 77. | PLC Panel & Online monitoring system | 10-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 78. | Solar Panel | 01-12-22 | 30-01-23 | 100% | 70% | 0% | 70% |
| 79. | DG Installation | 20-08-22 | 31-08-22 | 100% | 100% | 0% | 100% |
| 80. | Other misc. work | 01-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 81. | Electrical and C&I- SPS & MPS | 20-08-22 | 31-01-23 | | | | |
| 82. | Transformer Installation | 20-11-22 | 10-01-23 | 100% | 100% | 0% | 100% |
| 83. | HT/LT Panel Erection | 20-08-22 | 31-12-22 | 100% | 100% | 0% | 100% |
| 84. | CABLE LAYING | 01-11-22 | 15-01-23 | 100% | 100% | 0% | 100% |
| 85. | DG Installation | 15-11-22 | 15-12-22 | 100% | 100% | 0% | 100% |
| 86. | PLC Panel & Online monitoring system | 20-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 87. | Other misc. work | 20-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 88. | Commissioning of Mech., Electrical and C&I | 30-01-23 | 31-01-23 | 100% | 100% | 0% | 100% |
| 89. | Trial Run, Final Inspection and COD | 01-02-23 | 30-04-23 | | | | |
| 90. | Trial Run and Final Inspection | 01-02-23 | 30-04-23 | 100% | 100% | 0% | 100% |
| 91. | COD | 30-04-23 | 30-04-23 | 100% | 100% | 0% | 100% |
| 92. | Erection Commissioning, Trial Run and COD of Naini-II (42 MLD) & Associated works | | | | | | |
| 93. | Removal of shrubs | 01-01-20 | 28-02-20 | 100% | 100% | 0% | 100% |
| 94. | FCR tank unit | 01-02-20 | 25-01-23 | | | | |
| 95. | Excavation work | 01-02-20 | 15-03-20 | 100% | 100% | 0% | 100% |
| 96. | Boulder filling work | 26-10-20 | 30-11-20 | 100% | 100% | 0% | 100% |
| 97. | PCC work | 01-11-20 | 30-11-20 | 100% | 100% | 0% | 100% |
| 98. | RCC work upto completion | 01-12-20 | 31-12-21 | 100% | 100% | 0% | 100% |
| 99. | Other Misc Works | 01-12-21 | 25-01-23 | 100% | 100% | 0% | 100% |
| 100. | Hydrotesting | 01-03-22 | 15-03-22 | 100% | 100% | 0% | 100% |
| 101. | Tube settler, CCT & Sludge storage Tank | 16-01-21 | 20-01-23 | | | | |
| 102. | Earth work & Boulder filling work | 16-01-21 | 22-01-21 | 100% | 100% | 0% | 100% |
| 103. | PCC work | 19-01-21 | 31-01-21 | 100% | 100% | 0% | 100% |
| 104. | RCC work upto completion | 01-03-21 | 10-05-22 | 100% | 100% | 0% | 100% |
| 105. | Other Misc Works | 10-06-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 106. | Hydrotesting | 20-08-22 | 30-08-22 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|---|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 107. | Main Process Building | 01-02-21 | 20-01-23 | | | | |
| 108. | Excavation | 01-02-21 | 31-05-21 | 100% | 100% | 0% | 100% |
| 109. | Rubble soling/ Stone filling work | 01-07-21 | 31-07-21 | 100% | 100% | 0% | 100% |
| 110. | PCC | 01-07-21 | 31-07-21 | 100% | 100% | 0% | 100% |
| 111. | Structure completion (Expect finishing works) | 01-05-21 | 10-05-22 | 100% | 100% | 0% | 100% |
| 112. | Other Misc Works | 01-06-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 113. | Hydrotesting | 10-05-22 | 30-05-22 | 100% | 100% | 0% | 100% |
| 114. | Mawaiya SPS and I&D work | 01-02-21 | 15-01-23 | | | | |
| 115. | Excavation work | 01-02-21 | 28-02-21 | 100% | 100% | 0% | 100% |
| 116. | PCC | 01-05-21 | 15-06-21 | 100% | 100% | 0% | 100% |
| 117. | RCC WORK upto completion | 15-05-21 | 20-05-22 | 100% | 100% | 0% | 100% |
| 118. | Hydrotesting | 20-05-22 | 30-05-22 | 100% | 100% | 0% | 100% |
| 119. | Boundary wall | 10-08-22 | 15-01-23 | 100% | 100% | 0% | 100% |
| 120. | Staff quarter | 01-05-22 | 15-01-23 | 100% | 100% | 0% | 100% |
| 121. | I&D Other misc works | 01-04-22 | 31-08-22 | 100% | 100% | 0% | 100% |
| 122. | Mahewaghat SPS and I&D work | 01-01-21 | 30-01-23 | | | | |
| 123. | Excavation work | 01-01-21 | 15-04-21 | 100% | 100% | 0% | 100% |
| 124. | PCC | 01-01-21 | 15-04-21 | 100% | 100% | 0% | 100% |
| 125. | RCC Work upto completion | 30-05-21 | 10-05-22 | 100% | 100% | 0% | 100% |
| 126. | Other finishing work | 01-06-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 127. | Hydrotesting | 10-06-22 | 20-06-22 | 100% | 100% | 0% | 100% |
| 128. | Boundary wall | 01-05-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 129. | Staff quarter | 26-04-22 | 30-12-22 | 100% | 100% | 0% | 100% |
| 130. | I&D Other misc works | 01-05-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 131. | Naini-II MPS and I&D work | 26-10-20 | 30-01-23 | | | | |
| 132. | Excavation work | 16-01-21 | 25-04-21 | 100% | 100% | 0% | 100% |
| 133. | PCC | 16-01-21 | 25-04-21 | 100% | 100% | 0% | 100% |
| 134. | RCC Work upto completion | 01-05-21 | 15-05-22 | 100% | 100% | 0% | 100% |
| 135. | Other finishing work | 26-04-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 136. | Hydrotesting | 01-06-22 | 15-06-22 | 100% | 100% | 0% | 100% |
| 137. | Staff quarter | 26-10-20 | 15-12-22 | 100% | 100% | 0% | 100% |
| 138. | I&D Other misc works | 26-04-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 139. | Pipe laying (Rising Main & Gravity Main) | 16-01-21 | 20-09-22 | | | | |
| 140. | Rising main | 16-01-21 | 15-09-22 | | | | |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|---|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 141. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 16-01-21 | 15-09-22 | 100% | 100% | 0% | 100% |
| 142. | Hydrotesting | 15-07-22 | 15-09-22 | 100% | 100% | 0% | 100% |
| 143. | Gravity Main | 01-03-21 | 20-09-22 | | | | |
| 144. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 01-03-21 | 05-09-22 | 100% | 100% | 0% | 100% |
| 145. | Hydrotesting | 10-09-22 | 20-09-22 | 100% | 100% | 0% | 100% |
| 146. | Other works | 01-01-20 | 30-01-23 | 100% | | | |
| 147. | Site office (Temporary office) | 01-01-20 | 31-01-20 | 100% | 100% | 0% | 100% |
| 148. | Other misc works (Boundary Wall, Road, rain water harvesting, Land scaping etc) | 01-03-21 | 30-01-23 | 100% | 100% | 0% | 100% |
| 149. | Mechanical Erection- STP unit | 01-04-22 | 30-01-23 | | | | |
| 150. | Pumps | 01-09-22 | 15-09-22 | 100% | 100% | 0% | 100% |
| 151. | Lamella clarifier/ Tube settler | 01-05-22 | 15-09-22 | 100% | 100% | 0% | 100% |
| 152. | Grit removal system | 01-06-22 | 15-09-22 | 100% | 100% | 0% | 100% |
| 153. | Piping, Valves & Gates | 26-04-22 | 15-10-22 | 100% | 100% | 0% | 100% |
| 154. | Firefighting System | 01-09-22 | 20-10-22 | 100% | 100% | 0% | 100% |
| 155. | Chlorination | 01-09-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 156. | Blowers & Diffuser | 01-05-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 157. | screens | 01-06-22 | 30-06-22 | 100% | 100% | 0% | 100% |
| 158. | Media Installation/ Bio module | 01-04-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 159. | Other misc. work | 01-09-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 160. | Mechanical Erection- SPS & MPS | 10-06-22 | 30-01-23 | | | | |
| 161. | Pumps | 15-07-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 162. | Screens | 01-07-22 | 31-07-22 | 100% | 100% | 0% | 100% |
| 163. | Piping, Valves & Gates | 10-06-22 | 31-10-22 | 100% | 100% | 0% | 100% |
| 164. | Other misc. work | 01-07-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 165. | Electrical and C&I- STP Unit | 01-05-22 | 30-01-23 | | | | |
| 166. | Transformer Installation | 01-07-22 | 31-08-22 | 100% | 100% | 0% | 100% |
| 167. | HT/LT panel erection | 15-05-22 | 20-09-22 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Completi on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|--|----------------------|---------------------|-------------------------------|---|----------------------------------|--------------------------------|
| 168. | PLC Panel & Online monitoring system | 16-08-22 | 31-12-22 | 100% | 100% | 0% | 100% |
| 169. | Instrumentation works | 01-07-22 | 30-11-22 | 100% | 100% | 0% | 100% |
| 170. | CCTV | 01-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 171. | CABLE LAYING | 01-05-22 | 30-10-22 | 100% | 100% | 0% | 100% |
| 172. | Solar Panel | 15-06-22 | 30-11-22 | 100% | 100% | 0% | 100% |
| 173. | Other misc. work | 01-09-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 174. | Electrical and C&I- SPS & MPS | 01-06-22 | 30-06-22 | | | | |
| 175. | Transformer Installation | 01-07-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 176. | HT/LT panel erection | 01-07-22 | 30-09-22 | 100% | 100% | 0% | 100% |
| 177. | CABLE LAYING | 01-07-22 | 30-10-22 | 100% | 100% | 0% | 100% |
| 178. | DG Installation | 01-07-22 | 30-07-22 | 100% | 100% | 0% | 100% |
| 179. | PLC Panel & Online monitoring system | 01-09-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 180. | Other misc. work | 15-07-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 181. | Commissioning of Mech., Electrical and C&I | 30-01-23 | 31-01-23 | 100% | 100% | 0% | 100% |
| 182. | Trial Run, Final Inspection and COD | 01-02-23 | 30-04-23 | | | | |
| 183. | Trial Run and Final Inspection | 01-02-23 | 29-04-23 | 100% | 100% | 0% | 100% |
| 184. | COD | 30-04-23 | 30-04-23 | 100% | 100% | 0% | 100% |
| 185. | Erection Commissioning, Trial Run and COD of Jhunsia STP (16 MLD) & Associated works | | | | | | |
| 186. | FCR tank unit | 01-10-20 | 30-01-23 | | | | |
| 187. | Excavation work | 01-10-20 | 25-10-20 | 100% | 100% | 0% | 100% |
| 188. | Boulder filling work | 26-10-20 | 29-10-20 | 100% | 100% | 0% | 100% |
| 189. | PCC work | 30-10-20 | 30-10-20 | 100% | 100% | 0% | 100% |
| 190. | RCC up to completion | 31-10-20 | 15-10-21 | 100% | 100% | 0% | 100% |
| 191. | Other finishing work | 01-03-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 192. | Hydro testing | 01-04-22 | 30-04-22 | 100% | 100% | 0% | 100% |
| 193. | Tube settler, CCT & Sludge storage Tank | 01-01-21 | 30-01-23 | | | | |
| 194. | Earth work & Boulder filling work | 01-01-21 | 15-02-21 | 100% | 100% | 0% | 100% |
| 195. | PCC work | 16-02-21 | 28-02-21 | 100% | 100% | 0% | 100% |
| 196. | RCC up to completion | 01-03-21 | 05-04-22 | 100% | 100% | 0% | 100% |
| 197. | Other finishing work | 01-02-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 198. | Hydro testing | 05-04-22 | 20-04-22 | 100% | 100% | 0% | 100% |
| 199. | Main Process Building | 01-06-21 | 30-01-23 | | | | |
| 200. | Excavation & Column | 01-06-21 | 16-06-21 | 100% | 100% | 0% | 100% |


| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|---|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 201. | Rubble soling/ Stone filling work | 16-06-21 | 26-06-21 | 100% | 100% | 0% | 100% |
| 202. | PCC | 26-06-21 | 30-06-21 | 100% | 100% | 0% | 100% |
| 203. | Structure completion (Except finishing works) | 01-07-21 | 10-11-22 | 100% | 100% | 0% | 100% |
| 204. | Other finishing work | 01-05-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 205. | Hydro testing | 01-08-22 | 10-09-22 | 100% | 100% | 0% | 100% |
| 206. | Shastri bridge SPS and I&D work | 16-04-22 | 30-01-23 | | | | |
| 207. | Excavation work | 16-04-22 | 28-04-22 | 100% | 100% | 0% | 100% |
| 208. | PCC | 28-04-22 | 02-05-22 | 100% | 100% | 0% | 100% |
| 209. | RCC up to completion | 02-05-22 | 10-12-22 | 100% | 100% | 0% | 100% |
| 210. | Other finishing work | 01-11-22 | 30-01-23 | 100% | 67% | 0% | 67% |
| 211. | Hydro testing | 10-12-22 | 20-12-22 | 100% | 100% | 0% | 100% |
| 212. | Boundary wall | 15-12-22 | 30-01-23 | 100% | | | |
| 213. | Staff quarter | 20-11-22 | 30-01-23 | 100% | 95% | 5% | 100% |
| 214. | Other Misc. works | 15-11-22 | 30-01-23 | 100% | 70% | 5% | 75% |
| 215. | Jhunsu MPS and I&D work | 01-09-20 | 30-01-23 | | | | |
| 216. | Excavation work | 01-08-21 | 15-10-21 | 100% | 100% | 0% | 100% |
| 217. | PCC | 16-10-21 | 20-10-21 | 100% | 100% | 0% | 100% |
| 218. | RCC up to completion | 21-10-21 | 30-04-22 | 100% | 100% | 0% | 100% |
| 219. | Other finishing work | 01-06-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 220. | Hydro testing | 01-07-22 | 15-07-22 | 100% | 100% | 0% | 100% |
| 221. | Staff quarter | 01-09-20 | 30-11-22 | 100% | 100% | 0% | 100% |
| 222. | Other Misc. works | 01-07-22 | 30-01-23 | 100% | 90% | 0% | 90% |
| 223. | Pipe laying (Rising Main & Gravity Main) | 15-11-21 | 04-01-23 | | | | |
| 224. | Rising main | 15-11-21 | 25-12-22 | 100% | | | |
| 225. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 15-11-21 | 15-12-22 | 100% | 100% | 0% | 100% |
| 226. | Hydro testing | 05-12-22 | 25-12-22 | 100% | 100% | 0% | 100% |
| 227. | Gravity Main | 16-01-22 | 04-01-23 | | | | |
| 228. | Excavation, Laying & Jointing, Backfilling/ Restoration works | 16-01-22 | 20-12-22 | 100% | 100% | 0% | 100% |
| 229. | Hydro testing | 15-12-22 | 04-01-23 | 100% | 95% | 0% | 95% |
| 230. | Other works | 01-02-20 | 30-01-23 | 100% | | | |

| Sr. No. | Work description | Scheduled Start Date | Schedule d End Date | Sched uled Compl etion (In %) | Completi on up to previous month (In %) (A) | This month Compl eti on (In%) (B) | Total Compl etion (In %) (A+B) |
|---------|--|----------------------|---------------------|-------------------------------|---|-----------------------------------|--------------------------------|
| 231. | Site office (Temporary office) | 01-02-20 | 30-04-20 | 100% | 100% | 0% | 100% |
| 232. | Other misc. works (Boundary Wall, Road, rain water harvesting, Land scraping etc.) | 01-12-22 | 30-01-23 | 100% | 10% | 10% | 20% |
| 233. | Mechanical Erection- STP unit | 01-04-22 | 30-01-23 | | | | |
| 234. | Pumps | 20-11-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 235. | Lamella clarifier/ Tube settler | 01-04-22 | 30-10-22 | 100% | 100% | 0% | 100% |
| 236. | Fire fighting System | 01-01-23 | 30-01-23 | 100% | 100% | 0% | 100% |
| 237. | Chlorination | 20-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 238. | Grit removal system | 01-12-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 239. | Blowers & Diffuser | 01-07-22 | 31-12-22 | 100% | 100% | 0% | 100% |
| 240. | Screens | 20-11-22 | 31-12-22 | 100% | 100% | 0% | 100% |
| 241. | Piping, Valves & Gates | 01-07-22 | 25-01-23 | 100% | 100% | 0% | 100% |
| 242. | Media Installation/ Bio module | 15-04-22 | 25-12-22 | 100% | 85% | 0% | 85% |
| 243. | Other misc. work | 01-12-22 | 30-01-23 | 100% | 95% | 5% | 100% |
| 244. | Mechanical Erection- SPS & MPS | 20-10-21 | 30-01-23 | | | | |
| 245. | Pumps | 20-11-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 246. | Screens | 01-12-22 | 15-01-23 | 100% | 70% | 0% | 70% |
| 247. | Piping, Valves & Gates | 20-10-21 | 30-01-23 | 100% | 80% | 20% | 100% |
| 248. | Other misc. work | 01-12-22 | 30-01-23 | 100% | 90% | 5% | 95% |
| 249. | Electrical and C&I- STP Unit | 01-09-22 | 31-01-23 | | | | |
| 250. | Transformer Installation | 25-10-22 | 31-01-23 | 100% | 100% | 0% | 100% |
| 251. | HT/LT panel erection | 01-09-22 | 20-01-23 | 100% | 100% | 0% | 100% |
| 252. | PLC Panel & Online monitoring system | 01-11-22 | 30-01-23 | 100% | 90% | 0% | 90% |
| 253. | Instrumentation works | 01-11-22 | 30-01-23 | 100% | 90% | 0% | 90% |
| 254. | CCTV | 01-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 255. | Cable laying | 01-11-22 | 30-01-23 | 100% | 95% | 5% | 100% |
| 256. | DG Installation | 01-09-22 | 25-01-23 | 100% | 100% | 0% | 100% |
| 257. | Solar Panel | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 258. | Other misc. work | 01-12-22 | 30-01-23 | 100% | 90% | 0% | 90% |
| 259. | Electrical and C&I- SPS & MPS | 01-11-22 | 31-01-23 | | | | |
| 260. | Transformer Installation | 01-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |

| Sr. No. | Work description | Scheduled Start Date | Scheduled End Date | Scheduled Completion (In %) | Completion up to previous month (In %) (A) | This month Completion (In%) (B) | Total Completion (In %) (A+B) |
|---------|--|----------------------|--------------------|-----------------------------|--|---------------------------------|-------------------------------|
| 261. | HT/LT Panel erection | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 262. | Cable laying | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 263. | DG Installation | 15-11-22 | 30-01-23 | 100% | 100% | 0% | 100% |
| 264. | PLC Panel & Online monitoring system | 15-11-22 | 30-01-23 | 100% | 0% | 90% | 90% |
| 265. | Other misc. work | 15-11-22 | 30-01-23 | 100% | 75% | 5% | 80% |
| 266. | Commissioning of Mech., Electrical and C&I | 31-01-23 | 31-01-23 | 100% | 80% | 0% | 80% |
| 267. | Trial Run, Final Inspection and COD | 01-02-23 | 30-04-23 | | | | |
| 268. | Trial Run and Final Inspection | 01-02-23 | 30-04-23 | 100% | 100% | 0% | 100% |
| 269. | COD | 30-04-23 | 30-04-23 | 100% | 100% | 0% | 100% |
| | | | | | | | |

7.1.7 Package-I Status

Naini-II Facility COD



**OFFICE OF THE SUPERINTENDING ENGINEER,
CIRCLE OFFICE,
U.P. JAL NIGAM(RURAL), PRAYAGRAJ**

Email - up_jal.nigam@rediffmail.com

Letter no. **87/PWPL/35** Dated: **11/08/2023**

To,
General Manager – Project
M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhali Six Road
Navrangpura, Ahmedabad 380006
Gujarat, India.

Subject: Design, Build, Rehabilitate, Finance, Operate and Transfer Sewage Treatment Plants (STPs) along with Associated Infrastructure with operation and maintenance period of 15 Years under Hybrid Annuity Based PPP model in Phaphamau, Jhansi, Naini-II, Naini-I, Salori, Numayadahi, Rajapur, Ponghat & Kodara at Prayagraj (erstwhile Allahabad), Uttar Pradesh, India - **Issuance of Commercial Operations Date for Naini-II facility under Package-I.**

Ref:




- 1) Concessionaire agreement No. 31/GM/2018/19 dated 11th January 2019
- 2) Effective Date declaration dated 16th Sept 2019
- 3) PWPL Letter No PWPL/UPJN/PRAYAGRAJ/SITE/862 dated 30th Nov 2022
- 4) PWPL Letter No PWPL/UPJN/PRAYAGRAJ/SITE/905 dated 11th May 2023
- 5) AECOM Letter No. AIPL/NMCG/PRAYAG/1607 dated 18th May 2023
- 6) NMCG Letter No. F. No. Pr-23012/2/2021 dated 26th May 2023
- 7) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/906 dated 30th May 2023
- 8) AECOM Letter No AIPL/NMCG/PRAYAG/1619 dated 08th Jun 2023.
- 9) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/911 dated 17th June 2023
- 10) UPJN Letter No. 68/PWPL/24 dated 19th Jun 2023.
- 11) UPJN Letter No. 1330/W-9/141 dated 20th Jun 2023.
- 12) NMCG Letter no. F. No. Pr-12012/6/2018/PPP/NMCG dated 07th Jul 2023.
- 13) UPJN letter no. 75/PWPL/19 dated 14th July 2023
- 14) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/917 dated 18th July 2023
- 15) AECOM letter no. AIPL/NMCG/PRAYAG/1637 dated 24th July 2023
- 16) UPJN Letter No: 83/PWPL/32 dated 27th July 2023
- 17) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/921 dated 02nd Aug 2023
- 18) UPJN Letter No: 85/PWPL/33 dated 02nd Aug 2023

Dear Sir,

With reference to the above cited subject, it is to be noted that we have issued the 8th Milestone completion certificate vide letter mentioned at Sr. no. 13, Construction completion certificate vide letter mentioned at Sr. no. 16 and Trial Run completion certificate vide letter mentioned at Sr. no. 18 after the detailed assessment of the documents provided from the Concessionaire.

In view of the same, we are hereby issuing the COD certificate to the Concessionaire. Details of the same are mentioned below:

| Sl. No. | Description | Commercial Operations Date (COD) |
|---------|---|----------------------------------|
| 1 | Construction Works of Naini-II facility under Package-I | 19.02.2023 |

This completion certificate is being issued on the basis of instructions received from NMCG vide letter mentioned at Sr. no. 6 & 12 and undertaking submitted by PWPL vide letter mentioned at Sr. no. 17.

Furthermore, all the conditions mentioned in Trial run completion certificate remains applicable.

Yours Faithfully



Project Manager
Ganga Pollution Control Unit
UPJN (Rural), Prayagraj



Executive Engineer
Division office (E&M)
UPJN (Rural), Prayagraj



Superintending Engineer
Circle office, UPJN (Rural), Prayagraj

Copy Forwarded to Following for information and necessary action:

1. Executive Director (Project), NMCG, New Delhi
2. Additional Project director, SMCG Lucknow.
3. Chief Engineer (Ganga), UP Jal Nigam (Rural) Lucknow
4. Chief Engineer (Kanpur Zone), UP Jal Nigam (Rural) Lucknow
5. Shri Rajat Gupta, NMCG, New Delhi
6. Project Manager, GPCU, UP Jal Nigam (Rural), Prayagraj
7. Executive Engineer, Division office (E&M), UP Jal Nigam (Rural), Prayagraj
8. M/s. AECOM India Pvt Ltd.



Superintending Engineer
Circle office, UPJN (Rural), Prayagraj

Commercial Operations Date was announced on 11.08.2023 vide letter no. 87/PWPL/35

Phaphamau Facility COD



OFFICE OF THE SUPERINTENDING ENGINEER,
CIRCLE OFFICE,
U.P. JAL NIGAM(RURAL), PRAYAGRAJ

Email - up_jnrc@rediffmail.com

Letter no. 88/PWPL/36

Dated: 11/08/2023

To,

General Manager – Project
M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhall Six Road
Navrangpura, Ahmedabad 380006
Gujarat, India.

Subject: Design, Build, Rehabilitate, Finance, Operate and Transfer Sewage Treatment Plants (STPs) along with Associated Infrastructure with operation and maintenance period of 15 Years under Hybrid Annuity Based PPP model in Phaphamau, Jhansi, Naini-II, Naini-I, Salori, Numayadahi, Rajapur, Ponghat & Kodara at Prayagraj (erstwhile Allahabad), Uttar Pradesh, India- **Issuance of Commercial Operations Date for Phaphamau facility under Package-I.**

- Ref:**
- 1) Concessionaire agreement No. 31/GM/2018/19 dated 11th January 2019
 - 2) Effective Date declaration dated 16th Sept 2019
 - 3) PWPL Letter No PWPL/UPJN/PRAYAGRAJ/SITE/871-A dated 30th Dec 2022
 - 4) PWPL Letter No PWPL/UPJN/PRAYAGRAJ/SITE/905 dated 11th May 2023
 - 5) AECOM Letter No. AIPL/NMCG/PRAYAG/1607 dated 18th May 2023
 - 6) NMCG Letter No. F. No. Pr 23012/2/2021 dated 26th May 2023
 - 7) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/907 dated 30th May 2023
 - 8) AECOM Letter No AIPL/NMCG/PRAYAG/1620 dated 08th Jun 2023.
 - 9) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/911 dated 17th June 2023
 - 10) UPJN Letter No. 69/PWPL/25 dated 19th Jun 2023
 - 11) UPJN Letter No. 1329/W-9/140 dated 20th Jun 2023
 - 12) NMCG Letter no. F. No. Pr-12012/6/2018/PPP/NMCG dated 07th Jul 2023.
 - 13) UPJN letter no. 76/PWPL/30 dated 14th July 2023
 - 14) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/918 dated 18th July 2023
 - 15) AECOM letter no. AIPL/NMCG/PRAYAG/1638 dated 24th July 2023
 - 16) UPJN Letter No. 82/PWPL/31 dated 27th July 2023
 - 17) PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/921 dated 02nd Aug 2023
 - 18) UPJN Letter No. 86/PWPL/34 dated 02nd Aug 2023

Dear Sir,

With reference to the above cited subject, it is to be noted that we have issued the 8th Milestone completion certificate vide letter mentioned at Sr. no. 13, Construction completion certificate vide letter mentioned at Sr. no. 16 and Trial Run completion certificate vide letter mentioned at Sr. no. 18 after the detailed assessment of the documents provided from the Concessionaire.

In view of the same, we are hereby issuing the COD certificate to the Concessionaire. Details of the same are mentioned below:

| Sl. No. | Description | Commercial Operations Date (COD) |
|---------|--|----------------------------------|
| 1 | Construction Works of Phaphamau facility under Package-I | 28.03.2023 |





This completion certificate is being issued on the basis of instructions received from NMCG vide letter mentioned at Sr. no. 6 & 12 and undertaking submitted by PWPL vide letter mentioned at Sr. no. 17.

Furthermore, all the conditions mentioned in Trial run completion certificate remain applicable.

Yours Faithfully



Project Manager
Ganga Pollution Control Unit
UPJN (Rural), Prayagraj



Executive Engineer
Division office (E&M)
UPJN (Rural), Prayagraj



Superintending Engineer
Circle office, UPJN (Rural), Prayagraj

Copy Forwarded to Following for information and necessary action:

1. Executive Director (Project), NMCG, New Delhi
2. Additional Project director, SMCG Lucknow.
3. Chief Engineer (Ganga), UP Jal Nigam (Rural) Lucknow
4. Chief Engineer (Kanpur Zone), UP Jal Nigam (Rural) Lucknow
5. Shri Rajat Gupta, NMCG, New Delhi
6. Project Manager, GPCU, UP Jal Nigam (Rural), Prayagraj
7. Executive Engineer, Division office (E&M), UP Jal Nigam (Rural), Prayagraj
8. M/s. AECOM India Pvt Ltd.



Superintending Engineer
Circle office, UPJN (Rural), Prayagraj

Commercial Operations Date was announced on 11.08.2023 vide letter no. 88/PWPL/36

Jhunsi Facility COD



OFFICE OF THE SUPERINTENDING ENGINEER,
CIRCLE OFFICE,
U.P. JAL NIGAM(RURAL), PRAYAGRAJ

Email - se_2circle@rediffmail.com

Letter no. 110 1 P.L.P.L 146

Dated: 26/09/2023

To,

General Manager – Project
M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhali Six Road
Navrangpura, Ahmedabad 380006
Gujarat, India.

Subject: Design, Build, Rehabilitate, Finance, Operate and Transfer Sewage Treatment Plants (STPs) along with Associated Infrastructure with operation and maintenance period of 15 Years under Hybrid Annuity Based PPP model in Phaphamau, Jhunsi, Naini-II, Naini-I, Salori, Numayadahi, Rajapur, Ponghat & Kodara at Prayagraj (erstwhile Allahabad), Uttar Pradesh, India - **Issuance of Commercial Operations Date for Jhunsi facility under Package-I.**

Reference:

1. Concession Agreement dated 11th Jan 2019
2. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/896 dated 29th Mar 2023
3. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/901 dated 11th Apr 2023
4. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/902 dated 17th Apr 2023
5. NMCG Letter No. F. No. Pr 23012/2/2021 dated 26th May 2023
6. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/915 dated 13th July 2023
7. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/921 dated 25th July 2023
8. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/O&M/691 dated 26th Aug 2023
9. AECOM letter no. AIPL/NMCG/PRAYAG/1645 dated 28th Aug 2023
10. UPJN letter no. 96/PWPL/38 dated 29th Aug 2023
11. NMCG Letter No. F. No. Pr 12012/6/2018 dated 05th Sep 2023
12. PWPL letter no. PWPL/UPJN/PRAYAGRAJ/SITE/925 dated 05th Sep 2023
13. AECOM letter no AIPL/NMCG/PRAYAG/1653 dated 13th Sep 2023.
14. UPJN letter no 104/PWPL/40 dated 18th Sep 2023.
15. PWPL Letter no. PWPL/UPJN/PRAYAGRAJ/SITE/927 dated 18th Sep 2023
16. AECOM letter no. AIPL/NMCG/PRAYAG/1656 dated 20th Sep 2023.
17. UPJN Letter no. 105/PWPL/41 dated 21st Sep 2023
18. UPJN Letter no. 109/PWPL/45 dated 23rd Sep 2023

Dear Sir,

With reference to the above cited subject, it is to be noted that we have issued the 8th Milestone completion certificate vide letter mentioned at Sr. no. 14, Construction completion certificate vide letter mentioned at Sr. no. 17 and Trial Run completion certificate vide letter mentioned at Sr. no. 18 after the detailed assessment of the documents provided by you.

In view of the same, we are hereby issuing the COD certificate to you. Details of the same are mentioned below:

| Sl. No. | Description | Commercial Operations Date (COD) |
|---------|---|----------------------------------|
| 1 | Construction Works of Jhunsi facility under Package-I | 01.08.2023 |


This Commercial Operations Date certificate is being issued on the basis of instructions received from NMCG vide letter mentioned at Sr. no. 5 & 11.

Furthermore, all the conditions mentioned in Trial run completion certificate remains applicable.


(Praveen Kutti)
Superintending Engineer

Copy Forwarded to Following for information and necessary action:


1. Executive Director (Project), NMCG, New Delhi
2. Additional Project director, NMCG Lucknow.
3. Chief Engineer (Ganga), UP Jal Nigam (Rural) Lucknow
4. Chief Engineer (Kanpur Zone), UP Jal Nigam (Rural) Lucknow
5. Shri Rajat Gupta, NMCG, New Delhi
6. Project Manager, GPCU, UP Jal Nigam (Rural), Prayagraj
7. Executive Engineer, Division office (E&M), UP Jal Nigam (Rural), Prayagraj
8. M/s. AECOM India Pvt Ltd.


Superintending Engineer

Commercial Operations Date was announced on 26.09.2023 vide letter no. 110/PWPL/46

KPI REPORT'S OF PACKAGE - I,
ACTION TAKEN REPORT AND RECOMMENDATION IS
MENTIONED IN
ANNEXURE – I


7.2 Package-II status

|  | <p>OFFICE OF THE GENERAL MANAGER, कार्यालय महाप्रबन्धक, GANGA POLLUTION CONTROL UNIT, गंगा प्रदूषण नियंत्रण इकाई, U.P. JAL NIGAM, PRAYAGRAJ उ० प्र० जल निगम, प्रयागराज Email- gmganga.allahabad@gmail.com Dated: 20/ 09 / 2021</p> | | | | | | | | | | | | |
|--|--|----------------------------------|----------------------------------|---|-----------------------------------|------------|---|---------|-------------|----------------------------------|---|-----------------------------------|------------|
| <p>Letter no. 2484 /PWPL (Adani) / 496</p> | | | | | | | | | | | | | |
| <p>To, General Manger-Project M/s. Prayagraj Water Private Limited, "Adani House", 56, Shrimali Society, Near Mithakhall Six Road, Navrangpura, Ahmedabad 380006 Gujarat, India.</p> | | | | | | | | | | | | | |
| <p>Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.</p> | | | | | | | | | | | | | |
| <p>Sub:- Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-II.</p> | | | | | | | | | | | | | |
| <p>Ref :- 1. Our office Letter No 2474/PWPL(Adani)/486 dated 18.09.2021 2. Our office Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021</p> | | | | | | | | | | | | | |
| <p>Sir, With reference to the above mentioned subject, it is to be noted that we have issued the 4th Milestone completion certificate vide Letter No. 2474/PWPL(Adani)/486 dated 18.09.2021 & Rehabilitation Completion Certificate vide Letter No. 2483/PWPL(Adani)/495 dated 20.09.2021 after the detailed assessment of the documents provided by the concessionaire.</p> | | | | | | | | | | | | | |
| <p>In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-</p> | | | | | | | | | | | | | |
| <table border="1"> <thead> <tr> <th>Sl. No.</th> <th>Description</th> <th>Commercial Operations Date (COD)</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Rehabilitation works under Pkg-II</td> <td>01.06.2021</td> </tr> </tbody> </table> | Sl. No. | Description | Commercial Operations Date (COD) | 1 | Rehabilitation works under Pkg-II | 01.06.2021 | <table border="1"> <thead> <tr> <th>Sl. No.</th> <th>Description</th> <th>Commercial Operations Date (COD)</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>Rehabilitation works under Pkg-II</td> <td>01.06.2021</td> </tr> </tbody> </table> | Sl. No. | Description | Commercial Operations Date (COD) | 1 | Rehabilitation works under Pkg-II | 01.06.2021 |
| Sl. No. | Description | Commercial Operations Date (COD) | | | | | | | | | | | |
| 1 | Rehabilitation works under Pkg-II | 01.06.2021 | | | | | | | | | | | |
| Sl. No. | Description | Commercial Operations Date (COD) | | | | | | | | | | | |
| 1 | Rehabilitation works under Pkg-II | 01.06.2021 | | | | | | | | | | | |
| <p>End No & date: As above.</p> | | | | | | | | | | | | | |
| <p>Copy to following for information and necessary action</p> | | | | | | | | | | | | | |
| <ol style="list-style-type: none"> Executive Director(Projects), NMCG, New Delhi. Chief Engineer (Ganga), U.P. Jal Nigam Lucknow. Chief Engineer (Prayagraj Zone), U.P. Jal Nigam, Prayagraj. Mr. Rajat Gupta, Sr. Specialist, NMCG, New Delhi. Project Manager (I/E&M), Ganga Pollution Control Unit, U.P. Jal Nigam, Prayagraj. AECOM India Pvt. Ltd. (Project Engineer), Gurgaon. | | | | | | | | | | | | | |
| <p>(M.C. Srivastava) General Manager</p> | | | | | | | | | | | | | |
| <p>General Manager</p> | | | | | | | | | | | | | |

Commercial Operations Date was announced on 01.06.2021 vide letter no. 2484/PWPL (Adani)/496

KPI REPORT'S OF PACKAGE - II,
ACTION TAKEN REPORT AND RECOMMENDATION IS
MENTIONED IN
ANNEXURE - II

7.3 Package-III status



OFFICE OF THE GENERAL MANAGER,
कार्यालय महाप्रबन्धक,
GANGA POLLUTION CONTROL UNIT,
गंगा प्रदूषण नियंत्रण इकाई,
U.P. JAL NIGAM, PRAYAGRAJ
उ.प्र. जल निगम प्रयागराज,
सूचना : 0532-2684329, 2684691, फ़ैक्स 0532-2684899
Dated: 02/11/2020

Letter No. 2336/PWPL(Adani)/423

To,
M/s. Prayagraj Water Private Limited,
"Adani House", 56, Shrimali Society,
Near Mithakhali Sia Road,
Navrangpura, Ahmedabad-380006
Gujrat, India.

Name of Work: Development and Rehabilitation of Sewage Treatment Plants and Associated Infrastructure under Hybrid Annuity Based PPP Mode at Prayagraj, Uttar Pradesh.


Subject: **Concession Agreement no. 31/GM/2018-19: Issuance of Commercial Operations Date of Package-III.**

Sir,

With reference to the above mentioned subject, it is to be noted that we have issued the 2nd Milestone completion certificate vide Letter No. 2328/PWPL(Adani)/415 dated 31.10.2020 & Rehabilitation Completion Certificate vide Letter No. 2330/PWPL(Adani)/417 dated 31.10.2020 and LD Waiver Letter No. 2331/PWPL(Adani)/418 dated 31.10.2020 after the detailed assessment of the documents provided by the concessionaire.

In view of the same, we are hereby issuing the COD certificate to the concessionaire. Details of the same is mentioned below-

| Sl. No. | Description | COD Commencement Date |
|---------|------------------------------------|-----------------------|
| 1 | Rehabilitation works under Pkg-III | 01.11.2020 |

Yours faithfully

General Manager

Encl No. & and date as above:
Copy to following:
1- E.D.(Projects), NMCG, New Delhi.
2- MD, UPJN Lucknow.
3- Chief Engineer (Ganga), U.P. Jal Nigam Lucknow.
4- Chief Engineer (Prayagraj Zone), U.P. Jal Nigam Prayagraj.
5- Shri. Madav Kumar, Sr. Economics and Financial Expert, NMCG, New Delhi.
6- Project Manager (I/E&M), GPCU, U.P. Jal Nigam Prayagraj.
7- AECOM India Pvt. Ltd. (Project Engineer), Gurgaon.

Commercial Operations Date was announced on 02.11.2020 vide letter no. 2336/PWPL (Adani)/423

KPI REPORT'S OF PACKAGE - III,
ACTION TAKEN REPORT AND RECOMMENDATION IS
MENTIONED IN
ANNEXURE - III

8. Meetings, Discussions and Site Visits:

Regular progress review meetings are being held at UPJN office & sites. Following meetings were held during the month of October'2023.

| Sr. No. | Site Visit & Meeting with UPJN / NMCG / PWPL | Date | Attendees | Description |
|---------|---|-----------|--------------------------------------|---|
| 1. | Site inspection of Phaphamau Facility | 04-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 2. | Site inspection of Naini-II Facility | 05-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 3. | Site inspection of Jhunsi Facility | 06-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M, operation & maintenance activities of plant |
| 4. | Site inspection of Phaphamau Facility | 12-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 5. | Site inspection of Naini-II Facility | 13-Oct-23 | Mr. Gaurav Gupta | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 6. | Site inspection of Jhunsi Facility | 13-Oct-23 | Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M, operation & maintenance activities of plant |
| 7. | Site inspection of Phaphamau Facility | 16-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 8. | Site inspection of Naini-II Facility | 18-Oct-23 | Mr. Gaurav Gupta | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 9. | Site inspection of Jhunsi Facility | 21-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M, operation & maintenance activities of plant |
| 10. | Site inspection of Phaphamau Facility | 25-Oct-23 | Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 11. | Site inspection of Naini-II Facility | 27-Oct-23 | Mr. Gaurav Gupta | Inspection, supervision and monitoring of ongoing E&M activities of plant |

| | | | | |
|-----|--------------------------------------|-----------|--------------------------------------|--|
| 12. | Site inspection of Naini-II Facility | 28-Oct-23 | Mr. Gaurav Gupta | Inspection, supervision and monitoring of ongoing E&M activities of plant |
| 13. | Site inspection of Jhansi Facility | 30-Oct-23 | Mr. Gaurav Gupta Mr. Sudhir Tomar | Inspection, supervision and monitoring of ongoing E&M, operation & maintenance activities of plant |

10. Photos of Meetings / Site Visits and Activities

PACKAGE - I

PHAPHAMAU FACILITY




Main Plant view of 14 MLD Phaphamau STP



STP campus – Road and Finishing work status

PHAPHAMAU FACILITY



Process Building: Current status (Functional)



Shantipuram MPS: Current status (Functional)



FCR Tank: Current status (Functional)



FCR Tank



Basna Nalla SPS Current status (Functional)

NAINI-II FACILITY



Naini-II STP Process area.



Naini-II STP Staff quarter and Solar area

NAINI-II FACILITY



Tube settler– Current status (Functional)



FCR Tank – Current status (Functional)



Mahewaghat SPS– Current status (Functional)



Mawaiya SPS– Current status (Functional)

JHUNSI FACILITY



Jhansi MPS – Current Status (Functional)



Tube settler– Current Status (Functional)

JHUNSI FACILITY



FCR Tank – Current status (Functional)



Shastri Bridge SPS – Inside finishing Work is progress

11. Outward Register

List of key design & documents were reviewed by Project Engineer during this period as below.

| Sr. No. | PE Transmittal/ Ref No | Description | Outward Date | To (Organization) |
|---------|------------------------|---|--------------|-----------------------------|
| 1. | AIPL/NMCG/PRAYAG/1667 | Submission of O & M Monthly Progress report for the month of August, 2023 of Package – II | 9-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 2. | AIPL/NMCG/PRAYAG/1668 | Regarding intake of complete sewage at Jhunsi facility | 10-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 3. | AIPL/NMCG/PRAYAG/1669 | Submission of O & M Monthly Progress report for the month of September, 2023 of Package – III | 17-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 4. | AIPL/NMCG/PRAYAG/1670 | Project Engineer Services for Prayagraj STP Project on Hybrid Annuity Based PPP Mode. | 17-Oct-2023 | NMCG, New Delhi |
| 5. | AIPL/NMCG/PRAYAG/1671 | Project Engineer Services for Prayagraj STP Project on Hybrid Annuity Based PPP Mode. | 17-Oct-2023 | NMCG, New Delhi |
| 6. | AIPL/NMCG/PRAYAG/1672 | Submission of O & M Tax Invoice of 9th quarter (June 2023 – August 2023) of Package - II | 17-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 7. | AIPL/NMCG/PRAYAG/1673 | Submission of O & M Monthly Progress report for the month of September, 2023 of Package – II | 20-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 8. | AIPL/NMCG/PRAYAG/1674 | Inspection Reports of Package-II facilities | 21-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |

| Sr. No. | PE Transmittal/ Ref No | Description | Outward Date | To (Organization) |
|---------|--------------------------|--|--------------|-----------------------------|
| 9. | AIPL/NMCG/PRAYAG/1675(A) | Inspection Reports of Package-III facilities | 21-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 10. | AIPL/NMCG/PRAYAG/1675(B) | Regarding the submission of MPR and compliance report for the month of Sep'23. | 26-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 11. | AIPL/NMCG/PRAYAG/1676 | Regarding release of final milestone payment of Naini-II and Phaphamau Facility under Package-I. | 26-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 12. | AIPL/NMCG/PRAYAG/1677 | Submission of O & M Monthly Progress report for the month of August, 2023 of Package – III | 28-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 13. | AIPL/NMCG/PRAYAG/1678 | Inspection Reports of Naini-II facility & Phaphamau facility under Package-I | 31-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |
| 14. | AIPL/NMCG/PRAYAG/1679 | Inspection Report of Jhunsi Facility under Package-I | 31-Oct-2023 | S.E.-2 Circle(Rural) - UPJN |

12. Inward Register

List of key design & documents were received by Project Engineer during this period as below.

| Sr. No. | PWPL / UPJN Transmittal reference number | Description | Date | From |
|---------|--|--|-----------|---------------------------------|
| 1. | 117/PWPL/(PRAYAGRAJ)/47 | Regarding release of final Milestone Payment for Naini-II of Package-I | 05-Oct-23 | S.E.-2 Circle (Rural)-UPJN, |
| 2. | PWPL/UPJN/PRAYAGRAJ/O&M/712 | Regarding rectification and replacement of Diffusers at Numayadahi STP | 05-Oct-23 | Prayagraj water private limited |
| 3. | PWPL/UPJN/PRAYAGRAJ/O&M/713 | Submission of O & M Monthly Progress report for the month of August, 2023 of Package – II | 07-Oct-23 | Prayagraj water private limited |
| 4. | PWPL/UPJN/PRAYAGRAJ/O&M/714 | Shutdown of Gaughat and Chacharnala Pumping station for replacement of Flowmeter at Gaughat Pumping Station | 10-Oct-23 | Prayagraj water private limited |
| 5. | PWPL/UPJN/PRAYAGRAJ/O&M/715 | Submission of O & M Tax Invoice of 9th quarter (June 2023 – August 2023) of Package - II | 10-Oct-23 | Prayagraj water private limited |
| 6. | PWPL/UPJN/PRAYAGRAJ/O&M/716 | Regarding O & M Payment of Quarter -9 i.e., June – 23 to August -23 for Package – II facilities for the STP Project at Prayagraj under HAM based PPP Model . | 10-Oct-23 | Prayagraj water private limited |
| 7. | PWPL/UPJN/PRAYAGRAJ/O&M/717 | Submission of O & M Monthly Progress report for the month of September, 2023 of Package – III | 10-Oct-23 | Prayagraj water private limited |
| 8. | PWPL/UPJN/PRAYAGRAJ/O&M/718 | Submission of O & M Monthly Progress report for the month of September, 2023 of Package – II | 10-Oct-23 | S.E.-2 Circle (Rural)-UPJN, |
| 9. | 966/PWPL/(PRAYAGRAJ)/95 | Regarding shutdown of Gaughat and Chacharnala Pumping station for replacement of Flowmeter at Gaughat Pumping Station | 10-Oct-23 | PM-I (Rural)-UPJN |

| Sr. No. | PWPL / UPJN Transmittal reference number | Description | Date | From |
|---------|--|--|-----------|---------------------------------|
| 10. | PWPL/UPJN/PRAYAGRAJ/O&M/719 | Regarding finalization revised Guaranteed Energy Consumption for Phaphamau facility under Package-I. | 12-Oct-23 | Prayagraj water private limited |
| 11. | PWPL/UPJN/PRAYAGRAJ/O&M/720 | Regarding intake of complete raw sewage inside the Jhansi STP under Package-I after flood period in river Ganga | 12-Oct-23 | Prayagraj water private limited |
| 12. | 1002/PWPL/(PRAYAGRAJ)/98 | Regarding Extention of shutdown of Gaughat and Chacharnala Pumping station for replacement of Flowmeter at Gaughat Pumping Station | 13-Oct-23 | PM-I (Rural)-UPJN |
| 13. | PWPL/UPJN/PRAYAGRAJ/SITE /929 | Regarding the submission of MPR and compliance report for the month of Sep'23. | 13-Oct-23 | Prayagraj water private limited |
| 14. | PWPL/UPJN/PRAYAGRAJ/O&M/721 | Excess Flow receiving at Sewage Treatment Plants & Sewage Pumping Stations (Flow Record for the month of Sep, 2023) | 14-Oct-23 | Prayagraj water private limited |
| 15. | 119/PWPL/(PRAYAGRAJ)/47 | Regarding replacement of Ponghat inlet gravity line | 16-Oct-23 | S.E.-2 Circle (Rural)-UPJN |
| 16. | PWPL/UPJN/PRAYAGRAJ/O&M/722 | Submission of O & M Tax Invoice of 9th quarter (June 2023 – August 2023) of Package - II | 18-Oct-23 | Prayagraj water private limited |
| 17. | 1014/PWPL/(PRAYAGRAJ)/99 | Regarding start of O&M of 16 MLD Jhansi STP | 19-Oct-23 | PM-I (Rural)-UPJN |
| 18. | 121/PWPL/(PRAYAGRAJ)/48 | Regarding Vetting of MPS Design and Drawing for STP on Trivenipuram location for Jhansi facility. | 21-Oct-23 | S.E.-2 Circle (Rural)-UPJN, |
| 19. | 122/PWPL/(PRAYAGRAJ)/49 | Regarding submission of Proposal for Trivenipuram ADA STP under Package-I | 21-Oct-23 | S.E.-2 Circle (Rural)-UPJN, |

| Sr. No. | PWPL / UPJN Transmittal reference number | Description | Date | From |
|---------|--|--|-----------|---------------------------------|
| 20. | PWPL/UPJN/PRAYAGRAJ/O&M/726 | Submission of O & M Monthly Progress report for the month of August, 2023 of Package – III | 27-Oct-23 | Prayagraj water private limited |
| 21. | PWPL/UPJN/PRAYAGRAJ/O&M/727 | Submission of O & M Monthly Progress report for the month of Feb 2023 (19th Feb, 2023 to 28th Feb, 2023) of Naini-II Facility under Package – I | 27-Oct-23 | Prayagraj water private limited |
| 22. | PWPL/UPJN/PRAYAGRAJ/O&M/728 | Submission of O & M Monthly Progress report for the month of March 2023 of Naini-II Facility under Package – I | 27-Oct-23 | Prayagraj water private limited |
| 23. | PWPL/UPJN/PRAYAGRAJ/O&M/729 | Submission of O & M Monthly Progress report for the month of April 2023 of Naini-II Facility under Package – I | 27-Oct-23 | Prayagraj water private limited |
| 24. | PWPL/UPJN/PRAYAGRAJ/O&M/730 | Submission of O & M Monthly Progress report for the month of May 2023 of Naini-II Facility under Package – I | 27-Oct-23 | Prayagraj water private limited |
| 25. | PWPL/UPJN/PRAYAGRAJ/SITE /929 | Regarding release of final milestone payment of Phaphamau Facility under Package-I. | 28-Oct-23 | Prayagraj water private limited |
| 26. | 124/PWPL/(PRAYAGRAJ)/150 | Regarding O&M Payment of 9th Quarter of Package - II | 28-Oct-23 | S.E.-2 Circle (Rural)-UPJN, |
| 27. | 1037/PWPL/(PRAYAGRAJ)/104 | Regarding payment of environmental compensation imposed in view of the sewage/effluent being disposed after purification from 25 MLD STP Kodra, Prayagraj, not being disposed as per the prescribed standards. | 28-Oct-23 | PM-I (Rural)-UPJN |
| 28. | 1038/PWPL/(PRAYAGRAJ)/105 | Regarding payment of imposed environmental compensation in view of the sewage/effluent being disposed after purification from 10 MLD STP Ponghat, Prayagraj, not being | 28-Oct-23 | PM-I (Rural)-UPJN |

| Sr. No. | PWPL / UPJN Transmittal reference number | Description | Date | From |
|---------|--|--|-----------|-------------------|
| | | disposed as per the prescribed standards. | | |
| 29. | 1039/PWPL/(PRAYAGRAJ)/106 | Regarding payment of environmental compensation imposed in view of sewage/effluent being disposed after purification from 80 MLD STP Naini, Prayagraj, not being disposed as per the prescribed standards. | 28-Oct-23 | PM-I (Rural)-UPJN |

13. EHS targets, Achievement & compliance report for the month of October 2023

| Sr. No. | Goals | Target of the month | Achievement of this Month | Previous Month achievement | Remark |
|---------|--|---------------------|---------------------------|----------------------------|--------|
| 1 | Zero total recordable injuries | 100% | 100% | 100% | |
| 2 | All personnel Health and Safety inducted | 100% | 100% | 100% | |
| 3 | 100% incident reporting and investigation | 100% | 100% | 100% | |
| 4 | 100% adherence of usage of appropriate PPE's at work | 100% | 100% | 100% | |

14. ANNEXURE'S

Annexure- I: KPI REPORTS OF PACKAGE -I, ACTION TAKEN
REPORT AND RECOMMENDATION

Annexure- II: KPI REPORTS OF PACKAGE -II, ACTION
TAKEN REPORT AND RECOMMENDATION

Annexure- III: KPI REPORTS OF PACKAGE -III, ACTION
TAKEN REPORT AND RECOMMENDATION

Annexure- IV: PROJECT ENGINEER ACTIVITY AS PER TOR

ANNEXURE-I

*ACTION TAKEN REPORT AND KPI REPORT FOR
PACKAGE-I*

Table of Contents

| | |
|--|----|
| 1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE..... | 3 |
| 1.1 Action taken Report..... | 3 |
| 2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE | 9 |
| 2.1 KPI Report..... | 9 |
| 2.2 Action taken Report..... | 10 |
| 2.3 Recommendation's..... | 13 |
| 3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE..... | 14 |
| 3.1 KPI Report | 14 |
| 3.2 Action taken Report..... | 15 |
| 3.3 Recommendation's..... | 18 |

1. JHUNSI STP AND ASSOCIATE INFRASTRUCTURE

1.1 Action taken Report

| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|------------|---|---|---|
| Civil Work | | | |
| 1. | At Shastri Bridge SPS, progress of civil construction works is very slow. As per current status, casting work for 18 th lift out 19 is in progress. After casting of all lifts, construction works for super structure and other civil works for the SPS will start. | Currently, RCC work, brick work and flooring work is completed. Plaster work and painting work is pending. | Outer plaster / outer painting work is pending and preparation for the staging is under progress. |
| 2. | For Shastri Bridge SPS, staff quarter, which is to be constructed in campus of Jhunsu STP, is under construction but progress is very slow. | Completed | Completed |
| 3. | At Shastri Bridge SPS, construction of boundary wall and approach road is pending. | Work is pending | Toe wall construction work has been completed. |
| 4. | At all 13 Interception and diversion points, arrangement for conveying sewage from existing nalla to the civil structure is pending. | Tapping of all I&Ds was completed except for Trivenipuram Nalla before flood. Currently, after receding of water level in river, all I&Ds are tapped except for lakkar nalla in which repairing of I&D structure is in progress as it is damaged due to flood. Also, the line between Savitri Nalla and Dham Nalla is choked. Currently, temporary pumping arrangement is provided for transferring sewage, but Concessionaire is required to rectify the problem and provide | I&D restoration work is under progress |

| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|---|--|--|---|
| | | permanent solution. | |
| 5. | At all 13 Interception and diversion points, repairing work of civil structure which is damaged due to flood is pending. | Repairing work of civil structure was completed before flood however during inspection of I&D structures after receding of water level in river, it was found that minor repairing is required which is caused due to flood. Also, strengthening of retaining walls is required for ensuring 100% availability. | I&D restoration work is under progress |
| 6. | At Shastri Bridge SPS, landscaping and site development work is pending. | Work is pending. | Landscaping work will be completed post completion of pathway work. |
| 7. | At Shastri Bridge SPS, installation of permanent type display/sign boards is pending. | Work is pending. | Completed |
| 8. | At Shastri Bridge SPS, permanent arrangement for water supply is pending. | Completed | Completed |
| 9. | At Jhunsi MPS, installation of permanent type display/sign boards is pending. | Completed | Completed |
| 10. | At Jhunsi STP, laying of effluent pipeline is pending. | Work is pending for last stretch near river. It is required to provide permanent arrangement near last point of effluent discharge as per Schedule-1 in CA to avoid cutting of nearby land. | Only last stretch is pending and same will be completed during O&M tenure |
| Works related to or dependent on proposed Variation | | | |

| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|--------|--|--|--|
| 1 | At Jhunsi MPS, landscaping and site development work is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Will be done post COS approval. |
| 2 | At Jhunsi MPS, land filling work is pending | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is part of variation. | Will be done post COS approval. |
| 3 | At Jhunsi MPS, construction of loading and unloading bay is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Will be done post COS approval. |
| 4 | At Jhunsi STP, construction of boundary wall is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is part of variation. | Will be done post COS approval. |
| 5 | At Jhunsi STP, land filling work is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is part of variation. | Will be done post COS approval. |
| 6 | At Jhunsi STP, construction works for Road & Drain are pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Will be done post COS approval, however bare minimum pathway work for approach will be done. |
| 7 | At Jhunsi STP, landscaping and development work for complete site is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the | Will be done post COS approval. |

| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|---|--|---|---|
| | | variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | |
| 8 | At Jhunsi STP, arrangements for rainwater harvesting are pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Work is under progress. |
| 9 | Arrangements for treatment of sewage generated from Trivenipuram Nalla as per point-B in clause no. 3.2.1 of Schedule-1 of Concession Agreement. | Work is pending. | Will be done post COS approval. |
| E&M Work Works as per Scope of Works given in Schedule-1 of Concession Agreement | | | |
| 1 | At Shastri Bridge SPS, mechanical works are pending. | <ul style="list-style-type: none"> Alignment and fixing, commissioning work of mechanical screen is pending. Penstock and spindle for all gates is pending. | <ul style="list-style-type: none"> Completed Completed |
| 2 | At Shastri Bridge SPS, electrical works are pending. | <ul style="list-style-type: none"> Outdoor lighting is pending. Installation of chimney for DG set is pending. | <ul style="list-style-type: none"> Completed Completed |
| 3 | At Shastri Bridge SPS, instrumentation works are pending. | <ul style="list-style-type: none"> Testing & commissioning work of differential level transmitter is pending. Commissioning work of level transmitter is pending. Transmission of signal from SCADA system of Shastri Bridge SPS to Jhunsi STP is pending. | <ul style="list-style-type: none"> Completed Completed Work is under progress. |
| 4 | At all 13 Interception and diversion points, provide the gate at the inlet of I&D after manual screen for the avoiding of silt collection in manhole and rising main at the time of flood. | As informed by Concessionaire, order of desired gates is placed, and purchase order is released. Gates will be received at site by the end of Dec-23 as per PO. However, this work is not part of scope of works given in Schedule-1 of | Gate procurement is under progress. |



| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|--------|--|---|---|
| | | Concession Agreement but must be done as per site requirement at no extra cost to UPJN. | |
| 5 | At Jhunsi MPS, laying of permanent power cable from Jhunsi STP to Jhunsi MPS is pending. | Completed | Completed |
| 6 | At Jhunsi MPS, installation of pressure transmitter in header line of pumps is pending. | Completed. | Completed |
| 7 | At Jhunsi MPS, installation of differential level transmitter for mechanical screen is pending. | Commissioning is completed. However, testing for the same is pending as mechanical screen is under maintenance. | Completed |
| 8 | At Jhunsi MPS, installation of outlet flowmeter is completed but it is not working. | Commissioning is completed. Calibration for the same is pending. | Completed |
| 9 | At Jhunsi MPS, installation of CCTV system is not started yet. | Completed | Completed |
| 10 | At Jhunsi STP, E&M works of screw conveyor and other arrangements for grit removal units is pending | Completed | Completed |
| 11 | At Jhunsi STP, installation of plants for FCR tanks are pending. | Work is pending. | Erection of plants are under progress |
| 12 | At Jhunsi STP, installation of differential level transmitter for mechanical screen is pending. | Commissioning is completed. However, testing for the same is pending. | Completed |
| 13 | At Jhunsi STP, installation of inlet and outlet analyzers is pending. | Commissioning is completed. However, calibration and validation for the same is pending. | Inlet almost completed except COD sensor pending Outlet completed |
| 14 | At Jhunsi STP, installation of DO analysers for FCR tanks is pending. | Commissioning is completed. However, currently one DO analyzer is working, and one is not. Also, testing for the same is pending. | Completed |
| 15 | At Jhunsi STP, installation of chlorine analyser at the outlet of STP is pending | Commissioning is completed. However, testing for the same is pending. | Completed |
| 16 | At Jhunsi STP, installation of outlet flowmeter is pending. | Commissioning is completed. Calibration for the same is pending. | Completed |
| 17 | At Jhunsi STP, erection & commissioning works of PLC system are pending. | Completed. | Completed |

| Sr. No | Observation Raised by Project Engineer vide Letter no AIPL/NMCG/PRAYAG/1679 as on 31 st October 2023. | | Concessionaire action taken as on date 22 nd November 2023 |
|--|---|--|---|
| 18 | At Jhunsi STP, erection & commissioning works of SCADA system are pending. | All works are completed however, report generation in SCADA related to KPIs, flow and run hour of equipment is not accurate and fine tuning of online monitoring system is required. | Almost 90% of the work is completed and balance work is under progress. |
| 19 | At Jhunsi STP, installation of asset management system is not started yet. | Work is pending. | Work in progress |
| 20 | At Jhunsi STP, sluice valve of 400 mm is installed in place of approved size of 600mm in bypass line of STP which is not as per valve schedule. | Currently the arrangement is working fine but if any requirement arises in future, Concessionaire is required to do the needful for the same at no extra cost to UPJN. | If any requirement arises same will be taken care during O&M tenure. |
| Works related to or dependent on proposed Variation. | | | |
| 1 | At Jhunsi STP, construction of earthing pits is pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Will be executed post COS approval. |
| 2 | At Jhunsi STP, installation of permanent lights inside and outside the units for complete site are pending. | Work is pending. However as informed by Concessionaire, same will be completed once the variation related to Jhunsi facility is approved as this item is dependent on land filling which is part of variation. | Will be executed post COS approval. |

Note: M/s. PWPL reply is under observation, it will be updated according in inspection report of November 2023 provided by Project engineer.

2. NAINI-II STP AND ASSOCIATE INFRASTRUCTURE

2.1 KPI Report

| <div><div></div><div><div>Naini-2 STP, 42 MLD STP at Prayagraj</div><div>INLET FLOW & QUALITY REPORT</div></div><div></div></div> | | | | | | | | | | | | | | | | |
|---|---|-------|-------------------------|---------------------------------|---------------------------------|---------------------------------|---------------------------------|--------------------------------|---------------------------------|--------------------------------|------------------------|--------------------------------------|------------------------------|--------------------------------|---------------------------------------|---------|
| Date | Daily Feed Quantity MLD (Design-42 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
| | M3 | MLD | Inlet pH (Design-<9) | Final pH (Design-6.5 to 9.0) | Inlet BOD (Design-<250 mg/l) | Final BOD (Design -<20 mg/l) | Inlet COD (Design-<500 mg/l) | Final COD (Design <50 mg/l) | Inlet TSS (Design-<500 mg/l) | Final TSS (Design <30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concentration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 41740 | 41.74 | 7.61 | 7.93 | 155 | 22 | 320 | 40 | 289 | 24 | NA | 700 | 0.2 | 23.77 | 1700000 | |
| 02-Oct-23 | 49620 | 49.62 | 7.68 | 7.98 | 160 | 20 | 346 | 41 | 294 | 25 | NA | 600 | 0.2 | 24.31 | 1300000 | |
| 03-Oct-23 | 40880 | 40.88 | 7.59 | 7.89 | 155 | 22 | 314 | 42 | 277 | 23 | NA | 400 | 0.3 | 25.44 | 1700000 | |
| 04-Oct-23 | 42000 | 42 | 7.72 | 7.87 | 165 | 23 | 310 | 44 | 264 | 25 | NA | 700 | 0.3 | 24.8 | 1400000 | |
| 05-Oct-23 | 40810 | 40.81 | 7.7 | 7.92 | 160 | 24 | 326 | 46 | 259 | 24 | NA | 500 | 0.2 | 25.12 | 1700000 | |
| 06-Oct-23 | 40790 | 40.79 | 7.61 | 7.93 | 155 | 20 | 321 | 44 | 266 | 22 | NA | 700 | 0.2 | 24.51 | 1300000 | |
| 07-Oct-23 | 39720 | 39.72 | 7.72 | 7.91 | 165 | 17 | 320 | 38 | 282 | 20 | NA | 400 | 0.2 | 23.9 | 1100000 | |
| 08-Oct-23 | 42710 | 42.71 | 7.75 | 7.94 | 160 | 19 | 328 | 36 | 270 | 23 | NA | 600 | 0.2 | 25.11 | 1400000 | |
| 09-Oct-23 | 39900 | 39.9 | 7.76 | 7.93 | 165 | 22 | 314 | 42 | 261 | 21 | NA | 500 | 0.3 | 24.2 | 1200000 | |
| 10-Oct-23 | 38620 | 38.62 | 7.73 | 7.95 | 155 | 23 | 326 | 46 | 268 | 22 | NA | 600 | 0.2 | 24.5 | 1700000 | |
| 11-Oct-23 | 40190 | 40.19 | 7.59 | 7.97 | 160 | 21 | 328 | 42 | 285 | 23 | NA | 400 | 0.2 | 25.01 | 1400000 | |
| 12-Oct-23 | 38150 | 38.15 | 7.7 | 7.96 | 155 | 22 | 322 | 44 | 274 | 21 | NA | 500 | 0.3 | 24.7 | 1100000 | |
| 13-Oct-23 | 38870 | 38.87 | 7.69 | 7.99 | 165 | 23 | 336 | 45 | 280 | 20 | NA | 600 | 0.2 | 24.57 | 1300000 | |
| 14-Oct-23 | 39650 | 39.65 | 7.5 | 7.91 | 160 | 25 | 318 | 48 | 268 | 22 | NA | 400 | 0.2 | 25.14 | 1700000 | |
| 15-Oct-23 | 39290 | 39.29 | 7.66 | 7.9 | 155 | 24 | 305 | 49 | 257 | 26 | NA | 700 | 0.3 | 23.95 | 1400000 | |
| 16-Oct-23 | 41230 | 41.23 | 7.53 | 7.94 | 160 | 23 | 324 | 46 | 270 | 24 | NA | 600 | 0.3 | 24.5 | 1200000 | |
| 17-Oct-23 | 36600 | 36.6 | 7.68 | 7.97 | 165 | 24 | 334 | 48 | 287 | 22 | NA | 700 | 0.2 | 24.12 | 1400000 | |
| 18-Oct-23 | 37420 | 37.42 | 7.7 | 7.94 | 160 | 22 | 344 | 44 | 282 | 21 | NA | 400 | 0.2 | 25.1 | 1300000 | |
| 19-Oct-23 | 37460 | 37.46 | 7.74 | 7.97 | 165 | 24 | 348 | 46 | 290 | 23 | NA | 600 | 0.3 | 23.88 | 1700000 | |
| 20-Oct-23 | 39900 | 39.9 | 7.8 | 7.94 | 160 | 23 | 324 | 45 | 278 | 24 | NA | 700 | 0.2 | 24.24 | 1100000 | |
| 21-Oct-23 | 35410 | 35.41 | 7.74 | 7.89 | 155 | 21 | 318 | 42 | 280 | 22 | NA | 500 | 0.2 | 25.07 | 1400000 | |
| 22-Oct-23 | 37880 | 37.88 | 7.76 | 7.92 | 160 | 22 | 324 | 44 | 268 | 20 | NA | 400 | 0.3 | 24.64 | 1700000 | |
| 23-Oct-23 | 37820 | 37.82 | 7.73 | 7.9 | 165 | 23 | 332 | 46 | 283 | 23 | NA | 600 | 0.2 | 23.95 | 1300000 | |
| 24-Oct-23 | 38490 | 38.49 | 7.71 | 7.89 | 160 | 24 | 320 | 48 | 278 | 20 | NA | 400 | 0.2 | 24.57 | 1400000 | |
| 25-Oct-23 | 36750 | 36.75 | 7.69 | 7.88 | 155 | 23 | 312 | 47 | 264 | 22 | NA | 500 | 0.3 | 25.16 | 1300000 | |
| 26-Oct-23 | 38020 | 38.02 | 7.67 | 7.89 | 160 | 21 | 316 | 48 | 260 | 19 | NA | 400 | 0.3 | 24.31 | 1700000 | |
| 27-Oct-23 | 37780 | 37.78 | 7.7 | 7.91 | 155 | 20 | 322 | 46 | 266 | 18 | NA | 600 | 0.2 | 24.5 | 1400000 | |
| 28-Oct-23 | 36860 | 36.86 | 7.74 | 7.93 | 160 | 19 | 324 | 44 | 279 | 17 | NA | 400 | 0.2 | 23.9 | 1100000 | |
| 29-Oct-23 | 38260 | 38.26 | 7.76 | 7.89 | 165 | 20 | 334 | 46 | 264 | 19 | NA | 500 | 0.3 | 24.58 | 1200000 | |
| 30-Oct-23 | 37190 | 37.19 | 7.7 | 7.87 | 160 | 22 | 326 | 48 | 286 | 18 | NA | 600 | 0.2 | 25.1 | 1700000 | |
| 31-Oct-23 | 36510 | 36.51 | 7.69 | 7.84 | 155 | 23 | 320 | 46 | 279 | 22 | NA | 700 | 0.2 | 24.77 | 1400000 | |
| Average | 39242.58 | 39.24 | 7.69 | 7.92 | 159.68 | 21.97 | 324.39 | 44.55 | 274.45 | 21.77 | | 545.16 | 0.24 | 24.56 | 1409677.42 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

2.2 Action taken Report

| | |
|--------------------------|--|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R), Prayagraj 2. Mr. Karunakar Singh, AE, UPJN(R), Prayagraj 3. Mr. Sudheer, APE, GPCU, UPJN(R), Prayagraj 4. Mr. Jitender Yadav, JE, UPJN(R), Prayagraj 5. Mr. Gaurav Gupta, AECOM 6. Mr. Sudhir Tomar, AECOM 7. Mr. Teekam Singh, PWPL 8. Mr. Rahul Kumar Azaad, PWPL 9. Mr. Rahul Chaudhary, PWPL 10. Mr. Devkant Sharma, PWPL |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 42 MLD STP at Naini-II, Prayagraj • 43.54 MLD MPS at Naini-II, Prayagraj • 35.85 MLD SPS at Mawaiya, Prayagraj • 2.15 MLD SPS at Mahewaghat, Prayagraj |

Visit was done on 5th October 2023, 13th October 2023, 18th October 2023, 27th Oct 2023 & 28th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|----------------|--|
| 1 | Naini-II STP | 35.41 to 49.62 |
| 2 | Naini-II MPS | 35.41 to 49.62 |
| 3 | Mawaiya SPS | 33.96 to 46.96 |
| 4 | Mahewaghat SPS | 0.76 to 1.22 |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 30 mg/l | 17 to 25 mg/l |
| 2 | TSS – Effluent | < 50 mg/l | 20 to 26 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.87 to 7.99 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 23.77 to 25.44 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1000000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|------------------------------------|-------------------------------------|
| 1 | Naini II STP | 0.90 to 52.68 |
| 2 | Naini II Associated Infrastructure | 46.16 to 63.42 |

Note: 1) Source for above data is site record for Power Consumption of STP.

- Status of tasks related to Construction phase:

A. Civil Works:

| Sr. No. | Work description | Status | Concessionaire action taken as on date 22nd November 2023 |
|---------|---|--|---|
| 1. | At Naini-II STP, rectification for problem of water logging in area between FCR and Tube settler tank is in progress. | Completed but permanent solution for the same must be provided i.e., land filling in the area must be done as suggested. | Rectification work is done, however if any problem arises best solution will be done during O&M period. |
| 2. | At Naini-II STP, rectification of effluent pipeline near outfall area as per site condition. | Work is pending. Currently, temporary arrangement is provided by means of boulder pitching and concrete. However, this work was completed once but pipes broke down in the month of June-23 due to soil erosion. | The same will be done in accordance with the joint discussion with client in next summer season. |

B. E&M Works:

| Sr. No. | Work description | Status | Concessionaire action taken as on date 22nd November 2023 |
|---------|--|--|---|
| 1. | At all Interception and diversion points, provide the gate at the inlet of I&D after manual screen for avoiding of silt collection in manhole and rising main at the time of flood. | As informed by Concessionaire, order of desired gates is placed, and purchase order is released. Gates will be received at site by the end of Dec-23 as per PO. However, this work is not part of scope of works given in Schedule-1 of Concession Agreement but must be done as per site requirement at no extra cost to UPJN. | Will be done during O&M period |
| 2. | At Naini-II STP, calibration of inlet and outlet analyzers is completed but it is not showing correct values of parameters. | Latest reports of Sep-23 are checked and found that they are almost stabilized apart from minor variations on some days. Therefore, Concessionaire is suggested to keep doing fine tuning of analyzers during O&M phase also for keeping all parameters shown by inlet and outlet analyzers within desired range of variation as per CPCB norms and Concession Agreement. | Completed |
| 3. | At Naini-II STP, rectifications of observations regarding SCADA system are required which were given during visit. Concessionaire is required to provide report generation regarding KPIs, flow and running hours as per the method discussed at site. | Latest reports of Sep-23 are checked and found that they are almost stabilized apart from minor variations. Also, run hour report from for equipment in SCADA system is not complete. Therefore, Concessionaire is suggested to keep doing fine tuning of SCADA system during O&M phase also and do the changes as per observations given for getting better performance as per CPCB norms and Concession Agreement. | Completed |
| 4. | At Naini-II STP, installation of asset management system is pending. | Asset Management System is almost ready hence Concessionaire is required to use the same in daily maintenance activities. Reports generated from Asset Management System must be filed regularly and | Completed |

| | | | |
|--|--|---|--|
| | | submitted along with Monthly Progress Reports. Also, changes must be made as per observations given for better performance. | |
|--|--|---|--|

- Status of various units & records at site related to O&M phase:
 1. Latest SCADA reports regarding KPIs for the STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized.
 2. Latest SCADA reports regarding KPIs for the STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized.
 3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct.
 4. Flowmeter at inlet of STP is working.
 5. Flowmeter at outlet of STP is working.
 6. All Grit Removal Units are working.
 7. Both Mechanical Screens are working. Currently screens are running in auto mode through timer.
 8. All FCR units are working. Shade on top of FCRs is not installed yet for better maintenance of plants during summer season.
 9. Minor Seepages from FCR & some other units can be seen, this must be rectified.
 10. There is water logging in area between FCR and Tube settler tank for which a temporary submersible pump is installed for dewatering purpose however Concessionaires is required to provide permanent solution for the same.
 11. DO analyzers for all FCR units are working.
 12. 5 out of 6 aeration blowers are working. One aeration blower is in maintenance.
 13. All tube settler units are working. Rectification problem related to operating drain vales must be completed at the earliest. Also, problem of filling of water in pits for drain valves must be rectified for ease in operation and maintenance of drain valves.
 14. Quality of effluent is Good.
 15. Sludge dewatering unit was in operation. Poly preparation unit was in operation.
 16. All dewatering feed pumps are under maintenance. Currently, submersible pump is being used for transferring sludge from digesters to dewatering building. Concessionaire is required to provide permanent solution for the same.
 17. Both chlorinators are working. Both booster pumps are working.
 18. Chlorine analyzer at outlet is working but not showing correct values.
 19. Installation of Safety shower and eyewash near chlorination unit is pending.
 20. One out of two transformers is in maintenance hence there is currently no standby for the STP.
 21. Leak absorption system is working and must always be kept in auto mode.
 22. Both DGs are working.
 23. In SCADA system of STP, signals from associated infrastructure are not coming properly hence report is not generated accurately. Concessionaire is required to rectify this problem for better monitoring.
 24. At Sachcha Baba Nalla I&D, cleaning of garbage must be done regularly.
 25. For Naini-II MPS, following observations were made during visit:
 - a) All submersible pumps are working.
 - b) Both mechanical screens are working. Currently screens are running in auto mode through timer.
 26. For Mawaiya SPS, following observations were made during visit:
 - a) All submersible pumps are working.
 - b) Both mechanical screens are working. Currently screens are running in auto mode through timer.
 - c) One out of two transformers is in maintenance hence there is currently no standby for the STP.
 - d) Pathway restoration work is pending.
 - e) DG set is OK for operation.
 27. For Mahewaghat SPS, following observations were made during visit:



- a) Two out of three submersible pumps are working, one pump is in maintenance.
 - b) Mechanical screens are working. Mechanical Screen is working on timer Mode.
 - c) DG set is OK for operation.
28. Since COD is announced for all Package – I facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
- a) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - b) Testing of TN, NH₄-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
 - c) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - d) Quarterly report as per Part-G in Schedule-10 of CA.
 - e) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - f) Procedure for recording & disposal of complaints.
 - g) Safety & Health Records. Incident reports must also be submitted along with action plan.
 - h) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.

2.3 Recommendation's

- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FCRs also for checking the efficiency of FCRs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the material remaining from construction works must be removed from the site.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- Awareness trainings for workers must be given for encouraging them to use PPEs.

3. PHAPHAMAU STP AND ASSOCIATE INFRASTRUCTURE

3.1 KPI Report

| <div>  Phaphamau STP, 14 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT </div> <div>  </div> | | | | | | | | | | | | | | | | |
|---|---|--------------|----------------------|------------------------------|------------------------------|-----------------------------|------------------------------|-----------------------------|------------------------------|-----------------------------|---------------------|-----------------------------------|---------------------------|-----------------------------|------------------------------------|---------|
| Date | Daily Feed Quantity MLD (Design-14 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
| | M3 | MLD | Inlet pH (Design-<9) | Final pH (Design-6.5 to 9.0) | Inlet BOD (Design-<250 mg/l) | Final BOD (Design-<20 mg/l) | Inlet COD (Design-<500 mg/l) | Final COD (Design-<50 mg/l) | Inlet TSS (Design-<500 mg/l) | Final TSS (Design-<30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concentration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 17310 | 17.31 | 7.36 | 8.1 | 160 | 26 | 320 | 44 | 265 | 26 | NA | 500 | 0.3 | 22.73 | 1300000 | |
| 02-Oct-23 | 20820 | 20.82 | 7.21 | 8.06 | 165 | 28 | 304 | 48 | 325 | 28 | NA | 600 | 0.2 | 23.74 | 1400000 | |
| 03-Oct-23 | 17490 | 17.49 | 7.3 | 8.08 | 150 | 26 | 308 | 48 | 270 | 30 | NA | 400 | 0.2 | 22.05 | 1700000 | |
| 04-Oct-23 | 21060 | 21.06 | 7.25 | 7.91 | 160 | 28 | 320 | 44 | 240 | 20 | NA | 500 | 0.3 | 24.55 | 1400000 | |
| 05-Oct-23 | 17040 | 17.04 | 7.2 | 7.69 | 180 | 26 | 368 | 44 | 275 | 18 | NA | 600 | 0.2 | 23.84 | 1700000 | |
| 06-Oct-23 | 17330 | 17.33 | 7.21 | 7.72 | 165 | 26 | 352 | 44 | 307 | 19 | NA | 400 | 0.3 | 24.98 | 1300000 | |
| 07-Oct-23 | 18470 | 18.47 | 7.16 | 7.7 | 155 | 24 | 320 | 48 | 265 | 15 | NA | 600 | 0.2 | 24.53 | 1700000 | |
| 08-Oct-23 | 19470 | 19.47 | 7.17 | 7.72 | 165 | 26 | 324 | 44 | 240 | 16 | NA | 500 | 0.2 | 23.2 | 1400000 | |
| 09-Oct-23 | 18110 | 18.11 | 7.22 | 7.69 | 160 | 24 | 320 | 48 | 250 | 17 | NA | 400 | 0.3 | 23.96 | 1300000 | |
| 10-Oct-23 | 16880 | 16.88 | 7.21 | 7.7 | 165 | 25 | 316 | 44 | 280 | 20 | NA | 600 | 0.2 | 22.73 | 1700000 | |
| 11-Oct-23 | 16070 | 16.07 | 7.19 | 7.73 | 160 | 26 | 304 | 48 | 305 | 22 | NA | 400 | 0.2 | 24.29 | 1400000 | |
| 12-Oct-23 | 15290 | 15.29 | 7.18 | 7.72 | 155 | 27 | 308 | 44 | 270 | 18 | NA | 500 | 0.3 | 22.58 | 1300000 | |
| 13-Oct-23 | 15890 | 15.89 | 7.29 | 7.74 | 155 | 26 | 320 | 48 | 305 | 16 | NA | 400 | 0.2 | 23.74 | 1700000 | |
| 14-Oct-23 | 16290 | 16.29 | 7.26 | 7.75 | 160 | 24 | 316 | 44 | 290 | 19 | NA | 500 | 0.2 | 23.02 | 1400000 | |
| 15-Oct-23 | 16320 | 16.32 | 7.27 | 7.74 | 165 | 25 | 320 | 48 | 315 | 19 | NA | 400 | 0.3 | 23.46 | 1700000 | |
| 16-Oct-23 | 16290 | 16.29 | 7.15 | 7.75 | 160 | 24 | 304 | 44 | 290 | 16 | NA | 600 | 0.2 | 22.93 | 1300000 | |
| 17-Oct-23 | 15690 | 15.69 | 7.3 | 7.5 | 150 | 25 | 440 | 32 | 290 | 14 | NA | 500 | 0.2 | 24.53 | 1400000 | |
| 18-Oct-23 | 16660 | 16.66 | 7.2 | 7.77 | 155 | 26 | 308 | 44 | 273 | 13 | NA | 400 | 0.3 | 23.07 | 1300000 | |
| 19-Oct-23 | 14960 | 14.96 | 7.22 | 7.79 | 160 | 25 | 304 | 48 | 285 | 14 | NA | 600 | 0.2 | 24.54 | 1700000 | |
| 20-Oct-23 | 14670 | 14.67 | 7.25 | 7.78 | 155 | 27 | 272 | 44 | 230 | 15 | NA | 400 | 0.3 | 23.47 | 1400000 | |
| 21-Oct-23 | 15740 | 15.74 | 7.46 | 7.8 | 160 | 23 | 280 | 44 | 280 | 16 | NA | 600 | 0.2 | 24.19 | 1700000 | |
| 22-Oct-23 | 14340 | 14.34 | 7.69 | 7.81 | 160 | 18 | 272 | 36 | 270 | 15 | NA | 500 | 0.2 | 22.79 | 1300000 | |
| 23-Oct-23 | 15260 | 15.26 | 7.64 | 7.81 | 155 | 20 | 280 | 40 | 271 | 14 | NA | 400 | 0.3 | 24.54 | 1400000 | |
| 24-Oct-23 | 15540 | 15.54 | 7.62 | 7.85 | 155 | 22 | 260 | 36 | 275 | 15 | NA | 500 | 0.2 | 22.58 | 1300000 | |
| 25-Oct-23 | 14970 | 14.97 | 7.6 | 7.82 | 150 | 19 | 272 | 40 | 250 | 13 | NA | 600 | 0.3 | 24.34 | 1700000 | |
| 26-Oct-23 | 14630 | 14.63 | 7.7 | 7.85 | 160 | 18 | 288 | 36 | 260 | 16 | NA | 400 | 0.2 | 24.53 | 1400000 | |
| 27-Oct-23 | 15210 | 15.21 | 7.66 | 7.85 | 165 | 19 | 324 | 36 | 285 | 17 | NA | 600 | 0.3 | 22.88 | 1300000 | |
| 28-Oct-23 | 16050 | 16.05 | 7.7 | 7.85 | 160 | 18 | 288 | 40 | 262 | 17 | NA | 500 | 0.2 | 23.37 | 1700000 | |
| 29-Oct-23 | 15270 | 15.27 | 7.63 | 7.84 | 155 | 19 | 304 | 36 | 262 | 19 | NA | 400 | 0.3 | 23.02 | 1300000 | |
| 30-Oct-23 | 15240 | 15.24 | 7.53 | 7.81 | 165 | 18 | 296 | 40 | 259 | 15 | NA | 600 | 0.2 | 23.17 | 1400000 | |
| 31-Oct-23 | 15610 | 15.61 | 7.64 | 7.85 | 155 | 19 | 292 | 40 | 257 | 15 | NA | 500 | 0.3 | 23.13 | 1300000 | |
| Average | 16450.65 | 16.45 | 7.37 | 7.80 | 159.35 | 23.45 | 309.81 | 42.71 | 274.23 | 17.65 | | 496.77 | 0.24 | 23.56 | 1461290.32 | |

Source: Logbook of Laboratory at Sewage Treatment Plant.

3.2 Action taken Report.

| | |
|--------------------------|---|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R), Prayagraj 2. Mr. Karunakar Singh, AE, UPJN(R), Prayagraj 3. Mr. Nirender, APE, GPCU, UPJN(R), Prayagraj 4. Mr. Jitender Yadav, JE, UPJN(R), Prayagraj 5. Mr. Gaurav Gupta, AECOM 6. Mr. Sudhir Tomar, AECOM 7. Mr. Teekam Singh, PWPL 8. Mr. Rahul Kumar Azaad, PWPL 9. Mr. Rahul Chaudhary, PWPL 10. Mr. Devkant Sharma, PWPL |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 14 MLD STP at Phaphamau, Prayagraj • 14 MLD MPS at Phaphamu, Prayagraj • 5.53 MLD SPS at Basna Nalla, Prayagraj |

Visit was done on 4th October, 12th October & 16th October 2023 & 25th Oct 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped/Received at Facility (MLD) |
|--------|-----------------|---|
| 1 | Phaphamu STP | 14.34 to 21.06 |
| 2 | Shantipuram MPS | 14.34 to 21.06 |
| 3 | Basna nalla SPS | 3.68 to 8.21 |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 30 mg/l | 24 to 28 mg/l |
| 2 | TSS – Effluent | < 50 mg/l | 13 to 30 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.50 to 8.10 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 600 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 22.05 to 24.98 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1300000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|-------------------------------------|-------------------------------------|
| 1 | Phaphamu STP | 58.33 to 90.69 |
| 2 | Phaphamau Associated Infrastructure | 77.67 to 96.53 |

Note: 1) Source for above data is site record for Power Consumption of STP.

- Status of tasks related to Construction phase:

- A. Civil Works:

| Sr. No. | Work description | Status | Concessionaire action taken as on date 22nd November 2023 |
|---------|---|---|---|
| 1. | At Basna Nalla SPS, construction of boundary wall and approach road is pending. | Work for approach road is completed. Boundary wall consisting of concrete columns and barbed wires is completed however Concessionaire has submitted drawings of boundary wall consisting of concrete columns and brick work vide letter no. PWPL/UPJN/PMCG/098/2020 dated 07 th Feb 2020 and same was approved vide our mail dated 11 th Feb 2020. | Completed |
| 2. | At Basna Nalla SPS, epoxy coating in wet well is pending. | Work is pending. | Work will be done during O&M period |
| 3. | At Basna Nalla SPS, it is required to provide strength to temporary bund required for diverting sewage to tapping point. Breakage of this bund is very frequent due to which raw water goes to the river without any treatment. | Work for strengthening of retaining wall is pending and will be completed in dry weather season. It must be done to ensure 100% availability of Basna Nalla SPS. | Will be completed during operation period. |
| 4. | At Phaphamau STP, landscaping and development work for complete site is pending. | Completed apart from material stacked at the gate which must be shifted to appropriate place. | Completed |

B. E&M Works:

| Sr. No. | Work description | Status | Concessionaire action taken as on date 22nd November 2023 |
|---------|---|---|---|
| 1. | At Shantipuram and Basna Nalla Interception and diversion points, provide the gate at the inlet of I&D after manual screen for the avoiding of silt collection in manhole and rising main at the time of flood. | As informed by Concessionaire, order of desired gates is placed, and purchase order is released. Gates will be received at site by the end of Dec-23 as per PO. However, this work is not part of scope of works given in Schedule-1 of Concession Agreement but must be done as per site requirement at no extra cost to UPJN. | Will be done post supply completion of gates. |
| 2. | At Phaphamau STP, calibration of inlet and outlet analyzers is completed but it is not showing correct values of parameters. | Latest reports of Sep-23 are checked and found that they are almost stabilized apart from minor variations on some days. Therefore, Concessionaire is suggested to keep doing fine tuning of analyzers during O&M phase also for keeping all parameters shown by inlet and outlet analyzers within desired range of variation as per CPCB norms and Concession Agreement. | Completed |
| 3. | At Phaphamau STP, installation of solar plant of 77.1 KW capacity but solar plant of 110 KW is to be installed at STP as per CA. | Work is pending. However, Concessionaire vide letter no. PWPL/UPJN/PRAYAGRAJ/SITE/929 dated 28 th Oct 2023, have agreed to install solar power plant of remaining capacity i.e., 33 KW. | Remaining capacity of solar will be installed during O&M. |

| | | | |
|----|--|--|-----------|
| 4. | At Phaphamau STP, it is required to use more colors and animation in SCADA system for making it more distinguished and user-friendly. Also, report generation regarding KPIs, running hours of equipment and flow is pending in SCADA system as per requirement. | Latest reports of Sep-23 are checked and found that they are almost stabilized apart from minor variations. Also, run hour report from for equipment in SCADA system is not complete. Therefore, Concessionaire is suggested to keep doing fine tuning of SCADA system during O&M phase also and do the changes as per observations given for getting better performance as per CPCB norms and Concession Agreement. | Completed |
| 5. | At Phaphamau STP, installation of asset management system is not started yet. | Asset Management System is almost ready hence Concessionaire is required to use the same in daily maintenance activities. Reports generated from Asset Management System must be filed regularly and submitted along with Monthly Progress Reports. Also, changes must be made as per observations given for better performance. | Completed |

- Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for the STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized.
2. Latest SCADA reports regarding KPIs for the STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working.
6. All Grit Removal Units are working.
7. There are some leakages in chamber of screw conveyor and organic return pump for Grit Removal Units. Concessionaires is required to rectify the same.
8. Both Mechanical Screens are working. Currently screens are running in auto mode through timer.
9. All FCR units are working. Shade on top of FCRs is not installed yet for better maintenance of plants during summer season.
10. There is water logging in area between FCR and Tube settler tank for which a temporary submersible pump is installed for dewatering purpose however Concessionaires is required to provide permanent solution for the same.
11. DO analyzers for all FCR unit are working.
12. All aeration blowers are working.
13. All tube settler unit are working. Rectification problem related to operating drain vales must be completed at the earliest. Also, problem of filling of water in pits for drain valves must be rectified for ease in operation and maintenance of drain valves.
14. Quality of effluent is Good.
15. Sludge dewatering unit was in operation. Poly preparation unit was in operation.
16. Both dewatering feed pumps are working.
17. Both chlorinators are working. Both booster pumps are working.
18. Chlorine analyzer at outlet is working but not showing correct values.
19. Both transformers are working.
20. Leak absorption system is working and must always be kept in auto mode.
21. Both DGs are working.
22. In SCADA system of STP, signals from associated infrastructure are not coming properly hence report is not

- generated accurately. Concessionaire is required to rectify this problem for better monitoring.
23. For Shantipuram MPS, following observations were made during visit:
- All submersible pumps are working.
 - Mechanical screen is working. Currently screens are running in auto mode through timer.
 - Provide proper cover for discharge chute of screw conveyor for mechanical screen.
 - Housekeeping must be improved.
24. For Basna Nalla SPS, following observations were made during visit:
- All submersible pumps are working.
 - Mechanical screen is working. Currently screens are running in auto mode through timer.
 - DG set is OK for operation.
25. Since COD is announced for all Package – I facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
- Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - Testing of TN, NH₄-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
 - Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - Quarterly report as per Part-G in Schedule-10 of CA.
 - Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - Procedure for recording & disposal of complaints.
 - Safety & Health Records. Incident reports must also be submitted along with action plan.
 - Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
 - Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

3.3 Recommendation's

- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of FCRs also for checking the efficiency of FCRs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the material remaining from construction works must be removed from the site.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- Awareness trainings for workers must be given for encouraging them to use PPEs.

ANNEXURE-II


*KPI REPORTS OF PACKAGE -II, ACTION TAKEN
REPORT AND RECOMMENDATION*

Table of Contents

| | | |
|-----|---|------------------------------|
| 1. | NAINI-I STP AND ASSOCIATE INFRASTRUCTURE..... | 2 |
| 1.1 | KPI Report | 2 |
| 1.2 | Action taken report | 4 |
| 1.3 | Recommendation's | 7 |
| 2. | RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE..... | 9 |
| 2.1 | KPI Report | 9 |
| 2.2 | Action taken report | 11 |
| 2.3 | Recommendation's | Error! Bookmark not defined. |

1. NAINI-I STP AND ASSOCIATE INFRASTRUCTURE

1.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. In the blank areas, data did not transfer to CPCB as Naini-I facility was in shutdown for replacement of flowmeter in new header line of Gaughat MPS from 11.10.2023 to 14.10.2023.
3. FRC sensor calibration is pending.



Naini-I STP, 80 MLD STP at Prayagraj

INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 80 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|---|---------------|-----------------------------|---|---|--|---|--------------------------------------|--|-------------------------------------|---------------------------|---|---------------------------------|--|---|--|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design - <30 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design - <50 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concentr- ation (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 108960 | 108.96 | 7.05 | 7.53 | 140 | 25 | 312 | 42 | 271 | 32 | NA | 500 | 0.3 | 23.60 | 1700000 | |
| 02-Oct-23 | 121340 | 121.34 | 7.09 | 7.43 | 135 | 20 | 308 | 38 | 279 | 35 | NA | 600 | 0.2 | 24.00 | 1200000 | |
| 03-Oct-23 | 107810 | 107.81 | 7.08 | 7.41 | 130 | 22 | 296 | 44 | 268 | 36 | NA | 700 | 0.3 | 24.22 | 1400000 | |
| 04-Oct-23 | 104150 | 104.15 | 7.19 | 7.46 | 140 | 21 | 302 | 42 | 275 | 35 | NA | 500 | 0.2 | 24.70 | 1300000 | |
| 05-Oct-23 | 105070 | 105.07 | 7.12 | 7.49 | 125 | 20 | 306 | 40 | 269 | 37 | NA | 400 | 0.3 | 24.60 | 1100000 | |
| 06-Oct-23 | 113560 | 113.56 | 7.10 | 7.53 | 135 | 24 | 310 | 42 | 277 | 33 | NA | 600 | 0.3 | 23.80 | 1400000 | |
| 07-Oct-23 | 115910 | 115.91 | 7.18 | 7.57 | 140 | 21 | 312 | 40 | 271 | 35 | NA | 500 | 0.2 | 24.20 | 1300000 | |
| 08-Oct-23 | 117200 | 117.20 | 7.26 | 7.55 | 130 | 20 | 304 | 38 | 280 | 34 | NA | 400 | 0.3 | 23.60 | 1100000 | Naini-I Facility (Naini-I STP, Gaughat MPS & Chachamala SPs) stopped at 18:50 on 11.10.2023 for the replacement work of flow meter in new header line Gaughat MPS, so the flow is less than the normal flow for 11.10.2023 and 0 MLD for 12.10.2023 and 13.10.2023. Naini-I Facility is restarted on 14.10.2023 at 00:50 |
| 09-Oct-23 | 116120 | 116.12 | 7.35 | 7.56 | 125 | 21 | 298 | 42 | 268 | 38 | NA | 700 | 0.2 | 24.20 | 1700000 | |
| 10-Oct-23 | 114390 | 114.39 | 7.36 | 7.59 | 130 | 19 | 293 | 41 | 268 | 39 | NA | 600 | 0.3 | 24.66 | 1200000 | |
| 11-Oct-23 | 80340 | 80.34 | 7.20 | 7.51 | 135 | 24 | 306 | 46 | 266 | 36 | NA | 400 | 0.2 | 24.80 | 1300000 | |
| 12-Oct-23 | 0 | 0.00 | - | - | - | - | - | - | - | - | NA | - | - | 22.70 | 1100000 | |
| 13-Oct-23 | 0 | 0.00 | - | - | - | - | - | - | - | - | NA | - | - | 22.80 | 1400000 | |
| 14-Oct-23 | 110500 | 110.50 | 7.41 | 7.50 | 130 | 18 | 305 | 40 | 275 | 37 | NA | 500 | 0.3 | 24.11 | 1300000 | |
| 15-Oct-23 | 112230 | 112.23 | 7.43 | 7.52 | 125 | 19 | 302 | 41 | 278 | 40 | NA | 700 | 0.2 | 24.40 | 1200000 | |
| 16-Oct-23 | 111350 | 111.35 | 7.46 | 7.51 | 130 | 20 | 308 | 42 | 266 | 38 | NA | 400 | 0.3 | 24.46 | 1100000 | |
| 17-Oct-23 | 110850 | 110.85 | 7.33 | 7.49 | 135 | 18 | 298 | 39 | 269 | 36 | NA | 600 | 0.2 | 24.64 | 1400000 | |
| 18-Oct-23 | 111890 | 111.89 | 7.27 | 7.56 | 130 | 20 | 302 | 40 | 278 | 39 | NA | 500 | 0.3 | 24.92 | 1200000 | |
| 19-Oct-23 | 109660 | 109.66 | 7.31 | 7.57 | 125 | 19 | 306 | 42 | 275 | 37 | NA | 700 | 0.3 | 24.41 | 1700000 | |
| 20-Oct-23 | 111480 | 111.48 | 7.29 | 7.61 | 130 | 22 | 294 | 44 | 277 | 40 | NA | 800 | 0.2 | 24.26 | 1300000 | |
| 21-Oct-23 | 110240 | 110.24 | 7.21 | 7.58 | 135 | 18 | 300 | 42 | 265 | 38 | NA | 600 | 0.3 | 24.70 | 1100000 | |
| 22-Oct-23 | 112150 | 112.15 | 7.11 | 7.62 | 140 | 23 | 312 | 44 | 271 | 40 | NA | 700 | 0.2 | 24.46 | 1400000 | |
| 23-Oct-23 | 116370 | 116.37 | 7.14 | 7.60 | 130 | 21 | 296 | 42 | 268 | 39 | NA | 500 | 0.3 | 23.87 | 1100000 | |
| 24-Oct-23 | 119080 | 119.08 | 7.17 | 7.64 | 125 | 19 | 300 | 40 | 273 | 38 | NA | 600 | 0.3 | 24.33 | 1400000 | |
| 25-Oct-23 | 113680 | 113.68 | 7.19 | 7.61 | 135 | 20 | 303 | 42 | 270 | 35 | NA | 400 | 0.2 | 24.24 | 1300000 | |
| 26-Oct-23 | 115370 | 115.37 | 7.17 | 7.62 | 125 | 19 | 286 | 39 | 279 | 40 | NA | 600 | 0.3 | 24.70 | 1700000 | |
| 27-Oct-23 | 114360 | 114.36 | 7.16 | 7.63 | 120 | 18 | 309 | 41 | 281 | 38 | NA | 400 | 0.2 | 24.20 | 1100000 | |
| 28-Oct-23 | 115790 | 115.79 | 7.13 | 7.61 | 130 | 19 | 304 | 40 | 276 | 37 | NA | 500 | 0.3 | 24.37 | 1200000 | |
| 29-Oct-23 | 114880 | 114.88 | 7.21 | 7.59 | 135 | 22 | 288 | 43 | 272 | 38 | NA | 800 | 0.2 | 24.20 | 1700000 | |
| 30-Oct-23 | 110700 | 110.70 | 7.17 | 7.57 | 130 | 21 | 302 | 46 | 274 | 39 | NA | 700 | 0.3 | 24.44 | 1400000 | |
| 31-Oct-23 | 112340 | 112.34 | 7.13 | 7.69 | 135 | 19 | 296 | 43 | 268 | 40 | NA | 600 | 0.2 | 24.20 | 1300000 | |
| Average | 104444.19 | 104.44 | 7.22 | 7.56 | 131.38 | 20.41 | 302.00 | 41.55 | 272.66 | 37.21 | NA | 568.97 | 0.26 | 24.22 | 1325806.45 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

1.2 Action taken report

| | |
|--------------------------|---|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Tauseef, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Satwant, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R). 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Azaad, PWPL. 10. Mr. Deepak, PWPL. |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 80 MLD STP at Naini-i, Prayagraj • 80 MLD MPS at Gaughat, Prayagraj • 35 MLD SPS at Chacharnalla, Prayagraj |

Visit was done on 29th September 2023, 6th October 2023, 12th October 2023 & 20th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|------------------|--|
| 1 | Naini-I STP | 80.34 to 121.34 |
| 2 | Gaughat MPS | 82.46 to 124.12 |
| 3 | Chacharnalla SPS | 25.82 to 45.44 |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 30 mg/l | 20 to 25 mg/l |
| 2 | TSS – Effluent | < 50 mg/l | 32 to 39 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.41 to 7.59 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 22.70 to 24.80 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP maintain by Concession.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|-----------------------------------|-------------------------------------|
| 1 | Naini I STP | 21.40 to 77.74 |
| 2 | Naini I Associated Infrastructure | 68.95 to 82.35 |

Note: 1) Source for above data is site record for Power Consumption of STP.

- Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart

from some minor variations.

2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized apart from variations in pH values.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. For associated infrastructure of Naini-I STP, reports are being generated for both Chacharnalla SPS and Gaughat MPS except for one out of two streams in Gaughat MPS due to problem in flowmeter of one stream. Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
5. Flowmeters at inlet of STP is working.
6. Outlet flowmeter is not working. This is a long-term pending issue hence Concessionaire to please rectify the problem at the earliest. Also, RCC chamber for the flowmeter is not constructed.
7. SCADA reports regarding flow for Naini-I facilities were checked and it was found that flow records generated from SCADA for both inlet flowmeters of Naini-I STP are matching with manual site records but not matching for outlet flowmeter of Naini-I STP.
8. In Naini-I STP, main MCC panel doesn't have provision for taking power from secondary sources like DG, Solar power generation system and Biogas power generation system simultaneously. Concessionaire is required to the needful for running biogas engine even without power from grid.
9. Gas engine is working. Currently, Biogas engine is operated for 16 hours from 3 PM to 7 AM as per availability of Biogas and for remaining time i.e., 7 AM to 3 PM, the STP is being operated on Solar energy as per availability.
10. All three mechanical screens of 60 MLD part are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
11. All two mechanical screens of 20 MLD part are working. Cleaning brush is not working properly replacement of brush is required. Currently screens are running in auto mode through timer however differential level sensors are not working.
12. For 60 MLD, all grit removal units are working.
13. For 20 MLD, all grit removal units are working.
14. All Primary Settling Tanks are working. Scum removal is done manually but it is not efficient as good amount of scum can be seen floating on the surface. Since, Scum removing arrangement is installed, modification is required for the same so that scum collection and removal can be done automatically.
15. Telescopic valves of Primary Settling Tanks are not working.
16. Installation of actuators is pending for drain valves of Primary Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were not matching then the problem must have been resolved during rehab period itself but since the same is not being done, Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.
17. In Aeration Unit of 60 MLD, all surface aerators are in working condition. It is recommended to install DO analyzer in this tank also for better monitoring.
18. Aeration tank of 20 MLD is in operation. Air distribution is not proper in this tank as excess air is coming from some points due to problem in diffusers. DO analyzer is working.
19. Two Aeration blowers are working. One Aeration blower is in maintenance.
20. All Final Settling Tanks are working.
21. It is suggested to install torque switches in all clarifiers for having better protection against excessive load on scrapper.
22. Installation of actuators is pending for drain valves of Final Settling Tanks. Concessionaire has told that installation of actuators is not feasible in existing valve arrangement. Existing drain valves were replaced during rehab period and at the same time actuators were also purchased for installation, if these two were

not matching then the problem must have been resolved during rehab period itself but since the same is not being done, Concessionaire is required to do necessary modification/replacement work done so that installation work can be completed.

23. In RSPH unit of 60 MLD, all pumps are working.
24. In RSPH unit of 20 MLD, all pumps are working.
25. Both chlorinators are in working condition. Both booster pumps are working.
26. Leak absorption system is working. Checking of concentration for caustic solution filled in leak absorption system must be done every month.
27. Storage of Empty and filled chlorine tonner are not done properly as per safety norms. Concessionaires is required to do the needful for the same.
28. Since the chlorine tonner storage in Naini-1 STP goes beyond 4 tonners at one time hence concessionaires is required to obtain license regarding chlorine storage as per gas cylinder Rules (2016).
29. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
30. Both thickeners are in working condition. Installation of actuators for drain valves is pending.
31. All thickened sludge transfer pumps are working.
32. In TEPH, all pumps are OK for operation for Dandi and Naini Area.
33. For TEPH panel, modification of room is completed but panel erection is not started yet as per the electrical norms.
34. Both DGs are in operation.
35. Sludge dewatering unit was in operation. Poly preparation unit was in operation.
36. All filtrate pumps are working.
37. There is variation in recorded values of flow from inlet flowmeter at Naini-I STP and outlet flowmeters of Gaughat MPS, please rectify the problem.
38. Installation of new submersible pumps as dewatering feed pumps is in progress. Currently, digested sludge is being fed to sludge drying beds.
39. For sludge drying beds, it is required to check filter media and gravels as water is not percolating from SDBs. Excavation was done in one SDB and it was found that there is no media in it, pipe beneath the gravel is completely choked, gravel is completely choked with sludge and smaller size of gravel is required to be filled in SDBs. All these problems need to be rectified so that SDB can operate for more number of days as currently SDBs are filled in 3-4 days only. Similarly, other SDBs must also be checked.
40. All Digesters are working.
41. Heat exchangers, sludge recirculation pumps for all digesters are working.
42. In compressor room, all six compressors are working.
43. Both Gas holders are working.
44. Gas flare is working.
45. H₂S scrubber unit is working. Analyzers fitted at inlet & outlet unit are working.
46. Rehabilitation works for storm water pump house are pending. Discussions regarding the feasibility of same has already been done during rehab period and hence the work must be done accordingly.
47. As already decided, repairing/construction of retaining wall is not completed yet. In 2022 also, river water has come inside the STP during flood and various equipment in different units of STP are required to be dismantled and hence when river water has gone down, restarting of STP took 5-6 days which could have been avoided if retaining wall of the STP was repaired/constructed correctly.
48. Rehabilitation works for tube well unit are pending.
49. Landscaping work of the plant must be improved.
50. As per Clause No.1.6 & 1.7.1 of Part – G in concession agreement, new Computer Maintenance Management system (CMMS) is installed which is under observation. Also, data from the same must be provided in MPR as supporting documents for maintenance activities
51. Painting of all units from inside is in progress.
52. CCTV camera at the outlet point of STP is not working.
53. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
54. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.
55. For Gaughat MPS, following observations were made during visit:

- a) Replacement of flowmeter in new header line is completed however reports generated from the same are under observation.
- b) Replacement of NRV in header line of HNC pumps in Gaughat MPS is required for reducing the effect of water hammering on the pumps. Concessionaire to please do the needful.
- c) All HNC pumps are working.
- d) 2 out of 3 submersible pumps are in working condition.
- e) Both mechanical screens of HNC pumps are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
- f) Both mechanical screens for submersible pumps are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
- g) DG set of 1000 KVA and DG sets of submersible pumps are working. Repairing work of 11 KV DG synchronization panel is pending. Repairing work of 500 KVA/11KV DG set is pending. Concessionaire to please complete all pending works.
- h) It is suggested to install manual screen in receiving chamber of SPS for reducing load on mechanical screens.
- i) In PLC panels, indication for ON/OFF of mechanical screens, belt/screw conveyor is not coming.

56. For Chacharnalla SPS, following observations were made during visit:

- a) Currently all VNC pumps are working.
- b) Both mechanical screens are working.
- c) Both DG set is OK for operation.
- d) Old DG set is working.
- e) Installation of pressure transmitter on header line of VNC pumps is pending.
- f) In PLC panels, indication for ON/OFF of mechanical screens, belt conveyor is not coming.
- g) Power factor maintained in this facility is low and must be maintained around 0.99, rectification of this problem is required.

57. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.


1.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.

- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

2. RAJAPUR STP AND ASSOCIATE INFRASTRUCTURE

2.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. FRC sensor calibration is pending.



Rajapur STP, 60 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 60 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|--|--------------|-----------------------|-------------------------------|-------------------------------|------------------------------|-------------------------------|------------------------------|-------------------------------|------------------------------|---------------------|-----------------------------------|---------------------------|-----------------------------|------------------------------------|---------|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design- <30 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design- <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design- <50 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concentration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 83190 | 83.19 | 6.98 | 7.56 | 120 | 15 | 296 | 40 | 258 | 25 | NA | 400 | 0.3 | 23.42 | 1300000 | |
| 02-Oct-23 | 83710 | 83.71 | 7.09 | 7.55 | 130 | 18 | 300 | 44 | 256 | 26 | NA | 500 | 0.2 | 23.02 | 1700000 | |
| 03-Oct-23 | 82210 | 82.21 | 7.13 | 7.58 | 125 | 17 | 296 | 40 | 262 | 23 | NA | 600 | 0.3 | 23.23 | 1300000 | |
| 04-Oct-23 | 78180 | 78.18 | 7.12 | 7.62 | 120 | 16 | 292 | 44 | 269 | 26 | NA | 700 | 0.2 | 24.68 | 1400000 | |
| 05-Oct-23 | 76300 | 76.30 | 7.08 | 7.63 | 130 | 17 | 304 | 40 | 272 | 25 | NA | 500 | 0.3 | 23.42 | 1700000 | |
| 06-Oct-23 | 80710 | 80.71 | 7.15 | 7.62 | 135 | 18 | 300 | 48 | 266 | 27 | NA | 600 | 0.2 | 24.56 | 1400000 | |
| 07-Oct-23 | 72740 | 72.74 | 7.17 | 7.57 | 130 | 17 | 296 | 44 | 263 | 28 | NA | 700 | 0.3 | 23.42 | 1700000 | |
| 08-Oct-23 | 84540 | 84.54 | 7.16 | 7.61 | 125 | 16 | 292 | 40 | 261 | 26 | NA | 400 | 0.2 | 24.64 | 1300000 | |
| 09-Oct-23 | 73810 | 77.62 | 7.13 | 7.65 | 140 | 18 | 288 | 44 | 259 | 25 | NA | 500 | 0.3 | 23.11 | 1400000 | |
| 10-Oct-23 | 80220 | 80.22 | 7.15 | 7.62 | 125 | 17 | 296 | 44 | 262 | 27 | NA | 600 | 0.3 | 23.79 | 1700000 | |
| 11-Oct-23 | 76840 | 76.84 | 7.14 | 7.60 | 130 | 16 | 300 | 40 | 267 | 25 | NA | 400 | 0.2 | 24.74 | 1300000 | |
| 12-Oct-23 | 78260 | 78.26 | 7.16 | 7.65 | 120 | 17 | 296 | 44 | 263 | 24 | NA | 700 | 0.3 | 24.97 | 1700000 | |
| 13-Oct-23 | 79860 | 79.86 | 7.14 | 7.62 | 125 | 16 | 288 | 40 | 259 | 23 | NA | 500 | 0.3 | 23.4 | 1400000 | |
| 14-Oct-23 | 77080 | 77.08 | 7.17 | 7.61 | 130 | 17 | 292 | 44 | 257 | 25 | NA | 400 | 0.2 | 23.42 | 1300000 | |
| 15-Oct-23 | 81500 | 81.50 | 7.15 | 7.60 | 120 | 15 | 296 | 44 | 264 | 23 | NA | 600 | 0.3 | 23.16 | 1700000 | |
| 16-Oct-23 | 78130 | 78.13 | 7.16 | 7.59 | 135 | 18 | 288 | 48 | 285 | 25 | NA | 400 | 0.3 | 24.53 | 1400000 | |
| 17-Oct-23 | 78240 | 78.24 | 7.18 | 7.62 | 140 | 17 | 292 | 44 | 265 | 24 | NA | 500 | 0.2 | 23.17 | 1200000 | |
| 18-Oct-23 | 79010 | 79.01 | 7.25 | 7.64 | 130 | 16 | 296 | 40 | 258 | 25 | NA | 600 | 0.3 | 24.79 | 1300000 | |
| 19-Oct-23 | 80050 | 80.05 | 7.26 | 7.67 | 125 | 17 | 292 | 48 | 256 | 24 | NA | 400 | 0.3 | 23.41 | 1700000 | |
| 20-Oct-23 | 79870 | 79.87 | 7.22 | 7.64 | 130 | 16 | 300 | 40 | 263 | 25 | NA | 700 | 0.2 | 23.06 | 1400000 | |
| 21-Oct-23 | 81520 | 81.52 | 7.23 | 7.66 | 135 | 18 | 296 | 44 | 259 | 26 | NA | 600 | 0.3 | 23.78 | 1700000 | |
| 22-Oct-23 | 79910 | 79.91 | 7.26 | 7.65 | 140 | 17 | 304 | 40 | 268 | 27 | NA | 500 | 0.3 | 23.4 | 1300000 | |
| 23-Oct-23 | 80020 | 80.02 | 7.27 | 7.70 | 145 | 18 | 296 | 48 | 263 | 24 | NA | 400 | 0.2 | 22.73 | 1200000 | |
| 24-Oct-23 | 80780 | 80.78 | 7.25 | 7.69 | 130 | 16 | 292 | 40 | 258 | 23 | NA | 600 | 0.2 | 23.38 | 1400000 | |
| 25-Oct-23 | 81040 | 81.04 | 7.26 | 7.67 | 135 | 18 | 304 | 44 | 271 | 26 | NA | 500 | 0.3 | 23.34 | 1700000 | |
| 26-Oct-23 | 79190 | 79.19 | 7.25 | 7.66 | 130 | 16 | 296 | 40 | 264 | 25 | NA | 400 | 0.3 | 24.75 | 1300000 | |
| 27-Oct-23 | 80430 | 80.43 | 7.26 | 7.72 | 125 | 17 | 288 | 44 | 257 | 26 | NA | 600 | 0.2 | 23.35 | 1700000 | |
| 28-Oct-23 | 79980 | 79.98 | 7.29 | 7.69 | 130 | 16 | 292 | 40 | 261 | 25 | NA | 700 | 0.3 | 23.24 | 1400000 | |
| 29-Oct-23 | 81990 | 81.99 | 7.24 | 7.72 | 125 | 15 | 300 | 40 | 269 | 24 | NA | 500 | 0.2 | 24.53 | 1300000 | |
| 30-Oct-23 | 82820 | 82.82 | 7.25 | 7.73 | 135 | 18 | 304 | 44 | 271 | 26 | NA | 400 | 0.3 | 23.83 | 1400000 | |
| 31-Oct-23 | 80790 | 80.79 | 7.21 | 7.75 | 130 | 17 | 296 | 40 | 265 | 27 | NA | 600 | 0.3 | 24.25 | 1700000 | |
| Average | 79771.61 | 79.89 | 7.19 | 7.64 | 129.84 | 16.77 | 295.74 | 42.71 | 263.58 | 25.16 | NA | 532.26 | 0.26 | 23.76 | 1464516.13 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

2.2 Action taken report

| | |
|--------------------------|---|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Tauseef, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Satwant, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R). 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Azaad, PWPL. 10. Mr. Girijesh, PWPL. |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 60 MLD STP at Rajapur, Prayagraj • 25 MLD SPS at Rajapur, Prayagraj • 55 MLD MPS at Mumfodganj Prayagraj |

Visit was done on 28th September 2023, 7th October 2023, 14th October 2023 and 21st October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|----------------|--|
| 1 | Rajapur STP | 72.74 to 84.54 |
| 2 | Rajapur SPS | 2.28 to 11.04 |
| 3 | Mumfodganj MPS | 66.83 to 79.16 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 20 mg/l | 15 to 18 mg/l |
| 2 | TSS – Effluent | < 30 mg/l | 23 to 28 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.55 to 7.65 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 23.02 to 24.97 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1300000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Register for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|-----------------------------------|-------------------------------------|
| 1 | Rajapur STP | 1.84 to 30.02 |
| 2 | Rajapur Associated Infrastructure | 49.54 to 60.00 |

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart

from some minor variations.

2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized;
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. For associated infrastructure of Rajapur STP, reports are being generated for both Mumfordganj SPS and Rajapur MPS.

Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.

5. Flowmeters at inlet of STP is working.
6. Flowmeter at outlet of STP is working.
7. One Grit removal unit is working. One grit removal unit is in maintenance. Replacement of chutes is required.
8. Both Mechanical Fine screens at PTU are working but both mechanical screens are not lifting waste efficiently. Currently screens are running in auto mode through timer however differential level sensors are not working.
9. Both UASBs were working satisfactorily. Cleaning of launders and scum from top must be done regularly. Also, several distribution cells were found in choked condition, cleaning for the same must be done on regular basis for avoiding such kind of situations. If it is required to increase the manpower, then same must be done at the earliest.
10. It is suggested to clean the UASB reactors after regular interval of time may be once in a year for removing dead sludge from the reactors which in turn will increase the efficiency of UASBs. Hence, Concessionaire is suggested to plan for the same.
11. It is suggested that for minimizing the problem of leakage from HDP inlet pipes, it is required to give proper supports under the pipes. Concessionaire to please do the needful.
12. 14 surface aerators were found running, 1 surface aerator is in maintenance. It is recommended to install DO analyzer in this tank also for better monitoring.
13. It is also suggested to clean the Aeration tank for removing dead sludge which in turn will increase the efficiency of Aeration.
14. For Quiescent zone, it is suggested to plan for cleaning of the same for removing dead sludge which in turn will increase the efficiency of Quiescent zone. Currently, dead sludge which is deposited in quiescent zone is coming along with effluent which is deteriorating the quality of effluent.
15. Both DG sets are working. It is suggested to increase the height of chimney of DG sets as per CPCB norms.
16. All sludge transfer pumps are in working condition.
17. Sludge dewatering unit is working. Poly dosing unit is working.
18. For chlorination system, temporary arrangement is provided for using effluent water at the inlet of booster pumps. Concessionaire is suggested to make this arrangement permanent.
19. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
20. At flood pumping station, all Pumps are in working condition.
21. Since the chlorine tonner storage in Rajapur STP goes beyond 4 tonners at one time hence concessionaires is required to obtain license regarding chlorine storage as per gas cylinder Rules (2016).
22. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
23. There is variation in recorded values of flow from inlet flowmeter at Rajapur STP and outlet flowmeter of Mumfordganj SPS, please rectify the problem.
24. There is variation in recorded values of flow from inlet flowmeters at Rajapur STP and outlet flowmeter of Rajapur STP, please rectify the problem.
25. Gas holder and gas flare are not in operation. It is part of STP facility hence must be made operational. Also, amount of Gas generation also indicates the performance level of UASBs. Concessionaire is requested to complete the maintenance works and take both into operation as follow-up for the same is being done since rehab period.

26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement or it must be properly stacked at one place after taking proper consent from UPJN. Concessionaire have told that this is out of their jurisdiction for which Concessionaire is required to go through the mentioned clause and plan for the same accordingly.
27. As per Clause No.1.6 & 1.7.1 of Part – G in concession agreement, data from Computer Maintenance Management system (CMMS) must be provided in MPR as supporting documents for maintenance data. Currently, CMMS system is installed at Rajapur STP is installed but not working as per requirements of day-to-day maintenance activities. Concessionaire is required to do the modifications as discussed.
28. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.
29. At Rajapur SPS following observations were made:
 - a) Temporary Bund at tapping Point is damaged due to the rain. It is not repaired yet. Most of the Raw Sewage from nearby nalla is going directly into the Ganga River. Concessionaire is suggested to rectify on urgent basis. Also, NMCG has instructed to rectify this issue in meeting dated 26th April 2023.
 - b) Nalla tapping of Rajapur SPS is closed at 5:16 PM on 07.01.2023 for taking more sewage from household network as per instructions given by UPJN.
 - c) Mechanical coarse Screens at SPS is working. Currently screens are running in auto mode through timer however differential level sensors are not working.
 - d) Operation of mechanical screen at SPS is not possible from SCADA.
 - e) All submersible pumps are in working condition. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
30. At Mumfodganj MPS following observations were made:
 - a) At tapping point of SPS, manual screen is broken from bottom side, maintenance for the same is required as lot of waste is going inside SPS which can in turn will choke the pumps.
 - b) Civil maintenance is required for the floor below bypass gate at tapping point for stopping the leakage from bypass gate.
 - c) Both Mechanical coarse screens at MPS are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
 - d) At Mumfodganj MPS, 4 pumps are OK for operation. Remaining 2 pump is ok but there is some issue in soft starter due to which it is not possible to operate them. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that pump can start & stop on the basis of level in the sump.
 - e) Dismantling joint must be provided along with flowmeter for ease in maintenance.
 - f) NRV must be provided in common header to reduce the effect of water hammering.
 - g) Site house Keeping & landscaping must be improved. Concessionaire is suggested to keep the old material Properly.
31. Since COD is announced for all Package – II facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
 - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
 - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - c) Testing of TN, NH4-N, TP for composite samples of influent must be performed each day as per Part-G in Schedule-10 of CA.
 - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - e) Quarterly report as per Part-G in Schedule-10 of CA.
 - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - g) Procedure for recording & disposal of complaints.

- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of UASBs also for checking the efficiency of UASBs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

ANNEXURE-III


*KPI REPORTS OF PACKAGE -III, ACTION TAKEN
REPORT AND RECOMMENDATION*

Table of Contents

| | | |
|-----|--|----|
| 1. | NUMAYADAH I STP AND ASSOCIATE INFRASTRUCTURE | 2 |
| 1.1 | KPI Report | 2 |
| 1.2 | Action taken report | 4 |
| 1.3 | Recommendation's | 5 |
| 2. | SALORI STP AND ASSOCIATE INFRASTRUCTURE | 8 |
| 2.1 | KPI Report | 8 |
| 2.2 | Action taken report | 10 |
| 2.3 | Recommendation's | 10 |
| 3. | KODRA STP AND ASSOCIATE INFRASTRUCTURE..... | 13 |
| 3.1 | KPI Report | 13 |
| 3.2 | Action taken report | 15 |
| 3.3 | Recommendation's | 17 |
| 4. | PONGHAT STP AND ASSOCIATE INFRASTRUCTURE | 18 |
| 4.1 | KPI Report | 18 |
| 4.2 | Inspection Report | 20 |
| 4.3 | Recommendation's | 20 |

1. NUMAYADAHI STP AND ASSOCIATE INFRASTRUCTURE

1.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. FRC sensor calibration is pending.



Numayadahi STP, 50 MLD STP at Prayagraj

INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 50 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|--|--------------|-----------------------|-------------------------------|-------------------------------|-------------------------------|-------------------------------|------------------------------|-------------------------------|-------------------------------|---------------------|-----------------------------------|---------------------------|-----------------------------|------------------------------------|--|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design - <20 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design- <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design - <30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concentration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 61850 | 61.85 | 7.21 | 7.74 | 130 | 16 | 312 | 40 | 262 | 23 | NA | 700 | 0.3 | 24.17 | 1400000 | |
| 02-Oct-23 | 61800 | 61.80 | 7.18 | 7.76 | 140 | 17 | 304 | 44 | 272 | 25 | NA | 600 | 0.3 | 23.78 | 1300000 | |
| 03-Oct-23 | 63700 | 63.70 | 7.28 | 7.67 | 125 | 14 | 316 | 40 | 268 | 24 | NA | 400 | 0.2 | 24.04 | 1400000 | |
| 04-Oct-23 | 66200 | 66.20 | 7.16 | 7.70 | 135 | 16 | 300 | 40 | 258 | 22 | NA | 600 | 0.3 | 22.99 | 1700000 | |
| 05-Oct-23 | 63750 | 63.75 | 7.21 | 7.74 | 130 | 15 | 320 | 44 | 272 | 24 | NA | 500 | 0.2 | 22.88 | 1300000 | |
| 06-Oct-23 | 63260 | 63.26 | 7.24 | 7.80 | 130 | 16 | 312 | 40 | 266 | 25 | NA | 700 | 0.3 | 23.57 | 1700000 | |
| 07-Oct-23 | 60250 | 60.25 | 7.21 | 7.78 | 140 | 18 | 316 | 44 | 278 | 25 | NA | 400 | 0.3 | 22.99 | 1100000 | |
| 08-Oct-23 | 62650 | 62.65 | 7.19 | 7.76 | 135 | 15 | 296 | 36 | 254 | 23 | NA | 600 | 0.2 | 24.37 | 1400000 | |
| 09-Oct-23 | 62750 | 62.75 | 7.26 | 7.82 | 140 | 16 | 304 | 40 | 266 | 24 | NA | 600 | 0.3 | 24.16 | 1700000 | |
| 10-Oct-23 | 62600 | 62.60 | 7.22 | 7.74 | 130 | 16 | 316 | 44 | 272 | 25 | NA | 500 | 0.3 | 23.75 | 1400000 | |
| 11-Oct-23 | 61600 | 61.60 | 7.18 | 7.78 | 145 | 18 | 320 | 44 | 270 | 24 | NA | 400 | 0.2 | 24.50 | 1300000 | |
| 12-Oct-23 | 61320 | 61.32 | 7.21 | 7.76 | 140 | 17 | 308 | 40 | 251 | 22 | NA | 700 | 0.3 | 23.54 | 1400000 | |
| 13-Oct-23 | 62430 | 62.43 | 7.16 | 7.68 | 130 | 15 | 312 | 44 | 272 | 23 | NA | 500 | 0.3 | 22.85 | 1700000 | |
| 14-Oct-23 | 61120 | 61.12 | 7.13 | 7.72 | 145 | 17 | 300 | 40 | 267 | 22 | NA | 600 | 0.3 | 22.99 | 1300000 | |
| 15-Oct-23 | 62500 | 62.50 | 7.16 | 7.78 | 140 | 17 | 320 | 44 | 254 | 24 | NA | 400 | 0.2 | 24.97 | 1400000 | |
| 16-Oct-23 | 61580 | 61.58 | 7.14 | 7.72 | 130 | 15 | 304 | 36 | 258 | 25 | NA | 500 | 0.2 | 24.32 | 1300000 | |
| 17-Oct-23 | 61350 | 61.35 | 7.22 | 7.68 | 135 | 16 | 296 | 40 | 248 | 23 | NA | 700 | 0.3 | 23.80 | 1700000 | |
| 18-Oct-23 | 58800 | 58.80 | 7.19 | 7.74 | 145 | 18 | 324 | 44 | 269 | 24 | NA | 400 | 0.3 | 24.68 | 1300000 | |
| 19-Oct-23 | 61340 | 61.34 | 7.22 | 7.84 | 130 | 16 | 344 | 40 | 280 | 25 | NA | 600 | 0.3 | 22.41 | 1400000 | |
| 20-Oct-23 | 63030 | 63.03 | 7.26 | 7.78 | 140 | 16 | 320 | 36 | 268 | 23 | NA | 500 | 0.2 | 23.64 | 1700000 | |
| 21-Oct-23 | 59390 | 59.39 | 7.22 | 7.67 | 135 | 15 | 324 | 40 | 272 | 25 | NA | 700 | 0.3 | 23.08 | 1400000 | |
| 22-Oct-23 | 59500 | 59.50 | 7.18 | 7.72 | 130 | 16 | 316 | 44 | 282 | 24 | NA | 600 | 0.3 | 24.04 | 1100000 | |
| 23-Oct-23 | 60350 | 60.35 | 7.26 | 7.78 | 130 | 15 | 292 | 36 | 263 | 22 | NA | 400 | 0.2 | 23.78 | 1400000 | Due to malfunctioning in inlet flowmeter, cumulative readings from SCADA reports are considered for calculating inlet flow |
| 24-Oct-23 | 61200 | 61.20 | 7.22 | 7.66 | 135 | 15 | 300 | 40 | 269 | 23 | NA | 700 | 0.3 | 23.35 | 1300000 | |
| 25-Oct-23 | 61360 | 61.36 | 7.18 | 7.74 | 140 | 17 | 312 | 44 | 273 | 22 | NA | 400 | 0.3 | 24.42 | 1100000 | |
| 26-Oct-23 | 59700 | 59.70 | 7.21 | 7.70 | 130 | 16 | 320 | 44 | 276 | 25 | NA | 600 | 0.2 | 24.40 | 1400000 | |
| 27-Oct-23 | 57620 | 57.62 | 7.26 | 7.74 | 140 | 16 | 316 | 40 | 268 | 24 | NA | 400 | 0.3 | 22.46 | 1400000 | |
| 28-Oct-23 | 58300 | 58.30 | 7.18 | 7.77 | 140 | 17 | 304 | 40 | 262 | 22 | NA | 500 | 0.3 | 24.29 | 1100000 | |
| 29-Oct-23 | 62170 | 62.17 | 7.26 | 7.72 | 130 | 15 | 312 | 44 | 271 | 24 | NA | 700 | 0.3 | 23.24 | 1700000 | |
| 30-Oct-23 | 61300 | 61.30 | 7.21 | 7.76 | 135 | 16 | 300 | 40 | 266 | 23 | NA | 600 | 0.2 | 23.57 | 1300000 | |
| 31-Oct-23 | 60550 | 60.55 | 7.16 | 7.78 | 140 | 17 | 304 | 44 | 258 | 22 | NA | 400 | 0.3 | 24.32 | 1200000 | |
| Average | 61461.94 | 61.46 | 7.21 | 7.74 | 135.48 | 16.10 | 311.10 | 41.16 | 266.61 | 23.58 | NA | 545.16 | 0.27 | 23.72 | 1396774.19 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

1.2 Action taken report

| | |
|--------------------------|--|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Abhishek Shrivastava, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Rahul Paswan, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R). 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Kumar Azaad, PWPL. 10. Mr. Vijay, PWPL. 11. Mr. Jitender, PWPL |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 50 MLD STP at Numayadahi, Prayagraj • 50 MLD MPS at Ghagharnalla, Prayagraj • 15 MLD SPS at Sasur Kadheri, Prayagraj • 16.5 MLD SPS at Lukerganj, Prayagraj |

Visit was done on 25th September 2023, 4th October 2023, 10th October 2023, 19th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|-------------------|--|
| 1 | Numayadahi STP | 60.25 to 66.20 |
| 2 | Ghagharnalla MPS | 60.91 to 66.95 |
| 3 | Sasur Kadheri SPS | 32.16 to 36.35 |
| 4 | Lukerganj SPS | 4.63 to 8.35 |

Note: 1) Source for above data is Site record for flow of STP/MPS/SPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 20 mg/l | 14 to 18 mg/l |
| 2 | TSS – Effluent | < 30 mg/l | 22 to 25 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.20 to 7.82 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 22.85 to 24.97 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Site record for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|--------------------------------------|-------------------------------------|
| 1 | Numayadahi STP | 69.86 to 71.76 |
| 2 | Numayadahi Associated Infrastructure | 97.16 to 103.13 |

Note: 1) Source for above data is Site record for Power Consumption of STP.

- Status of various units & records at site after action taken by Concessionaire on September-23 month recommendation given by Project Engineer.
 1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.
 2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.
 3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
 4. Communication of data from PLC system of Ghagharnalla MPS, Sasur Kadheri SPS and Lukarganj SPS is coming to SCADA system of STP. Furthermore, there is problem in receiving signals at PLC/SCADA control system from some equipment/instruments and it is also not possible to control some of the equipment (mainly mechanical screens) from PLC/SCADA control system. Also, mechanical screens have provisions in PLC system for being remotely operated and differential level sensors were also installed for the same. Therefore, the system is available, but it is not working due to lack of wiring, etc., hence provision must be made for operating mechanical screens through SCADA which in turn can be operated manually or remotely as per requirement.
 5. Flowmeter at inlet of STP is working. Calibration of flowmeter is completed but it is not giving accurate values as compared to outlet flowmeter of Ghaharnalla MPS. Concessionaire is required to resolve the problem.
 6. Flowmeter at outlet of STP is working. Calibration of flowmeter is completed but it is not giving accurate values as compared to inlet flowmeter as there is variation between inlet and outlet flow which is more than water loss shown for the STP. Concessionaire is required to resolve the problem.
 7. Both grit removal units are in operation. Replacement of screw conveyer for one grit removal unit is completed.
 8. Both Mechanical Screens are working. Currently screens are running in auto mode through timer however differential level sensors are not working. Repairing of electrical panel for screens is required.
 9. All Biotowers were in operation. Arms of biotower mechanism for all biotowers are completely rusted and must be replaced at the earliest as they can broke at any time and treatment in biotowers will be completely stopped. Replacement of net is also required for all biotowers.
 10. Though overhauling of mechanical screens is completed in rehabilitation period but still considerable amount of plastic waste is reaching the biotowers hence the gap must be checked around mechanical screens or otherwise this plastic waste can choke up the media which will ultimately lower the efficiency of Biotowers.
 11. All Aeration tanks are working.
 12. All aeration blowers are in working condition & two blowers were found running.
 13. DO analyzer at the outlet of all aeration tanks are not working, please check & rectify the problem.
 14. Pressure transmitter & temperature transmitter are not installed yet on header line of Aeration blowers.
 15. Two Centrifuges are working, and one is under maintenance. All, sludge Feed pumps and Poly dosing pumps are working.
 16. Housekeeping near dewatering area is very shabby and must be improved.
 17. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
 18. All Sludge Recirculation Pumps are in working condition. Cleaning of sludge in valve chamber is required to avoid generation of mosquitos and in turn disease caused by them.
 19. Both Secondary clarifiers were found in operation. It is suggested to plan for cleaning of both clarifiers before start of Magh Mela – 2023.
 20. Thickener was found in operation.
 21. Both booster pumps & both chlorinators are in working condition. Residual chlorine was checked & found to be around 0.2 – 0.3 mg/l.
 22. Leak detection and leak absorption system are working. It must be ensured that the system must remain in auto mode all the time.
 23. Installation of new chlorine analyzer at outlet is completed. It is under observation.
 24. Storge of Empty and filled chlorine tonner are not done properly as per safety norms. Concessionaires is required to do the needful for the same.
 25. Since the chlorine tonner storage in Numayadahi STP goes beyond 4 tonners at one time hence

- concessionaires is required to obtain license regarding chlorine storage as per gas cylinder Rules (2016).
26. Both DGs are working.
 27. Minor Seepages from Biotowers & some other units can be seen, and this must be rectified.
 28. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
 29. Make a proper store for storage for flammable and hazardous materials including spare parts.
 30. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
 31. Housekeeping and cleaning must be improved for all units.
 32. All CCTV cameras installed at site are not working except two for the outlet and DG room of STP.
 33. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.
 34. For Ghagharnalla MPS, following issues are required to be resolved:
 - a) Currently, it was observed that overflow occurs sometimes during peak hours due to deposition of sludge in the catchment area of nalla even after running MPS at full capacity. Hence, UPJN is requested to please look into the matter and do the needful.
 - b) Repairing of wall of pump house towards sump is required so that no sewage can go inside the pump house in any situation.
 - c) Currently, HNC pumps (4 new + 1 old) are in working condition. One pump is under maintenance.
 - d) Currently, there was minor leakage of sewage from the retaining wall at the tapping point of MPS, this must be rectified as raw sewage is going directly into the river.
 - e) Both Mechanical screens are working.
 - f) Both DG sets are working.
 - g) During the shutdown taken in the month of May-21, NRV was taken out from the main header line for maintenance purpose, but it is not reinstalled till date. Concessionaire to please do the needful so that effect of back hammering on the pumps can be reduced.
 - h) Painting of units in the MPS is completed from outside. It is suggested to start the painting work for all units from inside also.
 35. For Sasur Kadheri SPS, following issues are required to be resolved:
 - a) Currently, it was found that raw sewage keeps overflowing from the retaining wall even when the pumping from this SPS is around 30-35 MLD which is around 200-230% of the total capacity of SPS i.e., 15 MLD. Due to the amount of overloading on the SPS, overflow of the sewage from retaining wall cannot be stopped. Hence, UPJN is requested to please look into the matter and do the needful.
 - b) Currently all submersible pumps in the SPS are OK for operation.
 - c) Both Mechanical screens are working.
 - d) Both DG sets are OK for operation.
 - e) Painting of units in the SPS is completed from outside. It is suggested to start the painting work for all units from inside also.
 36. At Lukerganj SPS,
 - a) All 6 pumps are OK for operation. It is suggested to complete repairing of old pumps also so that they can be used during emergency situation.
 - b) One mechanical screen is working, and one is in maintenance.
 - c) Both DG sets are working.
 - d) Painting of units in the SPS is completed from outside. It is suggested to start the painting work for all units from inside also.
 37. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:

- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

1.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

2. SALORI STP AND ASSOCIATE INFRASTRUCTURE

2.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. FRC sensor calibration is pending.



Salori STP, 29 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 29 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|---|--------------|-----------------------------|--|--|-------------------------------------|--|-----------------------------------|--|-----------------------------------|---------------------------|---|---------------------------------|---------------------------------------|---|---------|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design - <20 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design <30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concent ration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 32730 | 32.73 | 7.29 | 7.42 | 155 | 23 | 332 | 44 | 295 | 31 | NA | 500 | 0.2 | 23.6 | 1400000 | |
| 02-Oct-23 | 37500 | 37.50 | 7.33 | 7.48 | 165 | 24 | 340 | 40 | 305 | 29 | NA | 600 | 0.3 | 24.1 | 1100000 | |
| 03-Oct-23 | 38270 | 38.27 | 7.32 | 7.39 | 160 | 27 | 344 | 40 | 302 | 28 | NA | 700 | 0.2 | 21.1 | 1700000 | |
| 04-Oct-23 | 37890 | 37.89 | 7.28 | 7.35 | 150 | 24 | 352 | 36 | 295 | 30 | NA | 600 | 0.3 | 22.1 | 1300000 | |
| 05-Oct-23 | 41410 | 41.41 | 7.23 | 7.50 | 155 | 21 | 332 | 40 | 308 | 32 | NA | 500 | 0.3 | 23.5 | 1400000 | |
| 06-Oct-23 | 39460 | 39.46 | 7.30 | 7.41 | 160 | 23 | 348 | 36 | 296 | 33 | NA | 400 | 0.2 | 24.9 | 1100000 | |
| 07-Oct-23 | 39920 | 39.92 | 7.18 | 7.27 | 155 | 22 | 328 | 40 | 305 | 30 | NA | 700 | 0.3 | 23.7 | 1300000 | |
| 08-Oct-23 | 40170 | 40.17 | 7.13 | 7.35 | 165 | 27 | 344 | 44 | 314 | 32 | NA | 600 | 0.3 | 24.2 | 1700000 | |
| 09-Oct-23 | 39260 | 39.26 | 7.20 | 7.33 | 160 | 25 | 352 | 40 | 309 | 36 | NA | 400 | 0.3 | 23.5 | 1400000 | |
| 10-Oct-23 | 36350 | 36.35 | 7.09 | 7.22 | 155 | 24 | 344 | 44 | 308 | 35 | NA | 500 | 0.2 | 24.4 | 1100000 | |
| 11-Oct-23 | 36360 | 36.36 | 7.15 | 7.37 | 160 | 23 | 356 | 40 | 292 | 34 | NA | 700 | 0.3 | 24.9 | 1700000 | |
| 12-Oct-23 | 37120 | 37.12 | 7.10 | 7.41 | 150 | 22 | 360 | 36 | 310 | 32 | NA | 500 | 0.2 | 23.2 | 1300000 | |
| 13-Oct-23 | 37070 | 37.07 | 7.21 | 7.38 | 155 | 24 | 352 | 44 | 316 | 36 | NA | 600 | 0.3 | 23.1 | 1400000 | |
| 14-Oct-23 | 38150 | 38.15 | 7.29 | 7.35 | 165 | 23 | 356 | 40 | 335 | 38 | NA | 700 | 0.3 | 23.9 | 1100000 | |
| 15-Oct-23 | 39490 | 39.49 | 7.27 | 7.39 | 160 | 23 | 364 | 40 | 317 | 33 | NA | 400 | 0.2 | 22.9 | 1300000 | |
| 16-Oct-23 | 36470 | 36.47 | 7.31 | 7.42 | 155 | 25 | 360 | 44 | 342 | 35 | NA | 500 | 0.3 | 23.4 | 1400000 | |
| 17-Oct-23 | 38310 | 38.31 | 7.28 | 7.38 | 145 | 24 | 348 | 42 | 326 | 34 | NA | 600 | 0.3 | 23.2 | 1700000 | |
| 18-Oct-23 | 37410 | 37.41 | 7.25 | 7.23 | 160 | 26 | 344 | 42 | 308 | 31 | NA | 400 | 0.2 | 24.4 | 1100000 | |
| 19-Oct-23 | 37390 | 37.39 | 7.06 | 7.35 | 155 | 20 | 368 | 36 | 362 | 30 | NA | 700 | 0.3 | 24.2 | 1300000 | |
| 20-Oct-23 | 38210 | 38.21 | 6.55 | 7.40 | 160 | 24 | 360 | 40 | 342 | 30 | NA | 500 | 0.3 | 24.1 | 1700000 | |
| 21-Oct-23 | 35460 | 35.46 | 6.53 | 7.34 | 155 | 23 | 368 | 36 | 357 | 32 | NA | 400 | 0.2 | 24.4 | 1400000 | |
| 22-Oct-23 | 38040 | 38.04 | 6.70 | 7.36 | 150 | 18 | 364 | 32 | 369 | 31 | NA | 600 | 0.3 | 23.3 | 1300000 | |
| 23-Oct-23 | 38450 | 38.45 | 6.68 | 7.39 | 155 | 22 | 368 | 40 | 346 | 30 | NA | 700 | 0.2 | 22.7 | 1100000 | |
| 24-Oct-23 | 39270 | 39.27 | 6.89 | 7.34 | 165 | 24 | 372 | 36 | 352 | 33 | NA | 500 | 0.3 | 23.4 | 1400000 | |
| 25-Oct-23 | 37500 | 37.50 | 7.32 | 7.36 | 155 | 21 | 360 | 36 | 340 | 29 | NA | 400 | 0.3 | 23.7 | 1100000 | |
| 26-Oct-23 | 37610 | 37.61 | 7.25 | 7.32 | 160 | 25 | 352 | 40 | 315 | 32 | NA | 700 | 0.3 | 24.1 | 1400000 | |
| 27-Oct-23 | 38820 | 38.82 | 7.30 | 7.35 | 165 | 23 | 364 | 36 | 336 | 34 | NA | 500 | 0.2 | 23.8 | 1300000 | |
| 28-Oct-23 | 38580 | 38.58 | 7.11 | 6.75 | 155 | 17 | 356 | 32 | 342 | 31 | NA | 600 | 0.3 | 23.5 | 1700000 | |
| 29-Oct-23 | 36100 | 36.10 | 7.20 | 7.24 | 160 | 19 | 360 | 40 | 332 | 35 | NA | 400 | 0.3 | 24.7 | 1400000 | |
| 30-Oct-23 | 33850 | 33.85 | 7.09 | 7.40 | 155 | 20 | 364 | 44 | 345 | 39 | NA | 700 | 0.2 | 24.2 | 1300000 | |
| 31-Oct-23 | 36820 | 36.82 | 7.27 | 7.44 | 160 | 19 | 368 | 40 | 358 | 36 | NA | 600 | 0.2 | 24.6 | 1100000 | |
| Average | 37723.87 | 37.72 | 7.13 | 7.34 | 157.42 | 22.74 | 354.19 | 39.35 | 325.13 | 32.61 | NA | 554.84 | 0.26 | 23.70 | 1354838.71 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

2.2 Action taken report

| | |
|--------------------------|---|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Abhishek Shrivastava, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Rahul Paswan, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R). 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Azaad, PWPL. 10. Mr. Vaibhav, PWPL |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 29 MLD STP at Salori, Prayagraj. • 29 MLD MPS at Salori, Prayagraj. |

Visit was done on 26th September 2023, 5th October 2023, 9th October 2023, 16th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1 | Salori STP | 32.73 to 41.41 |
| 2 | Salori MPS | 32.73 to 41.41 |

Note: 1) Source for above data is site record for flow of STP & MPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 30 mg/l | 21 to 27 mg/l |
| 2 | TSS – Effluent | < 50 mg/l | 28 to 38 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.22 to 7.50 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 21.10 to 24.90 % |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is site record for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|----------------------------------|-------------------------------------|
| 1 | Salori STP | 62.73 to 107.98 |
| 2 | Salori Associated Infrastructure | 48.76 to 52.18 |

Note: 1) Source for above data is site record for Power Consumption of STP.

- Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart

- from some minor variations.
2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.
 3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
 4. Flowmeter at inlet of STP is working.
 5. Flowmeter at outlet of STP is working.
 6. All Grit Removal Units are working.
 7. Both Mechanical Screens are working but both mechanical screens are not lifting screenings efficiently hence it is suggested to replace the screens. Also, life of screens is complete as they have crossed 15 years since both were taken in operation in year 2007. Currently screens are running in auto mode through timer however differential level sensors are not working.
 8. Both FAB units are working. DO analyzers for both FAB units are not working, please rectify the problem.
 9. All three aeration blowers are working.
 10. Both clarisettlers are working. In Clarisettler no. 1, levelling of outlet launders must be checked as supernatant is not coming equally in all outlet launders & this can affect the quality of effluent. Concessionaire to please look into the matter & rectify the problem at the earliest.
 11. During recent visit it was observed that accumulation of sludge in both clarisettlers was way beyond normal and due to which outlet quality was not good. This is not acceptable as TSS load received inside the STP is within design parameters. Also, these kinds of incidents are observed in past also hence Concessionaire is required to rectify the problem or otherwise strict action will be taken if any kind of negligence is recorded in future.
 12. In clarisettlers it is observed that when agitators are operated, sludge starts coming to the top due to which quality deteriorates. Hence, it is suggested to do necessary modifications in agitators so that the problem can be rectified.
 13. Quality of effluent was not satisfactory during visit.
 14. Sludge dewatering unit is in operation, poly dosing unit is in operation.
 15. Both Sludge transfer pumps for Clarisettler are working.
 16. Both Filtrate pumps are working.
 17. Both chlorinators are working. Both booster pumps are working.
 18. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
 19. Leak detection and leak absorption system are working. It must be ensured that the system must remain in auto mode all the time.
 20. Thickener unit is working. Cleaning of scum from top is required.
 21. Both DGs are working.
 22. It was found that sludge is being dumped within the STP. Concessionaire to please look into the matter and dump sludge only in the land which is being allotted by UPJN for sludge disposal.
 23. At Salori MPS, all pumps are working. Since the programming for running pumps in auto mode is completed, it is suggested to operate them in auto mode for optimum performance.
 24. At Salori MPS, it is suggested to rectify problems in old pumps also so that they can be used in emergency. Currently, all old pumps are not in working condition.
 25. At Salori MPS, one coarse screen is working, and one coarse screen is in maintenance before sump due to which lot of waste is passing and pumps are getting choked and lot of wear and tear is happening in the pumps. Hence, UPJN is requested to instruct M/s Passavant to rectify the problem.
 26. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
 27. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
 28. Installation & commissioning of Public Address System is not completed yet.
 29. Housekeeping near FeCl₃ dosing system needs to be improved.
 30. All CCTV cameras are working.
 31. Make a proper store for storage of flammable and hazardous materials including spare parts.


32. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.
33. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
 - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
 - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
 - c) Testing of TN, NH4-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
 - d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
 - e) Quarterly report as per Part-G in Schedule-10 of CA.
 - f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
 - g) Procedure for recording & disposal of complaints.
 - h) Safety & Health Records. Incident reports must also be submitted along with action plan.
 - i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
 - j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

2.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

3. KODRA STP AND ASSOCIATE INFRASTRUCTURE

3.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. FRC sensor calibration is pending.



kodra STP, 25 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 25 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|---|--------------|-----------------------------|--|--|-------------------------------------|--|-------------------------------------|--|-------------------------------------|---------------------------|---|---------------------------------|---------------------------------------|---|---------|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design - <20 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design - <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design - <30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concent ration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 30500 | 30.50 | 7.26 | 7.38 | 130 | 12 | 280 | 36 | 276 | 25 | NA | 500 | 0.2 | 25.44 | 1300000 | |
| 02-Oct-23 | 31830 | 31.83 | 7.22 | 7.33 | 120 | 13 | 272 | 40 | 259 | 23 | NA | 600 | 0.3 | 24.70 | 1700000 | |
| 03-Oct-23 | 30310 | 30.31 | 7.24 | 7.38 | 125 | 12 | 308 | 36 | 304 | 24 | NA | 400 | 0.2 | 24.78 | 1400000 | |
| 04-Oct-23 | 30600 | 30.60 | 7.26 | 7.42 | 120 | 14 | 296 | 40 | 287 | 23 | NA | 600 | 0.3 | 23.87 | 1100000 | |
| 05-Oct-23 | 30410 | 30.41 | 7.15 | 7.39 | 130 | 13 | 292 | 36 | 282 | 26 | NA | 500 | 0.2 | 23.99 | 1200000 | |
| 06-Oct-23 | 30020 | 30.02 | 7.18 | 7.37 | 125 | 12 | 284 | 36 | 278 | 23 | NA | 700 | 0.2 | 24.07 | 1400000 | |
| 07-Oct-23 | 30050 | 30.05 | 7.21 | 7.38 | 130 | 13 | 288 | 40 | 272 | 22 | NA | 400 | 0.2 | 24.56 | 1100000 | |
| 08-Oct-23 | 30590 | 30.59 | 7.18 | 7.39 | 125 | 14 | 304 | 36 | 276 | 23 | NA | 600 | 0.3 | 23.49 | 1300000 | |
| 09-Oct-23 | 29940 | 29.94 | 7.21 | 7.42 | 120 | 11 | 308 | 32 | 282 | 24 | NA | 500 | 0.2 | 24.61 | 1700000 | |
| 10-Oct-23 | 29120 | 29.12 | 7.23 | 7.37 | 130 | 12 | 300 | 36 | 272 | 23 | NA | 600 | 0.2 | 24.90 | 1400000 | |
| 11-Oct-23 | 29780 | 29.78 | 7.20 | 7.34 | 120 | 11 | 304 | 32 | 262 | 22 | NA | 700 | 0.2 | 24.34 | 1300000 | |
| 12-Oct-23 | 28330 | 28.33 | 7.12 | 7.32 | 125 | 12 | 320 | 36 | 248 | 24 | NA | 500 | 0.2 | 23.65 | 1200000 | |
| 13-Oct-23 | 29780 | 29.78 | 7.10 | 7.37 | 130 | 11 | 304 | 36 | 256 | 23 | NA | 400 | 0.3 | 24.24 | 1100000 | |
| 14-Oct-23 | 29420 | 29.42 | 7.27 | 7.35 | 135 | 12 | 312 | 40 | 284 | 24 | NA | 600 | 0.2 | 23.56 | 1200000 | |
| 15-Oct-23 | 29190 | 29.19 | 7.29 | 7.38 | 120 | 11 | 328 | 32 | 314 | 22 | NA | 400 | 0.2 | 25.08 | 1300000 | |
| 16-Oct-23 | 28150 | 28.15 | 7.26 | 7.37 | 125 | 14 | 308 | 40 | 278 | 23 | NA | 500 | 0.3 | 24.40 | 1400000 | |
| 17-Oct-23 | 28410 | 28.41 | 7.22 | 7.35 | 130 | 12 | 296 | 36 | 262 | 21 | NA | 600 | 0.2 | 24.25 | 1700000 | |
| 18-Oct-23 | 29120 | 29.12 | 7.19 | 7.32 | 125 | 11 | 312 | 32 | 282 | 20 | NA | 500 | 0.2 | 23.85 | 1400000 | |
| 19-Oct-23 | 29270 | 29.27 | 7.16 | 7.34 | 120 | 12 | 284 | 36 | 273 | 22 | NA | 700 | 0.2 | 24.41 | 1300000 | |
| 20-Oct-23 | 28710 | 28.71 | 7.04 | 7.26 | 130 | 13 | 304 | 36 | 283 | 23 | NA | 600 | 0.2 | 24.46 | 1100000 | |
| 21-Oct-23 | 28970 | 28.97 | 7.10 | 7.28 | 125 | 12 | 292 | 40 | 267 | 22 | NA | 400 | 0.3 | 24.64 | 1400000 | |
| 22-Oct-23 | 29740 | 29.74 | 7.12 | 7.31 | 135 | 14 | 316 | 36 | 285 | 23 | NA | 500 | 0.3 | 24.43 | 1200000 | |
| 23-Oct-23 | 28620 | 28.62 | 7.16 | 7.28 | 120 | 11 | 308 | 32 | 277 | 24 | NA | 700 | 0.2 | 23.80 | 1100000 | |
| 24-Oct-23 | 30160 | 30.16 | 7.22 | 7.33 | 130 | 12 | 300 | 36 | 269 | 23 | NA | 600 | 0.2 | 24.24 | 1400000 | |
| 25-Oct-23 | 27250 | 27.25 | 7.10 | 7.29 | 125 | 11 | 316 | 32 | 284 | 24 | NA | 400 | 0.2 | 23.73 | 1300000 | |
| 26-Oct-23 | 27710 | 27.71 | 7.14 | 7.31 | 135 | 12 | 304 | 36 | 274 | 25 | NA | 700 | 0.2 | 24.93 | 1700000 | |
| 27-Oct-23 | 28680 | 28.68 | 7.25 | 7.36 | 130 | 13 | 300 | 40 | 263 | 27 | NA | 500 | 0.3 | 24.15 | 1400000 | |
| 28-Oct-23 | 28060 | 28.06 | 7.19 | 7.32 | 120 | 11 | 312 | 32 | 278 | 21 | NA | 400 | 0.2 | 23.56 | 1100000 | |
| 29-Oct-23 | 28900 | 28.90 | 7.21 | 7.28 | 125 | 12 | 324 | 36 | 298 | 22 | NA | 700 | 0.2 | 24.35 | 1400000 | |
| 30-Oct-23 | 29320 | 29.32 | 7.27 | 7.30 | 130 | 13 | 336 | 36 | 323 | 23 | NA | 600 | 0.2 | 23.40 | 1300000 | |
| 31-Oct-23 | 28690 | 28.69 | 7.19 | 7.36 | 135 | 14 | 304 | 40 | 282 | 22 | NA | 400 | 0.3 | 24.28 | 1200000 | |
| Average | 29342.90 | 29.34 | 7.19 | 7.34 | 126.61 | 12.26 | 303.74 | 36.13 | 278.39 | 23.10 | | 541.94 | 0.23 | 24.26 | 1325806.45 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

3.2 Action taken report

| | |
|--------------------------|---|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Abhishek Shrivastava, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Narendra, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R) 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Azaad, PWPL. 10. Mr. Rajan, PWPL. |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 25 MLD STP at Kodra, Prayagraj • 25 MLD MPS at Kodra, Prayagraj |

Visit was done on 24th September 2023, 10th October 2023 & 20th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1 | Kodra STP | 28.33 to 31.83 |
| 2 | Kodra MPS | 28.33 to 31.83 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 20 mg/l | 11 to 14 mg/l |
| 2 | TSS – Effluent | < 30 mg/l | 22 to 26 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.32 to 7.42 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100 ml |
| 5 | Consistency – Sludge | > 20 % | 23.49 to 25.44% |
| 6 | Fecal Colliform – Sludge | < 20,00,000 MPN/gTS | 1100000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Register for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|---------------------------------|-------------------------------------|
| 1 | Kodra STP | 90.43 to 97.89 |
| 2 | Kodra Associated Infrastructure | 96.86 to 102.77 |

Note: 1) Source for above data is Register for Power Consumption Record of STP.

Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.

2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working.
6. Both grit removal units are working.
7. Both Mechanical Fine Screens at PTU are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
8. All Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
9. All Aeration tanks are working. Excess air is coming out from 5-6 points in all aeration tanks due to problem in diffusers. Because of air distribution is not uniform in aeration tanks hence this problem must be rectified at the earliest.
10. One DO Analyzer out of two is working at outlet of aeration tank.
11. All Aeration blowers are working.
12. All Centrifuges are in working condition.
13. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
14. All Sludge Recirculation Pumps are working.
15. Both Centrifuge Feed Pumps are working.
16. Both Secondary Clarifiers are working.
17. Thickener unit is working.
18. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be around 0.3 to 0.4mg/l.
19. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
20. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
21. There is variation in recorded values of flow from inlet flowmeter at Kodra STP and outlet flowmeter of Kodra STP, please rectify the problem.
22. One Mechanical coarse Screens at MPS is working. One Mechanical coarse Screens is under maintenance Though the screens are running in auto mode through timer, differential level sensors must also be made operational for running mechanical screens more efficiently through level difference during peak and lean period.
23. At Kodra MPS, all 6 pumps are OK for operation. Pressure transmitter is not installed in common header line of pumps yet. Also, pumps must be kept in auto mode so that they can start & stop on the basis of level in the sump.
24. At Kodra MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
25. Landscaping of site must be improved; it needs to be made better.
26. Make a proper store for storage of flammable and hazardous materials including spare parts.
27. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
28. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
29. Installation of Public Address System is done but its commissioning is not completed yet.
30. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
31. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.

32. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:


- a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
- b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.
- c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

3.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

4. PONGHAT STP AND ASSOCIATE INFRASTRUCTURE

4.1 KPI Report



Source: Online analyzer,

* BOD in mg/l, COD in mg/l and TSS in mg/l

Note:

1. Rectification of problem for variation in data is going on as fine tuning of multi parameter analyzer from OEM is in progress.
2. FRC sensor calibration is pending.



Ponghat STP, 10 MLD STP at Prayagraj INLET FLOW & QUALITY REPORT



| Date | Daily Feed Quantity MLD (Design- 10 MLD) | | pH | | BOD (mg/l) | | COD (mg/l) | | TSS (mg/l) | | FECAL COLIFORM | | FRC | DEWATERED SLUDGE | | REMARKS |
|----------------|---|--------------|-----------------------------|--|--|-------------------------------------|--|-----------------------------------|--|-----------------------------------|---------------------------|---|---------------------------------|---------------------------------------|---|---------|
| | M3 | MLD | Inlet pH (Design- <9) | Final pH (Design- 6.5 to 9.0) | Inlet BOD (Design- <250 mg/l) | Final BOD (Design - <20 mg/l) | Inlet COD (Design- <500 mg/l) | Final COD (Design <50 mg/l) | Inlet TSS (Design- <500 mg/l) | Final TSS (Design <30 mg/l) | Inlet (Design - NA) | Final (Design - <1000 MPN/100 ml) | Final (Design - 0.2 mg/l) | Outlet Concent ration (>20%) | Fecal Coliform (20,00,000 MPN/gTS) | |
| 01-Oct-23 | 13200 | 13.20 | 7.25 | 7.69 | 125 | 15 | 280 | 32 | 220 | 24 | NA | 500 | 0.3 | 24.15 | 1300000 | |
| 02-Oct-23 | 12900 | 12.90 | 7.14 | 7.73 | 120 | 16 | 276 | 36 | 210 | 25 | NA | 600 | 0.2 | 23.95 | 1400000 | |
| 03-Oct-23 | 12300 | 12.30 | 7.34 | 7.76 | 130 | 15 | 270 | 32 | 198 | 24 | NA | 700 | 0.3 | 24.38 | 1500000 | |
| 04-Oct-23 | 12850 | 12.85 | 7.25 | 7.72 | 135 | 16 | 276 | 36 | 214 | 28 | NA | 400 | 0.3 | 24.27 | 1200000 | |
| 05-Oct-23 | 11400 | 11.40 | 7.19 | 7.78 | 120 | 15 | 292 | 32 | 286 | 26 | NA | 500 | 0.2 | 23.78 | 1400000 | |
| 06-Oct-23 | 13150 | 13.15 | 7.24 | 7.71 | 130 | 16 | 288 | 36 | 265 | 25 | NA | 600 | 0.3 | 23.90 | 1300000 | |
| 07-Oct-23 | 12720 | 12.72 | 7.16 | 7.68 | 125 | 15 | 272 | 32 | 220 | 28 | NA | 400 | 0.3 | 24.30 | 1200000 | |
| 08-Oct-23 | 13150 | 13.15 | 7.26 | 7.72 | 130 | 14 | 296 | 36 | 288 | 27 | NA | 500 | 0.2 | 24.09 | 1500000 | |
| 09-Oct-23 | 12720 | 12.72 | 7.22 | 7.73 | 120 | 16 | 284 | 32 | 250 | 28 | NA | 700 | 0.3 | 23.75 | 1700000 | |
| 10-Oct-23 | 11710 | 11.71 | 7.18 | 7.75 | 125 | 15 | 280 | 36 | 235 | 23 | NA | 600 | 0.2 | 24.46 | 1400000 | |
| 11-Oct-23 | 12100 | 12.10 | 7.23 | 7.69 | 120 | 14 | 276 | 32 | 240 | 22 | NA | 500 | 0.3 | 23.84 | 1200000 | |
| 12-Oct-23 | 13400 | 13.40 | 7.05 | 7.62 | 125 | 16 | 284 | 36 | 256 | 23 | NA | 700 | 0.2 | 24.38 | 1300000 | |
| 13-Oct-23 | 13130 | 13.13 | 7.26 | 7.58 | 120 | 17 | 272 | 40 | 228 | 24 | NA | 600 | 0.3 | 24.62 | 1400000 | |
| 14-Oct-23 | 12780 | 12.78 | 7.18 | 7.64 | 130 | 18 | 280 | 36 | 240 | 22 | NA | 400 | 0.2 | 24.16 | 1500000 | |
| 15-Oct-23 | 13350 | 13.35 | 7.27 | 7.55 | 125 | 19 | 284 | 44 | 260 | 21 | NA | 500 | 0.3 | 23.85 | 1200000 | |
| 16-Oct-23 | 12740 | 12.74 | 7.02 | 7.61 | 130 | 18 | 296 | 40 | 235 | 20 | NA | 700 | 0.2 | 24.44 | 1300000 | |
| 17-Oct-23 | 13150 | 13.15 | 7.08 | 7.64 | 125 | 17 | 288 | 44 | 228 | 22 | NA | 600 | 0.3 | 24.68 | 1400000 | |
| 18-Oct-23 | 13660 | 13.66 | 7.23 | 7.62 | 130 | 18 | 292 | 40 | 235 | 21 | NA | 400 | 0.3 | 23.78 | 1700000 | |
| 19-Oct-23 | 13930 | 13.93 | 7.30 | 7.71 | 125 | 15 | 296 | 32 | 225 | 20 | NA | 500 | 0.2 | 24.05 | 1500000 | |
| 20-Oct-23 | 12960 | 12.96 | 7.34 | 7.52 | 120 | 14 | 284 | 36 | 220 | 22 | NA | 400 | 0.3 | 23.95 | 1200000 | |
| 21-Oct-23 | 13400 | 13.40 | 7.26 | 7.64 | 130 | 16 | 282 | 32 | 210 | 24 | NA | 600 | 0.2 | 24.22 | 1300000 | |
| 22-Oct-23 | 13040 | 13.04 | 7.36 | 7.68 | 135 | 15 | 296 | 36 | 230 | 25 | NA | 500 | 0.3 | 23.90 | 1400000 | |
| 23-Oct-23 | 12730 | 12.73 | 7.30 | 7.62 | 130 | 18 | 304 | 40 | 245 | 28 | NA | 700 | 0.3 | 24.18 | 1500000 | |
| 24-Oct-23 | 12900 | 12.90 | 7.24 | 7.71 | 135 | 16 | 300 | 36 | 235 | 27 | NA | 400 | 0.2 | 23.60 | 1200000 | |
| 25-Oct-23 | 12970 | 12.97 | 7.32 | 7.64 | 125 | 15 | 296 | 32 | 210 | 26 | NA | 600 | 0.3 | 24.32 | 1400000 | |
| 26-Oct-23 | 12620 | 12.62 | 7.25 | 7.68 | 120 | 16 | 280 | 36 | 215 | 25 | NA | 500 | 0.3 | 24.10 | 1700000 | |
| 27-Oct-23 | 13520 | 13.52 | 7.30 | 7.72 | 130 | 15 | 284 | 32 | 220 | 24 | NA | 700 | 0.2 | 23.75 | 1500000 | |
| 28-Oct-23 | 12690 | 12.69 | 7.58 | 7.66 | 125 | 14 | 280 | 36 | 218 | 23 | NA | 400 | 0.3 | 24.28 | 1200000 | |
| 29-Oct-23 | 13550 | 13.55 | 7.60 | 7.65 | 130 | 16 | 292 | 32 | 225 | 25 | NA | 500 | 0.3 | 24.38 | 1300000 | |
| 30-Oct-23 | 13960 | 13.96 | 7.35 | 7.68 | 120 | 15 | 284 | 36 | 210 | 23 | NA | 700 | 0.2 | 23.82 | 1100000 | |
| 31-Oct-23 | 13630 | 13.63 | 7.25 | 7.62 | 125 | 17 | 288 | 40 | 225 | 27 | NA | 600 | 0.3 | 24.45 | 1700000 | |
| Average | 12977.74 | 12.98 | 7.26 | 7.67 | 126.29 | 15.87 | 285.55 | 35.74 | 232.13 | 24.26 | | 548.39 | 0.26 | 24.12 | 1383870.97 | |

Source: Logbook of Laboratory at Sewage Treatment Plant

4.2 Inspection Report

| | |
|--------------------------|--|
| Month of Site Inspection | October 2023 |
| Site Inspectors | <ol style="list-style-type: none"> 1. Mr. Surendra Singh Parmar, PM-I, UPJN(R). 2. Mr. Syed Mohd Shabaz, EE-E&M, UPJN(R). 3. Mr. Abhishek Shrivastava, AE, UPJN(R). 4. Mr. Karunakar Singh AE, UPJN(R). 5. Mr. Narendra, JE, UPJN(R). 6. Mr. Jitender, JE, UPJN(R). 7. Mr. Gaurav Gupta, AECOM. 8. Mr. Sudhir Kumar Tomar, AECOM. 9. Mr. Rahul Azaad, PWPL. 10. Mr. Rajan, PWPL. |
| Place(s) of Inspection | <ul style="list-style-type: none"> • 10 MLD STP at Ponghat, Prayagraj • 10 MLD MPS at Ponghat, Prayagraj |

Visit was done on 24th September 2023, 10th October 2023 & 20th October 2023 and following observations were made after action taken by Concessionaire on inspection report provided by Project Engineer through inspection report of September-23:

- Status of Availability:

| S. No. | Facility Name | Actual Flow Pumped /Received at Facility (MLD) |
|--------|---------------|--|
| 1 | Ponghat STP | 11.40 to 13.40 |
| 2 | Ponghat MPS | 11.40 to 13.40 |

Note: 1) Source for above data is Register for flow record of STP & MPS.

- Status of KPIs:

| S. No. | Parameter Name | Design Value | Parameter Value |
|--------|---------------------------|---------------------|----------------------------|
| 1 | BOD – Effluent | < 20 mg/l | 14 to 16 mg/l |
| 2 | TSS – Effluent | < 30 mg/l | 22 to 28 mg/l |
| 3 | pH – Effluent | 6.5 – 9.0 | 7.58 to 7.78 |
| 4 | Fecal coliform – Effluent | <= 1000 MPN/100 ml | 400 to 700 MPN/100ml |
| 5 | Consistency – Sludge | > 20 % | 23.75 to 24.62% |
| 6 | Fecal Coliform – Sludge | < 20,00,000 MPN/gTS | 1200000 to 1700000 MPN/gTS |

Note: 1) Source for above data is Register for Laboratory of STP.

- Status of Energy Consumption:

| S. No. | Facility Name | Actual Energy Consumption (KWH/MLD) |
|--------|----------------------------------|-------------------------------------|
| 1 | Ponght STP | 115.36 to 152.86 |
| 2 | Ponght Associated Infrastructure | 69.77 to 89.26 |

Note: 1) Source for above data is Register for Power Consumption Record of STP.

- Status of various units & records at site:

1. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at outlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.

2. Latest SCADA reports regarding KPIs for all STPs were checked to evaluate the performance of multiparameter analyzer at inlet and it was found that the said SCADA reports are almost stabilized apart from some minor variations.
3. Data transfer from online analyzer at the outlet of STP to CPCB servers is in progress. By studying the graph available at the online portal, it was found that sudden spikes/drops can be seen in the graphs available at the online portal which is fundamentally not correct. These types of incidents have been observed in past also. Concessionaire is required to rectify these problems.
4. Flowmeter at inlet of STP is working.
5. Flowmeter at outlet of STP is working but it is not showing correct readings as compared to that of inlet flowmeter.
6. Both Mechanical fine screens at PTU are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
7. Both Grit Removal Units are working.
8. Both Biotowers are working. Small amount of plastic waste is reaching the biotowers which must be rectified by doing overhauling of mechanical screens at PTU.
9. All Aeration tanks are working. Air is coming out vigorously from 5-6 points due to problem in diffusers. This must be rectified at the earliest.
10. Both DO Analyzers at aeration tanks are not working.
11. All Aeration Blowers are working.
12. Both Centrifuges are working.
13. All Sludge Feed pumps, and Poly dosing pumps are working.
14. Quality of effluent is satisfactory.
15. Drainage system must be provided near the sludge collection area of dewatering system for avoiding sludge accumulation.
16. Both Sludge Recirculation Pumps are working.
17. Both Chlorine Dosing Systems are working. Residual chlorine in effluent was found to be 0.2 to 0.3 mg/l.
18. Installation of new chlorine analyzer at outlet is completed but it is not showing correct values.
19. It is continuously observed that dewatered sludge is being dumped inside the plant. Concessionaire is required to dump the dewatered sludge in the place given by UPJN.
20. At Ponghat MPS, all 6 pumps are OK for operation. Presser transmitter is not installed at pump discharge common header.
21. Both mechanical coarses screen at MPS are working. Currently screens are running in auto mode through timer however differential level sensors are not working.
22. At Ponghat MPS, it is suggested to rectify problems in old pumps also so that they be used in emergency situation. Currently, all old pumps are not in working condition.
23. As already discussed, all the waste material obtained during Rehabilitation Works must be removed from the site as per point (h) in clause 8.8 of Concession Agreement.
24. As per Clause no. 1.6 & 1.7.1 of Concession Agreement, Computer Maintenance Management System (CMMS) must be implemented at all Sites. CMMS system is installed but it is required to do modifications as discussed for making it useful regarding daily maintenance works performed at site. Concessionaire to please do the needful.
25. Installation of Public Address System is done but its commissioning is not completed yet.
26. Make a proper store for storage of flammable and hazardous materials including spare parts.
27. Painting of units in the STP is completed from outside. It is suggested to start the painting work for all units from inside also.
28. It is found that testing of earthing pits is not done regularly for complete site. Concessionaire is required to perform testing of earthing pits internally at least once in a quarter and externally at least once in a year. This activity must be done on priority basis considering the mishappening of STP in Uttarakhand.
29. Since COD is announced on 01.11.2020 for all Package – III facilities hence Concessionaire is required to implement following documents as per Clause no. 9 & Part-G in Schedule – 10 of Concession Agreement at the earliest:
 - a) Portable samplers must be provided to collect composite samples for monitoring from inlet and outlet of STP as per clause no. 1.3.1 in Part-E of Schedule-10 of CA. Also, all the instruments as mentioned in Table-3 given in clause no. 1.3.1 in Part-E of Schedule-10 of CA must be maintained in the laboratory.
 - b) Calibration certificates of all the instruments must be submitted as per clause no. 9.8(a)(viii) of Concession Agreement.

- c) Testing of TN, NH₄-N, TP for composite samples each day as per Part-G in Schedule-10 of CA.
- d) Site Diary as per Clause no. 1.7.2 of Part-G in Schedule – 10 of Concession Agreement.
- e) Quarterly report as per Part-G in Schedule-10 of CA.
- f) Monthly Environmental Monitoring Report as per Part-G in Schedule-10 of CA.
- g) Procedure for recording & disposal of complaints.
- h) Safety & Health Records. Incident reports must also be submitted along with action plan.
- i) Periodic reports from all facilities must be uploaded on Central Pollution Control Board's Website.
- j) Scheduled Maintenance Program specifying the impact of Scheduled Maintenance Periods on the Availability of each facility.

4.3 Recommendation's

- Some of the issues mentioned above are pending since long time and hence must be rectified at the earliest for enhancing the efficiency of the STP.
- Concessionaire must ensure satisfactory working of Online monitoring system & transmit the data as per requirement.
- All the maintenance jobs required for the observations made above must be done as soon as possible to increase the efficiency of plant.
- Permits must be used for all kind of maintenance jobs whether it is Preventive or Corrective. Concessionaire to please ensure the same.
- All the records must be provided as per the observations made above.
- All logbooks must be filled timely and accurately.
- Testing of samples must be done from outlet of PSTs also for checking the efficiency of PSTs.
- Concessionaire to please ensure that all the testing must be done as per the clause no. 1.7.9 of Part-G in Concession Agreement.
- All the old material obtained due to rehabilitation works in various units must be stacked properly at the identified part of the site and proper record must be maintained.
- It is recommended to follow proper safety measures during O&M, and it must be ensured that workers must wear proper PPEs while doing work at Site.
- More awareness trainings for workers must be given for encouraging them to use PPEs.

ANNEXURE-IV

PROJECT ENGINEER ACTIVITY AS PER TOR

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| 4.1 (i) | Review, analysis and qualifying assessment of field investigations carried out and reported by the Concessionaire in respect of topographical surveys, hydraulic & hydrologic data verification, sub-surface investigation including laboratory testing and reports of geologists wherever applicable, investigation of construction material including lab testing. | Yes | NA | NA |
| 4.1(ii) | Review, analysis and qualifying assessment of Design Memorandums, specifications and construction drawings prepared and submitted by the concessionaire. | Yes | NA | NA |
| 4.1(iii) | Conduct Kick Off meetings | Yes | NA | NA |
| 4.1(iv) | Review and monitor the submissions of the Concessionaire such as: a. Work Schedule b. Detailed Survey report c. Basic Engineering d. Detailed design and Drawings for i. Civil Works 1. Geo-tech reports 2. Lab testing reports 3. Third Party Inspection report ii. Mechanical and Electrical Works iii. Automation and Instrumentation works iv. Any other allied works e.QA/QC plans | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|----------------------------------|----------------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | f. Environment Health and Safety Plan, material safety data and hazardous chemicals if any. | | | |
| 4.1(v) | Review of the Drawings and Documents as set forth in Paragraph 4 and 5; | Yes | Yes | Yes |
| 4.1(vi) | Identification of Construction Milestones & Project progress monitoring and issue of Milestone Construction Certificates, Construction Completion Certificate, monitoring Trail run, recommendations for issuance of COD certificate by Jal Nigam etc.. | Review and Monitoring of project | Review and Monitoring of project | Review and Monitoring of project |
| 4.1(vii) | To Assist NMCG for getting Statutory permissions | Yes | NA | NA |
| 4.1(viii) | Ensure compliance with Statutory provisions under various applicable laws | Yes | Yes | Yes |
| 4.1(ix) | Review, inspection, supervision and monitoring of Construction Works as set forth in Paragraph 6; conducting Tests on completion of construction and issuing Completion/ Provisional Certificate as set forth in Paragraph 6 | Yes | Yes | Yes |
| | Review, inspection and monitoring of O&M as set forth in Paragraph 6; | Yes | Yes | Yes |
| | determining, as required under the Concession Agreement, the costs of any works or | Yes | NA | NA |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | services and/or their reasonableness; | | | |
| | determining, as required under the Concession Agreement, the period or any extension thereof, for performing any duty or obligation | Yes | Yes | Yes |
| | Determining the Events of default and guidance on consequent Termination notices and Payment as detailed in clauses 16.1 to 16.5 of the Concession Agreement | NA | NA | NA |
| | Determine deficiencies in the commissioning & trial runs; prepare the final acceptance document for acceptance of commissioning & trial runs. Prepare & Issue Commercial Operation certificate through Uttar Pradesh Jal Nigam | Yes | NA | NA |
| | Any other matter which is not specified in ((vi),(vii), or (viii) above and which creates an obligation or liability on the Employer /NMCG beyond the provisions of the Concession Agreement. | Yes | Yes | Yes |
| 4.1(x) | Ensuring Interim Availability of the existing Facilities during construction period and certifying Scheduled Outages during Scheduled Maintenance. | Yes | NA | NA |
| 4.1(xi) | The Project Engineer shall submit regular periodic reports, as specified in the Concession Agreement to Uttar Pradesh Jal Nigam and | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | NMCG, in respect of its duties and functions under the Concession Agreement. | | | |
| 4.1(xii) | The Project Engineer shall aid and advise the Employer on any proposal for variation under Article 20 of the Concession Agreement. | Yes | Yes | Yes |
| 4.1(xiii) | Assisting the Parties in resolution of Disputes as set forth in Paragraph 9; | Yes | Yes | Yes |
| 4.1(xiv) | Assisting the employer in the fulfilment of Hand back requirements as detailed in clause 20.3 of the Concession Agreement; and | NA | NA | NA |
| 4.1(xv) | Undertaking all other duties and functions in accordance with this agreement. Project Engineer shall utilize best of analytical tools /computational models for review/analysis of structural/hydraulics wherever essential. | Yes | Yes | Yes |
| 4.2 | The Project Engineer shall discharge its duties in an efficient manner, consistent with the highest standards of professionalism and Good Industry Practice. | Yes | Yes | Yes |
| 4.3 | The Project Engineer must function in a manner to assist and equip the employer to ascertain that the Concessionaire shall operate and maintain the Facilities in a manner that: (i) Is in compliance with the Technical Specifications, | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | <p>Applicable Laws, Applicable Permits and Good Industry Practice;</p> <p>Results in the Facilities achieving the KPIs as detailed in schedule 9 of the Concession Agreement and certify within 7 days the KPI adherence Report as per clause 9.12 of the Concession Agreement;</p> <p>(ii) Ensures that the Allahabad Facilities are capable of treating Sewage up to the Design Capacity on a daily basis;</p> <p>(iii) Ensures efficient treatment of Sewage and handling and disposal of STPs By- Products and the Treated Effluent</p> <p>(iv) STPs are safe and reliable, subject to normal wear and tear of the Facilities and the Associated Infrastructure;</p> <p>(v) Is in compliance with the technology license agreement executed by the Concessionaire for the technology, processes, know-how and systems used or incorporated into the Facilities and/or the Associated Infrastructure;</p> <p>(vi) Maintains the safety and security of personnel, material and property at the Site, in accordance with the approved EHS Plan, Applicable</p> | | | |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | Laws and Applicable Permits; and (vii) Ensures that all waste materials and hazardous substances are stored and/or disposed in accordance with the EHS Plan, Applicable Laws and Applicable Permits. | | | |
| 4.4 | Overall, The Project Engineer shall assist the Uttar Pradesh Jal Nigam in supervising the construction, rehabilitation, operation and maintenance of the Facilities and shall work closely with the Uttar Pradesh Jal Nigam and NMCG to monitor compliance with the KPIs. The detailed scope of work of the Project Engineer during various stages of the project, to be read in conjunction with the provisions of the Concession Agreement, is outlined in Paragraphs 4-12 of the TOR. | Yes | Yes | Yes |
| 5.1 | During the Development Period, the Project Engineer shall undertake a detailed review of the basic engineering Designs, furnished by the Concessionaire along with supporting data, including the geo-technical and hydrological investigations, characteristics of materials from borrow areas and quarry sites, topographical surveys and Sewage Flow Analysis. The Project Engineer shall complete such review and | Yes | NA | NA |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | send its comments/observations to the Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of such Drawings. In particular, such comments shall specify the conformity or otherwise of such Drawings with the Scope of the Project and Specifications and Standards. | | | |
| 5.2 | The Project Engineer shall review and assist the Uttar Pradesh Jal Nigam in approval of the submissions by the concessionaire relating to the "design and, Construction Plan, rehabilitation Plan of existing facilities" so as to confirm to the scope as per Schedule 1 of the Concession Agreement. | Yes | Yes | Yes |
| 5.3 | The basic engineering drawings for the construction and rehabilitation in the above case shall mean the designs and documents to be submitted by the Concessionaire and approved by the Uttar Pradesh Jal Nigam as a Condition Precedent and shall include but not limited to (a) Conduct Kick off meeting, Scrutiny of contractor's submittals (b) Process description, process calculations and hydraulic calculations; | Yes | NA | NA |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | (c) List of design codes and standards; (d) Master drawing schedule; (e) Drainage design; (f) STP Facilities layout; (g) Process flow diagram; (h) Hydraulic flow diagram; (i) Mass balance diagram; (j) Process and instrumentation diagram; (k) Single line diagram; (l) Electrical load list; and (m) Structure design and drawings (n) Pump Characteristics and (o) General arrangement diagrams of all units of Facilities and; (p) Any other information, design, drawings, etc needed for effective development/rehabilitation and operation of Facilities.. | | | |
| 5.4 | The Project Engineer shall review any modified Drawings or supporting Documents sent to it by the Concessionaire and furnish its comments within 10 (ten) days of receiving such Drawings or Documents. | Yes | Yes | Yes |
| 5.5 | The Project Engineer shall review the detailed design, construction methodology, quality assurance procedures and the procurement, engineering and construction time schedule sent to it by the Concessionaire and furnish its | Yes | NA | NA |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | comments within 10 (ten) days of receipt thereof. | | | |
| 5.6 | Upon reference by the NMCG/Uttar Pradesh Jal Nigam, the Project Engineer shall review and; comment on the EPC Contract or any other contract for construction, operation and maintenance of the Project, and furnish its comments within 10 (ten) days from receipt of such reference from the NMCG/Uttar Pradesh Jal Nigam | Yes | Yes | NA |
| 6.1 | In respect of the Designs Drawing and Documents received by the Project Engineer for its review and comments during the Construction Period, the provisions of Paragraph 4 shall also apply, mutatis mutandis. | Yes | NA | NA |
| 6.2 | The Project Engineer shall review, and assist the Uttar Pradesh Jal Nigam in reviewing the submissions by the concessionaire, the Construction plan as defined in clause 8.3, 8.4 and 8.5 of the Concession Agreement including Phase 1 and Phase II Design & Drawings, as well as the 'As Built' drawings on completion and EHS plans as defined in clause 8.6 of the Concession Agreement. | Yes | Yes | Yes |
| 6.3 | The Project Engineer shall assist the Uttar Pradesh Jal Nigam submit their comments on effectiveness or otherwise | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | of the Work plan submitted for meeting the specified payment milestones and completion of the work on or before the scheduled construction completion date. | | | |
| 6.4 | The Project Engineer shall review the submissions by the Concessionaire as per Schedule 1 of the Concession Agreement and assist Uttar Pradesh Jal Nigam in assessing the effectiveness them. | Yes | Yes | Yes |
| 6.5 | The Project Engineer shall review the monthly progress report furnished by the Concessionaire and send its comments thereon to the / Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report. | Yes | Yes | Yes |
| 6.6 | The Project Engineer shall inspect the Construction Works and the Project as and when necessary and submit a report of such inspection (the "Inspection Report"), preferably after receipt of the monthly progress report from the Concessionaire, but before the 20th (twentieth) day of each month in any case. The report shall contain, an overview of the status, progress, quality and safety of construction, including the work methodology adopted, the materials used and their | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | sources, and conformity of Construction Works with the Scope of the Project and the Specifications and Standards. In a separate section of the Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in the construction of the Project. The Project Engineer shall send a copy of its Inspection Report to the / Uttar Pradesh Jal Nigam and the Concessionaire within 3 (three) days of the inspection. | | | |
| 6.7 | However serious lapses, defects and/or deficiencies shall be reported to the Uttar Pradesh Jal Nigam/NMCG immediately without waiting for the monthly progress submissions as mentioned in the previous paragraph. | Yes | Yes | Yes |
| 6.8 | For determining that the Construction Works conform to Specifications and Standards, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests on a sample basis, to be specified by the Project Engineer in accordance with approved norms/Good Industry Practice for quality assurance. The Project Engineer shall issue necessary directions to the Concessionaire for ensuring | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | that the tests are conducted in a fair and efficient manner and shall monitor and review the results thereof. | | | |
| 6.9 | The timing of tests referred to in Paragraph 6.8, and the criteria for acceptance/rejection of their results shall be determined by the Project Engineer in accordance with the norms /rules and Good Industry Practice. The tests shall be undertaken on a random sample basis and shall be in addition to, and independent of, the tests that may be carried out by the Concessionaire for its own quality assurance in accordance with Good Industry Practice. | Yes | Yes | Yes |
| 6.10 | In the event that the Concessionaire carries out any remedial works for removal or rectification of any defects or deficiencies, the Project Engineer shall require the Concessionaire to carry out, or cause to be carried out, tests to determine that such remedial works have brought the Construction Works into conformity with the Specifications and Standards, and the provisions of this Paragraph 5 shall apply to such tests. | Yes | Yes | Yes |
| 6.11 | In the event that the Concessionaire fails to achieve any of the Project | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clause as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | Milestones, the Project Engineer shall undertake a review of the progress of construction and identify potential delays, if any. If the Project Engineer identifies that completion of the Project is not feasible within the time specified in the Concession Agreement, it shall require the Concessionaire to indicate within 15 (fifteen) days the steps proposed to be taken to expedite progress, and the period within which COD shall be achieved. Upon receipt of a report from the Concessionaire, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire forthwith. | | | |
| 6.12 | If at any time during the Construction Period, the Project Engineer determines that the Concessionaire has not made adequate arrangements for the safety of workers and common public in the zone of construction or that any work is being carried out in a manner that threatens the safety of the workers and the common public, it shall make a recommendation to the NMCG/ Uttar Pradesh Jal Nigam forthwith, identifying the whole or part of the Construction Works that | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | should be suspended for ensuring safety in respect thereof. | | | |
| 6.13 | In the event that the Concessionaire carries out any remedial measures to secure the safety of suspended works and common public, it may, by notice in writing, require the Project Engineer to inspect such works, and within 3 (three) days of receiving such notice, the Project Engineer shall inspect the suspended works and make a report to the NMCG/ Uttar Pradesh Jal Nigam forthwith, recommending whether or not such suspension may be revoked by the NMCG/ Uttar Pradesh Jal Nigam. | Yes | Yes | Yes |
| 6.14 | If suspension of Construction Works is for reasons not attributable to the Concessionaire, the Project Engineer shall determine the extension of dates set forth in the project completion schedule, to which the Concessionaire is reasonably entitled, and shall notify the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire of the same. | Yes | NA | NA |
| 6.15 | Upon reference from the NMCG/ Uttar Pradesh Jal Nigam, the Project Engineer shall make a fair and reasonable assessment of the costs of providing information, | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | works and services and certify the reasonableness of such costs for payment by the NMCG/ Uttar Pradesh Jal Nigam to the Concessionaire. | | | |
| 6.16 | The Project Engineer shall aid and advise the Concessionaire in preparing the Operation & Maintenance Manual. | Yes | NA | NA |
| 6.17 | Upon reference from the NMCG/ Uttar Pradesh Jal Nigam the Project Engineer shall undertake the assessment of cost of civil works, as per applicable schedule of rates, for the reduction of Scope of work if any as per Article 21. | Yes | Yes | Yes |
| 6.18 | The Project Engineer shall review the construction progress as per payment milestones proposed by the concessionaire and provide necessary recommendation/s to Uttar Pradesh Jal Nigam for issuance of 'Milestone Construction Certificates'. | Yes | Yes | Yes |
| 6.19 | The Project Engineer shall support the employer in ensuring that the provisions specified in Clause 8, of the Concession Agreement including those for liquidated damages and Bonus, are being complied with. | Yes | Yes | Yes |
| 6.20 | On completion of construction and at behest of Employer, the Project Engineer may review the work done as per 'as built' drawings and identify defects | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | and suggest changes as per clause 8.14(a) of the Concession Agreement. | | | |
| 6.21 | Similarly, the Project Engineer may inspect the trial process and may point out the defects and cause changes or retrial of the process as per clause 8.15(d) of the Concession Agreement | Yes | NA | NA |
| 6.22 | Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STPs and associated infrastructure within 30 days from the Effective Date of the Concession Agreement. | Yes | NA | NA |
| 6.23 | Project Engineer shall also ensure that the STP by-products and Treated Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date | Yes | Yes | Yes |
| 6.24 | Project Engineer shall ensure that the Concessionaire shall meet the Guaranteed Interim Availability of the existing Allahabad STP and associated infrastructure within 30 days from the Effective Date of the Concession Agreement. | Yes | NA | NA |
| 6.25 | Project Engineer shall also ensure that the STP by-products and Treated | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | Effluents discharged from the Existing Facilities meet the relevant Discharge Standards in accordance with the Clause 9.12(c) of the Concession Agreement, from 1 year from the Effective Date. | | | |
| 7.1 | In respect of the Designs, Drawings, and Documents received by the Project Engineer for its review and comments during the Operation Period, the provisions of Paragraph 4 shall apply, mutatis mutandis. | Yes | Yes | Yes |
| 7.2 | <p>The Project Engineer shall review the O&M Manual (Clause 9.2) and the Scheduled Maintenance Programme submitted by the concessionaire and provides its recommendations on the same, including suggestions for change, if any. The O&M Manual shall cover:</p> <ul style="list-style-type: none"> a) O&M Procedures; b) O&M Plan; c) Provision of Spare Parts; d) Sampling and Testing Methodologies; e) Storage and control of Inventory; f) Arrangements for data security and Integrity; g) Procedures for recording and disposal of complaints; h) Operational Contingencies Plans; | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | i) Human Resources Plans; j) EHS Plans; k) Emergency procedures; l) Management of Assets Plans. And m) Annual Scheduled Maintenance Programme. | | | |
| 7.3 | The Project Engineer shall review the annual Maintenance Program furnished by the Concessionaire and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 10 (ten) days of receipt of the Maintenance Program. | Yes | Yes | Yes |
| 7.4 | The Project Engineer shall review the reports generated from online monitoring systems to assess adherence to KPIs and submit the monthly KPI Adherence Report to Uttar Pradesh Jal Nigam | Yes | Yes | Yes |
| 7.5 | The Project Engineer shall verify the daily reports submitted by the concessionaire regarding the volume of sewage and its quality re influent standards and monitor and record the same on regular basis; | Yes | Yes | Yes |
| 7.6 | The Project Engineer shall monitor, review and advise the Uttar Pradesh Jal Nigam on the reports submitted by the concessionaire as per clause 9.8(b)(iii) (A) to (G) of the Concession Agreement. | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|--|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| 7.7 | The Project Engineer shall regularly verify the report submitted by the concessionaire on the tests conducted at the Inlet Point, the Outlet Point or at any other point at the Facilities for the Digested Sludge. Separately, the Project Engineer shall also have the right to take random samples of the incoming Sewage, the Digested Sludge and the Treated Effluent at any time during the O&M Period to test compliance with the Influent Standards and the Discharge Standards. | Yes | Yes | Yes |
| 7.8 | The Project Engineer shall review the monthly status report furnished by the Concessionaire (as required under clause 9.8(b)(iii)(E) the Concession Agreement) and send its comments thereon to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of receipt of such report | Yes | Yes | Yes |
| 7.9 | The Project Engineer shall inspect the Project once every month, preferably after receipt of the monthly status report from the Concessionaire, but before the 20th (twentieth) day of each month in any case, and make out an O&M Inspection Report setting forth an overview of the status, quality and safety of O&M including its conformity with the | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | Maintenance Requirements and Safety Requirements. In a separate section of the O&M Inspection Report, the Project Engineer shall describe in reasonable detail the lapses, defects or deficiencies observed by it in O&M of the Project. The Project Engineer shall send a copy of its O&M Inspection Report to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 7 (seven) days of the inspection. | | | |
| 7.10 | The Project Engineer may inspect the project more than once in a month, if any lapses, defects or deficiencies require such inspections. | Yes | Yes | Yes |
| 7.11 | The Project Engineer shall in its O&M Inspection Report specify the tests, if any, that the Concessionaire shall carry out, or cause to be carried out, for the purpose of determining that the project is in conformity with the Maintenance Requirements. It shall monitor and review the results of such tests and the remedial measures, if any, taken by the Concessionaire in this behalf. | Yes | Yes | Yes |
| 7.12 | The Project Engineer shall determine if any delay has occurred in completion of repair or remedial works in accordance with the Concession Agreement, and shall also determine the | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------|-------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | Damages, if any, payable by the Concessionaire to the NMCG/ Uttar Pradesh Jal Nigam for such delay. | | | |
| 7.13 | The Project Engineer shall monitor and review the curing of defects and deficiencies by the Concessionaire. | Yes | Yes | Yes |
| 7.14 | In the event that the Concessionaire notifies the Project Engineer of any modifications that it proposes to make to the project, the Project Engineer shall review the same and send its comments to the NMCG/ Uttar Pradesh Jal Nigam and the Concessionaire within 15 (fifteen) days of receiving the proposal. | Yes | Yes | Yes |
| 7.15 | The Project Engineer shall undertake sewage flow sampling, as and when required by the NMCG/ Uttar Pradesh Jal Nigam, under and in accordance with the provisions of this agreement. | Yes | Yes | Yes |
| 7.16 | The Project Engineer shall review and report to the employer on all the reports (Daily, Monthly, Quarterly and Annual), including monthly Environmental Monitoring Reports as detailed in Schedule 10(Part G) of the Concession Agreement. | Yes | Yes | Yes |
| 7.17 | The Project Engineer shall provide necessary training/capacity building to the operators/technicians of | Yes | Yes | Yes |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | the STP, as and when required, so as to address the gap in skill sets of the manpower deployed by the Concessionaire. | | | |
| 7.18 | <p>The Project Engineer will provide necessary assistance to NMCG and UP Jal Nigam for the understanding various projects undertaken through other Central Government/State Government schemes /Urban Local Bodies and advice NMCG/UP Jal Nigam accordingly so that the overall objective preventing flow of untreated sewage into the river Yamuna is accomplished. The support by the proposed PE will include, but not limited to the following:</p> <p>7.18.1 Preparation of a road map/policy note for completion of sewage related work at the City Level taking into consideration various schemes implemented through NMCG/Central/State Government funding and/or through Urban Local Body funding;</p> <p>7.18.2 Assist in developing dovetailing partnerships with other schemes in the sewage sector like AMRUT, SMART City Mission and Swachh Bharat Mission to develop Synergistic plans.</p> | Yes | NA | NA |

| Activities Carried out as per TOR | | | | |
|-----------------------------------|---|---|------------------------------------|----------------------------|
| Clouse as per TOR | Scope | Period from 1 st October 2023 to 31 st October 2023 | | |
| | | Undertaken till previous months | Undertaken during this month | Expected for next month |
| | 7.18.3 Assist in identification of suitable new technologies for improving sewage infrastructure, economizing investment and for sustainable development and operation of the project; 7.18.4 Collecting information on regular monitoring and of implementation of various projects by the project implementing agencies/Urban Local Bodies and to produce status report; | | | |
| 7.19 | Assist in identification of bottlenecks in implementation of projects and suggesting remedial actions. | Yes | Yes | Yes |